



Australian Government

Department of Defence
Estate and Infrastructure Group



Project Manager/Contract Administrator

Monthly Report # 31

J0090

LAND 2110 PHASE 1B – ADF CHEMICAL, BIOLOGICAL, RADIOLOGICAL AND NUCLEAR DEFENCE (CBRND) CAPABILITY FACILITIES

For the period

From 01 May 19 to 31 May 19

Table of Contents

Document Control	iii
Issue Register	iii
1 Summary.....	1
1.1. Scope of Report	1
1.2. Compliance, Risk & Quality.....	1
1.3. Financial Management.....	1
1.4. Program / Schedule	1
1.5. Key Decisions, Direction or Action Required	2
1.6. PCG Meeting.....	2
2. Compliance.....	3
2.1. Work, Health & Safety (WHS)	3
2.2. Building Code 2016	3
2.3. Dispensations and Alternate Solutions	3
2.4. Office of the Federal Safety Commissioner (OFSC).....	3
2.5. Environmental and Heritage.....	3
2.6. Security Plans	3
3. Key Risks, Issues and Actions.....	4
3.1. Key Risks	4
3.2. Key Issues & Actions	4
4. Finance	5
4.1. Variations	5
4.2. Cashflow.....	5
5. Program	7
5.1. Current Schedule	7
5.2. Milestones and Approvals	7
6. Communication.....	9
6.1. Stakeholders	9
6.2. Significant Meetings	9
7. Procurement.....	10
7.1. Procurement Status	10
7.2. PM/CA Contract	10
7.3. Design Services Consultant (Not applicable).....	10
7.4. Head Contract (Design and Construct).....	10
7.5. Other Contract.....	10
8. Design	11
8.1. Design Status	11
8.2. Design RFI	11
9. Construction.....	12
9.1. Construction Status.....	12
9.2. Construction RFI	12
10. Commissioning, Handover, Takeover, DLP.....	13
10.1. CHOTO Status	13
10.2. Defects and Outstanding Items.....	13
10.3. Defects Liability Period.....	13
10.4. Roll Out	13
Annex A – Project Sheet.....	14

Annex B – Risk Register	16
Annex C – Issues and Actions Register.....	18
Annex D – Finance (submitted in MS Excel format)	20
Annex E – Project Program	22
Annex F – Stakeholder Register	24
Annex G – RFI Register.....	26
Annex H – Local & Indigenous Subcontractor Engagement	28
Annex I – HSSEQ Report	30

List of Tables

Table 1 – Safety incidents	3
Table 2 – Project funding.....	5
Table 3 – Approved FY cashflow	5
Table 4 – Projected FY cashflow.....	6
Table 5 – Procurement milestones.....	7
Table 6 – Programme milestones and approvals.....	7
Table 7 – Capability projects milestones and approvals	8
Table 8 – Additional milestones and approvals.....	8
Table 9 – MTF scope and status	11
Table 10 – DBC endorsed ILP Storage configuration	11

DOCUMENT CONTROL

Version	Drafted By	Reviewed By	Approved By	On Date
1.0	s47F	s47F	s47F	7 June 2019

ISSUE REGISTER

Version	Copy No.	Media	Status	Quantity	Issued To
1.0	1	PDF	Final	1	s47F

1 SUMMARY

1.1. Scope of Report

This report is current as of 31 May 19 and covers the J0090 ADF Chemical, Biological, Radiological and Nuclear Defence (CBRND) Capability Facilities project activities and reporting requirements for the May 19 reporting period.

1.2. Compliance, Risk & Quality

The project has no compliance or quality issues to report.

The project has escalated two risks in response to the following key issues resulting in two risk being managed with a residual risk grade of High.

The following are key issues currently being addressed by the project with the intent to achieve resolution for a PGB scheduled for Aug 19:

s47E(d)



1.3. Financial Management

The project has transitioned into Delivery Phase with a Parliamentary Approved Delivery budget of \$16.670m.

PMCA Delivery Phase fee was accepted by the delegate on 02 Apr 19.

s47D



1.4. Program / Schedule

The following tasks were achieved during the reporting period:

- Prepared PGB Brief to DGCFI;
- Submitted PMCA Variation for additional services following postponement of PGB;
- Consulted with LAND 2110 to assess the Prime Contractor's (Leidos) infrastructure requirements;
- Participated in re-scoping site visits to Kapocka and RANSSSS with AHQ and CASG;
- Assisted AHQ and CASG to define additional scope requirements;

- Attended workshops with CASG and the LAND 2110 Prime Contractor;
- Project reporting;
- PCG meeting at CFI; and
- Maintained lines of communication with all stakeholders and communicated key messages and project updates.

The following tasks are expected to be achieved in the next reporting period:

- PGB meeting administration;
- Consult with LAND 2110 to assess the Prime Contractor's (Leidos) infrastructure requirements;
- Attend workshops with CASG and the LAND 2110 Prime Contractor;
- Review project program and milestones;
- Consultation with key stakeholders;
- General project document review and preparation; and
- Project reporting.

1.5. Key Decisions, Direction or Action Required

The following is outstanding or required from the Commonwealth in the next reporting period:

- Direction on issues that need to be escalated to a PGB:
 - Potential increase in existing scope;
 - Additional new scope;
 - Notification to the PWC; and
 - Referral to EPBC.
- Schedule Aug 19 PGB Meeting.
- Approval of PMCA Variation.

1.6. PCG Meeting

A PCG meeting was held on 6 May 19. Representatives from AHQ, CASG, CFI and the PMCA were in attendance.

The next PCG meeting is scheduled for Jun 19.

The Project Sheet is at Annex A.

1.7. PGB Meeting

The scheduled PGB meeting for 08 May 19 was postponed to Aug 19 to allow AHQ/CASG time to identify additional scope requirements.

2. COMPLIANCE

2.1. Work, Health & Safety (WHS)

There have been no instances of WHS non-compliance during the reporting period.

Statistics on project safety incidents are shown in Table 1 below.

Table 1 – Safety incidents

Description	Safety Incidents This Month	Total Number of Incidents	Outstanding Action
Notifiable Safety Incidents	0	0	Nil
Non-Notifiable Safety Incidents (Accidents)	0	0	Nil

2.2. Building Code 2016

There have been no instances of Building Industry Code 2016 non-compliance during the reporting period.

2.3. Dispensations and Alternate Solutions

There is nothing to report (NTR) during this reporting period.

2.4. Office of the Federal Safety Commissioner (OFSC)

NTR.

2.5. Environmental and Heritage

NTR.

2.6. Security Plans

NTR.

3. KEY RISKS, ISSUES AND ACTIONS

3.1. Key Risks

The project has escalated two risks in response to the following key issues resulting in two risk being managed with a residual risk grade of High. The project risk register will be reviewed in detail in preparation for the scheduled PGB meeting and again following direction from the PGB.

The Project Risk Register is at Annex B.

3.2. Key Issues & Actions

The following key issues are currently being addressed:

- Throughout the Site Selection process relevant stakeholders queried the management of residual §33 training aid within the MTF's and the surrounding environment. While the queries did not stall the Site Selection process, further investigation was deemed necessary by the Project.
- The Directorate of Environmental Protection and Assessment (DEPA) developed the JP2110 Environmental Impact Assessment Strategy (EIAS) and Potential Environmental Risk Matrix (PERM) on 09 Jul 12.
- Although these documents were thorough in providing an initial assessment to the CBRND capability's environmental impact, there is very little discussion or analysis directed towards training aids and associated infrastructure. The PERM briefly mentions §33 and 'other chemical substitutes' as potential training aids but is missing the associated risk assessment scores and preliminary recommendations and actions (this may be a result of a poorly scanned document).
- A review of the before mentioned documents was undertaken with LAND 2110 representatives at the initial Project Risk Workshop, and when considered with current practices, risk to the Project arising from §33 was assessed as a low; as a result, the Environmental Impact Assessment (EIA) was delegated to the Head Contractor's scope to be actioned immediately after engagement
- The Project approached Environment and Engineering (EE) Branch for additional guidance and were provided with the following advice:
 - Initiate the EIA and submit the associated report as soon as practicable in order to:
 - address stakeholder queries,
 - enable a prompt determination regarding a referral under the *EPBC Act*, and
 - provide time in the Project schedule for any follow-up actions.
- It is expected the Pollution Prevention team to undertake a comprehensive review in addition to the standard EE Branch review process
- In response to the advice from EE Branch, multiple requests have been directed to the LAND 2110 Capability Project for access to any relevant information. To date, no information has been provided. §47D
 [REDACTED]
 [REDACTED]
- The Head Contract (Design and Construct) approach to market was postponed in response to advice that location of the ILP OP packs was being re-considered. The project team assessed that to proceed would introduce too much risk to the project.
- Following completion of the 30% design and Parliamentary approval, the LAND 2110 project has advised of a number of changes to the facilities requirement based on the LAND 2110 Prime Contractor's FRAR. The PMCA is working with the LAND 2110 team to assess the feasibility and facilities project's capacity to accommodate the additional requirements.

The Key Issues and Actions Register is at Annex C.

4. FINANCE

The Parliamentary Approved Delivery budget remains \$16.670m.

s47D

The LAND 2110 Ph. 1B Parliament approved funding for project J0090 is detailed in Table 2 below.

Table 2 – Project funding

Funding	(\$m)
Current/Approved Development:	1.049
Additional Development Requirement:	0.000
Current/Approved Capital:	16.670
Additional Capital Requirement:	0.000
Defence Contingency:	0.797

The Finance schedules are provided at Annex D in excel format and include a Financial Summary tab, Expenditure & Forecast tab and Variation Register.

4.1. Variations

No variation to the PMCA's Delivery Phase Fee has been issue during the reporting period.

4.2. Cashflow

The approved project cashflow is detailed in Table 3.

Table 3 – Approved FY cashflow

	FY16/17	FY17/18	FY18/19	FY19/20	FY20/21	Beyond
J0090 FY Cashflow - Development	s47D					
J0090 FY Cashflow - Delivery						

*Includes Defence Contingency and surplus approved capital

Table 4 details the actual Development Phase spend and anticipated Delivery Phase project cashflow derived from the current status of the project program.

s47D

Further review and analysis of the cashflow will be undertaken by the PMCA along with the project program.

Table 4 – Projected FY cashflow

	FY16/17	FY17/18	FY18/19	FY19/20	FY20/21	FY21/22	Beyond
J0090 FY Cashflow - Development	s47D						
J0090 FY Cashflow - Delivery							

*Includes Defence Contingency and surplus approved capital

5. PROGRAM

5.1. Current Schedule

The current Master Program reflects the current approved scope with consideration to activities driven from ongoing issues resolution (PGB) and additional scope definition.

The Current Project Schedule is at Annex E.

5.2. Milestones and Approvals

5.2.1. Procurement Milestones:

Table 5 – Procurement milestones

Procurement	ITR	RFT	Engaged
DSC	N/A	N/A	N/A
Contractor	N/A	Nov 18	Jan 19

5.2.2. Programme Milestones and Approvals:

Table 6 – Programme milestones and approvals

Milestones	Baseline	Forecast	Actual
CSIR 2 / EIP			22 Feb 13
PDDP Approved			10 Jun 16
PDBC Approved	Nov 16	Nov 16	30 Jan 17
DBC Approved	May 17	Dec 17	09 Feb 18
PWC Referral	Mar 18	May 18	10 May 18
Parliamentary Approval	Jun 18	Aug 18	23 Aug 18
Contract Award	Oct 18	Jan 20	
Head Contract Design Commence		Feb 20	
Construction Commence	Mar 19	Jun 20	
Construction Complete	Sep 19	Jan 21	
Financial Close (15 months after construction complete)	Dec 20	Apr 22	

5.2.3. Capability Projects Milestones and Approvals:

Table 7 – Capability projects milestones and approvals

Milestones	Baseline	Forecast	Actual
Document Drop for Capability Manager's Gateway Review Board	Nov 16	Nov 16	Feb 17
CMGR Board Meeting	Nov 16	Nov 16	Mar 17
Document Drop for Investment Committee (IC) Meeting	Jan 16	Jan 16	Jan 16
IC Meeting	Nov 16	Mar 16	Apr 16
Cabinet Meeting (LAND 2110 Gate 2 / Government Approval)	Apr 17	Apr 17	May 17

5.2.4. Additional Milestones and Approvals:

Table 8 – Additional milestones and approvals

Milestones	Forecast	Actual
EIA/HIA (Environment/Heritage Impact Assessment)	Jul 12	Jul 12
Environmental Impact Assessment Strategy	Jul 12	Jul 12
EAR (Environmental Assessment Report)	Nov 19	
URB/FDB	N/A	N/A
PDBC	Nov 16	Jan 17
Site Selection - Regional Reviews	Nov 18	Dec 18
Site Selection Boards	Oct 19	
Environmental Approval	Nov 19	
30% CDR PRAP Review	N/A	
30% CDR non-rejection	Sep 17	Sep 17
90% DDR PRAP Review	Apr 20	
90% DDR non-rejection	Apr 20	
100%	May 20	
Hand Over	Jan 21	
Take Over	Jan 21	
Lessons Learnt	Feb 21	

6. COMMUNICATION

6.1. Stakeholders

Consultation with National and Regional Stakeholders has been maintained in preparation for outstanding site selection activities.

Increased consultation has occurred with CASG in order to support development and acceptance of the LAND 2110 Prime Contractor's FRAR.

The Stakeholder Register is at Annex G.

6.2. Significant Meetings

PMCA attended meetings with CASG and the LAND 2110 Prime Contractor at VBM on 17 Apr 19 to advise and discuss the project FRAR.

7. PROCUREMENT

7.1. Procurement Status

The Head Contract approach to market was postponed in order to address ongoing siting and scope requirement issues.

7.2. PM/CA Contract

7.2.1. Contract & Variations

PMCA Variation 01 for additional services is with DMW for review.

Details of variations are provided with the Finance Schedules on myProjects.

7.2.2. Disputes

There have been no disputes during the reporting period.

7.2.3. Notifications

See para 7.2.1.

7.3. Design Services Consultant (Not applicable)

7.4. Head Contract (Design and Construct)

7.4.1. Contract & Variations

Not applicable.

7.4.2. Disputes

Not applicable.

7.4.3. Notifications

Not applicable.

7.5. Other Contract

Not applicable.

8. DESIGN

8.1. Design Status

s47D

Table 9 indicates the current scope of new MTF's to be constructed and existing MTF's identified for refurbishment.

Table 10 lists the sites identified for the ILP Storage Solution, both Operational (OP) and Training (TRG).

Table 9 – MTF scope and status

Defence Establishment	New MTF	Refurb MTF	Comments
<i>HMAS Stirling</i>	Nil	Yes	IAW DEF(AUST)5000 requirements
Bindoon Training Area	Nil	Yes	
Robertson Barracks	Yes	Nil	
Edinburgh Defence Precinct	Yes	Nil	
Lavarack Barracks	Yes	Nil	
RAAF Base Amberley	Yes	Nil	
Kapooka Military Area, ARTC	Yes	Nil	
RMC (Majura)	Yes	Nil	
<i>HMAS Creswell</i>	Nil	Yes	IAW DEF(AUST)5000 requirements
RAAF Base East Sale	Yes	Nil	Relocated to Dutson Bombing Range

Table 10 – DBC endorsed ILP Storage configuration

Defence Establishment	ILP Storage OP	ILP Storage TRG	ISO Containers
<i>HMAS Stirling</i>	s33	Yes	s33
Robertson Barracks		Yes	
Edinburgh Defence Precinct		Yes	
Lavarack Barracks		Yes	
Gallipoli Barracks		Yes	
RAAF Amberley		Yes	
Holsworthy Barracks, SME		Yes	
Kapooka Military Area, ARTC		Yes	
RAAF Base Wagga		Yes	
<i>HMAS Creswell</i>		Yes	
<i>HMAS Cerberus</i>		Yes	
RAAF Base East Sale		Yes	

8.2. Design RFI

The RFI Register is provided at Annex G.

9. CONSTRUCTION

9.1. Construction Status

s47D



9.2. Construction RFI

The RFI Register is provided at Annex G.

COMMISSIONING, HANDOVER, TAKEOVER, DLP

9.3. CHOTO Status

s47D

9.4. Defects and Outstanding Items

Not applicable.

9.5. Defects Liability Period

s47D

9.6. Roll Out

NTR.

ANNEX A – PROJECT SHEET

<u>Project Stage:</u>	<u>Status:</u>	<u>Percentage Complete:</u>
Delivery	s47D	
<u>Last Approval:</u>	<u>Date:</u>	<u>Approving Body:</u>
PWC	23 Aug 18	Parliament

PMCA to complete this column	Guide to colour selection																						
Scope <u>Colour</u> s47D <u>Comments:</u> s47D	<table><tr><th colspan="3">Scope¹</th></tr><tr><td>Objective</td><td colspan="2">Deliver the scope agreed at the last approval milestone.</td></tr><tr><td>Metric</td><td colspan="2">Variance between agreed scope and revised expected scope.</td></tr><tr><td>Indicator</td><td>GREEN</td><td>RED</td></tr><tr><td>Criteria</td><td>In line with baseline</td><td>Not in line with baseline</td></tr></table> The red indicator for the scope parameter is only to be used once the DBC has been endorsed, as scope is still being refined (based on the solution option / requirement) until this point.			Scope ¹			Objective	Deliver the scope agreed at the last approval milestone.		Metric	Variance between agreed scope and revised expected scope.		Indicator	GREEN	RED	Criteria	In line with baseline	Not in line with baseline					
Scope ¹																							
Objective	Deliver the scope agreed at the last approval milestone.																						
Metric	Variance between agreed scope and revised expected scope.																						
Indicator	GREEN	RED																					
Criteria	In line with baseline	Not in line with baseline																					
Schedule <u>Colour:</u> s47D <u>Comments:</u> s47D <u>Key dates:</u> s47D	<table><tr><th colspan="4">Schedule</th></tr><tr><td>Objective</td><td colspan="3">Meet key milestone dates agreed at the last approval milestone.</td></tr><tr><td>Metric</td><td colspan="3">Variance between target date of milestones and forecast date.</td></tr><tr><td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr><tr><td>Criteria</td><td>Meet or exceed target. Less than 3 months variation from approved schedule.</td><td>Variation of 3-6 months</td><td>- Variation of more than 6 months impacting construction completion AND/OR - Capability items at risk of not being delivered by IOC</td></tr></table>			Schedule				Objective	Meet key milestone dates agreed at the last approval milestone.			Metric	Variance between target date of milestones and forecast date.			Indicator	GREEN	AMBER	RED	Criteria	Meet or exceed target. Less than 3 months variation from approved schedule.	Variation of 3-6 months	- Variation of more than 6 months impacting construction completion AND/OR - Capability items at risk of not being delivered by IOC
Schedule																							
Objective	Meet key milestone dates agreed at the last approval milestone.																						
Metric	Variance between target date of milestones and forecast date.																						
Indicator	GREEN	AMBER	RED																				
Criteria	Meet or exceed target. Less than 3 months variation from approved schedule.	Variation of 3-6 months	- Variation of more than 6 months impacting construction completion AND/OR - Capability items at risk of not being delivered by IOC																				
In Year Expenditure <u>Colour:</u> s47D <u>Comments:</u> s47D	<table><tr><th colspan="4">In Year Expenditure</th></tr><tr><td>Objective</td><td colspan="3">Meet the expected in year project spend agreed upon at the last approval milestone.²</td></tr><tr><td>Metric</td><td colspan="3">Variance between total in year expenditure forecast and revised in year forecast.</td></tr><tr><td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr><tr><td>Criteria</td><td>Achieving expected spend with no change from PBS/PAES within +/- \$1m</td><td>Change from PBS/PAES estimate between +/- \$1m – 10m</td><td>Change from PBS/PAES estimate exceeding +/- \$10m</td></tr></table>			In Year Expenditure				Objective	Meet the expected in year project spend agreed upon at the last approval milestone. ²			Metric	Variance between total in year expenditure forecast and revised in year forecast.			Indicator	GREEN	AMBER	RED	Criteria	Achieving expected spend with no change from PBS/PAES within +/- \$1m	Change from PBS/PAES estimate between +/- \$1m – 10m	Change from PBS/PAES estimate exceeding +/- \$10m
In Year Expenditure																							
Objective	Meet the expected in year project spend agreed upon at the last approval milestone. ²																						
Metric	Variance between total in year expenditure forecast and revised in year forecast.																						
Indicator	GREEN	AMBER	RED																				
Criteria	Achieving expected spend with no change from PBS/PAES within +/- \$1m	Change from PBS/PAES estimate between +/- \$1m – 10m	Change from PBS/PAES estimate exceeding +/- \$10m																				

Cost <u>Colour:</u> s47D <u>Comments:</u> s47D 	<table border="1"> <thead> <tr> <th colspan="4">Cost</th></tr> </thead> <tbody> <tr> <td>Objective</td><td colspan="3">Meet the expected project budget agreed upon at the last approval milestone.</td></tr> <tr> <td>Metric</td><td colspan="3">Variance between total budget and revised forecast budget.</td></tr> <tr> <td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr> <tr> <td>Criteria if at: CSIR Pt 2</td><td>Variation less than 30% of most recently endorsed budget.</td><td>Variation between 30-50% of most recently endorsed budget.</td><td>Variation greater than 50% of the most recently endorsed budget.</td></tr> <tr> <td>SBC</td><td>Variation less than 10% of most recently endorsed budget.</td><td>Variation between 10-30% of most recently endorsed budget.</td><td>Variation greater than 30% of the most recently endorsed budget.</td></tr> <tr> <td>DBC</td><td>Variation less than 5% of most recently endorsed budget.</td><td>Variation between 5-10% of most recently endorsed budget.</td><td>Variation greater than 10% of the most recently endorsed budget.</td></tr> <tr> <td>In Delivery</td><td>All Defence contingency available.</td><td>There is a risk that the project will exceed the endorsed budget - value management is required.</td><td>Expenditure is expected to be over budget - new government approval necessary.</td></tr> </tbody> </table>	Cost				Objective	Meet the expected project budget agreed upon at the last approval milestone.			Metric	Variance between total budget and revised forecast budget.			Indicator	GREEN	AMBER	RED	Criteria if at: CSIR Pt 2	Variation less than 30% of most recently endorsed budget.	Variation between 30-50% of most recently endorsed budget.	Variation greater than 50% of the most recently endorsed budget.	SBC	Variation less than 10% of most recently endorsed budget.	Variation between 10-30% of most recently endorsed budget.	Variation greater than 30% of the most recently endorsed budget.	DBC	Variation less than 5% of most recently endorsed budget.	Variation between 5-10% of most recently endorsed budget.	Variation greater than 10% of the most recently endorsed budget.	In Delivery	All Defence contingency available.	There is a risk that the project will exceed the endorsed budget - value management is required.	Expenditure is expected to be over budget - new government approval necessary.
Cost																																	
Objective	Meet the expected project budget agreed upon at the last approval milestone.																																
Metric	Variance between total budget and revised forecast budget.																																
Indicator	GREEN	AMBER	RED																														
Criteria if at: CSIR Pt 2	Variation less than 30% of most recently endorsed budget.	Variation between 30-50% of most recently endorsed budget.	Variation greater than 50% of the most recently endorsed budget.																														
SBC	Variation less than 10% of most recently endorsed budget.	Variation between 10-30% of most recently endorsed budget.	Variation greater than 30% of the most recently endorsed budget.																														
DBC	Variation less than 5% of most recently endorsed budget.	Variation between 5-10% of most recently endorsed budget.	Variation greater than 10% of the most recently endorsed budget.																														
In Delivery	All Defence contingency available.	There is a risk that the project will exceed the endorsed budget - value management is required.	Expenditure is expected to be over budget - new government approval necessary.																														
Defence Contingency (DC) % Used	0%																																
Defence Contingency has been used to:	N/A																																
Risk, Compliance and Quality <u>Colour:</u> s47D <u>Comments:</u> s47D 	<table border="1"> <thead> <tr> <th colspan="4">Risk, Compliance & Quality</th></tr> </thead> <tbody> <tr> <td>Objective</td><td colspan="3">Identification of other risks that may negatively impact the project (subjective measure).</td></tr> <tr> <td>Metric</td><td colspan="3">Risk level that other risks may negatively affect the project.</td></tr> <tr> <td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr> <tr> <td>Criteria</td><td>Issues are being managed without flow-on impacts.</td><td>Indicates risks that will require extra attention and increased vigilance. Issues are being managed with some flow-on impacts.</td><td>Indicates risks that require immediate attention or are of major concern. Issues are unable to be managed without significant impacts.</td></tr> </tbody> </table>	Risk, Compliance & Quality				Objective	Identification of other risks that may negatively impact the project (subjective measure).			Metric	Risk level that other risks may negatively affect the project.			Indicator	GREEN	AMBER	RED	Criteria	Issues are being managed without flow-on impacts.	Indicates risks that will require extra attention and increased vigilance. Issues are being managed with some flow-on impacts.	Indicates risks that require immediate attention or are of major concern. Issues are unable to be managed without significant impacts.												
Risk, Compliance & Quality																																	
Objective	Identification of other risks that may negatively impact the project (subjective measure).																																
Metric	Risk level that other risks may negatively affect the project.																																
Indicator	GREEN	AMBER	RED																														
Criteria	Issues are being managed without flow-on impacts.	Indicates risks that will require extra attention and increased vigilance. Issues are being managed with some flow-on impacts.	Indicates risks that require immediate attention or are of major concern. Issues are unable to be managed without significant impacts.																														

ANNEX D – FINANCE (SUBMITTED IN MYPROJECTS)

775

Canberra Training Bases (CTB)	Ms	Brigid Ogrady	TBA	Regional State
Canberra Training Bases (CTB)	Mr	Michael Savage	TBA	Regional State
Canberra Estate Management & Planning Canberra Manager - ACT	Mr	Mark Williams	02 6266 8740	Regional State
	Mr	Stuart Henry	02 6266 8578	Regional State
	CAPT - RAN	Charles Huxtable	02 4429 7850	Regional State
	Mr	Garry Clarke	(02) 4424 1441	Regional State
ISSSS	LCDR	Colin Painter	02 4429 7949	Regional State
Representative	WO	David McClelland	02 4429 7771	Regional State
	COL	Michael Garraway	02 6933 8210	Regional State
Rep	LTCOL	Duncan Flindie	TBA	Regional State
	Mr	Simon Wyatt	TBA	Regional State
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	TBA	Regional State
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State
DOC	LTCOL	Roger McMurray	02 6933 8215	Regional State
DOC	LTCOL	Russ Mullins	02 6933 8211	Regional State
	Mr	Simon Wyatt	not available	Regional State
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	not available	Regional State
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State
	CAPT	Tim Standen	03 5931 5183	Regional State
	Mrs	Linda Reardon	03 5931 5186	Regional State
	Mr	Les Moseley	03 5931 5984	Regional State
ing / BOO)	Mr	Ian Waller	03 5931 5167	Regional State
	Mr	Juan Montoya Salazar	03 9282 3203	Regional State
	GPCAPT	Dennis Tan	03 5146 6000	Regional State
	Mr	Laurie Currie	03 5146 6130	Regional State
	Ms	Elise Hardiker	03 9282-3671	Regional State

- 30% Design

SITE INSPECTION CHECKLIST

Site:	N/A
Project Number:	J0090
Attention:	
Date:	07 Jun 19

✓ = Satisfactory

X = Requires Attention

N/A = Not Applicable

Item	✓, X or N/A	Item	✓, X or N/A
Site Specific Safety Plan is available	N/A	Adequate appropriate fire fighting equipment is available, visible & readily accessible	N/A
All relevant policies are displayed – OH&S, Rehab, Environmental, Management System	N/A	Fire equipment is clean and has been checked in last 6 months	N/A
Emergency procedures are displayed	N/A	Adequate first aid kits with appropriate contents are available, and is clean and is readily identifiable	N/A
Relevant PPE is provided for all tasks & maintained	N/A	Emergency resuscitation instructions are displayed near first aid kits	N/A
JSA's are available and relevant to task (Complete the JSA Checklist: PD10.06)	N/A	Names of qualified First Aiders and emergency numbers are displayed near kits	N/A
Relevant Safe Work Procedures are readily identifiable	N/A	Electrical lockout kits are in use if switchboard is live	N/A
Safety information noticeboard is updated	N/A	Construction electrical equipment has been tested and tag date is within service period	N/A
Ensure there are no site processes to discourage freedom of association and ensure that union right of entry to premises is in accordance with the law;	N/A	Area is free of manual handling hazards – if unsure a manual handling risk assessment has been completed	N/A
The site induction forms used by the Principal Contractor does not require identification of union status of employees or subcontractors;	N/A	All machinery & equipment is in a safe and clean condition and all guards are in place – where applicable	N/A
All employees are working safely	N/A	Emergency stops fitted to machinery, plant & tools where appropriate	N/A
All site staff have current State Specific Construction/Induction Cards	N/A	Out of Service tags are being used where required	N/A
Sufficient Emergency Wardens are allocated & trained	N/A	Adequate rubbish bins are available	N/A
All staff are wearing appropriate clothing for task	N/A	Waste management is appropriate i.e. recycling/re-use opportunities implemented/pursued.	N/A
All new staff have attended induction – verify records on file	N/A	Waste data is being maintained for all waste streams.	N/A
There is a Material Safety Data Sheet for each product	N/A	Certificates maintained for disposal of hazardous goods.	N/A
Chemicals are sealed and clearly labelled	N/A	Significant Environmental Hazards (Risks) identified and appropriately controlled i.e. erosion/sediment control, flora/fauna, heritage, pollution management, traffic management, chemical/materials storage.	N/A
All lighting is adequate and appropriate for task	N/A	Environmental Procurement has been considered for the project (confirm purchases/equipment)	N/A
Emergency lighting is adequate	N/A	Environmental Spill kits are available on-site to clean up potential spills	N/A
All toilets and ablutions are clean	N/A		
All entrances, exits & walkways clear and identifiable	N/A		
Site is in a clean and tidy state	N/A		

SITE INSPECTION CHECKLIST

Other Item	✓, X or N/A	Other Item	✓, X or N/A

This checklist does not form part of the Principal Contractor's Safety and Environment obligations or legislative requirements. This checklist only acts to provide information to the Sponsor and Principal Contractor of observations identified through specific site visit undertaken by RPS Project Management, who may act on that information as they see fit.

Person Completing Inspection	S47F
------------------------------------	------

Signature	S22
-----------	-----

Date	07 Jun 19
------	-----------

Principal Contractor	N/A
-------------------------	-----

Signature	
-----------	--

Date	
------	--



Australian Government
Department of Defence
Estate and Infrastructure Group



Project Manager/Contract Administrator

Monthly Report # 32

J0090

LAND 2110 PHASE 1B – ADF CHEMICAL, BIOLOGICAL, RADIOLOGICAL AND NUCLEAR DEFENCE (CBRND) CAPABILITY FACILITIES

For the period

From 01 Jun 19 to 30 Jun 19

Table of Contents

Document Control	iii
Issue Register	iii
1 Summary.....	1
1.1. Scope of Report	1
1.2. Compliance, Risk & Quality.....	1
1.3. Financial Management.....	1
1.4. Program / Schedule	1
1.5. Key Decisions, Direction or Action Required	2
1.6. PCG Meeting.....	2
1.7. PGB Meeting.....	2
2. Compliance.....	3
2.1. Work, Health & Safety (WHS)	3
2.2. Building Code 2016	3
2.3. Dispensations and Alternate Solutions	3
2.4. Office of the Federal Safety Commissioner (OFSC).....	3
2.5. Environmental and Heritage.....	3
2.6. Security Plans	3
3. Key Risks, Issues and Actions.....	4
3.1. Key Risks	4
3.2. Key Issues & Actions	4
4. Finance	5
4.1. Variations	5
4.2. Cashflow.....	5
5. Program	7
5.1. Current Schedule	7
5.2. Milestones and Approvals	7
6. Communication.....	9
6.1. Stakeholders	9
6.2. Significant Meetings	9
7. Procurement.....	10
7.1. Procurement Status	10
7.2. PM/CA Contract	10
7.3. Design Services Consultant (Not applicable).....	10
7.4. Head Contract (Design and Construct).....	10
7.5. Other Contract.....	10
8. Design	11
8.1. Design Status	11
8.2. Design RFI	11
9. Construction.....	12
9.1. Construction Status	12
9.2. Construction RFI	12
Commissioning, Handover, Takeover, DLP	13
9.3. CHOTO Status	13
9.4. Defects and Outstanding Items.....	13
9.5. Defects Liability Period.....	13
9.6. Roll Out	13

Annex A – Project Sheet	14
Annex B – Risk Register	16
Annex C – Issues and Actions Register	18
Annex D – Finance (refer to myProjects)	20
Annex E – Project Program	22
Annex F – Stakeholder Register	24
Annex G – RFI Register	26
Annex H – Local & Indigenous Subcontractor Engagement	28
Annex I – HSSEQ Report	30

List of Tables

Table 1 – Safety incidents	3
Table 2 – Project funding	5
Table 3 – Approved FY cashflow	5
Table 4 – Projected FY cashflow	6
Table 5 – Procurement milestones	7
Table 6 – Programme milestones and approvals	7
Table 7 – Capability projects milestones and approvals	8
Table 8 – Additional milestones and approvals	8
Table 9 – MTF scope and status	11
Table 10 – DBC endorsed ILP Storage configuration	11

DOCUMENT CONTROL

Version	Drafted By	Reviewed By	Approved By	On Date
2.0	s47F	s47F	s47F	9 July 2019

ISSUE REGISTER

Version	Copy No.	Media	Status	Quantity	Issued To
2.0	1	PDF	Final	1	s47F Mediums Program

1 SUMMARY

1.1. Scope of Report

This report is current as of 30 Jun 19 and covers the J0090 ADF Chemical, Biological, Radiological and Nuclear Defence (CBRND) Capability Facilities project activities and reporting requirements for the Jun 19 reporting period.

1.2. Compliance, Risk & Quality

The project has no compliance or quality issues to report.

The project has escalated two risks in response to the following key issues resulting in two risk being managed with a residual risk grade of High.

The following are key issues currently being addressed by the project with the intent to achieve resolution for a PGB scheduled for 02 Aug 19:

s47E(d)



1.3. Financial Management

The project has transitioned into Delivery Phase with a Parliamentary Approved Delivery budget of \$16.670m.

s47D



1.4. Program / Schedule

The following tasks were achieved during the reporting period:

- Consulted with LAND 2110 to assess the Prime Contractor's (Leidos) infrastructure requirements;
- Assisted AHQ and CASG s47D ;
- Attended workshops with CASG and the LAND 2110 Prime Contractor;
- Attended meetings and undertook site investigation at SME;
- Attended meetings and undertook site investigation at HMAS Creswell;

- Reviewed and provided PMCA endorsement of the LAND 2110 Prime Contractor's FRAR;
- Project reporting; and
- Maintained lines of communication with all stakeholders and communicated key messages and project updates.

The following tasks are expected to be achieved in the next reporting period:

- PGB meeting administration;
- s47D PGB meeting;
- Review project program and milestones;
- Consultation with key stakeholders;
- General project document review and preparation; and
- Project reporting.

1.5. Key Decisions, Direction or Action Required

The following is outstanding or required from the Commonwealth in the next reporting period:

- Review of additional scope requirements prior top PGB meeting.

1.6. PCG Meeting

The next PCG meeting is scheduled for 16 Jul 19.

The Project Sheet is at Annex A.

1.7. PGB Meeting

The scheduled PGB meeting for 08 May 19 was postponed to 02 Aug 19 s47D

2. COMPLIANCE

2.1. Work, Health & Safety (WHS)

There have been no instances of WHS non-compliance during the reporting period.

Statistics on project safety incidents are shown in Table 1 below.

Table 1 – Safety incidents

Description	Safety Incidents This Month	Total Number of Incidents	Outstanding Action
Notifiable Safety Incidents	0	0	Nil
Non-Notifiable Safety Incidents (Accidents)	0	0	Nil

2.2. Building Code 2016

There have been no instances of Building Industry Code 2016 non-compliance during the reporting period.

2.3. Dispensations and Alternate Solutions

There is nothing to report (NTR) during this reporting period.

2.4. Office of the Federal Safety Commissioner (OFSC)

NTR.

2.5. Environmental and Heritage

NTR.

2.6. Security Plans

NTR.

3. KEY RISKS, ISSUES AND ACTIONS

3.1. Key Risks

§47G

The Project Risk Register is at Annex B.

3.2. Key Issues & Actions

The following key issues are currently being addressed:

- Throughout the Site Selection process relevant stakeholders queried the management of §33 training aid within the MTF's and the surrounding environment. While the queries did not stall the Site Selection process, further investigation was deemed necessary by the Project.
- The Directorate of Environmental Protection and Assessment (DEPA) developed the JP2110 Environmental Impact Assessment Strategy (EIAS) and Potential Environmental Risk Matrix (PERM) on 09 Jul 12.
- Although these documents were thorough in providing an initial assessment to the CBRND capability's environmental impact, there is very little discussion or analysis directed towards training aids and associated infrastructure. The PERM briefly mentions §33 and 'other chemical substitutes' as potential training aids but is missing the associated risk assessment scores and preliminary recommendations and actions (this may be a result of a poorly scanned document).
- A review of the before mentioned documents was undertaken with LAND 2110 representatives at the initial Project Risk Workshop, and when considered with current practices, risk to the Project arising §33; as a result, the Environmental Impact Assessment (EIA) was delegated to the Head Contractor's scope to be actioned immediately after engagement
- The Project approached Environment and Engineering (EE) Branch for additional guidance and were provided with the following advice:
 - Initiate the EIA and submit the associated report as soon as practicable in order to:
 - address stakeholder queries,
 - enable a prompt determination regarding a referral under the *EPBC Act*, and
 - provide time in the Project schedule for any follow-up actions.
- It is expected the Pollution Prevention team to undertake a comprehensive review in addition to the standard EE Branch review process
- In response to the advice from EE Branch, multiple requests have been directed to the LAND 2110 Capability Project for access to any relevant information. To date, no information has been provided. §47D
- §47D
- Following completion of the 30% design and Parliamentary approval, the LAND 2110 project has advised §47D. The PMCA is working with the LAND 2110 team to assess the feasibility and facilities project's capacity to accommodate the additional requirements.

The Key Issues and Actions Register is at Annex C.

4. FINANCE

The Parliamentary Approved Delivery budget remains \$16.670m.

s47D

s47D

The LAND 2110 Ph. 1B Parliament approved funding for project J0090 is detailed in Table 2 below.

Table 2 – Project funding

Funding	(\$m)
Current/Approved Development:	1.049
Additional Development Requirement:	0.000
Current/Approved Capital:	16.670
Additional Capital Requirement:	0.000
Defence Contingency:	0.797

The Finance schedules are provided at Annex D in excel format and include a Financial Summary tab, Expenditure & Forecast tab and Variation Register.

4.1. Variations

No variation to the PMCA's Delivery Phase Fee has been issue during the reporting period.

4.2. Cashflow

The approved project cashflow is detailed in Table 3.

Table 3 – Approved FY cashflow

	FY16/17	FY17/18	FY18/19	FY19/20	FY20/21	Beyond
J0090 FY Cashflow - Development	s47D					
J0090 FY Cashflow - Delivery						

*Includes Defence Contingency and surplus approved capital

Table 4 details the actual Development Phase spend and anticipated Delivery Phase project cashflow derived from the current status of the project program.

s47D

Further review and analysis of the cashflow will be undertaken by the PMCA along with the project program.

Table 4 – Projected FY cashflow

	FY16/17	FY17/18	FY18/19	FY19/20	FY20/21	FY21/22	Beyond
J0090 FY Cashflow - Development	s47D						
J0090 FY Cashflow - Delivery							

*Includes Defence Contingency and surplus approved capital

5. PROGRAM

5.1. Current Schedule

The current Master Program reflects the current approved scope with consideration to activities driven from ongoing issues resolution (PGB) and additional scope definition.

The Current Project Schedule is at Annex E.

5.2. Milestones and Approvals

5.2.1. Procurement Milestones:

Table 5 – Procurement milestones

Procurement	ITR	RFT	Engaged
DSC	N/A	N/A	N/A
Contractor	N/A	Nov 18	Jan 19

5.2.2. Programme Milestones and Approvals:

Table 6 – Programme milestones and approvals

Milestones	Baseline	Forecast	Actual
CSIR 2 / EIP			22 Feb 13
PDDP Approved			10 Jun 16
PDBC Approved	Nov 16	Nov 16	30 Jan 17
DBC Approved	May 17	Dec 17	09 Feb 18
PWC Referral	Mar 18	May 18	10 May 18
Parliamentary Approval	Jun 18	Aug 18	23 Aug 18
Contract Award	Oct 18	Jan 20	
Head Contract Design Commence		Feb 20	
Construction Commence	Mar 19	Jun 20	
Construction Complete	Sep 19	Jan 21	
Financial Close (15 months after construction complete)	Dec 20	Apr 22	

5.2.3. Capability Projects Milestones and Approvals:

Table 7 – Capability projects milestones and approvals

Milestones	Baseline	Forecast	Actual
Document Drop for Capability Manager's Gateway Review Board	Nov 16	Nov 16	Feb 17
CMGR Board Meeting	Nov 16	Nov 16	Mar 17
Document Drop for Investment Committee (IC) Meeting	Jan 16	Jan 16	Jan 16
IC Meeting	Nov 16	Mar 16	Apr 16
Cabinet Meeting (LAND 2110 Gate 2 / Government Approval)	Apr 17	Apr 17	May 17

5.2.4. Additional Milestones and Approvals:

Table 8 – Additional milestones and approvals

Milestones	Forecast	Actual
EIA/HIA (Environment/Heritage Impact Assessment)	Jul 12	Jul 12
Environmental Impact Assessment Strategy	Jul 12	Jul 12
EAR (Environmental Assessment Report)	Nov 19	
URB/FDB	N/A	N/A
PDBC	Nov 16	Jan 17
Site Selection - Regional Reviews	Nov 18	Dec 18
Site Selection Boards	Oct 19	
Environmental Approval	Nov 19	
30% CDR PRAP Review	N/A	
30% CDR non-rejection	Sep 17	Sep 17
90% DDR PRAP Review	Apr 20	
90% DDR non-rejection	Apr 20	
100%	May 20	
Hand Over	Jan 21	
Take Over	Jan 21	
Lessons Learnt	Feb 21	

6. COMMUNICATION

6.1. Stakeholders

Consultation with National and Regional Stakeholders has been maintained in preparation for outstanding site selection activities.

Increased consultation has occurred with CASG in order to support development and acceptance of the LAND 2110 Prime Contractor's FRAR.

The Stakeholder Register is at Annex G.

6.2. Significant Meetings

PMCA attended meetings with AHQ and CASG at SME on 03 Jun 19 and HMAS *Creswell* on 04 Jun 19. s47D

PMCA attended workshops with CASG and Leidos on 13 Jun 19 to provide advice on the final FRAR submission.

7. PROCUREMENT

7.1. Procurement Status

The Head Contract approach to market was postponed in order to address ongoing siting and scope requirement issues.

7.2. PM/CA Contract

7.2.1. Contract & Variations

Details of variations are provided with the Finance Schedules on myProjects.

7.2.2. Disputes

There have been no disputes during the reporting period.

7.2.3. Notifications

There have been no notifications during the reporting period.

7.3. Design Services Consultant (Not applicable)

7.4. Head Contract (Design and Construct)

7.4.1. Contract & Variations

Not applicable.

7.4.2. Disputes

Not applicable.

7.4.3. Notifications

Not applicable.

7.5. Other Contract

Not applicable.

8. DESIGN

8.1. Design Status

s47D

The PMCA has initiated investigations to undertake an update of the 30% design prior to HC RFT.

Table 9 indicates the s47D of new MTF's to be constructed and existing MTF's identified for refurbishment.

Table 10 lists the sites identified for the ILP Storage Solution, both Operational (OP) and Training (TRG).

Table 9 – MTF scope and status

Defence Establishment	New MTF	Refurb MTF	Comments
<i>HMAS Stirling</i>	Nil	Yes	IAW DEF(AUST)5000 requirements
Bindoon Training Area	Nil	Yes	
Robertson Barracks	Yes	Nil	
Edinburgh Defence Precinct	Yes	Nil	
Lavarack Barracks	Yes	Nil	
RAAF Base Amberley	Yes	Nil	
Kapooka Military Area, ARTC	Yes	Nil	
RMC (Majura)	Yes	Nil	
<i>HMAS Creswell</i>	Nil	Yes	IAW DEF(AUST)5000 requirements
RAAF Base East Sale	Yes	Nil	Relocated to Dutson Bombing Range

Table 10 – DBC endorsed ILP Storage configuration

Defence Establishment	ILP Storage OP	ILP Storage TRG	ISO Containers
<i>HMAS Stirling</i>	s33	Yes	s33
Robertson Barracks		Yes	
Edinburgh Defence Precinct		Yes	
Lavarack Barracks		Yes	
Gallipoli Barracks		Yes	
RAAF Amberley		Yes	
Holsworthy Barracks, SME		Yes	
Kapooka Military Area, ARTC		Yes	
RAAF Base Wagga		Yes	
<i>HMAS Creswell</i>		Yes	
<i>HMAS Cerberus</i>		Yes	
RAAF Base East Sale		Yes	

8.2. Design RFI

The RFI Register is provided at Annex G.

9. CONSTRUCTION

9.1. Construction Status

Construction has not occurred during the reporting period. s47G

9.2. Construction RFI

The RFI Register is provided at Annex G.

COMMISSIONING, HANDOVER, TAKEOVER, DLP

9.3. CHOTO Status

s47D

A large rectangular area of the document is redacted with a solid grey block.

9.4. Defects and Outstanding Items

Not applicable.

9.5. Defects Liability Period

s47D

A rectangular area of the document is redacted with a solid grey block.

9.6. Roll Out

NTR.

ANNEX A – PROJECT SHEET

Project Stage:	Status:	Percentage Complete:
Delivery	s47D	
Last Approval:	Date:	Approving Body:
PWC	23 Aug 18	Parliament

PMCA to complete this column	Guide to colour selection																						
Scope <u>Colour:</u> s47D <u>Comments:</u> s47D	<table><tr><th colspan="3">Scope¹</th></tr><tr><td>Objective</td><td colspan="2">Deliver the scope agreed at the last approval milestone.</td></tr><tr><td>Metric</td><td colspan="2">Variance between agreed scope and revised expected scope.</td></tr><tr><td>Indicator</td><td>GREEN</td><td>RED</td></tr><tr><td>Criteria</td><td>In line with baseline</td><td>Not in line with baseline</td></tr></table> The red indicator for the scope parameter is only to be used once the DBC has been endorsed, as scope is still being refined (based on the solution option / requirement) until this point.			Scope ¹			Objective	Deliver the scope agreed at the last approval milestone.		Metric	Variance between agreed scope and revised expected scope.		Indicator	GREEN	RED	Criteria	In line with baseline	Not in line with baseline					
Scope ¹																							
Objective	Deliver the scope agreed at the last approval milestone.																						
Metric	Variance between agreed scope and revised expected scope.																						
Indicator	GREEN	RED																					
Criteria	In line with baseline	Not in line with baseline																					
Schedule <u>Colour:</u> s47D <u>Comments:</u> s47D <u>Key dates:</u> s47D	<table><tr><th colspan="4">Schedule</th></tr><tr><td>Objective</td><td colspan="3">Meet key milestone dates agreed at the last approval milestone.</td></tr><tr><td>Metric</td><td colspan="3">Variance between target date of milestones and forecast date.</td></tr><tr><td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr><tr><td>Criteria</td><td>Meet or exceed target. Less than 3 months variation from approved schedule.</td><td>Variation of 3-6 months</td><td>- Variation of more than 6 months impacting construction completion AND/OR - Capability items at risk of not being delivered by IOC</td></tr></table>			Schedule				Objective	Meet key milestone dates agreed at the last approval milestone.			Metric	Variance between target date of milestones and forecast date.			Indicator	GREEN	AMBER	RED	Criteria	Meet or exceed target. Less than 3 months variation from approved schedule.	Variation of 3-6 months	- Variation of more than 6 months impacting construction completion AND/OR - Capability items at risk of not being delivered by IOC
Schedule																							
Objective	Meet key milestone dates agreed at the last approval milestone.																						
Metric	Variance between target date of milestones and forecast date.																						
Indicator	GREEN	AMBER	RED																				
Criteria	Meet or exceed target. Less than 3 months variation from approved schedule.	Variation of 3-6 months	- Variation of more than 6 months impacting construction completion AND/OR - Capability items at risk of not being delivered by IOC																				
In Year Expenditure <u>Colour:</u> s47D <u>Comments:</u> s47D	<table><tr><th colspan="4">In Year Expenditure</th></tr><tr><td>Objective</td><td colspan="3">Meet the expected in year project spend agreed upon at the last approval milestone.²</td></tr><tr><td>Metric</td><td colspan="3">Variance between total in year expenditure forecast and revised in year forecast.</td></tr><tr><td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr><tr><td>Criteria</td><td>Achieving expected spend with no change from PBS/PAES within +/- \$1m</td><td>Change from PBS/PAES estimate between +/- \$1m – 10m</td><td>Change from PBS/PAES estimate exceeding +/- \$10m</td></tr></table>			In Year Expenditure				Objective	Meet the expected in year project spend agreed upon at the last approval milestone. ²			Metric	Variance between total in year expenditure forecast and revised in year forecast.			Indicator	GREEN	AMBER	RED	Criteria	Achieving expected spend with no change from PBS/PAES within +/- \$1m	Change from PBS/PAES estimate between +/- \$1m – 10m	Change from PBS/PAES estimate exceeding +/- \$10m
In Year Expenditure																							
Objective	Meet the expected in year project spend agreed upon at the last approval milestone. ²																						
Metric	Variance between total in year expenditure forecast and revised in year forecast.																						
Indicator	GREEN	AMBER	RED																				
Criteria	Achieving expected spend with no change from PBS/PAES within +/- \$1m	Change from PBS/PAES estimate between +/- \$1m – 10m	Change from PBS/PAES estimate exceeding +/- \$10m																				

Cost Colour: s47D Comments: s47D	<table border="1"> <thead> <tr> <th colspan="4">Cost</th></tr> </thead> <tbody> <tr> <td>Objective</td><td colspan="3">Meet the expected project budget agreed upon at the last approval milestone.</td></tr> <tr> <td>Metric</td><td colspan="3">Variance between total budget and revised forecast budget.</td></tr> <tr> <td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr> <tr> <td>Criteria if at: CSIR Pt 2</td><td>Variation less than 30% of most recently endorsed budget.</td><td>Variation between 30-50% of most recently endorsed budget.</td><td>Variation greater than 50% of the most recently endorsed budget.</td></tr> <tr> <td>SBC</td><td>Variation less than 10% of most recently endorsed budget.</td><td>Variation between 10-30% of most recently endorsed budget.</td><td>Variation greater than 30% of the most recently endorsed budget.</td></tr> <tr> <td>DBC</td><td>Variation less than 5% of most recently endorsed budget.</td><td>Variation between 5-10% of most recently endorsed budget.</td><td>Variation greater than 10% of the most recently endorsed budget.</td></tr> <tr> <td>In Delivery</td><td>All Defence contingency available.</td><td>There is a risk that the project will exceed the endorsed budget - value management is required.</td><td>Expenditure is expected to be over budget - new government approval necessary.</td></tr> </tbody> </table>	Cost				Objective	Meet the expected project budget agreed upon at the last approval milestone.			Metric	Variance between total budget and revised forecast budget.			Indicator	GREEN	AMBER	RED	Criteria if at: CSIR Pt 2	Variation less than 30% of most recently endorsed budget.	Variation between 30-50% of most recently endorsed budget.	Variation greater than 50% of the most recently endorsed budget.	SBC	Variation less than 10% of most recently endorsed budget.	Variation between 10-30% of most recently endorsed budget.	Variation greater than 30% of the most recently endorsed budget.	DBC	Variation less than 5% of most recently endorsed budget.	Variation between 5-10% of most recently endorsed budget.	Variation greater than 10% of the most recently endorsed budget.	In Delivery	All Defence contingency available.	There is a risk that the project will exceed the endorsed budget - value management is required.	Expenditure is expected to be over budget - new government approval necessary.
Cost																																	
Objective	Meet the expected project budget agreed upon at the last approval milestone.																																
Metric	Variance between total budget and revised forecast budget.																																
Indicator	GREEN	AMBER	RED																														
Criteria if at: CSIR Pt 2	Variation less than 30% of most recently endorsed budget.	Variation between 30-50% of most recently endorsed budget.	Variation greater than 50% of the most recently endorsed budget.																														
SBC	Variation less than 10% of most recently endorsed budget.	Variation between 10-30% of most recently endorsed budget.	Variation greater than 30% of the most recently endorsed budget.																														
DBC	Variation less than 5% of most recently endorsed budget.	Variation between 5-10% of most recently endorsed budget.	Variation greater than 10% of the most recently endorsed budget.																														
In Delivery	All Defence contingency available.	There is a risk that the project will exceed the endorsed budget - value management is required.	Expenditure is expected to be over budget - new government approval necessary.																														
Defence Contingency (DC) % Used	0%																																
Defence Contingency has been used to:	N/A																																
Risk, Compliance and Quality Colour: s47D Comments: s47D	<table border="1"> <thead> <tr> <th colspan="4">Risk, Compliance & Quality</th></tr> </thead> <tbody> <tr> <td>Objective</td><td colspan="3">Identification of other risks that may negatively impact the project (subjective measure).</td></tr> <tr> <td>Metric</td><td colspan="3">Risk level that other risks may negatively affect the project.</td></tr> <tr> <td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr> <tr> <td>Criteria</td><td>Issues are being managed without flow-on impacts.</td><td>Indicates risks that will require extra attention and increased vigilance. Issues are being managed with some flow-on impacts.</td><td>Indicates risks that require immediate attention or are of major concern. Issues are unable to be managed without significant impacts.</td></tr> </tbody> </table>	Risk, Compliance & Quality				Objective	Identification of other risks that may negatively impact the project (subjective measure).			Metric	Risk level that other risks may negatively affect the project.			Indicator	GREEN	AMBER	RED	Criteria	Issues are being managed without flow-on impacts.	Indicates risks that will require extra attention and increased vigilance. Issues are being managed with some flow-on impacts.	Indicates risks that require immediate attention or are of major concern. Issues are unable to be managed without significant impacts.												
Risk, Compliance & Quality																																	
Objective	Identification of other risks that may negatively impact the project (subjective measure).																																
Metric	Risk level that other risks may negatively affect the project.																																
Indicator	GREEN	AMBER	RED																														
Criteria	Issues are being managed without flow-on impacts.	Indicates risks that will require extra attention and increased vigilance. Issues are being managed with some flow-on impacts.	Indicates risks that require immediate attention or are of major concern. Issues are unable to be managed without significant impacts.																														

ANNEX D – FINANCE (SUBMITTED IN MYPROJECTS)

775

Canberra Training Bases (CTB)	Ms	Brigid Ogrady	TBA	Regional State
Canberra Training Bases (CTB)	Mr	Michael Savage	TBA	Regional State
Canberra Estate Management & Planning Canberra Manager - ACT	Mr	Mark Williams	02 6266 8740	Regional State
	Mr	Stuart Henry	02 6266 8578	Regional State
	CAPT - RAN	Charles Huxtable	02 4429 7850	Regional State
	Mr	Garry Clarke	(02) 4424 1441	Regional State
ISSSS	LCDR	Colin Painter	02 4429 7949	Regional State
Representative	WO	David McClelland	02 4429 7771	Regional State
	COL	Michael Garraway	02 6933 8210	Regional State
Rep	LTCOL	Duncan Flindie	TBA	Regional State
	Mr	Simon Wyatt	TBA	Regional State
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	TBA	Regional State
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State
DOC	LTCOL	Roger McMurray	02 6933 8215	Regional State
DOC	LTCOL	Russ Mullins	02 6933 8211	Regional State
	Mr	Simon Wyatt	not available	Regional State
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	not available	Regional State
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State
	CAPT	Tim Standen	03 5931 5183	Regional State
	Mrs	Linda Reardon	03 5931 5186	Regional State
	Mr	Les Moseley	03 5931 5984	Regional State
ing / BOO)	Mr	Ian Waller	03 5931 5167	Regional State
	Mr	Juan Montoya Salazar	03 9282 3203	Regional State
	GPCAPT	Dennis Tan	03 5146 6000	Regional State
	Mr	Laurie Currie	03 5146 6130	Regional State
	Ms	Elise Hardiker	03 9282-3671	Regional State

- 30% Design

ANNEX I – LOCAL & INDIGENOUS SUBCONTRACTOR ENGAGEMENT [NOT REQUIRED]



OHS OBSERVATION CHECKLIST (PRE-CONSTRUCTION STAGE)

PJ #:	PJ0955
PROJECT:	J0090 LAND 2110 Ph.1B ADF CBRND Capability Facilities
SITE:	Multiple

s47G

s47G

This checklist does not constitute an instruction or direction, and does not reduce or amend any of the Consultants' or Contractor's contractual obligations or legislative requirements. This checklist only acts to record a small selection of some random observations during the pre-construction phase identified by RPS.

PERSON COMPLETING SITE VISIT	
Name:	s47F
Signature:	s22
	Date: 05-Jul-19



Australian Government
Department of Defence
Estate and Infrastructure Group



Project Manager/Contract Administrator

Monthly Report # 33

J0090

LAND 2110 PHASE 1B – ADF CHEMICAL, BIOLOGICAL, RADIOLOGICAL AND NUCLEAR DEFENCE (CBRND) CAPABILITY FACILITIES

For the period

From 01 Jul 19 to 31 Jul 19

Table of Contents

Document Control	iii
Issue Register	iii
1 Summary.....	1
1.1. Scope of Report	1
1.2. Compliance, Risk & Quality.....	1
1.3. Financial Management.....	1
1.4. Program / Schedule	1
1.5. Key Decisions, Direction or Action Required	2
1.6. PCG Meeting.....	2
1.7. PGB Meeting.....	2
2. Compliance.....	3
2.1. Work, Health & Safety (WHS).....	3
2.2. Building Code 2016	3
2.3. Dispensations and Alternate Solutions	3
2.4. Office of the Federal Safety Commissioner (OFSC).....	3
2.5. Environmental and Heritage.....	3
2.6. Security Plans	3
3. Key Risks, Issues and Actions.....	4
3.1. Key Risks	4
3.2. Key Issues & Actions	4
4. Finance	5
4.1. Variations	5
4.2. Cashflow.....	5
5. Program	7
5.1. Current Schedule	7
5.2. Milestones and Approvals	7
6. Communication.....	9
6.1. Stakeholders	9
6.2. Significant Meetings	9
7. Procurement.....	10
7.1. Procurement Status	10
7.2. PM/CA Contract	10
7.3. Design Services Consultant (Not applicable).....	10
7.4. Head Contract (Design and Construct).....	10
7.5. Other Contract.....	10
8. Design	11
8.1. Design Status	11
8.2. Design RFI	11
9. Construction.....	12
9.1. Construction Status	12
9.2. Construction RFI	12
Commissioning, Handover, Takeover, DLP	13
9.3. CHOTO Status	13
9.4. Defects and Outstanding Items.....	13
9.5. Defects Liability Period.....	13
9.6. Roll Out	13

Annex A – Project Sheet	14
Annex B – Risk Register	16
Annex C – Issues and Actions Register	18
Annex D – Finance (refer to myProjects)	20
Annex E – Project Program	22
Annex F – Stakeholder Register	24
Annex G – RFI Register	26
Annex H – Local & Indigenous Subcontractor Engagement	28
Annex I – HSSEQ Report	30

List of Tables

Table 1 – Safety incidents	3
Table 2 – Project funding	5
Table 3 – Approved FY cashflow	5
Table 4 – Projected FY cashflow	6
Table 5 – Procurement milestones	7
Table 6 – Programme milestones and approvals	7
Table 7 – Capability projects milestones and approvals	8
Table 8 – Additional milestones and approvals	8
Table 9 – MTF scope and status	11
Table 10 – DBC endorsed ILP Storage configuration	11

DOCUMENT CONTROL

Version	Drafted By	Reviewed By	Approved By	On Date
2.0	s47F	s47F	s47F	7 August 2019

ISSUE REGISTER

Version	Copy No.	Media	Status	Quantity	Issued To
2.0	1	PDF	Final	1	s47F Mediums Program

1 SUMMARY

1.1. Scope of Report

This report is current as of 31 Jul 19 and covers the J0090 ADF Chemical, Biological, Radiological and Nuclear Defence (CBRND) Capability Facilities project activities and reporting requirements for the Jul 19 reporting period.

1.2. Compliance, Risk & Quality

The project has no compliance or quality issues to report.

s47D

The following are key issues currently being addressed by the project with the intent to achieve resolution for a PGB scheduled indicatively for Nov 19:

s47D

- ILP OP and TRG pack siting and configuration discrepancies are being addressed by AHQ with the support of the PMCA.

In order to present accurate scope, schedule and budget requirements to the PGB, the PM/CA has been directed to undertake the 30% design update and P80 cost estimate prior to the PGB. These activities are predicated by notices from both AHQ and CASG.

1.3. Financial Management

The project has transitioned into Delivery Phase with a Parliamentary Approved Delivery budget of \$16.670m.

s47D

1.4. Program / Schedule

The following tasks were achieved during the reporting period:

- Consulted with LAND 2110 to assess the Prime Contractor's (Leidos) infrastructure requirements;
- Assisted AHQ and CASG to define additional scope requirements;

- Reviewed and provided PMCA endorsement of the LAND 2110 Prime Contractor's FRAR;
- Project reporting; and
- Maintained lines of communication with all stakeholders and communicated key messages and project updates.

The following tasks are expected to be achieved in the next reporting period:

- Pending receipt of notices from AHQ and CASG, s47D [REDACTED];
- Pending direction to proceed, undertake re-scoping and site investigation activities;
- Pending direction to proceed, update the 30% design;
- Pending direction to proceed, prepare P80 costings for additional scope prior to PGB meeting;
- Review project program and milestones;
- Consultation with key stakeholders;
- General project document review and preparation; and
- Project reporting.

1.5. Key Decisions, Direction or Action Required

The following is outstanding or required from the Commonwealth in the next reporting period:

- s47D [REDACTED]
- [REDACTED]

1.6. PCG Meeting

The next PCG meeting is scheduled for 09 Aug 19.

The Project Sheet is at Annex A.

1.7. PGB Meeting

The scheduled PGB meeting for 08 May 19 was postponed to 02 Aug 19, then subsequently postponed until Nov 19 to allow s47D [REDACTED]

2. COMPLIANCE

2.1. Work, Health & Safety (WHS)

There have been no instances of WHS non-compliance during the reporting period.

Statistics on project safety incidents are shown in Table 1 below.

Table 1 – Safety incidents

Description	Safety Incidents This Month	Total Number of Incidents	Outstanding Action
Notifiable Safety Incidents	0	0	Nil
Non-Notifiable Safety Incidents (Accidents)	0	0	Nil

2.2. Building Code 2016

There have been no instances of Building Industry Code 2016 non-compliance during the reporting period.

2.3. Dispensations and Alternate Solutions

There is nothing to report (NTR) during this reporting period.

2.4. Office of the Federal Safety Commissioner (OFSC)

NTR.

2.5. Environmental and Heritage

NTR.

2.6. Security Plans

NTR.

3. KEY RISKS, ISSUES AND ACTIONS

3.1. Key Risks

The project has escalated two risks in response to the following key issues resulting in two risk being managed with a residual risk grade of High. The project risk register will be reviewed in detail in preparation for the scheduled PGB meeting and again following direction from the PGB.

The Project Risk Register is at Annex B.

3.2. Key Issues & Actions

The following key issues are currently being addressed:

- Throughout the Site Selection process relevant stakeholders queried the management of residual s33 training aid within the MTF's and the surrounding environment. While the queries did not stall the Site Selection process, further investigation was deemed necessary by the Project.
- The Directorate of Environmental Protection and Assessment (DEPA) developed the JP2110 Environmental Impact Assessment Strategy (EIAS) and Potential Environmental Risk Matrix (PERM) on 09 Jul 12.
- Although these documents were thorough in providing an initial assessment to the CBRND capability's environmental impact, there is very little discussion or analysis directed towards training aids and associated infrastructure. The PERM briefly mentions s33 and 'other chemical substitutes' as potential training aids but is missing the associated risk assessment scores and preliminary recommendations and actions (this may be a result of a poorly scanned document).
- A review of the before mentioned documents was undertaken with LAND 2110 representatives at the initial Project Risk Workshop, and when considered with current practices, risk to the Project arising from s33 was assessed as a low; as a result, the Environmental Impact Assessment (EIA) was delegated to the Head Contractor's scope to be actioned immediately after engagement
- The Project approached Environment and Engineering (EE) Branch for additional guidance and were provided with the following advice:
 - Initiate the EIA and submit the associated report as soon as practicable in order to:
 - address stakeholder queries,
 - enable a prompt determination regarding a referral under the *EPBC Act*, and
 - provide time in the Project schedule for any follow-up actions.
- It is expected the Pollution Prevention team to undertake a comprehensive review in addition to the standard EE Branch review process
- In response to the advice from EE Branch, multiple requests have been directed to the LAND 2110 Capability Project for access to any relevant information. To date, no information has been provided. s47D
- s47D
- s47D

The Key Issues and Actions Register is at Annex C.

4. FINANCE

The Parliamentary Approved Delivery budget remains \$16.670m.

s47D

s47D

The LAND 2110 Ph. 1B Parliament approved funding for project J0090 is detailed in Table 2 below.

Table 2 – Project funding

Funding	(\$m)
Current/Approved Development:	1.049
Additional Development Requirement:	0.000
Current/Approved Capital:	16.670
Additional Capital Requirement:	0.000
Defence Contingency:	0.797

The Finance schedules are provided at Annex D in excel format and include a Financial Summary tab, Expenditure & Forecast tab and Variation Register.

4.1. Variations

No variation to the PMCA's Delivery Phase Fee has been issue during the reporting period.

4.2. Cashflow

The approved project cashflow is detailed in Table 3.

Table 3 – Approved FY cashflow

	FY16/17	FY17/18	FY18/19	FY19/20	FY20/21	Beyond
J0090 FY Cashflow - Development	s47D					
J0090 FY Cashflow - Delivery						

*Includes Defence Contingency and surplus approved capital

Table 4 details the actual Development Phase spend and anticipated Delivery Phase project cashflow derived from the current status of the project program. This forecast cashflow was reported on 06 Aug 19 for the PAES reporting task.

s47D

Further review and analysis of the cashflow will be undertaken by the PMCA along with the project program.

Table 4 – Projected FY cashflow

	FY16/17	FY17/18	FY18/19	FY19/20	FY20/21	FY21/22	Beyond
J0090 FY Cashflow - Development	s47D						
J0090 FY Cashflow - Delivery							

*Includes Defence Contingency and surplus approved capital

5. PROGRAM

5.1. Current Schedule

The current Master Program reflects the current approved scope with consideration to activities driven from ongoing issues resolution (PGB) and additional scope definition.

The Current Project Schedule is at Annex E.

5.2. Milestones and Approvals

5.2.1. Procurement Milestones:

Table 5 – Procurement milestones

Procurement	ITR	RFT	Engaged
DSC	N/A	N/A	N/A
Contractor	N/A	Nov 18	Jan 19

5.2.2. Programme Milestones and Approvals:

Table 6 – Programme milestones and approvals

Milestones	Baseline	Forecast	Actual
CSIR 2 / EIP			22 Feb 13
PDDP Approved			10 Jun 16
PDBC Approved	Nov 16	Nov 16	30 Jan 17
DBC Approved	May 17	Dec 17	09 Feb 18
PWC Referral	Mar 18	May 18	10 May 18
Parliamentary Approval	Jun 18	Aug 18	23 Aug 18
Contract Award	Oct 18	Apr 20	
Head Contract Design Commence		Apr 20	
Construction Commence	Mar 19	Apr 20	
Construction Complete	Sep 19	Feb 21	
Financial Close (15 months after construction complete)	Dec 20	May 22	

5.2.3. Capability Projects Milestones and Approvals:

Table 7 – Capability projects milestones and approvals

Milestones	Baseline	Forecast	Actual
Document Drop for Capability Manager's Gateway Review Board	Nov 16	Nov 16	Feb 17
CMGR Board Meeting	Nov 16	Nov 16	Mar 17
Document Drop for Investment Committee (IC) Meeting	Jan 16	Jan 16	Jan 16
IC Meeting	Nov 16	Mar 16	Apr 16
Cabinet Meeting (LAND 2110 Gate 2 / Government Approval)	Apr 17	Apr 17	May 17

5.2.4. Additional Milestones and Approvals:

Table 8 – Additional milestones and approvals

Milestones	Forecast	Actual
EIA/HIA (Environment/Heritage Impact Assessment)	Jul 12	Jul 12
Environmental Impact Assessment Strategy	Jul 12	Jul 12
EAR (Environmental Assessment Report)	Nov 19	
URB/FDB	N/A	N/A
PDBC	Nov 16	Jan 17
Site Selection - Regional Reviews	Nov 18	Dec 18
Site Selection Boards	Oct 19	
Environmental Approval	Nov 19	
30% CDR PRAP Review	N/A	
30% CDR non-rejection	Sep 17	Sep 17
Updated 30% CDR PRAP Review	Oct 19	
Updated 30% CDR non-rejection	Oct 19	
90% DDR PRAP Review	Jun 20	
90% DDR non-rejection	Jun 20	
100%	Jun 20	
Hand Over	Feb 21	
Take Over	Feb 21	
Lessons Learnt	Mar 21	

6. COMMUNICATION

6.1. Stakeholders

Consultation with National and Regional Stakeholders has been maintained in preparation for outstanding site selection activities.

Increased consultation has occurred with CASG in order to support development and acceptance of the LAND 2110 Prime Contractor's FRAR.

The Stakeholder Register is at Annex G.

6.2. Significant Meetings

PMCA attended meetings with AHQ and CASG at SME on 03 Jun 19 and HMAS *Creswell* on 04 Jun 19 s47D

PMCA attended workshops with CASG and Leidos on 13 Jun 19 to provide advice on the final FRAR submission.

7. PROCUREMENT

7.1. Procurement Status

The Head Contract approach to market was postponed in order to address ongoing siting and scope requirement issues.

7.2. PM/CA Contract

7.2.1. Contract & Variations

Details of variations are provided with the Finance Schedules on myProjects.

7.2.2. Disputes

There have been no disputes during the reporting period.

7.2.3. Notifications

There have been no notifications during the reporting period.

7.3. Design Services Consultant (Not applicable)

7.4. Head Contract (Design and Construct)

7.4.1. Contract & Variations

Not applicable.

7.4.2. Disputes

Not applicable.

7.4.3. Notifications

Not applicable.

7.5. Other Contract

Not applicable.

8. DESIGN

8.1. Design Status

s47D

The PMCA has initiated investigations to undertake an update of the 30% design prior to HC RFT.

Table 9 indicates the current scope of new MTF's to be constructed and existing MTF's identified for refurbishment.

Table 10 lists the sites identified for the ILP Storage Solution, both Operational (OP) and Training (TRG).

Table 9 – MTF scope and status

Defence Establishment	New MTF	Refurb MTF	Comments
<i>HMAS Stirling</i>	Nil	Yes	IAW DEF(AUST)5000 requirements
Bindoon Training Area	Nil	Yes	
Robertson Barracks	Yes	Nil	
Edinburgh Defence Precinct	Yes	Nil	
Lavarack Barracks	Yes	Nil	
RAAF Base Amberley	Yes	Nil	
Kapooka Military Area, ARTC	Yes	Nil	
RMC (Majura)	Yes	Nil	
<i>HMAS Creswell</i>	Nil	Yes	IAW DEF(AUST)5000 requirements
RAAF Base East Sale	Yes	Nil	Relocated to Dutson Bombing Range

Table 10 – DBC endorsed ILP Storage configuration

Defence Establishment	ILP Storage OP	ILP Storage TRG	ISO Containers
<i>HMAS Stirling</i>	s33	Yes	s33
Robertson Barracks		Yes	
Edinburgh Defence Precinct		Yes	
Lavarack Barracks		Yes	
Gallipoli Barracks		Yes	
RAAF Amberley		Yes	
Holsworthy Barracks, SME		Yes	
Kapooka Military Area, ARTC		Yes	
RAAF Base Wagga		Yes	
<i>HMAS Creswell</i>		Yes	
<i>HMAS Cerberus</i>		Yes	
RAAF Base East Sale		Yes	

8.2. Design RFI

The RFI Register is provided at Annex G.

9. CONSTRUCTION

9.1. Construction Status

s47D



9.2. Construction RFI

The RFI Register is provided at Annex G.

COMMISSIONING, HANDOVER, TAKEOVER, DLP

9.3. CHOTO Status

s47D

A large rectangular area of the document is redacted with a solid grey fill.

9.4. Defects and Outstanding Items

Not applicable.

9.5. Defects Liability Period

s47D

A rectangular area of the document is redacted with a solid grey fill.

9.6. Roll Out

NTR.

ANNEX A – PROJECT SHEET

<u>Project Stage:</u>	<u>Status:</u>	<u>Percentage Complete:</u>
Delivery	s47D	
<u>Last Approval:</u>	<u>Date:</u>	<u>Approving Body:</u>
PWC	23 Aug 18	Parliament

PMCA to complete this column	Guide to colour selection																						
Scope <u>Colour</u> s47D Comments: s47D	<table><tr><th colspan="3">Scope¹</th></tr><tr><td>Objective</td><td colspan="2">Deliver the scope agreed at the last approval milestone.</td></tr><tr><td>Metric</td><td colspan="2">Variance between agreed scope and revised expected scope.</td></tr><tr><td>Indicator</td><td>GREEN</td><td>RED</td></tr><tr><td>Criteria</td><td>In line with baseline</td><td>Not in line with baseline</td></tr></table> The red indicator for the scope parameter is only to be used once the DBC has been endorsed, as scope is still being refined (based on the solution option / requirement) until this point.			Scope ¹			Objective	Deliver the scope agreed at the last approval milestone.		Metric	Variance between agreed scope and revised expected scope.		Indicator	GREEN	RED	Criteria	In line with baseline	Not in line with baseline					
Scope ¹																							
Objective	Deliver the scope agreed at the last approval milestone.																						
Metric	Variance between agreed scope and revised expected scope.																						
Indicator	GREEN	RED																					
Criteria	In line with baseline	Not in line with baseline																					
Schedule <u>Colour:</u> s47D Comments: s47D Key dates: s47D	<table><tr><th colspan="4">Schedule</th></tr><tr><td>Objective</td><td colspan="3">Meet key milestone dates agreed at the last approval milestone.</td></tr><tr><td>Metric</td><td colspan="3">Variance between target date of milestones and forecast date.</td></tr><tr><td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr><tr><td>Criteria</td><td>Meet or exceed target. Less than 3 months variation from approved schedule.</td><td>Variation of 3-6 months</td><td>- Variation of more than 6 months impacting construction completion AND/OR - Capability items at risk of not being delivered by IOC</td></tr></table>			Schedule				Objective	Meet key milestone dates agreed at the last approval milestone.			Metric	Variance between target date of milestones and forecast date.			Indicator	GREEN	AMBER	RED	Criteria	Meet or exceed target. Less than 3 months variation from approved schedule.	Variation of 3-6 months	- Variation of more than 6 months impacting construction completion AND/OR - Capability items at risk of not being delivered by IOC
Schedule																							
Objective	Meet key milestone dates agreed at the last approval milestone.																						
Metric	Variance between target date of milestones and forecast date.																						
Indicator	GREEN	AMBER	RED																				
Criteria	Meet or exceed target. Less than 3 months variation from approved schedule.	Variation of 3-6 months	- Variation of more than 6 months impacting construction completion AND/OR - Capability items at risk of not being delivered by IOC																				
In Year Expenditure <u>Colour:</u> s47D Comments: s47D	<table><tr><th colspan="4">In Year Expenditure</th></tr><tr><td>Objective</td><td colspan="3">Meet the expected in year project spend agreed upon at the last approval milestone.²</td></tr><tr><td>Metric</td><td colspan="3">Variance between total in year expenditure forecast and revised in year forecast.</td></tr><tr><td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr><tr><td>Criteria</td><td>Achieving expected spend with no change from PBS/PAES within +/- \$1m</td><td>Change from PBS/PAES estimate between +/- \$1m – 10m</td><td>Change from PBS/PAES estimate exceeding +/- \$10m</td></tr></table>			In Year Expenditure				Objective	Meet the expected in year project spend agreed upon at the last approval milestone. ²			Metric	Variance between total in year expenditure forecast and revised in year forecast.			Indicator	GREEN	AMBER	RED	Criteria	Achieving expected spend with no change from PBS/PAES within +/- \$1m	Change from PBS/PAES estimate between +/- \$1m – 10m	Change from PBS/PAES estimate exceeding +/- \$10m
In Year Expenditure																							
Objective	Meet the expected in year project spend agreed upon at the last approval milestone. ²																						
Metric	Variance between total in year expenditure forecast and revised in year forecast.																						
Indicator	GREEN	AMBER	RED																				
Criteria	Achieving expected spend with no change from PBS/PAES within +/- \$1m	Change from PBS/PAES estimate between +/- \$1m – 10m	Change from PBS/PAES estimate exceeding +/- \$10m																				

Cost <u>Colour:</u> s47D <u>Comments:</u> s47D 	<table border="1"> <thead> <tr> <th colspan="4">Cost</th></tr> </thead> <tbody> <tr> <td>Objective</td><td colspan="3">Meet the expected project budget agreed upon at the last approval milestone.</td></tr> <tr> <td>Metric</td><td colspan="3">Variance between total budget and revised forecast budget.</td></tr> <tr> <td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr> <tr> <td>Criteria if at: CSIR Pt 2</td><td>Variation less than 30% of most recently endorsed budget.</td><td>Variation between 30-50% of most recently endorsed budget.</td><td>Variation greater than 50% of the most recently endorsed budget.</td></tr> <tr> <td>SBC</td><td>Variation less than 10% of most recently endorsed budget.</td><td>Variation between 10-30% of most recently endorsed budget.</td><td>Variation greater than 30% of the most recently endorsed budget.</td></tr> <tr> <td>DBC</td><td>Variation less than 5% of most recently endorsed budget.</td><td>Variation between 5-10% of most recently endorsed budget.</td><td>Variation greater than 10% of the most recently endorsed budget.</td></tr> <tr> <td>In Delivery</td><td>All Defence contingency available.</td><td>There is a risk that the project will exceed the endorsed budget - value management is required.</td><td>Expenditure is expected to be over budget - new government approval necessary.</td></tr> </tbody> </table>	Cost				Objective	Meet the expected project budget agreed upon at the last approval milestone.			Metric	Variance between total budget and revised forecast budget.			Indicator	GREEN	AMBER	RED	Criteria if at: CSIR Pt 2	Variation less than 30% of most recently endorsed budget.	Variation between 30-50% of most recently endorsed budget.	Variation greater than 50% of the most recently endorsed budget.	SBC	Variation less than 10% of most recently endorsed budget.	Variation between 10-30% of most recently endorsed budget.	Variation greater than 30% of the most recently endorsed budget.	DBC	Variation less than 5% of most recently endorsed budget.	Variation between 5-10% of most recently endorsed budget.	Variation greater than 10% of the most recently endorsed budget.	In Delivery	All Defence contingency available.	There is a risk that the project will exceed the endorsed budget - value management is required.	Expenditure is expected to be over budget - new government approval necessary.
Cost																																	
Objective	Meet the expected project budget agreed upon at the last approval milestone.																																
Metric	Variance between total budget and revised forecast budget.																																
Indicator	GREEN	AMBER	RED																														
Criteria if at: CSIR Pt 2	Variation less than 30% of most recently endorsed budget.	Variation between 30-50% of most recently endorsed budget.	Variation greater than 50% of the most recently endorsed budget.																														
SBC	Variation less than 10% of most recently endorsed budget.	Variation between 10-30% of most recently endorsed budget.	Variation greater than 30% of the most recently endorsed budget.																														
DBC	Variation less than 5% of most recently endorsed budget.	Variation between 5-10% of most recently endorsed budget.	Variation greater than 10% of the most recently endorsed budget.																														
In Delivery	All Defence contingency available.	There is a risk that the project will exceed the endorsed budget - value management is required.	Expenditure is expected to be over budget - new government approval necessary.																														
Defence Contingency (DC) % Used	0%																																
Defence Contingency has been used to:	N/A																																
Risk, Compliance and Quality <u>Colour:</u> s47D <u>Comments:</u> s47D 	<table border="1"> <thead> <tr> <th colspan="4">Risk, Compliance & Quality</th></tr> </thead> <tbody> <tr> <td>Objective</td><td colspan="3">Identification of other risks that may negatively impact the project (subjective measure).</td></tr> <tr> <td>Metric</td><td colspan="3">Risk level that other risks may negatively affect the project.</td></tr> <tr> <td>Indicator</td><td>GREEN</td><td>AMBER</td><td>RED</td></tr> <tr> <td>Criteria</td><td>Issues are being managed without flow-on impacts.</td><td>Indicates risks that will require extra attention and increased vigilance. Issues are being managed with some flow-on impacts.</td><td>Indicates risks that require immediate attention or are of major concern. Issues are unable to be managed without significant impacts.</td></tr> </tbody> </table>	Risk, Compliance & Quality				Objective	Identification of other risks that may negatively impact the project (subjective measure).			Metric	Risk level that other risks may negatively affect the project.			Indicator	GREEN	AMBER	RED	Criteria	Issues are being managed without flow-on impacts.	Indicates risks that will require extra attention and increased vigilance. Issues are being managed with some flow-on impacts.	Indicates risks that require immediate attention or are of major concern. Issues are unable to be managed without significant impacts.												
Risk, Compliance & Quality																																	
Objective	Identification of other risks that may negatively impact the project (subjective measure).																																
Metric	Risk level that other risks may negatively affect the project.																																
Indicator	GREEN	AMBER	RED																														
Criteria	Issues are being managed without flow-on impacts.	Indicates risks that will require extra attention and increased vigilance. Issues are being managed with some flow-on impacts.	Indicates risks that require immediate attention or are of major concern. Issues are unable to be managed without significant impacts.																														

0.000
0.000

S47D, S47G

Contract Z Number	PO Number	Contract Value
----------------------	-----------	-------------------

Project Number: Annex D - Monthly Report - Financial Summary - Delivery									
	Sub Item	Original PO Value (Ex GST)	Approved Variation (Ex GST)	Current PO Value (Ex GST)		Spend to Date (Ex GST)	NoV Estimated Value/ Variation Notices / Variations Pending (ex GST)	Forecast Value (ex GST)	
S47D, S47G									

Project Number: AF00123 - Military Project - Operations - Delivery									
Variation Notice	Variation Claim	Description	Not Yet Estimated Value (E4 GST)	Variations Submitted (E4 GST)	Pending Variations Submitted (E4 GST)	Variations Approved (E4 GST)	Status Decision	Date	
s47D, s47G									

775

Canberra Training Bases (CTB)	Ms	Brigid Ogrady	TBA	Regional State	brigid.ogrady@defence.gov.au	Regional State
Canberra Training Bases (CTB)	Mr	Michael Savage	TBA	Regional State	michael.savage1@defence.gov.au	Regional State
Canberra Estate Management & Planning Canberra Manager - ACT	Mr	Mark Williams	02 6266 8740	Regional State	mark.williams14@defence.gov.au	Regional State
	Mr	Stuart Henry	02 6266 8578	Regional State	stuart.henry@defence.gov.au	Regional State
	CAPT - RAN	Charles Huxtable	02 4429 7850	Regional State	charles.huxtable@defence.gov.au	Regional State
	Mr	Garry Clarke	(02) 4424 1441	Regional State	garry.clarke@defence.gov.au	Regional State
ISSSS	LCDR	Colin Painter	02 4429 7949	Regional State	col.painter@defence.gov.au	Regional State
Representative	WO	David McClelland	02 4429 7771	Regional State	david.mcclelland@defence.gov.au	Regional State
	COL	Michael Garraway	02 6933 8210	Regional State	michael.garraway@defence.gov.au	Regional State
Rep	LTCOL	Duncan Flindie	TBA	Regional State	duncan.flindie@defence.gov.au	Regional State
	Mr	Simon Wyatt	TBA	Regional State	simon.wyatt1@defence.gov.au	Regional State
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	TBA	Regional State	mardi.jarvis@defence.gov.au	Regional State
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State	wayne.cleggett@defence.com.gov.au	Regional State
DOC	LTCOL	Roger McMurray	02 6933 8215	Regional State	rodger.mcmurray@defence.gov.au	Regional State
DOC	LTCOL	Russ Mullins	02 6933 8211	Regional State	russ.mullins@defence.gov.au	Regional State
	Mr	Simon Wyatt	not available	Regional State	simon.wyatt1@defence.gov.au	Regional State
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	not available	Regional State	mardi.jarvis@defence.gov.au	Regional State
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State	wayne.cleggett@defence.com.gov.au	Regional State
	CAPT	Tim Standen	03 5931 5183	Regional State	Tim.standen@defence.gov.au	Regional State
	Mrs	Linda Reardon	03 5931 5186	Regional State	linda.reardon@defence.gov.au	Regional State
ing / BOO)	Mr	Les Moseley	03 5931 5984	Regional State	Les.moseley@defence.gov.au	Regional State
	Mr	Ian Waller	03 5931 5167	Regional State	ian.waller@defence.gov.au	Regional State
	Mr	Juan Montoya Salazar	03 9282 3203	Regional State	juan.montoyasalazar@defence.gov.au	Regional State
	GPCAPT	Dennis Tan	03 5146 6000	Regional State	dennis.tan@defence.gov.au	Regional State
	Mr	Laurie Currie	03 5146 6130	Regional State	laurie.curry@defence.gov.au	Regional State
	Ms	Elise Hardiker	03 9282-3671	Regional State	elise.hardiker@defence.gov.au	Regional State

- 30% Design



OHS OBSERVATION CHECKLIST (PRE-CONSTRUCTION STAGE)

PJ #:	PJ0955
PROJECT:	J0090 LAND 2110 Ph.1B ADF CBRND Capability Facilities
SITE:	Multiple

s47G

s47G

This checklist does not constitute an instruction or direction, and does not reduce or amend any of the Consultants' or Contractor's contractual obligations or legislative requirements. This checklist only acts to record a small selection of some random observations during the pre-construction phase identified by RPS.

PERSON COMPLETING SITE VISIT

Name:	s47F
Signature:	s22
	Date: 05-Jul-19



Project Manager/Contract Administrator

Monthly Report # 34

J0090

LAND 2110 PHASE 1B – ADF CHEMICAL, BIOLOGICAL, RADIOLOGICAL AND NUCLEAR DEFENCE (CBRND) CAPABILITY FACILITIES

For the period

From 01 Aug 19 to 31 Aug 19

Table of Contents

1. EXECUTIVE Summary	4
1.1. Executive Summary	4
1.2. s47D Scope s47D	4
1.3. Program / Schedule s47D	4
1.4. Financial Management s47D	4
1.5. Risk, Compliance & Quality s47D	4
2. Compliance	5
2.1. Work, Health & Safety (WHS)	5
2.2. Defence / Comcare Notifiable Incidents	5
2.3. Lost Time Injury Frequency Rate (LTIFR)	5
2.4. Building Code 2016	5
2.5. Dispensations and Alternate Solutions	5
2.6. Office of the Federal Safety Commissioner (OFSC)	5
2.7. Environmental and Heritage	5
2.8. Security Plans	5
3. Key Risks, Issues and Actions	6
3.1. Key Risks	6
3.2. Key Issues & Actions	6
4. Finance	7
4.1. Project Funding	7
4.2. Financial Approvals	7
4.3. Defence Integrated Investment Plan (DIIP) Phasing	7
4.4. Financial Status	7
4.5. Variations	8
5. Program	9
5.1. Current Schedule	9
5.2. Milestones and Approvals	9
5.3. Procurement Milestones	9
5.4. Sustainment Programme Milestones and Approvals	9
5.5. Capability Projects Milestones and Approvals	9
6. Communication	11
6.1. Stakeholders and Key Personnel	11
6.2. Project Meetings or Site Visits	11
6.3. Upcoming Project Control Group (PCG) Meetings	11
6.4. Other Upcoming Meetings	11
7. Procurement	12
7.1. Procurement Status	12
7.2. PM/CA Contract	12
7.3. Contract & Variations	12
7.4. Disputes	12
7.5. Notifications	12

7.6.	Design Services Consultant (N/A)	12
7.7.	Head Contract	12
7.8.	Contract & Variations	12
7.9.	Disputes	12
7.10.	Notifications	12
7.11.	Other Contract	12
8.	Design	13
8.1.	Design Status	13
8.2.	Design RFI	14
9.	Construction	15
9.1.	Construction Status	15
9.2.	Construction RFI	15
10.	Commissioning, Handover, Takeover, DLP	16
10.1.	CHOTO Status	16
10.2.	Defects and Outstanding Items	16
10.3.	Defects Liability Period	16
10.4.	Asset Roll Out	16
	Annex A – WHS Checklist	17
	Annex B – Risk Register	18
	Annex C – Issues and Actions Register	19
	Annex D – Finance	20
	Annex E – Schedule	21
	Annex F – Stakeholder Register	22
	Annex G – RFI Register	23
	Annex H – Local & Indigenous Subcontractor Engagement	24

Note: DSC and Contractor Reports

If available, please also attach to your email a copy of the DSC and Contractor Monthly Reports.

Document Control

Version	Drafted By	Reviewed By	Approved By	On Date
2.0	s47F	s47F	s47F	9 September 2019

Issue Register

Version	Copy No.	Media	Status	Quantity	Issued To
1.0	1	PDF	Final	1	s47F, Mediums Program

1. EXECUTIVE SUMMARY

This report is current as of 07 Sep 19 and covers the J0090 ADF Chemical, Biological, Radiological and Nuclear Defence (CBRND) Capability Facilities project activities and reporting requirements for the Aug 19 reporting period.

1.1. Executive Summary

s47E(d)

1.2. **Scope**

s47E(d)

1.3. **Program / Schedule**

- The delays to finalisation of facilities requirements have delayed the release of the HC RFT.
- The Sponsor has provided the dates each site is required by, which range from Nov 20 to Mar 21.

Key dates:

- The Project achieved Expediency Motion in Parliament on 23 August 2018.
- IOC – Jun 21.
- FOC – Jun 23.

1.4. **Financial Management**

s47D

- FY forecast aligns with current schedule and figures submitted for PAES.

1.5. **Risk, Compliance & Quality**

- The Sponsor and JLC have agreed in-principle that Robertson Barracks, Lavarack Barracks, RAAF Base Edinburgh and RAAF Base Amberley storage requirements will be co-located at the respective ^{s33}. This has introduced new site selection activities.
- Sponsor has been advised that alternative training arrangements will be required until facilities are completed.

2. COMPLIANCE

2.1. Work, Health & Safety (WHS)

The Site Inspection Checklist is at Annex A.

The below table details the dates when a delivery phase WHS review will occur;

Inspection	Date
Site Inspection	N/A
SWMS Review	N/A
Contractor WHS Management Plan Review	N/A
Site Inspection	N/A

2.2. Defence / Comcare Notifiable Incidents

There have been no Defence / Comcare Notifiable Incidents.

2.3. Lost Time Injury Frequency Rate (LTIFR)

Lost Time Injury Frequency Rate (LTIFR)	
A. Number of Injuries	0
B. Total construction hours worked	0
C. LTIFR = (A * 1,000,000) / B	0

2.4. Building Code 2016

There have been no instances of Building Industry Code 2016 non-compliance during the reporting period.

2.5. Dispensations and Alternate Solutions

There is nothing to report (NTR) during this reporting period.

2.6. Office of the Federal Safety Commissioner (OFSC)

NTR.

2.7. Environmental and Heritage

NTR.

2.8. Security Plans

NTR.

3. KEY RISKS, ISSUES AND ACTIONS

3.1. Key Risks

The Risk Register is at Annex B.

3.2. Key Issues & Actions

The Key Issues and Actions Register is at Annex C.

The following key issues are currently being addressed:

s47E(d)



4. FINANCE

4.1. Project Funding

The below table outlines the current project funding identified in the latest approval document:

Funding	(\$0.000m)
Current/Approved Development:	\$1.049
Additional Development Required:	\$0.000
Current/Approved Capital (inc. Defence Contingency):	\$16.670
Additional Capital Required:	\$TBC
Defence Contingency:	\$0.797

4.2. Financial Approvals

The latest financial approval was PWC for a budget of \$16.670m. s47D

4.3. Defence Integrated Investment Plan (DIIP) Phasing

The below table outlines the current approved DIIP, including Defence contingency:

Phasings (\$0.000m)	Previous	FY19-20	FY20-21	FY21-22	FY22-23	Beyond	Project Total
Development DIIP:	s47D						\$ 1.049
Delivery DIIP:							\$ 16.670

4.4. Financial Status

The Finance schedules are provided at **Annex D** in excel format and include a Financial Summary tab, Expenditure & Forecast tab and Variation Register.

The below table outlines the variance between the PM/CA baseline (Jul 19) and PM/CA forecast, including Defence contingency:

Phasings (\$0.000m)	Previous	FY19-20	FY20-21	FY21-22	FY22-23	Beyond	Project Total
Development							
PM/CA Baseline (Jul 19)	s47D						\$ 1.049
PM/CA Forecast:							\$ 1.049
Development Variance (Baseline - Forecast):	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
Delivery							
PM/CA Baseline (Jul 19)	s47D						\$ 16.670
PM/CA Forecast:							\$ 16.670
Delivery Variance (Baseline - Forecast):	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	

The previous table details the actual Development Phase spend and anticipated Delivery Phase project cashflow derived from the current status of the project program. This forecast cashflow was reported on 06 Aug 19 for the PAES reporting task.

s47D

4.5. Variations

A PM/CA variation for the revised scope of services for the Delivery Phase and Development Phase abortive works is with the delegate for review and approval.

The Variation Register is provided with the Finance schedules at Annex D in excel format.

5. PROGRAM

5.1. Current Schedule

The Current Schedule is at Annex E.

5.2. Milestones and Approvals

5.3. Procurement Milestones

Procurement	Baseline	Forecast	Actual
DSC			
ITR	N/A	N/A	N/A
RFT	N/A	N/A	N/A
Contractor			
ITR	N/A	N/A	N/A
RFT	Dec 18	Jan 20	

5.4. Sustainment Programme Milestones and Approvals

Not applicable.

5.5. Capability Projects Milestones and Approvals

Milestones	Baseline	Forecast	Actual
PDDP Approved			Jun 16
PDBC Approved		Nov 16	Jan 17
Document Drop for CMGR	Nov 16	Nov 16	Feb 17
CMGR Board Meeting	Nov 16	Nov 16	Mar 17
Document Drop IC Meeting	Jan 16	Jan 16	Jan 16
IC Meeting	Nov 16	Mar 16	Apr 16
Gate 2	Apr 17	Apr 17	May 17
DBC Approved	May 17	Dec 17	Feb 18
PWC Referral	Mar 18	May 18	May 18
PWC Hearing			
PWC Notification/ Parliamentary Approval	N/A	N/A	N/A
Contract Award	Oct 18	Apr 20	
Construction Commence	Mar 19	Apr 20	
Construction Complete	Sep 19	Feb 21	
HO/TO	Sep 19	Feb 21	
Lessons Learnt Workshop	Nov 19	Mar 21	
Financial Close	Dec 20	May 22	

The below table outlines the project milestones that have slipped since the last reporting period:

Milestone	Baseline Date	Previous Date Reported (last reporting period)	Current Forecast Date (current reporting period)
N/A			
N/A			

There has been no further slippage in the last reporting period.

6. COMMUNICATION

6.1. Stakeholders and Key Personnel

The Stakeholder Register is at Annex F.

Consultation with National and Regional Stakeholders has been maintained in preparation for outstanding site selection activities.

Increased consultation has occurred with CASG in order to support development and acceptance of the LAND 2110 Prime Contractor's FRAR.

6.2. Project Meetings or Site Visits

A PCG meeting was held on 09 Aug 19 with LAND 2110 representatives in attendance.

The PM/CA represented CFI at the LAND 211. Ph.1B PMSG at Victoria Barracks Melbourne on 19 Aug 19.

6.3. Upcoming Project Control Group (PCG) Meetings

PCG's are scheduled for the following dates:

- 13 Sep 19.
- 11 Oct 19.
- 15 Nov 19.
- 13 Dec 19.

6.4. Other Upcoming Meetings

The scheduled PGB meeting for 08 May 19 was postponed to 02 Aug 19, then subsequently postponed until Nov 19 to allow AHQ/CASG time to identify additional scope requirements and for budget requirements to be fully realised

7. PROCUREMENT

7.1. Procurement Status

The Head Contract approach to market was postponed in order to address ongoing siting and scope requirement issues.

7.2. PM/CA Contract

7.3. Contract & Variations

A PM/CA variation for the revised scope of services for the Delivery Phase and Development Phase abortive works is with the delegate for review and approval.

The Variation Register is provided with the Finance schedules at Annex D in excel format.

7.4. Disputes

NTR.

7.5. Notifications

NTR.

7.6. Design Services Consultant (N/A)

7.7. Head Contract

7.8. Contract & Variations

N/A

The Variation Register is provided with the Finance schedules at Annex D in excel format.

7.9. Disputes

N/A

7.10. Notifications

N/A

7.11. Other Contract

NTR.

8. DESIGN

8.1. Design Status

s47D

Table 1 indicates the current scope of new MTF's to be constructed and existing MTF's identified for refurbishment.

Table 2 lists the sites identified for the ILP Storage Solution, both Operational (OP) and Training (TRG).

Table 1 – MTF scope and status

Defence Establishment	New MTF	Refurb MTF	Comments
HMAS Stirling	Nil	Yes	IAW DEF(AUST)5000 requirements
Bindoon Training Area	Nil	Yes	
Robertson Barracks	Yes	Nil	
Edinburgh Defence Precinct	Yes	Nil	
Lavarack Barracks	Yes	Nil	
RAAF Base Amberley	Yes	Nil	
Kapooka Military Area, ARTC	Yes	Nil	
RMC (Majura)	Yes	Nil	
HMAS Creswell	Nil	Yes	IAW DEF(AUST)5000 requirements
RAAF Base East Sale	Yes	Nil	Relocated to Dutson Bombing Range

Table 2 – DBC endorsed ILP Storage configuration

Defence Establishment	ILP Storage OP	ILP Storage TRG	ISO Containers
HMAS Stirling	s33	Yes	s33
Robertson Barracks		Yes	
Edinburgh Defence Precinct		Yes	
Lavarack Barracks		Yes	
Gallipoli Barracks		Yes	
RAAF Amberley		Yes	
Holsworthy Barracks, SME		Yes	
Kapooka Military Area, ARTC		Yes	
RAAF Base Wagga		Yes	
HMAS Creswell		Yes	
HMAS Cerberus		Yes	
RAAF Base East Sale		Yes	

8.2. Design RFI

The RFI Register is provided at Annex G.

9. CONSTRUCTION

9.1. Construction Status

s47D



9.2. Construction RFI

The RFI Register is provided at Annex G.

10. COMMISSIONING, HANDOVER, TAKEOVER, DLP

10.1. CHOTO Status

s47D

10.2. Defects and Outstanding Items

Not applicable.

10.3. Defects Liability Period

s47D

10.4. Asset Roll Out

NTR.



OHS OBSERVATION CHECKLIST (PRE-CONSTRUCTION STAGE)

PJ #:	PJ0955
PROJECT:	J0090 LAND 2110 Ph.1B ADF CBRND Capability Facilities
SITE:	Multiple

s47G

s47G

[Redacted content]

This checklist does not constitute an instruction or direction, and does not reduce or amend any of the Consultants' or Contractor's contractual obligations or legislative requirements. This checklist only acts to record a small selection of some random observations during the pre-construction phase identified by RPS.

PERSON COMPLETING SITE VISIT	
Name:	s47F
Signature:	s22
	Date: 05 Sep 19

[illegible]

0.000
0.000

47D, S47G


Contract Z Number	PO Number	Contract Value
----------------------	-----------	-------------------

Project Number: Annex D - Monthly Report - Financial Summary - Delivery									
	Sub Item	Original PO Value (Ex GST)	Approved Variation (Ex GST)	Current PO Value (Ex GST)		Spend to Date (Ex GST)	NoV Estimated Value/ Variation Notices / Variations Pending (ex GST)	Forecast Value (ex GST)	
S47D, S47G									

Project Number: Armed & Security Project - Variation - Salary									
Variation Notice	Variation Claim	Description	Nov Estimated Value (€ GST)	Variations Submitted (€ GST)	Pending Variations Submitted (€ GST)	Variations Approved (€ GST)	Status Decision	Date	
S47D, S47G									

522

Canberra Training Bases (CTB)	Ms	Brigid Ogrady	TBA	Regional State
Canberra Training Bases (CTB)	Mr	Michael Savage	TBA	Regional State
Canberra Estate Management & Planning Canberra Manager - ACT	Mr	Mark Williams	02 6266 8740	Regional State
	Mr	Stuart Henry	02 6266 8578	Regional State
	CAPT - RAN	Charles Huxtable	02 4429 7850	Regional State
	Mr	Garry Clarke	(02) 4424 1441	Regional State
ISSSS	LCDR	Colin Painter	02 4429 7949	Regional State
Representative	WO	David McClelland	02 4429 7771	Regional State
	COL	Michael Garraway	02 6933 8210	Regional State
Rep	LTCOL	Duncan Flindie	TBA	Regional State
	Mr	Simon Wyatt	TBA	Regional State
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	TBA	Regional State
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State
DOC	LTCOL	Roger McMurray	02 6933 8215	Regional State
DOC	LTCOL	Russ Mullins	02 6933 8211	Regional State
	Mr	Simon Wyatt	not available	Regional State
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	not available	Regional State
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State
	CAPT	Tim Standen	03 5931 5183	Regional State
	Mrs	Linda Reardon	03 5931 5186	Regional State
	Mr	Les Moseley	03 5931 5984	Regional State
ing / BOO)	Mr	Ian Waller	03 5931 5167	Regional State
	Mr	Juan Montoya Salazar	03 9282 3203	Regional State
	GPCAPT	Dennis Tan	03 5146 6000	Regional State
	Mr	Laurie Currie	03 5146 6130	Regional State
	Ms	Elise Hardiker	03 9282-3671	Regional State



- 30% Design

ANNEX I – LOCAL & INDIGENOUS SUBCONTRACTOR ENGAGEMENT [NOT REQUIRED]



Project Manager/Contract Administrator

Monthly Report # 35

J0090

LAND 2110 PHASE 1B – ADF CHEMICAL, BIOLOGICAL, RADIOLOGICAL AND NUCLEAR DEFENCE (CBRND) CAPABILITY FACILITIES

For the period

From 01 Sep 19 to 30 Sep 19

Table of Contents

1. Executive Summary.....	4
1.1. Executive Summary	4
1.2. s47D Scope s47D	4
1.3. Program / Schedule s47D	4
1.4. Financial Management s47D	4
1.5. Risk, Compliance & Quality s47D	4
2. Compliance.....	5
2.1. Work, Health & Safety (WHS)	5
2.2. Defence / Comcare Notifiable Incidents	5
2.3. Lost Time Injury Frequency Rate (LTIFR)	5
2.4. Building Code 2016	5
2.5. Dispensations and Alternate Solutions	5
2.6. Office of the Federal Safety Commissioner (OFSC)	5
2.7. Environmental and Heritage	5
2.8. Security Plans	5
3. Key Risks, Issues and Actions.....	6
3.1. Key Risks	6
3.2. Key Issues & Actions	6
4. Finance	7
4.1. Project Funding	7
4.2. Financial Approvals	7
4.3. Defence Integrated Investment Plan (DIIP) Phasing	7
4.4. Financial Status	7
4.5. Variations	8
5. Program	9
5.1. Current Schedule	9
5.2. Milestones and Approvals	9
5.3. Procurement Milestones	9
5.4. Sustainment Programme Milestones and Approvals (Not Applicable)	9
5.5. Capability Projects Milestones and Approvals	9
6. Communication.....	11
6.1. Stakeholders and Key Personnel.....	11
6.2. Project Meetings or Site Visits	11
6.3. Upcoming Project Control Group (PCG) Meetings	11
6.4. Other Upcoming Meetings	11
7. Procurement.....	12
7.1. Procurement Status	12
7.2. PM/CA Contract	12
7.3. Contract & Variations	12
7.4. Disputes	12
7.5. Notifications	12
7.6. Design Services Consultant (N/A)	12
7.7. Head Contract	12
7.8. Contract & Variations	12
7.9. Disputes	12

7.10.	Notifications.....	12
7.11.	Other Contract.....	12
8.	Design	13
8.1.	Design Status.....	13
8.2.	Design RFI	14
9.	Construction.....	15
9.1.	Construction Status.....	15
9.2.	Construction RFI	15
10.	Commissioning, Handover, Takeover, DLP	16
10.1.	CHOTO Status	16
10.2.	Defects and Outstanding Items.....	16
10.3.	Defects Liability Period.....	16
10.4.	Asset Roll Out	16
Annex A – WHS Checklist.....		17
Annex B – Risk Register		19
Annex C – Issues and Actions Register.....		21
Annex D – Finance		23
Annex E – Schedule		27
Annex F – Stakeholder Register		29
Annex G – RFI Register.....		31
Annex H – Local & Indigenous Subcontractor Engagement		33

Note: DSC and Contractor Reports

If available, please also attach to your email a copy of the DSC and Contractor Monthly Reports.

Document Control

Version	Drafted By	Reviewed By	Approved By	On Date
2.0	S47F	S47F	S47F	8 October 2019

Issue Register

Version	Copy No.	Media	Status	Quantity	Issued To
1.0	1	PDF	Final	1	S47F, Mediums Program

1. EXECUTIVE SUMMARY

This report is current as of 07 Oct 19 and covers the J0090 ADF Chemical, Biological, Radiological and Nuclear Defence (CBRND) Capability Facilities project activities and reporting requirements for the Sep 19 reporting period.

1.1. Executive Summary

s47E(d)

[Redacted]

1.2. s47D Scope s47D

s47E(d)

[Redacted]

1.3. s47D Program / Schedule s47D

s47E(d)

[Redacted]

- The Sponsor has provided the dates each site is required by, which range from Nov 20 to Mar 21.

Key dates:

- The Project achieved Expediency Motion in Parliament on 23 August 2018.
- IOC – Jun 21.
- FOC – Jun 23.

1.4. s47D Financial Management s47D

s47D

[Redacted]

- FY forecast aligns with current schedule and figures submitted for PAES.

1.5. s47D Risk, Compliance & Quality s47D

- The Sponsor and JLC have agreed in-principle that Robertson Barracks, Lavarack Barracks, RAAF Base Edinburgh and RAAF Base Amberley storage requirements will be co-located at the respective s33 [Redacted]. This has introduced new site selection activities.
- Sponsor has been advised that alternative training arrangements will be required until facilities are completed.

2. COMPLIANCE

2.1. Work, Health & Safety (WHS)

The Site Inspection Checklist is at Annex A.

The below table details the dates when a delivery phase WHS review will occur;

Inspection	Date
Site Inspection	N/A
SWMS Review	N/A
Contractor WHS Management Plan Review	N/A
Site Inspection	N/A

2.2. Defence / Comcare Notifiable Incidents

There have been no Defence / Comcare Notifiable Incidents.

2.3. Lost Time Injury Frequency Rate (LTIFR)

Lost Time Injury Frequency Rate (LTIFR)	
A. Number of Injuries	0
B. Total construction hours worked	0
C. LTIFR = (A * 1,000,000) / B	0

2.4. Building Code 2016

There have been no instances of Building Industry Code 2016 non-compliance during the reporting period.

2.5. Dispensations and Alternate Solutions

There is nothing to report (NTR) during this reporting period.

2.6. Office of the Federal Safety Commissioner (OFSC)

NTR.

2.7. Environmental and Heritage

NTR.

2.8. Security Plans

NTR.

3. KEY RISKS, ISSUES AND ACTIONS

3.1. Key Risks

The Risk Register is at Annex B.

3.2. Key Issues & Actions

The Key Issues and Actions Register is at Annex C.

The following key issues are currently being addressed:

s47E(d)



4. FINANCE

4.1. Project Funding

The below table outlines the current project funding identified in the latest approval document:

Funding	(\$0.000m)
Current/Approved Development:	\$1.049
Additional Development Required:	\$0.000
Current/Approved Capital (Inc. Defence Contingency):	\$16.670
Additional Capital Required:	\$TBC
Defence Contingency:	\$0.797

4.2. Financial Approvals

The latest financial approval was PWC for a budget of \$16.670m. §47D

4.3. Defence Integrated Investment Plan (DIIP) Phasing

The below table outlines the current approved DIIP, including Defence contingency:

Phasings (\$0.000m)	Previous	FY19-20	FY20-21	FY21-22	FY22-23	Beyond	Project Total
Development DIIP:	§47D						\$ 1.049
Delivery DIIP:							\$ 16.670

4.4. Financial Status

The Finance schedules are provided at Annex D in excel format and include a Financial Summary tab, Expenditure and Forecast tab and Variation Register. The below table outlines the variance between the PM/CA baseline (Jul 19) and PM/CA forecast, including Defence contingency:

Phasings (\$0.000m)	Previous	FY19-20	FY20-21	FY21-22	FY22-23	Beyond	Project Total
Development							
PM/CA Baseline (Jul 19):	§47D						\$ 1.049
PM/CA Forecast:							\$ 1.049
Development Variance (Baseline - Forecast):	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
Delivery							
PM/CA Baseline (Jul 19):	§47D						\$ 16.670
PM/CA Forecast:							\$ 16.670
Delivery Variance (Baseline - Forecast):	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	

The previous table details the actual Development Phase spend and anticipated Delivery Phase project cashflow derived from the current status of the project program. This forecast cashflow was reported on 06 Aug 19 for the PAES reporting task.

s47D

4.5. Variations

The PM/CA variation for the revised scope of services for the Delivery Phase and Development Phase abortive works was approved by DMW on 25 September 2019.

The Variation Register is provided with the Finance schedules at Annex D in excel format.

5. PROGRAM

5.1. Current Schedule

The Current Schedule is at Annex E.

5.2. Milestones and Approvals

5.3. Procurement Milestones

Procurement	Baseline	Forecast	Actual
DSC			
ITR	N/A	N/A	N/A
RFT	N/A	N/A	N/A
Contractor			
ITR	N/A	N/A	N/A
RFT	Dec 18	Mar 20	

5.4. Sustainment Programme Milestones and Approvals (Not Applicable)

5.5. Capability Projects Milestones and Approvals

Milestones	Baseline	Forecast	Actual
PDDP Approved			Jun 16
PDBC Approved		Nov 16	Jan 17
Document Drop for CMGR	Nov 16	Nov 16	Feb 17
CMGR Board Meeting	Nov 16	Nov 16	Mar 17
Document Drop IC Meeting	Jan 16	Jan 16	Jan 16
IC Meeting	Nov 16	Mar 16	Apr 16
Gate 2	Apr 17	Apr 17	May 17
DBC Approved	May 17	Dec 17	Feb 18
PWC Referral	Mar 18	May 18	May 18
PWC Hearing	Jul 18	Jul 18	Jul 18
PWC Notification/ Parliamentary Approval	N/A	N/A	N/A
Contract Award	Oct 18	Jul 20	
Construction Commence	Mar 19	Jul 20	

Milestones	Baseline	Forecast	Actual
Construction Complete	Sep 19	May 21	
HO/TO	Sep 19	Apr 21	
Lessons Learnt Workshop	Nov 19	Jun 21	
Financial Close	Dec 20	Aug 22	

s47D

Milestone	Baseline Date	Previous Date Reported (last reporting period)	Current Forecast Date (current reporting period)
Contract Award	Oct 18	Apr 20	s47D
Construction Commence	Mar 19	Apr 20	
Construction Completion	Sep 19	Feb 21	
HO/TO	Sep 19	Feb 21	
Lessons Learnt Workshop	Nov 19	Mar 21	
Financial Close	Dec 20	May 22	

6. COMMUNICATION

6.1. Stakeholders and Key Personnel

The Stakeholder Register is at Annex F.

Consultation with National and Regional Stakeholders has been maintained in preparation for outstanding site selection activities.

Increased consultation has occurred with CASG in order to support development and acceptance of the LAND 2110 Prime Contractor's FRAR.

6.2. Project Meetings or Site Visits

A PCG meeting was held on 13 Sep 19 with LAND 2110 representatives in attendance.

Site visits to JLU (NQ) & JLU (SQ) by the L2110-1B Project Team and PM/CA are scheduled for the 22-23rd of Oct 19.

Site visits to JLU (N) & JLU (S) by the L2110-1B Project Team and PM/CA are scheduled for the 29-30th of Oct 19.

6.3. Upcoming Project Control Group (PCG) Meetings

PCG's are scheduled for the following dates:

- 16 Oct 19.
- 15 Nov 19.
- 13 Dec 19.
- PCG meetings for CY 2020, TBC

6.4. Other Upcoming Meetings

A consultation between the PMCA's design team and the LAND 2110 Prime is scheduled for 08 Oct 19.

The scheduled PGB meeting for 08 May 19 was postponed to 02 Aug 19, then subsequently postponed until Dec 19 to allow AHQ/CASG time to identify additional scope requirements and for budget requirements to be fully realised.

Procurement

6.5. Procurement Status

The Head Contract approach to market was postponed in order to address ongoing siting and scope requirement issues.

6.6. PM/CA Contract

6.7. Contract & Variations

The PM/CA variation for the revised scope of services for the Delivery Phase and Development Phase abortive works was approved by DMW on 25 September 2019.

The Variation Register is provided with the Finance schedules at Annex D in excel format.

6.8. Disputes

NTR.

6.9. Notifications

NTR.

6.10. Design Services Consultant (N/A)

6.11. Head Contract

6.12. Contract & Variations

N/A

The Variation Register is provided with the Finance schedules at Annex D in excel format.

6.13. Disputes

N/A

6.14. Notifications

N/A

6.15. Other Contract

NTR.

7. DESIGN

7.1. Design Status

s47D

Table 1 indicates the current scope of new MTF's to be constructed and existing MTF's identified for refurbishment. Table 2 lists the sites identified for the ILP Storage Solution, both Operational (OP) and Training (TRG).

Table 1 – MTF scope and status

Defence Establishment	New MTF	Refurb MTF	Comments
HMAS Stirling	Nil	Yes	IAW DEF(AUST)5000 requirements
Bindoon Training Area	Nil	Yes	
Robertson Barracks	Yes	Nil	
Edinburgh Defence Precinct	Yes	Nil	
Lavarack Barracks	Yes	Nil	
RAAF Base Amberley	Yes	Nil	
Kapooka Military Area, ARTC	Yes	Nil	
RMC (Majura)	Yes	Nil	
HMAS Creswell	Nil	Yes	IAW DEF(AUST)5000 requirements
RAAF Base East Sale	Yes	Nil	Relocated to Dutson Bombing Range

Table 2 – DBC endorsed ILP Storage configuration

Defence Establishment	ILP Storage OP	ILP Storage TRG	ISO Containers
HMAS Stirling	s33	Yes	s33
Robertson Barracks		Yes	
Edinburgh Defence Precinct		Yes	
Lavarack Barracks		Yes	
Gallipoli Barracks		Yes	
RAAF Amberley		Yes	
Holsworthy Barracks, SME		Yes	
Kapooka Military Area, ARTC		Yes	
RAAF Base Wagga		Yes	
HMAS Creswell		Yes	
HMAS Cerberus		Yes	
RAAF Base East Sale		Yes	

7.2. Design RFI

The RFI Register is provided at Annex G.

8. CONSTRUCTION

8.1. Construction Status

s47D

8.2. Construction RFI

The RFI Register is provided at Annex G.

9. COMMISSIONING, HANDOVER, TAKEOVER, DLP

9.1. CHOTO Status

EIG have advised that a revised HOTO process is being implemented. Further information will be provided when available.

s47D

9.2. Defects and Outstanding Items

Not applicable.

9.3. Defects Liability Period

s47D

9.4. Asset Roll Out

NTR.



OHS OBSERVATION CHECKLIST (PRE-CONSTRUCTION STAGE)

PJ #:	PJ0955
PROJECT:	J0090 LAND 2110 Ph.1B ADF CBRND Capability Facilities
SITE:	Multiple

s47G

s47G

This checklist does not constitute an instruction or direction, and does not reduce or amend any of the Consultants' or Contractor's contractual obligations or legislative requirements. This checklist only acts to record a small selection of some random observations during the pre-construction phase identified by RPS.

PERSON COMPLETING SITE VISIT

Name:	s47F	
Signature:	s22	Date: 05 Sep 19


0.000
0.000

S47D, S47G

Contact Z Number	PO Number	Contact Value
---------------------	-----------	------------------

Project Number:
Annex D - Monthly Report - Financial Summary - Delivery


S47D, S47G



Project Number: AFMOT 27 - Military Project - Vancouver - January									
Variation Notice	Variation Claim	Description	Not Yet Estimated Value (Ex GST)	Variations Submitted (Ex GST)	Pending Variations Submitted (Ex GST)	Variations Approved (Ex GST)	Status Decision	Date	
S47D, S47G									

522

Canberra Training Bases (CTB)	Ms	Brigid Ogrady	TBA	Regional State
Canberra Training Bases (CTB)	Mr	Michael Savage	TBA	Regional State
Canberra Estate Management & Planning Canberra Manager - ACT	Mr	Mark Williams	02 6266 8740	Regional State
	Mr	Stuart Henry	02 6266 8578	Regional State
	CAPT - RAN	Charles Huxtable	02 4429 7850	Regional State
	Mr	Garry Clarke	(02) 4424 1441	Regional State
ISSSS	LCDR	Colin Painter	02 4429 7949	Regional State
Representative	WO	David McClelland	02 4429 7771	Regional State
	COL	Michael Garraway	02 6933 8210	Regional State
Rep	LTCOL	Duncan Flindie	TBA	Regional State
	Mr	Simon Wyatt	TBA	Regional State
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	TBA	Regional State
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State
DOC	LTCOL	Roger McMurray	02 6933 8215	Regional State
DOC	LTCOL	Russ Mullins	02 6933 8211	Regional State
	Mr	Simon Wyatt	not available	Regional State
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	not available	Regional State
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State
	CAPT	Tim Standen	03 5931 5183	Regional State
	Mrs	Linda Reardon	03 5931 5186	Regional State
ing / BOO)	Mr	Les Moseley	03 5931 5984	Regional State
	Mr	Ian Waller	03 5931 5167	Regional State
	Mr	Juan Montoya Salazar	03 9282 3203	Regional State
	GPCAPT	Dennis Tan	03 5146 6000	Regional State
	Mr	Laurie Currie	03 5146 6130	Regional State
	Ms	Elise Hardiker	03 9282-3671	Regional State



- 30% Design

ANNEX I – LOCAL & INDIGENOUS SUBCONTRACTOR ENGAGEMENT [NOT REQUIRED]



Project Manager/Contract Administrator

Monthly Report # 36

J0090

LAND 2110 PHASE 1B – ADF CHEMICAL, BIOLOGICAL, RADIOLOGICAL AND NUCLEAR DEFENCE (CBRND) CAPABILITY FACILITIES

For the period

From 01 Oct 19 to 31 Oct 19

Table of Contents

1. Executive Summary.....	4
1.1. Executive Summary	4
1.2. s47D Scope s47D	4
1.3. Program / Schedule s47D	4
1.4. Financial Management s47D	4
1.5. Risk, Compliance & Quality s47D	4
2. Compliance.....	5
2.1. Work, Health & Safety (WHS)	5
2.2. Defence / Comcare Notifiable Incidents	5
2.3. Lost Time Injury Frequency Rate (LTIFR)	5
2.4. Building Code 2016	5
2.5. Dispensations and Alternate Solutions	5
2.6. Office of the Federal Safety Commissioner (OFSC)	5
2.7. Environmental and Heritage	5
2.8. Security Plans	5
3. Key Risks, Issues and Actions.....	6
3.1. Key Risks	6
3.2. Key Issues & Actions	6
4. Finance	7
4.1. Project Funding	7
4.2. Financial Approvals	7
4.3. Defence Integrated Investment Plan (DIIP) Phasing	7
4.4. Financial Status	7
4.5. Variations	8
5. Program	9
5.1. Current Schedule	9
5.2. Milestones and Approvals	9
5.3. Procurement Milestones	9
5.4. Sustainment Programme Milestones and Approvals (Not Applicable)	9
5.5. Capability Projects Milestones and Approvals	9
6. Communication.....	11
6.1. Stakeholders and Key Personnel.....	11
6.2. Project Meetings or Site Visits	11
6.3. Upcoming Project Control Group (PCG) Meetings	11
6.4. Other Upcoming Meetings	11
7. Procurement.....	12
7.1. Procurement Status	12
7.2. PM/CA Contract	12
7.3. Contract & Variations	12
7.4. Disputes	12
7.5. Notifications	12
7.6. Design Services Consultant (N/A)	12
7.7. Head Contract	12
7.8. Contract & Variations	12
7.9. Disputes	12

7.10.	Notifications.....	12
7.11.	Other Contract.....	12
8.	Design	13
8.1.	Design Status	13
8.2.	Design RFI	14
9.	Construction.....	15
9.1.	Construction Status	15
9.2.	Construction RFI	15
10.	Commissioning, Handover, Takeover, DLP	16
10.1.	CHOTO Status	16
10.2.	Defects and Outstanding Items.....	16
10.3.	Defects Liability Period.....	16
10.4.	Asset Roll Out	16
Annex A – WHS Checklist.....		17
Annex B – Risk Register		19
Annex C – Issues and Actions Register.....		21
Annex D – Finance		23
Annex E – Schedule		27
Annex F – Stakeholder Register		29
Annex G – RFI Register.....		31
Annex H – Local & Indigenous Subcontractor Engagement		33

Note: DSC and Contractor Reports

If available, please also attach to your email a copy of the DSC and Contractor Monthly Reports.

Document Control

Version	Drafted By	Reviewed By	Approved By	On Date
1.0				7 November 2019

Issue Register

Version	Copy No.	Media	Status	Quantity	Issued To
1.0	1	PDF	Final	1	 , Mediums Program

1. EXECUTIVE SUMMARY

This report is current as of 07 Nov 19 and covers the J0090 ADF Chemical, Biological, Radiological and Nuclear Defence (CBRND) Capability Facilities project activities and reporting requirements for the Oct 19 reporting period.

1.1. Executive Summary

s47E(d)

[Redacted]

1.2. s47D Scope s47D

s47E(d)

[Redacted]

1.3. s47D Program / Schedule s47D

s47E(d)

[Redacted]

- The Sponsor has provided the dates each site is required by, which range from Nov 20 to Mar 21.

Key dates:

- The Project achieved Expediency Motion in Parliament on 23 August 2018.
- IMR – Nov 20.
- IOC – Mar 21.
- FOC – Jun 23.

1.4. s47D Financial Management s47D

s47D

[Redacted]

- FY forecast aligns with current schedule and figures submitted for PAES.

1.5. s47D Risk, Compliance & Quality s47D

- The Sponsor and JLC have agreed in-principle that Robertson Barracks, Lavarack Barracks, RAAF Base Edinburgh and RAAF Base Amberley storage requirements will be co-located at the respective s33 [Redacted]. As of 24 Oct 19:
 - s33 [Redacted] had been identified as the preferred site.
 - s33 [Redacted] but identified an alternative solution adjacent to existing site. The alternative solution is being tabled as the preferred option.
- Sponsor has been advised and acknowledged that due to the before mentioned delays, alternative training arrangements may be required until facilities are completed.

2. COMPLIANCE

2.1. Work, Health & Safety (WHS)

The Site Inspection Checklist is at Annex A.

The below table details the dates when a delivery phase WHS review will occur;

Inspection	Date
Site Inspection	N/A
SWMS Review	N/A
Contractor WHS Management Plan Review	N/A
Site Inspection	N/A

2.2. Defence / Comcare Notifiable Incidents

There have been no Defence / Comcare Notifiable Incidents.

2.3. Lost Time Injury Frequency Rate (LTIFR)

Lost Time Injury Frequency Rate (LTIFR)	
A. Number of Injuries	0
B. Total construction hours worked	0
C. LTIFR = (A * 1,000,000) / B	0

2.4. Building Code 2016

There have been no instances of Building Industry Code 2016 non-compliance during the reporting period.

2.5. Dispensations and Alternate Solutions

There is nothing to report (NTR) during this reporting period.

2.6. Office of the Federal Safety Commissioner (OFSC)

NTR.

2.7. Environmental and Heritage

NTR.

2.8. Security Plans

NTR.

3. KEY RISKS, ISSUES AND ACTIONS

3.1. Key Risks

The Risk Register is at Annex B.

3.2. Key Issues & Actions

The Key Issues and Actions Register is at Annex C.

The following key issues are currently being addressed:

s47E(d)



4. FINANCE

4.1. Project Funding

The below table outlines the current project funding identified in the latest approval document:

Funding	(\$0.000m)
Current/Approved Development:	\$1.049
Additional Development Required:	\$0.000
Current/Approved Capital (Inc. Defence Contingency):	\$16.670
Additional Capital Required:	\$TBC
Defence Contingency:	\$0.797

4.2. Financial Approvals

The latest financial approval was PWC for a budget of \$16.670m. s47D

4.3. Defence Integrated Investment Plan (DIIP) Phasing

The below table outlines the current approved DIIP, including Defence contingency:

Phasings (\$0.000m)	Previous	FY19-20	FY20-21	FY21-22	FY22-23	Beyond	Project Total
Development DIIP:	s47D						\$ 1.049
Delivery DIIP:							\$ 16.670

4.4. Financial Status

The Finance schedules are provided at Annex D in excel format and include a Financial Summary tab, Expenditure and Forecast tab and Variation Register. The below table outlines the variance between the PM/CA baseline (Jul 19) and PM/CA forecast, including Defence contingency:

Phasings (\$0.000m)	Previous	FY19-20	FY20-21	FY21-22	FY22-23	Beyond	Project Total
Development							
PM/CA Baseline (Jul 19):	s47D						\$ 1.049
PM/CA Forecast:							\$ 1.049
Development Variance (Baseline - Forecast):	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
Delivery							
PM/CA Baseline (Jul 19):	s47D						\$ 16.670
PM/CA Forecast:							\$ 16.670
Delivery Variance (Baseline - Forecast):	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	

The previous table details the actual Development Phase spend and anticipated Delivery Phase project cashflow derived from the current status of the project program. This forecast cashflow was reported on 06 Aug 19 for the PAES reporting task.

s47D

4.5. Variations

NTR.

The Variation Register is provided with the Finance schedules at Annex D in excel format.

5. PROGRAM

5.1. Current Schedule

The Current Schedule is at Annex E.

5.2. Milestones and Approvals

5.3. Procurement Milestones

Procurement	Baseline	Forecast	Actual
DSC			
ITR	N/A	N/A	N/A
RFT	N/A	N/A	N/A
Contractor			
ITR	N/A	N/A	N/A
RFT	Dec 18	Jul 20	

5.4. Sustainment Programme Milestones and Approvals (Not Applicable)

5.5. Capability Projects Milestones and Approvals

Milestones	Baseline	Forecast	Actual
PDDP Approved			Jun 16
PDBC Approved		Nov 16	Jan 17
Document Drop for CMGR	Nov 16	Nov 16	Feb 17
CMGR Board Meeting	Nov 16	Nov 16	Mar 17
Document Drop IC Meeting	Jan 16	Jan 16	Jan 16
IC Meeting	Nov 16	Mar 16	Apr 16
Gate 2	Apr 17	Apr 17	May 17
DBC Approved	May 17	Dec 17	Feb 18
PWC Referral	Mar 18	May 18	May 18
PWC Hearing			
PWC Notification/ Parliamentary Approval	N/A	N/A	N/A
Contract Award	Oct 18	Jul 20	
Construction Commence	Mar 19	Jul 20	

Milestones	Baseline	Forecast	Actual
Construction Complete	Sep 19	May 21	
HO/TO	Sep 19	Apr 21	
Lessons Learnt Workshop	Nov 19	Jun 21	
Financial Close	Dec 20	Aug 22	

s47D

Milestone	Baseline Date	Previous Date Reported (last reporting period)	Current Forecast Date (current reporting period)
Contract Award	Oct 18	Apr 20	s47D
Construction Commence	Mar 19	Apr 20	
Construction Completion	Sep 19	Feb 21	
HO/TO	Sep 19	Feb 21	
Lessons Learnt Workshop	Nov 19	Mar 21	
Financial Close	Dec 20	May 22	

6. COMMUNICATION

6.1. Stakeholders and Key Personnel

The Stakeholder Register is at Annex F.

Consultation with National and Regional Stakeholders has been maintained in preparation for outstanding site selection activities.

Increased consultation has occurred with CASG in order to support development and acceptance of the LAND 2110 Prime Contractor's FRAR.

6.2. Project Meetings or Site Visits

A PCG meeting was held on 16 Oct 19 with LAND 2110 representatives in attendance.

Site consultation meetings were held with JLU and Regional EIG Representatives at JLU-NQ and JLU-SQ on 22 and 23 Oct 19 respectively.

Site visits to JLU-N and JLU-S are scheduled for 06 and 07 Nov 19 respectively.

Further consultation and site investigation is scheduled for SME on 08 Nov 19.

6.3. Upcoming Project Control Group (PCG) Meetings

PCG's are scheduled for the following dates:

- 15 Nov 19.
- 13 Dec 19.
- PCG meetings for CY 2020, TBC

6.4. Other Upcoming Meetings

A consultation between the PMCA's design team and the LAND 2110 Prime was held on 08 Oct 19.

The scheduled PGB meeting for Nov 19 is expected to be pushed into 2020.

7. PROCUREMENT

7.1. Procurement Status

The Head Contract approach to market was postponed in order to address ongoing siting and scope requirement issues. The ATM is scheduled for Q1 2020.

7.2. PM/CA Contract

7.3. Contract & Variations

NTR.

The Variation Register is provided with the Finance schedules at Annex D in excel format.

7.4. Disputes

NTR.

7.5. Notifications

NTR.

7.6. Design Services Consultant (N/A)

7.7. Head Contract

7.8. Contract & Variations

N/A

The Variation Register is provided with the Finance schedules at Annex D in excel format.

7.9. Disputes

N/A

7.10. Notifications

N/A

7.11. Other Contract

NTR.

8. DESIGN

8.1. Design Status

s47D

Table 1 indicates the current scope of new MTF's to be constructed and existing MTF's identified for refurbishment. Table 2 lists the sites identified for the ILP Storage Solution, both Operational (OP) and Training (TRG).

Table 1 – MTF scope and status

Defence Establishment	New MTF	Refurb MTF	Comments
HMAS Stirling	Nil	Yes	IAW DEF(AUST)5000 requirements
Bindoon Training Area	Nil	Yes	
Robertson Barracks	Yes	Nil	
Edinburgh Defence Precinct	Yes	Nil	
Lavarack Barracks	Yes	Nil	
RAAF Base Amberley	Yes	Nil	
Kapooka Military Area, ARTC	Yes	Nil	
RMC (Majura)	Yes	Nil	
HMAS Creswell	Nil	Yes	IAW DEF(AUST)5000 requirements
RAAF Base East Sale	Yes	Nil	Relocated to Dutson Bombing Range

Table 2 – DBC endorsed ILP Storage configuration

Defence Establishment	ILP Storage OP	ILP Storage TRG	ISO Containers
HMAS Stirling	s33	Yes	s33
Robertson Barracks		Yes	
Edinburgh Defence Precinct		Yes	
Lavarack Barracks		Yes	
Gallipoli Barracks		Yes	
RAAF Amberley		Yes	
Holsworthy Barracks, SME		Yes	
Kapooka Military Area, ARTC		Yes	
RAAF Base Wagga		Yes	
HMAS Creswell		Yes	
HMAS Cerberus		Yes	
RAAF Base East Sale		Yes	

8.2. Design RFI

The RFI Register is provided at Annex G.

9. CONSTRUCTION

9.1. Construction Status

s47D



9.2. Construction RFI

The RFI Register is provided at Annex G.

10. COMMISSIONING, HANDOVER, TAKEOVER, DLP

10.1. CHOTO Status

EIG have advised that a revised HOTO process is being implemented. Further information will be provided when available.

s47D

10.2. Defects and Outstanding Items

Not applicable.

10.3. Defects Liability Period

s47D

10.4. Asset Roll Out

NTR.



OHS OBSERVATION CHECKLIST (PRE-CONSTRUCTION STAGE)

PJ #:	PJ0955
PROJECT:	J0090 LAND 2110 Ph.1B ADF CBRND Capability Facilities
SITE:	Multiple

s47G

s47G

This checklist does not constitute an instruction or direction, and does not reduce or amend any of the Consultants' or Contractor's contractual obligations or legislative requirements. This checklist only acts to record a small selection of some random observations during the pre-construction phase identified by RPS.

PERSON COMPLETING SITE VISIT	
Name:	s47F
Signature:	s47F Date: 05 Sep 19

[illegible]


[illegible]

	Mr	Paul Screen	BSM	S22		07 3332 6699	paul.screen1@defence.gov.au	
	Mr	Gary Want	Estate Management & Planning Manager			07 3332 2060	gary.want1@defence.gov.au	
	LTCOL	Alan Hughes	SADFO Rep			07 3332 7432	alan.hughes@defence.gov.au	
	LTCOL	Dave McGuire	Liaison Officer			TBA	S22	
ice (EMOS)								
	Mr	Mark Davies	Base Manager	S22		07 5361 1000	mark.davies8@defence.gov.au	
	Mr	Christopher Hood	BSOM			07 5361 2188	christopher.hood1@defence.gov.au	
	Mr	Gary Want	Estate Management & Planning Manager			07 5361 1267	gary.want1@defence.gov.au	
	AIRCORE	Kenneth Robinson	SADFO			07 5361 6000	kenneth.robinson1@defence.gov.au	
	GPCAPT	Sheldon Kimber	Base Redevelopment Officer				sheldon.kimber@defence.gov.au	
	GPCAPT	Sheldon Kimber	Base Redevelopment Officer				sheldon.kimber@defence.gov.au	
	SQNLDR	Cherie-ann Borgouts	AMB Base Redevelopment Officer				cherie-anna.borghouts@defence.gov.au	
ice (EMOS)								
	Mr	Daniel Hunnisett	BSM	S22		02 8782 8510	daniel.hunnisett@defence.gov.au	
	Mr	Andy Buckland	POC for Holsworthy		TBA	TBA	andrew.buckland@defence.gov.au	
	BRIG	Michael Bond	SADFO	S22			michael.bond@defence.gov.au	
	LTCOL	Tristan Leyden	SADFO Rep				tristan.leysen@defence.gov.au	
ice (EMOS)								
	Ms	Bridget Ogrady	BSM Canberra Training Bases (CTB)	S22		TBA	bridget.ogrady@defence.gov.au	
	Mr	Michael Savage	BSM Canberra Training Bases (CTB)			TBA	michael.savage1@defence.gov.au	
	BRIG	Rupert Hoskin	SADFO			02 6265 9502	rupert.hoskin@defence.gov.au	
	LTCOL	Anthony Draheim	SADFO Rep				anthony.draheim@defence.gov.au	
	MAJ	Stephen Chiesca	Range Control Officer			02 6127 0701	Stephen.chiesca@defence.gov.au	
ice (EMOS)								
	Mr	Garry Clarke	BSM	S22		02 4424 1441	garry.clarke@defence.gov.au	
	CAPT - RAN	Charles Huxtable	SADFO	S22		02 4425 7850	charles.huxtable@defence.gov.au	
ice (EMOS)								
	Mr	Simon Wyatt	BSM	S22		not available	simon.wyatt1@defence.gov.au	
	COL	Michael Garraway	SADFO	S22		02 6933 8210	michael.garraway@defence.gov.au	
	LTCOL	Duncan Findle	SADFO Rep			TBA	duncan.findle@defence.gov.au	
ice (EMOS)								
	Mr	Simon Wyatt	BSM	S22		not available	simon.wyatt1@defence.gov.au	
ice (EMOS)								
	CAPT (RAN)	Tim Standen	SADFO	S22		03 5931 5183	Tim.standen@defence.gov.au	
	CMDR	Cam Eastman	Base Redevelopment Officer N2197					
ice (EMOS)								

[illegible]

[illegible]

Canberra Training Bases (CTB)	Ms	Brigid Ogrady	TBA	Regional State	brigid.ogrady@defence.gov.au
Canberra Training Bases (CTB)	Mr	Michael Savage	TBA	Regional State	michael.savage1@defence.gov.au
Canberra Estate Management & Planning Canberra Manager - ACT	Mr	Mark Williams	02 6266 8740	Regional State	mark.williams14@defence.gov.au
	Mr	Stuart Henry	02 6266 8578	Regional State	stuart.henry@defence.gov.au
	CAPT - RAN	Charles Huxtable	02 4429 7850	Regional State	charles.huxtable@defence.gov.au
	Mr	Garry Clarke	(02) 4424 1441	Regional State	garry.clarke@defence.gov.au
ISSSS	LCDR	Colin Painter	02 4429 7949	Regional State	col.painter@defence.gov.au
Representative	WO	David McClelland	02 4429 7771	Regional State	david.mcclelland@defence.gov.au
	COL	Michael Garraway	02 6933 8210	Regional State	michael.garraway@defence.gov.au
Rep	LTCOL	Duncan Flindie	TBA	Regional State	duncan.flindie@defence.gov.au
	Mr	Simon Wyatt	TBA	Regional State	simon.wyatt1@defence.gov.au
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	TBA	Regional State	mardi.jarvis@defence.gov.au
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State	wayne.cleggett@defence.com.gov.au
DOC	LTCOL	Roger McMurray	02 6933 8215	Regional State	rodger.mcmurray@defence.gov.au
DOC	LTCOL	Russ Mullins	02 6933 8211	Regional State	russ.mullins@defence.gov.au
	Mr	Simon Wyatt	not available	Regional State	simon.wyatt1@defence.gov.au
Service Delivery - NSW Riverina and Nth VIC	Ms	Mardi Jarvis	not available	Regional State	mardi.jarvis@defence.gov.au
NSW - RAAF Base Wagga, Estate Management and Planning	Mr	Wayne Cleggett	02 6055 2055	Regional State	wayne.cleggett@defence.com.gov.au
	CAPT	Tim Standen	03 5931 5183	Regional State	Tim.standen@defence.gov.au
	Mrs	Linda Reardon	03 5931 5186	Regional State	linda.reardon@defence.gov.au
ing / BOO)	Mr	Les Moseley	03 5931 5984	Regional State	Les.moseley@defence.gov.au
	Mr	Ian Waller	03 5931 5167	Regional State	ian.waller@defence.gov.au
	Mr	Juan Montoya Salazar	03 9282 3203	Regional State	juan.montoyasalazar@defence.gov.au
	GPCAPT	Dennis Tan	03 5146 6000	Regional State	dennis.tan@defence.gov.au
	Mr	Laurie Currie	03 5146 6130	Regional State	laurie.curry@defence.gov.au
	Ms	Elise Hardiker	03 9282-3671	Regional State	elise.hardiker@defence.gov.au



ANNEX H – LOCAL & INDIGENOUS SUBCONTRACTOR ENGAGEMENT

Insert PDF of register, if applicable.