



OFFICIAL

SRF-West Priority Infrastructure Works Construction Environmental Management Plan

**HMAS Stirling, Garden Island, WA
EPBC Act approval 2024/10031**








Department of Defence

13 August 2025



Details of the Action

| | |
|---|---|
| EPBC number | 2024/10031 |
| Project name | Submarine Rotational Force – West, Priority Infrastructure Works (SRF-West Priority Works) |
| Approval holder | Department of Defence |
| Action | <p>To:</p> <p>a) upgrade and install new maritime infrastructure including, pier and wharf improvements, mooring dolphin, new small vessel pontoons and berthing, and associated dredging works and piling,</p> <p>b) construct and operate a Controlled Industrial Facility to store low-level radioactive waste. Associated infrastructure and works include hardstands, roads, buildings, water tanks, utility building, in-ground infrastructure and drainage, vegetation removal, piling and lay down areas.</p> <p>Refer to EPBC Act referral 2024/10031.</p> |
| Location of Action | HMAS Stirling, Garden Island, Western Australia |
| Date of preparation of the Construction Environmental Management Plan | 13 August 2025 |
| Person accepting responsibility for the Construction Environmental Management Plan | Director Delivery, Fleet Base West Program Management Office (PMO) |

| Document Version Control | | | | | | | | |
|--------------------------|----------|---|-----------------------|--|----------|--------------------|---|----------|
| Project name | | SRF-West Priority Infrastructure Works | | | | | | |
| Document title | | SRF-West Priority Infrastructure Works Construction Environmental Management Plan HMAS Stirling, Garden Island, WA EPBC Act approval 2024/10031 | | | | | | |
| Status Code | Revision | Author | Reviewer | | | Approved for issue | | |
| | | | Name | Signature | Date | Name | Signature | Date |
| S3 | A | S. Baines G. Goodman M. Davis | D. Usher K. Clulow |   | 28/06/25 | S. Orr |  | 29/06/25 |
| S4 | 0 | S. Baines G. Goodman L. Keen | K. Clulow |  | 30/07/25 | S. Orr |  | 31/07/25 |
| S4 | 1 | S. Baines G. Goodman L. Keen | K. Clulow |  | 08/08/25 | S. Orr |  | 12/08/25 |

Contents

Details of the Action

| | | |
|------------|--|-----------|
| 1. | Introduction | 1 |
| 1.1 | SRF-West Priority Infrastructure Works | 1 |
| 1.1.1 | Project approval | 1 |
| 1.2 | Purpose of this CEMP | 2 |
| 1.3 | Potential impacts and primary strategies to address impacts | 2 |
| 1.4 | Scope and structure of this CEMP | 2 |
| 2. | Conditions of approval reference table | 5 |
| 3. | Project description | 6 |
| 3.1 | Location | 6 |
| 3.2 | Site layout and avoidance areas | 7 |
| 3.3 | Activities managed by this CEMP | 9 |
| 3.4 | Excluded works | 10 |
| 3.5 | Indicative construction program | 10 |
| 4. | CEMP objectives | 12 |
| 5. | Environmental management framework | 13 |
| 5.1 | Defence environmental policy, strategy and manuals | 13 |
| 5.2 | Legislative and regulatory framework | 15 |
| 6. | Environmental management roles and responsibilities | 16 |
| 7. | Reporting | 21 |
| 7.1 | Environmental incident and non-conformance reporting | 24 |
| 7.1.1 | Incident definition | 24 |
| 7.1.2 | Incident response process | 25 |
| 7.1.3 | Incident reporting | 25 |
| 7.2 | Internal reporting | 26 |
| 7.3 | External reporting | 26 |
| 7.3.1 | CEMP implementation report | 26 |
| 7.3.2 | Annual Compliance Report (ACR) | 27 |
| 8. | Environmental training | 28 |
| 8.1 | Competency and record keeping | 28 |
| 8.2 | Training and awareness activities | 28 |
| 8.2.1 | Pre-mobilisation briefing | 28 |
| 8.2.2 | Site induction | 29 |
| 8.2.3 | Toolbox talks | 29 |
| 8.2.4 | Pre-start talks | 30 |
| 9. | Emergency contacts and procedures | 31 |
| 10. | Potential environmental impacts and risks | 33 |
| 10.1 | Threats to matters protected under the EPBC Act | 33 |
| 10.2 | Threats, potential impacts and environmental risk assessment | 34 |
| 11. | Environmental management measures | 37 |

| | | |
|------------|---|-----------|
| 11.1 | Environmental management activities, controls and performance targets | 37 |
| 11.1.1 | Construction Contractor environmental site controls | 38 |
| 11.1.1.1 | Traffic and access | 38 |
| 11.1.1.2 | Waste | 39 |
| 11.2 | Communication | 39 |
| 11.2.1 | Internal communications | 40 |
| 11.2.2 | External communications | 41 |
| 11.2.3 | Project engagement | 42 |
| 11.3 | Environmental management maps and diagrams | 42 |
| 11.4 | Environmental monitoring | 42 |
| 11.4.1 | Adaptive management measures | 44 |
| 12. | Audit and review | 45 |
| 12.1 | Environmental auditing | 45 |
| 12.1.1 | SEO environmental audits | 45 |
| 12.1.2 | Construction Contractor environmental inspections and audits | 46 |
| 12.1.3 | Independent audits | 46 |
| 12.2 | Control of documented information | 46 |
| 12.3 | Review and continuous improvement | 47 |
| 12.3.1 | CEMP reviews | 47 |
| 12.3.2 | Continuous improvement | 48 |
| 13. | Glossary | 49 |
| 14. | Abbreviations | 53 |
| 15. | References | 56 |

Table index

| | | |
|---------|---|----|
| Table 1 | Activities managed by this CEMP | 9 |
| Table 2 | Environmental management roles and responsibilities | 17 |
| Table 3 | CEMP reporting requirements | 21 |
| Table 4 | Specific environmental incident procedures | 31 |
| Table 5 | Emergency contact details in the Construction Contractor's CEMP | 31 |
| Table 6 | Environmental risk assessment for early works within the approved Action area | 35 |
| Table 7 | Environmental management annexures required for this CEMP | 37 |
| Table 8 | Project communication requirements | 40 |
| Table 9 | Environmental management annexures - monitoring programs for this CEMP | 43 |

Figure index

| | | |
|----------|---|---|
| Figure 1 | The AUKUS Optimal Pathway to Australia's Nuclear-Powered Submarine Capability (Source: Australian Submarine Agency) | 1 |
| Figure 2 | CEMP Boundary | 4 |
| Figure 3 | Site layout and avoidance areas | 8 |

| | | |
|----------|---|----|
| Figure 4 | Indicative Construction Program for this CEMP | 11 |
| Figure 5 | Environmental Management Framework | 14 |
| Figure 6 | Environmental management roles and responsibilities for this CEMP | 16 |

Appendices

| | |
|------------|--|
| Appendix A | Environmental management annexures |
| | A-1 Flora and Fauna Management Annexure |
| | A-2 Heritage Management Annexure |
| | A-3 Terrestrial Soil and Water Quality Management Annexure |
| | A-4 Noise and Vibration Management Annexure |
| | A-5 Little Penguin Monitoring and Management Plan |
| Appendix B | EPBC Act approval conditions |
| Appendix C | Legislative framework |
| Appendix D | DCCEEW Environmental Management Plan Guidelines Requirements |
| Appendix E | Record of accepting CEMP roles and responsibilities |
| Appendix F | Environment incident reporting template |

1. Introduction

1.1 SRF-West Priority Infrastructure Works

Australia, the United Kingdom (UK) and the United States (US) have joined together through the AUKUS partnership to support a stable, secure and prosperous Indo-Pacific region. The AUKUS partners have identified an Optimal Pathway that will:

- deliver Australia a conventionally armed, nuclear-powered submarine (SSN) capability
- elevate all 3 nations' industrial capacity to produce and sustain advanced and interoperable SSNs for decades to come
- expand the partner nations' individual and collective presence in the Indo-Pacific and contribute to global security and stability in the region.

The first major initiative of the Optimal Pathway is the increased rotational presence of US and UK SSNs in Australia (Figure 1). This initiative is known as the Submarine Rotational Force – West (SRF-West).




Figure 1 The AUKUS Optimal Pathway to Australia's Nuclear-Powered Submarine Capability (Source: Australian Submarine Agency)

From as early as 2027, AUKUS partners will have a rotational presence at HMAS Stirling, which is located on Garden Island, also known as *Meeandip*, south-west of Perth in Western Australia (WA). One UK Astute Class and up to 4 US Virginia Class SSNs are expected to rotate through HMAS Stirling. SRF-West will help Australia build the necessary operational capabilities and skills so that Australia can safely and securely own, operate, maintain and regulate a fleet of SSNs from the early 2030s.

The Department of Defence (Defence) is responsible for delivering the priority infrastructure upgrades and enhancements at HMAS Stirling to accommodate AUKUS SSNs ready for SRF-West by 2027.

1.1.1 Project approval

The Project was referred under the *Environment Protection and Biodiversity Conservation Act 1999* (EPBC Act) to the Department of Climate Change, Energy, the Environment and Water (DCCEEW) and assessed under the 'Preliminary Documentation' pathway.

Defence was granted approval with conditions by DCCEEW for the works on 27 May 2025 (**EPBC Act approval 2024/10031**).

To comply with the conditions of the EPBC Act approval 2024/10031, Defence must prepare and implement a Construction Environmental Management Plan (CEMP) (this document) in accordance with Condition 6 and Condition 8 of the approval and the DCCEEW Environmental Management Plan Guidelines (DCCEEW, 2024a) (hereafter referred to as the DCCEEW EMP Guidelines).

1.2 Purpose of this CEMP

The purpose of this CEMP is to:

- meet the requirement for the preparation of a CEMP as per Condition 6 (and related conditions) of EPBC Act approval 2024/10031
- identify compliance requirements relating to conditions of EPBC Act approval 2024/10031 and commitments identified in the SRF-West Priority Works **Environment and Heritage Assessment** (GHD, 2025a) (the EHA) with reference to the activities described in Section 3 of this CEMP
- identify potential environmental impacts and risks to matters protected under the EPBC Act as a result of activities described in Section 33.3 of this CEMP
- document environmental management measures required to avoid, minimise and manage potential environmental impacts and risks to protected matters as a result of activities described in Section 33.3 of this CEMP
- document environmental monitoring requirements required by EPBC Act approval 2024/10031 with respect to the activities described in Section 3 of this CEMP
- clearly outline roles and responsibilities for environmental management required to implement this CEMP with reference to the activities described in Section 3 of this CEMP
- outline the overall framework of systems, procedures and processes required to implement the CEMP with reference to the activities described in Section 3 of this CEMP
- provide a centralised mechanism through which environmental management measures for all potential environmental impacts and risks with reference to the activities outlined in Section 3 of this CEMP construction are documented, monitored, reviewed and adaptively managed.

1.3 Potential impacts and primary strategies to address impacts

The main potential impacts and strategies required to manage those impacts are outlined in Section 5 of the EHA.

1.4 Scope and structure of this CEMP

As per the EPBC Act approval 2024/10031, to avoid and mitigate potential harm as a result of the Action on protected matters, the approval holder (Department of Defence) must prepare and implement a CEMP (this document) that complies with the EPBC Act approval 2024/10031, is in accordance with commitments made in the referral for EPBC Act approval 2024/10031 and applicable industry best practice guidance.

As per the requirement of the EPBC Act approval 2024/10031, this CEMP has been prepared in accordance with the DCCEEW EMP Guidelines. This CEMP covers activities identified and defined in Section 3. It should be noted that this CEMP relates to part of the Action area and some of the activities described under EPBC Act approval 2024/10031. Refer to Section 3, Figure 2 and Table 1 for the location and description of activities managed by this CEMP. Refer to Section 3.4 for activities excluded from this CEMP. Activities excluded from this CEMP will be included in future phases of the Action and the CEMP which will be updated prior to commencement of these activities.

The environmental management annexures listed in Section 11.1 and attached in Appendix A, include performance criteria, management controls, monitoring requirements and adaptive management measures that comply with EPBC Act approval 2024/10031 and are consistent with commitments and other requirements. Where applicable, these environmental management annexures identify the conditions,

commitments and guidance that are relevant for the environmental aspect that is being managed. Table B.1 in Appendix B outlines how each of EPBC Act approval 2024/10031 conditions have been addressed.

This CEMP will be subject to change and revision as each phase of the Project progresses. This will include (but is not limited to) revision of the project description in Section 3, revised application of management measures in accordance with regulatory approvals and revised or additional environmental management annexures. Environmental management controls that must be developed by the Construction Contractor (to be developed as part of the Construction Contractor's CEMP) have been outlined in Section 11.1.1 of this CEMP.

This CEMP has been prepared and structured in accordance with the DCCEEW EMP Guidelines. Appendix D, Table D.1 identifies the DCCEEW EMP Guidelines requirements and where in this CEMP, or associated annexure, it has been addressed.




Figure 2 CEMP Boundary

2. Conditions of approval reference table

Table B.1 in Appendix B outlines how each of the EPBC Act approval 2024/10031 conditions have been addressed within this CEMP and their location. For readability, key commitments for each environmental management annexure have been summarised in this CEMP and referenced in Table B.1 in Appendix B.

3. Project description

3.1 Location

The location of the Action is illustrated in Map 1 of the EPBC Act approval 2024/10031 and is situated within HMAS Stirling on Garden Island/*Meeandip*. The Action area approved in EPBC Act approval 2024/10031 comprises 2 areas, being the Careening Bay Action area and the Armament Wharf Action area.

This revision of the CEMP implements environmental monitoring programs as per the annexures listed in Section 11.1 and attached at Appendix A, and manages landside activities described in Section 3 of the CEMP located in part of the Careening Bay Action area only. The location of activities managed by this CEMP is illustrated in Figure 2 of this CEMP and is termed the CEMP Boundary.

Careening Bay, located on the south-eastern coastline of Garden Island/*Meeandip*, is the main operational centre of HMAS Stirling. The existing maritime infrastructure at Careening Bay includes Diamantina Pier, Parkes and Oxley Wharves, and Moresby Harbour. The landside components of the Action area include existing disturbed areas (i.e. roads, car parks, buildings), existing operational areas of Diamantina Pier, and some areas of native vegetation.

Armament Wharf is located in Sulphur Bay, on the north-eastern shoreline of Garden Island/*Meeandip*. Activities approved by EPBC Act approval 2024/10031 within the Armament Wharf Action area do not form part of this CEMP. Refer to Section 3.4 for further context.

3.2 Site layout and avoidance areas

Figure 3 identifies the site layout and avoidance areas in accordance with EPBC Act approval 2024/10031.




Figure 3

Site layout and avoidance areas

3.3 Activities managed by this CEMP

This CEMP will manage all pre-construction and construction activities related to EPBC Act approval 2024/10031. However, the first iteration of this CEMP only covers establishing project monitoring programs, pre-construction activities and construction activities required under the early works package within the Action area as described in this Section of the CEMP. The location of activities to which this CEMP applies is defined in Figure 2 and is termed the CEMP Boundary. Table 1 outlines the activities managed by this CEMP. Refer to Section 3.4 for activities excluded from this CEMP.

Refer to Sections 1 and 2 of the EHA for a comprehensive outline of project components.

Table 1 Activities managed by this CEMP

| Phase | Activities |
|--|--|
| Environmental management annexure activities | |
| Environmental management annexure implementation | <p>Management controls, performance criteria and monitoring requirements identified in environmental management annexures in Appendix A and summarised in Section 11.1 will be established and implemented by the Site Environment Officer (SEO) on behalf of Defence:</p> <p>The implementation of the environmental management annexures for this CEMP will relate to the management of:</p> <ul style="list-style-type: none"> – Flora and fauna, including relocation and rescue (Refer Annexure A1) – Biosecurity (Refer Annexure A1) – Tammar wallaby (Refer Annexure A1) – Traditional Owner engagement (Refer Annexure A2) – Heritage (Refer Annexure A2) – Terrestrial water quality (Refer Annexure A3) – Fuel and oil spills (Refer Annexure A3) – Dust and contamination (Refer Annexure A3) – Noise and vibration (Refer Annexure A4) – Little penguin (Refer Annexures A1 and A5) – All environmental management annexures have been developed in accordance with EPBC Act approval 2024/10031 and the DCCEEW EMP Guidelines. |
| Construction activities (Early works package) | |
| General | Prior to commencing activities, the Construction Contractor is to develop and have approved the Construction Contractor's CEMP, by the SEO on behalf of the Directorate of Environmental Planning, Assessment and Compliance (DEPAC)/ Project Management and Contract Administration (PMCA), in accordance with this CEMP, the EHA, the EPBC Act approval 2024/10031 and the environmental requirements under their contract. |
| Site preparations/ mobilisation | <p>Implement the approved Construction Contractor's CEMP.</p> <p>Undertake mobilisation activities as per the approved Construction Contractor's CEMP.</p> <p>Site survey and pegging (including identification of existing services).</p> <p>Install temporary perimeter fencing and cordon off the avoidance area.</p> <p>Install temporary signage.</p> <p>Mobilise heavy machinery and equipment to the site.</p> <p>Management and storage of materials and waste at designated laydown areas within the Action area or elsewhere within HMAS Stirling as agreed by the Construction Contractor and HMAS Stirling Base management.</p> |
| Vegetation clearing | <p>Clearing and grubbing of native vegetation present within the disturbance footprint.</p> <p>Mulching of cleared vegetation for re-use in landscaping.</p> |
| Establishment of temporary construction facilities | <p>Establish a site compound and laydown areas within the Action area.</p> <p>Construction materials acceptance and storage within designated laydown areas of the Action area.</p> <p><i>Note: Additional temporary or permanent lighting will not be allowed to be installed at site unless approved by the SEO (DEPAC).</i></p> |
| Earthworks | Cut-to-fill excavation. |

| Phase | Activities |
|--------------------------|--|
| | <p>Management (reuse or offsite disposal) of contaminated construction spoil.</p> <p>Earthworks and grading to level the area.</p> <p>Compaction in preparation for building foundations.</p> <p>No materials such as soil, sand, gravel or other will be allowed to be imported to the Project site unless approved by the SEO (DEPAC).</p> <p>Construction hours are as follows:</p> <ul style="list-style-type: none"> – Commence no earlier than 30 minutes after sunrise. – Cease no later than 30 minutes before sunset. <p>Any construction activities proposed outside this time will be subject to review by the SEO and approval from the PMCA. An Out-of-Hours Work Permit must also be prepared and formally approved by the SEO prior to undertaking such works (see Noise and Vibration Management Annexure A4).</p> |
| Clean up/de-mobilisation | <p>Removal of temporary environmental controls and signage.</p> <p>Removal of stockpiles and excess materials.</p> <p>Off-site disposal of construction waste to an appropriately licensed facility.</p> <p>De-mobilisation of construction machinery and plant.</p> <p>Undertake demobilisation activities as per the approved Construction Contractor's CEMP.</p> |

3.4 Excluded works

The following works, although approved by EPBC Act approval 2024/10031, are currently excluded from this revision of the CEMP:

- a. Maritime activities: the upgrade and installation of new maritime infrastructure including, pier and wharf improvements, mooring dolphin, new small vessel pontoons and berthing, and associated dredging works and piling
- b. Landside Activities: the construction and operation of a Controlled Industrial Facility (CIF) to store low-level radioactive waste. Associated infrastructure and construction works not described in Section 3. This may include additional hardstands, roads, buildings, water tanks, utility buildings, in-ground infrastructure and drainage, piling and lay down areas
- c. All activities within the Armament Wharf Action area.

As detailed in Section 1.4, these works will be included in future phases of the CEMP which will be updated prior to commencement of these future activities.

3.5 Indicative construction program

Figure 4 has been included within this CEMP to provide a high-level indicative construction program for the SRF-West Priority Works and proposed phases of construction as outlined in Section 2.3.1 of the EHA relating to EPBC Act approval 2024/10031. The indicative construction program also contains key environmental values where seasonal considerations may have an impact on construction and will need to be considered throughout the construction of the Project.

Those activities highlighted below in the indicative construction program and described in this Section of the CEMP are the only activities relevant to this version of the CEMP.

OFFICIAL

| CEMP Activity | 2025 | | | | | 2026 |
|---|------|-----|-----|-----|-----|------|
| | Aug | Sep | Oct | Nov | Dec | Jan |
| Key environmental values seasonal considerations | | | | | | |
| Penguin breeding (asynchronous) – Careening Bay | | | | | | |
| Penguin moult (asynchronous) – Careening Bay | | | | | | |
| Osprey breeding and nesting | | | | | | |
| Environmental management annexures | | | | | | |
| Environmental management annexure implementation | | | | | | |
| Landside activities | | | | | | |
| Site establishment and construction fencing | | | | | | |
| Vegetation clearance and site preparation | | * | * | * | | |
| Notes: * Target activity months ♦ Target completion dates Shaded areas denote windows within which construction activities could be undertaken and are not reflective of direct activity durations presented in the figure above. Construction windows are to be further refined with the Construction Contractors in their CEMP development. | | | | | | |

Figure 4 Indicative Construction Program for this CEMP

4. CEMP objectives

In the context of the activities described in Section 3, the objectives of this CEMP are to:

- comply with the conditions of and implement the commitments identified in the EHA for EPBC Act approval 2024/10031
- implement the Defence Environmental Strategy 2016-2036 (Policy)
- comply with DCCEEW EMP Guidelines
- comply with the EPBC Act and all other relevant legislative and regulatory requirements
- avoid, minimise or manage potential environmental impacts to matters protected under the EPBC Act through implementing environmental management annexures as described in Table 1 and Section 11.1
- report and manage all environmental incidents in accordance with the requirements of this CEMP
- continuously improve and adaptively manage potential environmental impacts to matters protected under the EPBC Act.

5. Environmental management framework

5.1 Defence environmental policy, strategy and manuals

The Defence Environment Policy (policy) was signed by Deputy Secretary Security and Estate Group (DEPSEC SEG) on 21 May 2025. This policy describes the agreed unified approach to environment management across Defence and is supported by a range of products available on Defence's Environment and Heritage intranet page.

The Defence Environmental Strategy 2016-2036 was signed by the Secretary of Defence and the Air Chief Marshal, Chief of the Defence Force in June 2016 which is binding for all of Defence's major infrastructure projects and operations including this Action along with all project personnel and Construction Contractors. A copy of the Defence Environmental Strategy is located at [Defence Environmental Strategy 2016-2036 | About | Defence](#). Copies of the Policy will be communicated to all construction personnel throughout the implementation of the Action during inductions and awareness training.

The [Defence Environment and Heritage Manual](#) (DEHM) outlines how Defence manages long-term sustainability of the environment and provides guidance on Defence's legislative obligations and stewardship goals.

The DEHM includes:

- environmental assessments and approvals
- heritage management
- domestic biosecurity
- native species and ecological communities
- soil management
- bushfire management
- pollution prevention
- site contamination management
- water management
- energy management
- waste and recycled materials
- climate adaptation and mitigation
- PFAS investigation and management.

The DEHM empowers a range of manuals available to support the management of environmental aspects and values on the Defence estate, including, but not limited to:

- [Defence Contamination Management Manual](#)
- [Defence Pollution Prevention Manual](#)
- [Defence Landscape Management Manual](#)

Relevant management activities and requirements from these manuals have been included in this CEMP and Annexures.

This CEMP provides the overarching mechanism for environmental management relating to the Action. For this iteration of the CEMP, only activities defined in Section 3 are relevant. The environmental management framework and key environmental documents covering management of the Action have been illustrated in Figure 5.




Figure 5 Environmental Management Framework

5.2 Legislative and regulatory framework

Appendix C outlines the Commonwealth and State legislative framework that apply to this CEMP.

6. Environmental management roles and responsibilities

Key environmental management roles and responsibilities for this CEMP has been provided below in Figure 6 with roles detailed in Table 2. These environmental management roles and responsibilities pertain to the project description as outlined in Section 3 only.




Figure 6 Environmental management roles and responsibilities for this CEMP

Table 2 Environmental management roles and responsibilities

| Role | Responsibilities |
|---|---|
| Director Delivery, Fleet Base West PMO, Department of Defence. | <ul style="list-style-type: none"> – As the approval holder on behalf of Defence, manage the joint overall accountability for the preparation, implementation and approval of this CEMP in accordance with EPBC Act approval 2024/10031. – Engage suitably qualified professional/s to prepare this CEMP prior to construction commencing. – Engage suitably qualified professional/s to manage and report on the implementation of this CEMP. – Confirm CEMP is consistent with conditions of EPBC Act approval 2024/10031 and relevant legislation and regulatory requirements. – Approve, and declare accuracy of, this CEMP prior to construction commencing. – Approve and submit any other relevant licences, approvals and permits to undertake the required works. – Publish this CEMP and associated plans (as amended) that are required by EPBC Act approval 2024/10031 (refer to Section 12) on the website within 15 business days prior to implementation and submit to DCCEEW electronically upon request within 5 business days. – Provide information to DEPAC to support notification to DCCEEW electronically of the date of commencement of construction along with completion of construction within 5 business days following the commencement of construction and completion of construction, respectively. Completion of construction in this context is in relation to the permanent cessation and/or completion of all construction activities associated with the whole Action approved by EPBC Act approval 2024/10031. – Direct and undertake management reviews in accordance with Section 12.3.1 of this CEMP. – Engage an independent auditor to undertake an audit every 3 years, or as directed by the Minister, in accordance with Section 12.1.3, including publishing the audit report and request DEPAC notification to DCCEEW within 5 business days of the date the audit report is published. – Provide information to DEPAC to support notification to DCCEEW of an incident within 2 business days and provide an incident report within 12 business days for all incidents (refer to Section 7.1). |
| Director, Directorate of Environmental Planning, Assessment and Compliance (DEPAC), Department of Defence | <ul style="list-style-type: none"> – Primary direct point of contact with DCCEEW for Defence. – Assist with preparation, implementation and approval of this CEMP in accordance with EPBC Act approval 2024/10031. – Notify DCCEEW electronically of the date of commencement of construction along with completion of construction within 5 business days following the commencement of construction and completion of construction, respectively. Completion of construction in this context is in relation to the permanent cessation and/or completion of all construction activities associated with the whole Action approved by EPBC Act approval 2024/10031. – Participate in and support management reviews undertaken in accordance with Section 12.3.1 of this CEMP. – Support the engagement of an independent auditor to undertake an audit every 3 years, or as directed by the Minister, in accordance with Section 12.1.3, including publishing the audit report and notifying DCCEEW within 5 business days of the date the audit report is published. – Notify DCCEEW of an incident within 2 business days and provide an incident report within 12 business days for all incidents (refer to Section 7.1). – Review and issue 6-monthly CEMP reporting to DCCEEW. – Review and issue annual compliance reporting to DCCEEW. – Review and issue independent auditor reporting and notify DCCEEW of such within 5 business days of the date the audit report is published. |
| Regional Assistant Director Environment and Sustainability (ADES) (Defence) | <ul style="list-style-type: none"> – Be familiar with the requirements of this CEMP and associated environmental management annexures. – Attend management reviews as required or requested in accordance with Section 12.3.1 of this CEMP. |

OFFICIAL

| Role | Responsibilities |
|--|--|
| Environment and Sustainability Manager (ESM) (Defence) | <ul style="list-style-type: none"> – Confirm they have access to and are using the current version of the CEMP, and related environmental procedures, forms and templates. – Acting in accordance with their general environmental duty, specifically, all construction personnel must not carry out any activity that causes, or is likely to cause, environmental harm, unless that person takes all reasonable care to prevent and minimise the harm. – Provide base specific environment advice, support and approval (where relevant) to construction activities associated with the Project. – Participate in incident investigations. |
| Commanding Officer HMAS Stirling (CO) (Defence) Base Manager HMAS Stirling (Defence) Port Services Manager (PSM) (Defence) | <ul style="list-style-type: none"> – Be familiar with the requirements of this CEMP and associated environmental management annexures. – Attend management reviews as required or requested in accordance with Section 12.3.1 of this CEMP. – Confirm they have access to and are using the current version of the CEMP, and related environmental procedures, forms and templates. – Acting in accordance with their general environmental duty, specifically all construction personnel must not carry out any activity that causes, or is likely to cause, environmental harm, unless that person takes all reasonable care to prevent and minimise the harm. |
| Project Management Contract Administrator (PMCA) | <ul style="list-style-type: none"> – Be familiar with the requirements of this CEMP and associated environmental management annexures. – Ensure there are adequate resources available for the implementation of this CEMP through to the completion of construction of the activities outlined in Section 3.3. – As directed by Defence, undertake management reviews in accordance with Section 12.3.1 of this CEMP. – Authority to cease activities that if allowed to continue would result in a breach or are in breach of the CEMP and associated environmental management annexures. – Ensure they have access to and are using the current version of the CEMP, and related environmental procedures, forms and templates. – Acting in accordance with their general environmental duty, specifically, all construction personnel must not carry out any activity that causes, or is likely to cause, environmental harm, unless that person takes all reasonable care to prevent and minimise the harm. |
| PMCA – Environment Advisor | <ul style="list-style-type: none"> – Provide guidance, support and review functions to the SEO and the SEO responsibilities. – Prepare this CEMP prior to construction commencing and submit to Defence for approval. – Facilitate environmental performance requirements, audits, review and continuous improvement activities, including update and/or review of this CEMP through adaptive management or corrective action identification. – Support the SEO in tracking environmental monitoring programs and provide advice, where requested, on environmental incident investigations. – Review environmental reporting as per Section 7 of this CEMP. |
| PMCA - Site Environment Officer (SEO) | <ul style="list-style-type: none"> – Oversight and monitoring the implementation of environmental management measures during construction activities and the implementation of this CEMP and the environmental management annexures on behalf of Defence for the Project. – Facilitate Construction Contractor compliance with this CEMP and associated environmental management annexures through supporting the development of a Construction Contractor's CEMP. – On behalf of Defence and the Project, review and accept the Construction Contractor's CEMP, risk assessments, approvals and any other relevant environmental requirements to allow site mobilisation, construction activities and demobilisation. – On behalf of Defence and the Project, develop or direct development of relevant environmental licences, approvals and permits to undertake the required works. |

OFFICIAL

| Role | Responsibilities |
|----------------------------|---|
| | <ul style="list-style-type: none"> – Report to the PMCA and Defence on the adequacy and environmental management performance of the Project and the Construction Contractor. – Support Defence with external reporting matters where required. – Authority to cease activities through the PMCA that if allowed to continue would result in a breach or are in breach of the CEMP and associated environmental management annexures. – Review, with the Construction Contractor, that appropriate incident response equipment is available on site to combat significant incidents (e.g. oil spill response) and that all construction personnel are familiar with their use. – Undertake emergency response following a reported incident including coordinating with Defence and all construction personnel. – Incident reporting (including near misses) responsibilities to the key Project and Defence personnel (PMCA, and where directed, to Defence staff (DEPAC, ADES, ESM, CO and Base Manager HMAS Stirling)). – Report non-conformances to the PMCA and DEPAC, to facilitate DEPAC notification to DCCEEW where required. – Update the CEMP, and associated environmental management annexures, where required, to consider new activities or where incident reports recommend revision. – Perform responsibilities outlined for the SEO in the environmental management annexures as per Section 11 of this CEMP. – Undertake inspections, audits and reviews as per Section 12 of this CEMP, and meetings and communication as per Section 11.2 of this CEMP. – Compile the required reporting to be distributed to the Project and Defence personnel as per Section 7 of this CEMP. |
| Construction Contractor | <ul style="list-style-type: none"> – Prepare and implement the Construction Contractor's CEMP/s that are consistent with controls in this CEMP and associated environmental management annexures. – During construction, have overall responsibility for environmental performance of the Construction Contractor's CEMP and implementation of environmental management measures that are consistent with this CEMP and associated environmental management annexures during construction. – Be familiar with the requirements of this CEMP, Construction Contractor's CEMP/s, approved environmental management annexures. – Facilitate and manage adequate resources to comply with the requirements of the Construction Contractor's CEMP/s. – Conduct inductions and training for all new and ongoing personnel, including providing evidence that the personnel delivering training or inductions, and those performing the inspections, are suitably experienced or qualified. – Maintain weekly meetings with SEO. – Be responsible for incident response and management in liaison with the SEO. – Be responsible for incident reporting and ensuring lessons learned are captured and implemented in liaison with the SEO. – Perform responsibilities outlined for the Construction Contractor in environmental management annexures as per Section 11. – Authority to cease activities that if allowed to continue would result in a breach or are in breach of the CEMP and associated environmental management annexures. – Undertake inspections, audits and reviews as per Section 12 of this CEMP, and meetings and communication as per Section 11.2 in conjunction with the SEO. – Compile and review the required reporting to be distributed to the Project, SEO and Defence personnel as per Section 7. |
| All construction personnel | <ul style="list-style-type: none"> – Be familiar with the requirements of this CEMP and associated environmental management annexures. – Ensure they have access to and are using the current version of the CEMP, and related environmental procedures, forms and templates. – Act in accordance with their general environmental duty, specifically, all construction personnel must not carry out any activity that causes, or is likely to |

OFFICIAL

| Role | Responsibilities |
|------|---|
| | <p>cause, environmental harm, unless that person takes all reasonable care to prevent and minimise the harm.</p> <ul style="list-style-type: none">– Undertake relevant training, competency and induction requirements for work being undertaken.– Undertake works in accordance with the Construction Contractor's CEMP and relevant environmental management annexure documentation for their work.– Report all incidents in accordance with Section 11.1.1 to the Construction Contractor.– Authority to cease activities that if allowed to continue would result in a breach or are in breach of the CEMP and associated environmental management annexures. |

7. Reporting

The reporting requirements of this CEMP with reference to the EPBC Act approval 2024/10031 have been outlined in Table 3 including the type, requirement, frequency and responsibility for reporting. Management of all environmental management annexures and records required by this CEMP is outlined in Section 12.2.

Table 3 CEMP reporting requirements

| Report Type | Content requirements | Who to | Frequency/trigger | Responsibility |
|--|---|---|--|----------------------------|
| Internal reporting and notification requirements | | | | |
| Post mobilisation report | Assessment of adherence to the requirements of this CEMP and associated environmental management annexures. (Refer to Section 7.2) | PMCA/DEPAC | Within one month following commencement of construction for each new construction activity | SEO/PMCA |
| Internal environmental incident and non-conformance report | All construction personnel must report all environmental incidents and non-conformances in accordance with Section 7.1 to the SEO. The SEO is responsible for reporting all environmental incidents to DEPAC within 24 hours. Refer to Section 7.1 for further details. | SEO/ESM | Within 4 hours of the incident occurring | All construction personnel |
| | | DEPAC | Within 24 hours of the incident occurring | SEO |
| Fuel or oil spill notification | All construction personnel must notify the Construction Contractor and SEO of any fuel or oil spill incidents immediately. The SEO is responsible for enacting the HMAS Stirling Oil Spill Contingency Manual notification process. Refer to the Terrestrial Soil and Water Quality Management Annexure. | SEO | Immediately (as soon as discovered) | All construction personnel |
| | | Fleet Base West (FBW) Emergency Operations Centre (EOC) | Immediately (within 30 minutes) if the spill is unable to be fully contained by Construction Contractor | SEO |
| | | FBW EOC PMCA/ESM | Within 4 hours of the incident occurring | SEO |
| | | DEPAC | Within 24 hours of the incident occurring | SEO/PMCA |
| Clearing records | Construction Contractor will provide the PMCA with georeferenced spatial data indicating the actual extent of clearing undertaken. | SEO | Within 2 weeks of clearing completion | Construction Contractor |
| Waste classification report (wastewater or spoil) | All data collected for stormwater and/or spoil waste classification will be summarised into a monthly report in accordance with the Terrestrial Soil and Water Quality Management Annexure. | DEPAC | Monthly | SEO |
| Dust monitoring report | All data collected for dust monitoring (real-time and dust deposition) comparing measured levels against the performance criteria will be summarised into a monthly report in accordance with the Terrestrial Soil and Water Quality Management Annexure. | DEPAC | Monthly | SEO |
| Noise and Vibration monitoring report | Noise and vibration monitoring reports will be prepared to compare measured levels against the performance criteria outlined in the | DEPAC | Monthly | SEO |

OFFICIAL

| Report Type | Content requirements | Who to | Frequency/trigger | Responsibility |
|---|--|--------------|--|--------------------------------------|
| | Noise and Vibration Management Annexure. | | | |
| Little penguin monitoring field reports | These reports will summarise the results of the fortnightly monitoring and include any significant observations or notable events, including changes in little penguin behaviour and predation events, or changes to habitat in accordance with the Little Penguin Monitoring and Management Plan (RPS 2025). | SEO | Fortnightly | Suitably qualified seabird ecologist |
| Little penguin monitoring quarterly reports | These reports will summarise any significant observations, notable events in relation to project activity timing, highlight any potential issues such as abandoned eggs/chicks near the construction areas compared to other sites further away, significant weather or climatic events, or changes in little penguin behaviour in accordance with the Little Penguin Monitoring and Management Plan (RPS 2025). | SEO | Quarterly | Suitably qualified seabird ecologist |
| Little penguin monitoring annual reports | These reports will detail data collection and analysis methods, survey effort, results, and discussion. Report to provide information about the current condition of the little penguin population and contextualise monitoring results with historical data. The discussion to include interpretation of results, including against historical data behaviour in accordance with the Little Penguin Monitoring and Management Plan (RPS 2025) as well as assessment of the underlying causes of any decline and provide recommended management measures to mitigate the little penguin population decline. The report will be provided to DEPAC and on to DCCEEW (see below). | SEO | Annually | Suitably qualified seabird ecologist |
| Environmental compliance update | Assessment of adherence to the requirements of this CEMP and associated environmental management annexures, in general accordance with AS/NZS ISO19011:2018 standard for input into management reviews and whole of Project reporting. (Refer to Section 7.2) | PMCA / DEPAC | Monthly | SEO/PMCA |
| Environmental compliance update | Assessment of adherence to the requirements of this CEMP, associated annexures and the Construction Contractor's environmental management documents, including evidence of inspections, incidents, corrective actions and adaptive management activities undertaken (if relevant) | SEO | Monthly | Construction Contractor |
| All environmental | Construction Contractor will provide the PMCA all environmental | SEO | Within 2 weeks of construction completion | Construction Contractor |

OFFICIAL

| Report Type | Content requirements | Who to | Frequency/trigger | Responsibility |
|---|--|--------|---|----------------|
| management records (e.g. records of pests and weeds, site inspection records) | management records to demonstrate compliance as required by the environmental management annexures reporting requirements. | | | |
| External reporting and notification requirements | | | | |
| Submission and publication of plans | All plans required by Conditions 6, 8, 9, 11, 12, 13, 18, 19, 21 and 25 of EPBC Act approval 2024/10031, including this CEMP, must be published on the website and electronically submitted upon request. | DCCEEW | Within 15 business days prior to implementation Within 5 business days of request | DEPAC |
| Commencement notification | Electronic notification of the date of commencement of construction, commencement of maritime works, commencement of dredging and completion of construction. | DCCEEW | Within 5 business days following commencement of construction, commencement of maritime works, commencement of dredging and completion of construction, respectively | DEPAC |
| CEMP implementation report | Submission of a CEMP implementation report that is consistent with Condition 7 of EPBC Act approval 2024/10031. Refer to Section 7.3 for further details. | DCCEEW | Every 6 months from the commencement of the Action until the completion of construction | DEPAC |
| Annual Compliance Report (ACR) | Submission of an ACR that is consistent with Conditions 42-49 of EPBC Act approval 2024/10031 and the Annual Compliance Report Guidelines (DCCEEW, 2023a). Refer to Section 7.3.2 for further details. | DCCEEW | Within 20 business days following the end of each ACR period, that is every 12 months from the commencement of the Action until the completion of the Action (or for the components relating to the CEMP until completion of the CEMP) | DEPAC |
| Independent audit report | Submission of an audit report to DCCEEW to the satisfaction of the Minister and consistent with the Independent Audit and Audit Report Guidelines (DCCEEW, 2019) and Conditions 52-60 of EPBC Act approval 2024/10031. The audit report will be published on the website within 10 business days of the date DCCEEW agrees to the audit report in line with Condition 58. DCCEEW will be notified that the audit report is published on the website in accordance with Condition 59. | DCCEEW | Within 3 months following the end of each audit period, that is every 3 years from the commencement of the Action until the completion of the Action (or for the components relating to the CEMP until completion of the CEMP) | DEPAC |

| Report Type | Content requirements | Who to | Frequency/trigger | Responsibility |
|--|--|---|---|-----------------------------|
| Fauna sightings | Upload to the relevant database, all fauna sightings recorded during the Action in accordance with Condition 41 of the EPBC Act approval 2024/10031. | Atlas of Living Australia or relevant state biodiversity database | At least annually | PMCA, via HMAS Stirling ESM |
| Little penguin monitoring annual reports | Provision of annual little penguin monitoring reports in accordance with Condition 12 of the EPBC Act approval 2024/10031. | DCCEEW | Annually , until 6 years post-construction | DEPAC |
| Incident notification | Electronic notification to DCCEEW of an incident in accordance with Condition 50 of the EPBC Act approval 2024/10031 (refer to Section 7.1). | DCCEEW | Within 2 business days of becoming aware of an incident (refer to Section 7.1) | DEPAC |
| Incident report | Provision of an incident report to DCCEEW in accordance with Condition 51 of the EPBC Act approval 2024/10031 (refer to Section 7.1). | DCCEEW | Within 12 business days of becoming aware of an incident (refer to Section 7.1). | DEPAC |
| Plan revision notification (Not relevant for this CEMP revision) | Notification of a plan revision in accordance with Condition 29 of the EPBC Act approval 2024/10031, for plans required by Condition 19 (refer to Appendix B). | DCCEEW | At least 30 business days prior to implementation of the revised plan | DEPAC |

7.1 Environmental incident and non-conformance reporting

7.1.1 Incident definition

Environmental incidents or non-conformances can occur for a range of reasons, including:

- construction environmental controls are not adequately managing environmental risks
- construction environmental controls are not correctly implemented
- changes to construction methods that change environmental risk profiles
- unexpected environmental risks occur, or the scale of risk was underestimated.

What constitutes an environmental incident for this Project has been defined in the EPBC Act approval 2024/10031 and with reference to the activities detailed in Section 3 means any:

- event which has the potential to, or does, harm any protected matter, which includes, but is not limited to:
 - vessel strikes to little penguins and Indian Ocean bottlenose dolphins
 - leaks and spills of any substance that can cause harm to protected matters
 - exceedance of the noise threshold level at little penguin nesting sites
 - exceedance of the vibration threshold level at little penguin nesting sites
 - a decline in the little penguin population at Garden Island/*Meeandip* below the baseline population or a declining population trend that has the potential to decrease the little penguin population at Garden Island/*Meeandip* below the baseline population
- potential non-compliance with the conditions of EPBC Act approval 2024/10031, including the administrative requirements

- actual non-compliance with the conditions of EPBC Act approval 2024/10031, including the administrative requirements
- potential non-compliance with one or more commitments made in a plan (including this CEMP) required under EPBC Act approval 2024/10031
- actual non-compliance with one or more commitments made in a plan (including this CEMP) required under EPBC Act approval 2024/10031.

7.1.2 Incident response process

Environmental management measures for environmental incident response have been detailed in Section 11. All construction personnel are required to report any environmental incidents or non-compliances to the SEO as soon as practicable and within 4 hours of the incident. The SEO has the responsibility to:

- cease activities that if allowed to continue would result in a breach, or are in breach of this CEMP and associated environmental management annexures
- check appropriate environmental incident response equipment is available on site to combat significant environmental incidents (e.g. oil spill response) and that the required project personnel are familiar with their use
- undertake emergency response following a reported environmental incident including coordinating with Defence, the PMCA, the Construction Contractor, the Construction Contractors' environmental officer (or equivalent) and any other required project personnel
- report environmental incidents (including near misses) to the PMCA, the ESM, DEPAC and where directed, to the Command Team at HMAS Stirling as soon as practicable and within 24 hours of the incident
- update the CEMP and associated environmental management annexures where environmental incident reports recommend revision and submit to Defence for review and approval.

7.1.3 Incident reporting

Reporting of all environmental incidents and non-conformances related to construction activities outlined in Section 3.3 will be in accordance with the Construction Contractor's CEMP, once approved by the SEO. An incident reporting template is provided in Appendix F.

Reporting of all environmental incidents and non-conformances related to the implementation of the environmental management annexures will be documented and submitted to Defence via Defence's Garrison and Estate Management System (GEMS) Incident Report Form within 24 hours of the incident and are to include the following details:

- a short description of the environmental incident
- the location (if applicable, including co-ordinates), date and time of the environmental incident
- all corrective measures and investigations which have been undertaken
- any recommendations to prevent environmental incidents in the future.

The GEMS incident management process is not currently part of an incident response. Incident records in GEMS document events, investigations and outcomes of an incident, often after all necessary management actions directly related to the incident have been completed. For example, a GEMS record is not a method to request a spill response, but the form will be used to document a spill that resulted in an environmental incident or near miss after response and "make good" actions have been completed.

Slower elements of incident management such as root cause investigations, lessons learned and external agency interactions, may be managed and documented directly into a GEMS incident record. In general, an incident will be recorded in GEMS as soon as it is practical to do so.

If any person outside the Project would like to report an environmental incident or near miss relevant to this CEMP, they can notify the Defence National Switchboard on 1300 333 362, or via email at srf-west.infrastructureproject@defence.gov.au or to the HMAS Stirling base on +61 8 9553 2222 or via email at fbw.basemanagement@defence.gov.au.

In accordance with the requirements of Conditions 50 and 51 of EPBC Act approval 2024/10031 on behalf of Defence, DEPAC are responsible for:

- determining that an environmental incident as defined in the EPBC Act approval 2024/10031 has occurred and notifying DCCEEW as required
- notifying DCCEEW electronically, within 2 business days of becoming aware of any environmental incident
- providing to DCCEEW in writing, within 12 business days of becoming aware of an environmental incident, the details of that environmental incident.

The notification to DCCEEW from DEPAC will include:

- any condition or commitment made in a plan required by the EPBC Act approval 2024/10031 which has not been, or may have not been, complied with
- a short description of the environmental incident
- the location (if applicable, including co-ordinates), date and time of the environmental incident.

The details provided to DCCEEW from DEPAC within 12 business days will include:

- all corrective measures and investigations which the approval holder has already taken in respect of the environmental incident
- the potential impacts of the environmental incident
- the method and timing of any corrective measures that the approval holder proposes to undertake to address the environmental incident
- any variation of these conditions or revision of a plan that will be required to prevent recurrence of the environmental incident and/or to address its consequences.

7.2 Internal reporting

Within one month of commencing construction for each new construction activity, the SEO and PMCA will develop and provide a post mobilisation report to Defence outlining the status of works, any issues as well as corrective and preventative actions taken, and a summary of conformance to this CEMP and the Construction Contractor's CEMP.

As the Project progresses, the PMCA and SEO will develop and provide monthly environmental compliance updates to Defence outlining the status of works, any issues, and a summary of conformance to this CEMP and the Construction Contractor's CEMP for input into management reviews and whole of Project reporting.

The monthly environmental compliance updates will include a summary of results from site inspections, external and internal audits, monitoring records, complaints (if any), environmental incidents (including 'near miss' incidents) and non-conformance as well as corrective and preventative actions taken.

7.3 External reporting

7.3.1 CEMP implementation report

DEPAC are responsible for engaging a suitably qualified professional to manage and report on the implementation of this CEMP including submission of the CEMP implementation report to DCCEEW every 6 months following the commencement of the Action until the completion of the activities as outlined in Section 3.3.

The CEMP implementation report will be developed in accordance with Condition 7 of the EPBC Act approval 2024/10031 and will include an assessment, and supporting evidence, of CEMP implementation made and collected by a suitably qualified professional.

Processes and documentation in place to track compliance for the CEMP implementation report will include:

- site inspection records (refer Section 12.2)

- environmental monitoring reports (refer Section 11.4)
- waste transport certificates (refer to Section 12.2)
- records of environmental complaints and communications (refer to Section 11.2)
- environmental incident and non-conformance reporting (refer to Section 7.1)
- documentation from regular reviews of environmental performance (refer to Section 12.3.1).

7.3.2 Annual Compliance Report (ACR)

Conditions 42-49 of the EPBC Act approval 2024/10031 require that ACRs are prepared by DEPAC on behalf of Defence every 12 months following the commencement of the Action until the expiry date of the EPBC Act approval 2024/10031 or as otherwise directed by the Minister.

DEPAC will be responsible for ensuring an ACR is prepared every 12 months and will include provision of the following:

- publishing the ACR and a shapefile showing all clearing of protected matters, and their habitat, within 20 business days following the end of each 12-month ACR period, in a format that is easily accessible and downloadable
- providing to DCCEEW as an attachment to the ACR, a copy of all monitoring and verification reports as required under the EPBC Act approval 2024/10031 (this will include all monitoring data, surveys, maps, other spatial and metadata and all species occurrence data (sightings and evidence of presence))
- notifying DCCEEW electronically, within 5 business days of each date of publication, that the ACR has been published on the website, including the web address for where the ACR and related shapefile/s are published
- if sensitive biodiversity data is to be excluded or redacted from the ACR or a shapefile published or otherwise provided to a member of the public:
 - submission of the full unredacted ACR to DCCEEW within 5 business days of its publication on the website or provision to a member of the public
 - notifying DCCEEW in writing of what exclusions and redactions have been made.

The ACR will be developed in accordance with Conditions 42-49 of EPBC Act approval 2024/10031 and the Annual Compliance Report Guidelines (DCCEEW, 2023a) and will include:

- accurate and complete details of compliance and any non-compliance with each condition attached to the EPBC Act approval 2024/10031 (including the conditions relevant to the CEMP), and all commitments made in each plan required by the EPBC Act approval 2024/10031
- a schedule of all plans in effect in relation to these conditions during the ACR period
- accurate and complete details of how each plan was implemented during the ACR period
- for any incident that occurred, accurate and complete details of each incident.

The ACR and shapefile/s published on the website or otherwise provided to a member of the public will exclude or redact sensitive biodiversity data.

8. Environmental training

All construction personnel working on the Project (including Construction Contractors and sub-contractors) are required to complete environmental training and awareness, commensurate with their responsibilities, in accordance with this CEMP and generally act in a manner that minimises environmental harm.

Environmental training and awareness can be achieved through a variety of forms, such as site inductions, toolbox talks, or formal training.

The Construction Contractor is responsible for providing evidence that the personnel delivering training or inductions, and those performing the inspections, are suitably experienced or qualified.

8.1 Competency and record keeping

All construction personnel, including Construction Contractor and sub-contractor personnel, will hold the necessary approvals, permits, certificates, tickets and licenses relevant to their duties and required by law. Training and licence/permit records will be maintained on site in readily available, auditable files.

The Construction Contractor and their sub-contractors will maintain a training and awareness matrix. The matrix will record that relevant personnel hold or receive the necessary training and understanding to implement the requirements of this CEMP, and the environmental requirements of the Construction Contractor's approved CEMP. A copy of the Construction Contractor's and/or the Construction Contractor's sub-contractor training and awareness matrix is to be made available upon request by the SEO during audits. It is to have details on:

- records of acceptance of CEMP roles and responsibilities (refer to Appendix E)
- each training and awareness activity (site induction, toolbox talk, formal training):
 - activity undertaken (e.g. site induction, toolbox talk, first aid training, etc.)
 - attendance list of personnel with competency attained / participation during the activity
 - acknowledgement signed by all personnel that they understand and will comply with the requirements of this CEMP and all annexures.
- copies of training materials
- competency assessments (where relevant to the training provided)
- register of construction personnel holding permits, certificates, tickets and licences relevant to their duties and required by law.

Specific training may be required for particular construction activities, where identified in this CEMP and/or Construction Contractor's CEMP. Where competence is to be acquired through training, including site inductions, training records will be stored and kept in accordance with Section 12.2.

Training activities will be audited in accordance with Section 12.1 and any non-conformance will be reported as per Section 7.1.

8.2 Training and awareness activities

The following training and awareness activities will be undertaken for the Project. All personnel involved in the Project will be expected to participate in training and awareness activities.

8.2.1 Pre-mobilisation briefing

Before mobilisation and dependent on the type and size of the scope of works, the Construction Contractor will conduct an environmental awareness briefing with environmental representative/s of each sub-contractor.

The SEO is to support the Construction Contractor with the material development for the briefing. The briefing will outline the requirements of this CEMP and the supporting documentation for consideration in their mobilisation planning and execution, including but not limited to:

- ground disturbance work requirements
- environmental monitoring and data reporting requirements in the environmental management annexures (Section 11)
- noise management requirements
- inspection and audit requirements (Section 12)
- environmental emergency/spill response and incident management and reporting (Section 7.1).

8.2.2 Site induction

All construction personnel working on site will complete a project site induction. The site induction will be prepared by the SEO, with a placeholder section for the Construction Contractor and their sub-contractors to input additional specific requirements and information.

The SEO prepared material will outline:

- formal environmental requirements for the Action
- construction personnel environmental training and awareness expectations for the duration of the construction works, i.e. attendance at toolbox talks, formal training as required, and holding the necessary qualifications for the role being performed
- the environmental and heritage risks and potential impacts of the construction work, as highlighted in Section 10 of this CEMP. Specialist input or review may be sought from the SEO to appropriately address the included risks, such as review from an ecologist or heritage specialist
- Project environmental control measures and monitoring programs specified in this CEMP (refer to Section 11.1), including associated environmental management annexures, including specifics on:
 - site layout and access plans
 - hours of operation
 - sensitive areas and/or no-go zones
 - triggers for additional environmental management
 - emergency and incident response and investigation procedures, location and use of spill kits, fire extinguishers, and other on-site emergency response equipment.
- reinforcing a positive attitude towards heritage management, dust, water, and spoil management and to address any issues that arise during the construction process.

The induction will be provided to the Construction Contractor. The Construction Contractor will input additional detail relevant to the Construction Contractor or sub-contractor scope of work, including traffic and waste management controls and procedures (wash-down requirements, access and route plans, laydown areas, segregation of waste, etc.).

The Construction Contractor will deliver the site induction to all site personnel upon mobilisation, prior to construction works commencing. All new personnel throughout the duration of the construction work are to be provided the site induction by the Construction Contractor. Records of attendees are to be kept per Section 8.1.

8.2.3 Toolbox talks

The Construction Contractor and sub-contractors will hold toolbox talks on a weekly basis, with records kept in the training and awareness matrix. The purpose of the toolbox talk is to outline the environmental hazards relevant to the daily construction-related activities, control measures and responsibilities for the works.

Toolbox talks will:

- convey legislative requirements and consequences of non-compliance
- reinforce roles and responsibilities regarding environmental management
- convey the outcomes of higher-level meetings to ensure all construction personnel are familiar with CEMP environmental requirements
- provide feedback on environmental performance
- communicate previous incidents and corrective actions
- communicate emergency response procedures.

Where additional controls, adaptive management measures, or lessons learned are identified and captured during toolbox talks, these are to be communicated to the SEO for consideration in any CEMP updates or reviews.

8.2.4 Pre-start talks

The Construction Contractor and sub-contractors will hold pre-start talks daily, with records kept in the training and awareness matrix. The purpose of the pre-start talk is to outline the environmental hazards relevant to the daily construction-related activities, control measures and responsibilities for the works.

Toolbox talks will include:

- a summary of the daily construction activities, and details on traffic, access, waste, plant and machinery movements or other scope-specific considerations
- the environment, health and safety hazards associated with the activities
- identification of any additional controls required to manage the associated hazards, as necessary
- set expectations for environmental management and communicate these to personnel
- responsibility for the implementation of additional controls, or adaptive management measures
- capture of any lessons learned or improvements from previous activities
- opportunity for construction personnel to ask questions related to the environmental management of the site or activities
- gain an understanding from personnel on unusual events (environment related)
- discuss work area audits and inspections.

Where additional controls, adaptive management measures, or lessons learned are identified and captured during toolbox talks, these are to be communicated to the SEO for consideration in any CEMP updates or reviews.

9. Emergency contacts and procedures

Defence maintains an Emergency Response Plan (October 2024) for HMAS Stirling developed to assist with the coordination of emergency response across the site (including environmental incidents), which must be followed for all emergencies at HMAS Stirling. The Emergency Response Plan is updated annually and published on the Defence intranet. The Emergency Response Plan will be implemented for by the Construction Contractor and all project personnel in the event of an environmental emergency.

In the event of an emergency, or other unforeseen environmental event within the CEMP boundary, the measures in this CEMP and annexures will be followed, to the extent reasonable under the circumstances.

Basic procedure for an emergency or unforeseen environmental incident is:

- cease work immediately
- ensure safety of all construction personnel
- identify the cause of the emergency or environmental incident, and act immediately to contain
- notify the ESM and the SEO as soon as practicable and within 4 hours of the incident in accordance with section 7.1 of the CEMP.

Initial environmental incident response will be undertaken by the Construction Contractor's personnel, if they have been trained and authorised to do so. If this is not possible, or the environmental incident response is beyond their resources, the incident is to be reported immediately to the PMCA, or representative available 24 hours a day, 7 days a week.

The SEO, with the PMCA, is to undertake liaison with the required project personnel and coordinate response to the environmental incident in accordance with this CEMP (refer to Section 7.1). Specific environmental incident response procedures have been detailed within the annexures identified in Table 4 below.

Table 4 *Specific environmental incident procedures*

| Incident type | Annexure reference |
|---------------------------------|--|
| Fuel and oil spills | Terrestrial Soil and Water Quality Management Annexure (Appendix A3) |
| Fauna presence, death or injury | Flora and Fauna Management Annexure, including the Relocation and Rescue Annexure and Stop Work Procedure – Injured and Dead Fauna (Appendix A1) |
| Little penguin behaviour change | Little Penguin Monitoring and Management Plan (Appendix A5) |
| Noise or vibration exceedance | Noise and Vibration Management Annexure (Appendix A4) |

The Construction Contractor will keep a record of all incidents, including the investigation outcomes and corrective actions taken and implemented.

The SEO will report on environment incidents in relevant reporting activities (refer to Section 7).

Further detail on environmental incident and non-conformance management reporting is provided in Section 7.1.

The emergency contact details required to be provided in the Construction Contractor's CEMP are identified in Table 5 below.

Table 5 *Emergency contact details in the Construction Contractor's CEMP*

| Name | Contact |
|---|------------|
| Director, Fleet Base West Program Management Office (FBW-PMO) | [REDACTED] |
| Director, DEPAC | [REDACTED] |
| PMCA delegate | [REDACTED] |
| SEO | [REDACTED] |

OFFICIAL

| Name | Contact |
|--|-------------------------------|
| ESM | |
| Subject Matters SMEs | |
| Construction Contractor's representative/s | |
| Emergency | 08 9553 2222 |
| Fleet Base West Switchboard | 08 9553 3333 |
| Fleet Base West Fire Station | 08 9553 2528 or 08 9553 2408 |
| Police | 000 |
| Rockingham General Hospital | Elanora Drive, Cooloongup, WA |

10. Potential environmental impacts and risks

A risk assessment was undertaken regarding potential environmental risks posed by activities associated with SRF-West Priority Works. The risk assessment process is described in the EHA at Section 5 and outcomes are described in detail in Appendix K.

10.1 Threats to matters protected under the EPBC Act

The key environmental values for the Action area were identified through desktop reviews and technical studies undertaken for the EHA and have been summarised below.

The EPBC Act covers 9 Matters of National Environmental Significance (MNES):

- world heritage areas
- national heritage places
- wetlands of international importance (listed under the Ramsar Convention)
- listed threatened species and ecological communities
- listed migratory species (protected under international agreements)
- Commonwealth marine areas
- the Great Barrier Reef Marine Park
- nuclear actions (including uranium mines)
- water resources (that relate to unconventional gas development and large coal mining development).

Based on desktop review and technical studies undertaken for the EHA, the MNES identified for the Action area include:

- known or potential habitat for threatened fauna species listed under the EPBC Act as discussed in Section 4.3.5 of the EHA
- known or potential habitat for listed migratory birds listed under the EPBC Act as discussed in Section 4.3.6 of the EHA.

The EPBC Act also protects the whole of environment when approved actions are taken on Commonwealth land, or impact upon Commonwealth land, or are undertaken by an Australian Government agency.

Additional important environmental and heritage values that were identified for the Action area include:

- seagrass communities providing critical ecosystem functions and services including the provision of habitat for important fisheries species
- the little penguin (*Eudyptula minor*) is known to occur on Garden Island/*Meeandip*, with a permanent colony nesting on Garden Island/*Meeandip* representing the northern and western-most extent of the species range. Despite not being listed as threatened in the EPBC Act, the species represents iconic social, cultural, and economic value to the community
- intangible Indigenous heritage values related to Garden Island/*Meeandip* including:
 - Garden Island/*Meeandip* is part of the Crocodile and Waugal Dreaming and is the metamorphosed part of the Crocodile's tail, with Rottnest Island forming the other part
 - Garden Island/*Meeandip* is part of a Dolphin Dreaming
 - Garden Island/*Meeandip* is a winnaitch (forbidden) place associated with the passage of the dead – a stop on the way to the land of the dead, *Kooranup*.

- Garden Island/*Meeandip* is listed on the Commonwealth Heritage List (ID 105274) and the non-statutory Register of the National Estate (ID 19544) is recognised for its parabolic sand dunes with well-preserved vegetation, and unique natural heritage values associated with its physical separation from the mainland, including:
 - providing refuge for native species from predation from exotic species
 - isolation of animal populations for thousands of years
 - limited disturbance from fire resulting in a unique vegetation structure and composition, as well as greater age and density compared to the mainland.

The EPBC Act approval 2024/10031 identified Commonwealth Actions (section 28) as the controlling provision under the EPBC Act for the project, with particular consideration of the following:

- animals (Perth slider, Indian bottlenose dolphins, little penguins)
- natural heritage
- people and communities.

10.2 Threats, potential impacts and environmental risk assessment

Table 5.1 within the EHA identifies the activities and potential impacts as a result of the Action to matters protected under the EPBC Act, together with the environmental management approach. The risk assessment methodology in the EHA reflects risk evaluation requirements in the DCCEE EMP Guidelines.

This risk assessment identified the aspects and potential consequences associated with construction activities for the Action and the environmental management measures to minimise or mitigate the consequences. An inherent risk rating, and a residual risk rating, after application of the environmental management measures, were assigned.

The below risk assessment is based on that provided in the EHA. Risks relevant to activities outlined in Section 3 that were rated medium or above are provided in Table 6. This includes where the environmental management measures have been specified.

Further details on how the potential environmental impacts of the Action will be managed have been provided in Section 6 of the EHA.

For the works as outlined in Section 3, a range of marine related potential impacts have been identified as not being at risk from the proposed works.

OFFICIAL

Table 6 Environmental risk assessment for early works within the approved Action area

| Aspect | Associated construction activities (threat) | Consequences | Risk rating | Where environmental management measures are identified | Residual risk rating |
|---|--|--|-------------|--|----------------------|
| Onshore wildlife disturbance and displacement | Land clearing and site preparation. Machinery and plant noise. Personnel movements. | Disturbance, injury or death of wildlife. | High | Flora and Fauna Management Annexure Construction Contractor's CEMP | Medium |
| Impact to nesting little penguins | Earthworks and other construction activities. | Direct impact to nesting little penguins, secondary disturbance. | High | Flora and Fauna Management Annexure Little Penguin Monitoring and Management Plan Construction Contractor's CEMP | Medium |
| Noise and vibration | Equipment and engine noise. | Hearing damage or disturbance of terrestrial and marine fauna. | High | Noise and Vibration Management Annexure Little Penguin Monitoring and Management Plan Construction Contractor's CEMP | Medium |
| Dust generation | Ground disturbance activities including vegetation clearance, soil remediation, earthworks, excavations. | Inhalation or ingestion by terrestrial fauna, human health, light attenuation affecting photosynthesis of terrestrial flora. | High | Terrestrial Soil and Water Quality Management Annexure Flora and Fauna Management Annexure Construction Contractor's CEMP | Medium |
| Vehicle movements | Construction equipment and personal movements by vehicle. | Injury to terrestrial fauna from vehicle collision. Resident inconvenience, causing reputation impacts on Defence and Construction Contractors. | High | Construction Contractor's CEMP | Medium |
| Sedimentation | Dredging and spoil disposal, surface water runoff from adjacent land works. | Light attenuation affecting photosynthesis, smothering of sessile organisms, reduced water quality affecting marine fauna behaviours (little penguin). | Medium | Terrestrial Soil and Water Quality Management Construction Contractor's CEMP including a site drainage plan | Low |
| Oil pollution | Fuel spills from vehicles, hydraulic oil spill from earthmoving equipment. | Injury to diving birds and marine animals, ingestion hazard. | High | Terrestrial Soil and Water Quality Management Annexure Construction Contractor's CEMP | Medium |
| Mobilisation of existing contaminants | Runoff from earthworks. | Ingestion and injury to marine animals, spread of contaminants across Cockburn Sound/ <i>Derbal Nara</i> , reduced water quality. | Medium | Marine Sediment and Water Quality Management Annexure (not required for early works package) Terrestrial Soil and Water Quality Management Annexure Construction Contractor's CEMP | Low |

OFFICIAL

| Aspect | Associated construction activities (threat) | Consequences | Risk rating | Where environmental management measures are identified | Residual risk rating |
|--------------------|---|---|-------------|---|----------------------|
| Pest establishment | Earthworks and general construction work. | Establishment of new or spread of existing terrestrial weeds, pests and/or diseases, causing displacement/loss of native species. | Medium | Flora and Fauna Management Annexure Construction Contractor's CEMP | Low |
| Heritage | Earthworks and general construction work. | Damage to or loss of cultural heritage items. | Medium | Heritage Management Annexure | Low |

11. Environmental management measures

EPBC Act approval 2024/10031, and the environmental risk assessment summarised in Section 10, requires the inclusion of specific environmental management measures and the preparation and implementation of environmental management annexures to manage construction risks within the Action area, as detailed in Section 3.

Additionally, the technical studies and EHA identified a number of specific mitigation measures to be adopted within these environmental management annexures. The environmental management annexures identified in the EPBC Act approval 2024/10031, or the technical studies and assessments that supported the EPBC Act referral, have been identified in the conditions of approval table in Appendix B, Table B.1.

11.1 Environmental management activities, controls and performance targets

The environmental management annexures that include specific mitigation measures relevant for this CEMP together with aspects covered by each annexure are outlined in Table 7 and attached in Appendix A. This section must be read in conjunction with Section 3 of this CEMP. The environmental management annexures will be implemented by the SEO and outlined within the Construction Contractor's CEMP.

The environmental management annexures have been developed to avoid, minimise and manage key environmental risks from potential impacts on protected matters.

Table 7 *Environmental management annexures required for this CEMP*

| Annexure number | Environmental management annexure | Environmental aspects managed |
|-----------------|--|---|
| A-1 | Flora and Fauna Management Annexure | <ul style="list-style-type: none"> – biosecurity – flora and fauna management, including relocation and rescue – Tammar wallaby – little penguin. |
| A-2 | Heritage Management Annexure | <ul style="list-style-type: none"> – Traditional Owner engagement – Heritage. |
| A-3 | Terrestrial Soil and Water Quality Management Annexure | <ul style="list-style-type: none"> – terrestrial water quality – air quality – dust and contamination – fuel and oil spills. |
| A-4 | Noise and Vibration Management Annexure | <ul style="list-style-type: none"> – noise and vibration. |
| A-5 | Little Penguin Monitoring and Management Plan | <ul style="list-style-type: none"> – little penguin. |

The Construction Contractor's CEMP will also include management of waste, traffic and access that will meet the conditions of EPBC Act approval 2024/20031. The requirements for these aspects are outlined in Section 11.1.1.

As required by Condition 21 of the EPBC Act approval 2024/10031, a Fox and Cat Management Plan will be prepared within 6 months of commencing the Action. Any changes required to the CEMP or environmental management annexures will be made once this Plan is complete.

In accordance with Condition 18 of the EPBC Act approval 2024/10031, the existing Port Services HMAS Stirling Oil Spill Contingency Manual has been revised prior to commencement of the Action and will be published separate to this CEMP.

Noting the project description for this CEMP in Section 3, there are a number of environmental aspects not requiring an environmental management annexure for this phase of the Action. These are outlined in Section 3.4 and will be incorporated into updated revisions of the CEMP.

Each environmental management annexure includes, at a minimum, the following content:

- environmental objectives of the management annexure
- reference documents (including any applicable conditions of approval, guidance documents or associated reports) for accessibility on site
- specific items for inclusion in the site induction, and/or formal training requirements
- responsibilities for the implementation of environmental controls, monitoring environmental performance, and any specialist activities
- performance criteria for environmental performance management
- management controls to be planned and implemented by the Construction Contractor and sub-contractors
- monitoring program requirements, including frequency, duration, locations and data management
- adaptive management measures (including non-conformance requirements) that may trigger additional controls or corrective actions, and record keeping
- reporting and documentation requirements (frequency and format)
- continual improvement and review.

Construction Contractor and sub-contractor CEMPs will be reviewed and approved by the SEO and Base Management including the ESM prior to any associated works.

11.1.1 Construction Contractor environmental site controls

As outlined in the scope of this CEMP (Section 1.4) the Construction Contractor will also develop a Construction Contractor CEMP to document the procedures and approach to management controls the Construction Contractor is responsible for implementing under their scope. The Construction Contractor CEMP will be prepared in accordance with this CEMP as a minimum and will be submitted to the PMCA and SEO for review and approval prior to mobilisation to site.

The Construction Contractor will not be permitted to mobilise to site until the CEMP and all associated environmental procedures, plans and/or environmental documentation are accepted by the PMCA and SEO. The Construction Contractor's acceptance of the CEMP will allow mobilisation to site only. The Construction Contractor will be required to amend their CEMP at the direction of the PMCA and SEO if and when required for the duration of their scope of works as outlined in Section 1.4.

The contractor's CEMP will also incorporate the above along with their own Environmental Policy and show a commitment to continual improvement, prevention of pollution and comply with all relevant environmental legislation and regulations and other Project requirements to which the Construction Contractor will need to abide by.

Sections 11.1.1.1 and 11.1.1.2 outline specific requirements related to conditions for EPBC Act approval 2024/10031 for traffic and access and waste management that must be included in the Construction Contractor's CEMP.

11.1.1.1 Traffic and access

A traffic management plan (or section within the Contractor CEMP) for the site will be prepared by the Construction Contractor, for review and approval by the PMCA, SEO, and base management.

Traffic management controls are required to minimise disruption to the surrounding area, community, and reduce incident likelihood on site. The controls that will be in place include:

- base entry requirements
- designated traffic routes, including for oversized loads, and timing through residential areas

- strategies to encourage car share opportunities for construction/operational workforce commuting to Garden Island/*Meeandip*
- specifying that night-time driving must be avoided where possible and the requirements for night-time driving and interaction with fauna if it is necessary
- demarcation of vehicle zones, including designated site parking, on site plan/s
- speed limits onsite, in line with base and CEMP requirements, and actions to enforce the speed limits, including traffic controls
- measures to check and record vehicle and transporter licences
- measures to check and record site security fencing integrity and condition
- traffic incident and unauthorised access response processes.

The implementation of these controls will be monitored by the Construction Contractor and SEO, according to the monitoring and audit requirements of the CEMP. Any corrective action following incidents, adaptive management measures, or continuous improvements relevant to traffic and access management will be recorded and implemented through the processes outlined in Section 11.4.1, Section 12.1, and Section 12.3.2, by the Construction Contractor and SEO.

11.1.1.2 Waste

A waste management plan (or section within the Construction Contractor CEMP) for the site will be prepared by the Construction Contractor, for review and approval by the PMCA, SEO, and Base management. Waste management controls are required to facilitate appropriate segregation and containment of waste streams, meet jurisdictional disposal requirements, and reduce incident likelihood on site. The controls that will be in place include:

- strategies to prevent, minimise, reuse, recover or manage waste generated by the Action
- locations of lidded general waste and recycling bins and skips on site
- putrescible waste management to avoid attracting feral fauna (i.e. foxes)
- responsibility for contacting the nominated disposal or management facility to confirm acceptance of the waste spoil and any specific requirements prior to transport of spoil material
- management measures to segregate, categorise, transport and dispose of waste in accordance with the Environmental Protection (Controlled Waste) Regulations 2004, including, but not limited to:
 - chemical and fuel containers
 - oily rags
 - contaminated soil (refer to the Terrestrial Soil and Water Quality Management Annexure (Appendix A3))
- site inspection requirements for waste practices to monitor controls and/or identify adaptive management measures.

The implementation of these controls will be monitored by the Construction Contractor and SEO, according to the monitoring and audit requirements of the CEMP. Any corrective action following incidents, adaptive management measures, or continuous improvements relevant to waste management will be recorded and implemented through the processes outlined in Section 11.4.1, Section 12.1, and Section 12.3.2, by the Construction Contractor and SEO.

11.2 Communication

Ongoing communication will occur during activities to ensure effective implementation of the CEMP. As a minimum, communication of environmental issues on the Project within the project team and between the Construction Contractor and its sub-contractors will include:

- site induction material
- daily toolbox meetings
- progress meetings

- post-shift debrief meetings
- posting of meeting minutes, results of monitoring, performance standards, incident alerts and Defence notices on noticeboards in crib rooms and offices.

As a minimum, communication of environmental issues on the Project between construction personnel will include:

- environment and heritage progress meetings
- management/contract meetings.

All relevant environmental and heritage information will be discussed. Records of communication topics, personnel in attendance and presenters will be maintained on site for auditing purposes. The project team will discuss environmental issues, and the Construction Contractor will provide environment-related information as and when requested, at any progress meetings, contract meetings or any other meetings with the PMCA or Defence.

11.2.1 Internal communications

Internal communication will include, as a minimum, the requirements as outlined in Table 8 below. Notice records and minutes of meetings will be displayed on notice boards and distributed to attendees and affected parties by internal email. Records of all environmental related communications will be maintained on site in a readily available, auditable file and made available to the PMCA and Defence upon request.

The PMCA, SEO and Defence will be forwarded invites to attend the following internal communication types as outlined below in Table 8.

Defence and the PMCA will also be provided with a forward-looking monthly communication/meeting schedule as part of the Construction Contractor's monthly environmental reporting requirements.

Table 8 *Project communication requirements*

| Communication Type | Responsibility | Frequency | Example Environmental Content |
|--|---|--|--|
| Construction Contractor and their sub-contractors site inductions | Construction Contractor and Construction Contractor's sub-contractors | Prior to starting work and refreshers as required | Information to be utilised from the Construction Contractor's Project and environmental awareness induction materials. |
| Construction Contractor and Construction Contractor's sub-contractor's toolbox meetings | Construction Contractor and Construction Contractor's sub-contractors | Weekly | Convey legislative requirements and consequences of non-compliance. Reinforce roles and responsibilities with regard to environmental management. Convey the outcomes of higher-level meetings to ensure all construction personnel are familiar with CEMP environmental requirements. Provide feedback on environmental performance. Communicate previous incidents and corrective actions. Communicate emergency response procedures. |
| Construction Contractor and Construction Contractor's sub-contractors pre-start meetings | Construction Contractor and Construction Contractor's sub-contractors | Daily or if conditions change during the day (i.e. new work front or activity) | Identify risks to the environment from the day's scheduled activities. Set expectations for environmental management and communicate these to personnel. |

| Communication Type | Responsibility | Frequency | Example Environmental Content |
|---|---|-----------------------------|--|
| | | | <p>Delegate task-specific environmental management actions to appropriate personnel.</p> <p>Communicate previous incidents and corrective actions.</p> <p>Gain an understanding from personnel on unusual events (environment related).</p> <p>Discuss work area audits and inspections.</p> |
| Construction Contractor and Construction Contractor's sub-contractors Work Method Statements and Job Safety Hazard Analysis | Construction Contractor and Construction Contractor's sub-contractors | Task specific (as required) | <p>Undertake environmental risk assessment.</p> <p>Describe task-specific environmental hazards.</p> <p>Define task-specific environmental management actions.</p> <p>Identify training/qualification/experience requirements.</p> <p>Identify relevant legislation and standards.</p> <p>Identify plant/equipment requirements.</p> <p>Define checks, site/workplace inspections.</p> |
| Construction Contractor and Construction Contractor's sub-contractors post-shift debrief meeting | Construction Contractor and Construction Contractor's sub-contractors | Daily | <p>Define checks, site/workplace inspections.</p> <p>Communicate previous incidents and corrective actions and capture of reporting.</p> <p>Provide feedback on previous shifts environmental concerns raised (if any).</p> <p>Gain an understanding from personnel on unusual events (environment related) for the next work crew.</p> |

Where appropriate, additional internal communication regarding environmental matters will occur in the form of written correspondence, contract instructions and variation orders in accordance with the conditions of contract.

11.2.2 External communications

No project personnel, including the Construction Contractor's site personnel, will directly engage with DCCEE, WA State government authorities or any other member outside of the Project unless expressly directed to do so by the PMCA. Unless otherwise agreed, all construction personnel will notify and obtain approval from the PMCA prior to any communication with external agencies. This includes all communication with external agencies for project-specific purposes such as obtaining approvals.

Defence personnel are responsible for all liaison with external agencies, including the external reporting requirements of this CEMP outlined in Table 3.

Other than the communication approved by the PMCA, all construction personnel will not communicate with any external stakeholders (i.e. including media, community and government agencies) in relation to the Project.

The PMCA and SEO will keep a written record of all contact with members of the project team, public agency or authority representatives and members of the community and direct their enquiries to Defence personnel where required.

11.2.3 Project engagement

With well-established relationships with key stakeholders, Defence is committed to maintaining open and transparent communication throughout the duration of the project. Regular updates will be provided as the project progresses. Engagement with Traditional Owners will be an ongoing priority, conducted in close partnership with the HMAS Stirling Indigenous Liaison team.

In addition to direct communications, updates about the project's progress will be made via the **Project website**, including the publication of environmental reports and relevant documentation. Enquiries about the project can be made via the project email address **srf-west.infrastructureproject@defence.gov.au**.

11.3 Environmental management maps and diagrams

To support the implementation of the CEMP, the Construction Contractor will prepare additional detailed site layout and access plan/s that include, at a minimum:

- construction area covered by the Construction Contractor CEMP
- boundaries for avoidance areas and no-go zones
- entry and exit points and vehicle/machinery routes
- location of bunded areas for chemical storage/refuelling and emergency spill kits
- location of waste disposal areas, including lidded general waste and recycling bins and skips
- laydown and stockpile areas
- temporary structures (i.e. fencing and signage) and lighting.

The SEO will prepare additional maps and figures as required in implementing the requirements of the environmental management annexures.

These plans, maps and figures will be included in the Construction Contractor or sub-contractors CEMP and reviewed by SEO and PMCA.

11.4 Environmental monitoring

The EPBC Act approval 2024/10031 and the environmental management annexures include specific environmental monitoring requirements to be implemented and undertaken during construction as per the Project description outlined in Section 3. Table 9 outlines the required environmental monitoring programs (refer to the following section for site inspections) for this phase of works, and the ultimate responsibility for directing or undertaking the activity.

Further details are provided in the relevant environmental management annexures, including the monitoring methods, and where review or 'stop work' is to occur based on monitoring data, triggering corrective action.

For all environmental monitoring:

- suitably qualified and experienced professionals or trained staff will be used as outlined within the environmental management annexures
- only calibrated or verified monitoring and measurement equipment will be used and maintained. Records to be reviewed and maintained by the SEO
- calibration records will be kept available for auditing purposes by the SEO and the Construction Contractor
- monitoring data, surveys, maps, and other spatial and metadata required under the conditions of EPBC Act approval 2024/10031 will be prepared in accordance with the Guidelines for biological survey and mapped data (DCCEEW, 2018) and Guide to providing maps and boundary data for EPBC Act projects (DAWE, 2021) or as otherwise specified by the Minister in writing

OFFICIAL

- monitoring reports and records will be stored and kept in accordance with Section 12.2 and be made available when requested for management review and audits in accordance with Section 12.

Table 9 *Environmental management annexures - monitoring programs for this CEMP*

| Monitoring program | Frequency and duration | Responsibility | Reference |
|--|--|-----------------------------|--|
| General inspections | | | |
| Construction Contractor CEMP site inspections | As specified in environmental management annexures for the duration of construction. | Construction Contractor | Environmental management annexures |
| Construction Contractor CEMP compliance audits | As specified in environmental management annexures for the duration of construction. | SEO | Environmental management annexures |
| Flora and Fauna | | | |
| Pre-construction surveys | Within 2 weeks prior to construction | SEO/Construction Contractor | Flora and Fauna Management Annexure (Appendix A1) |
| Clearing surveys | Monthly and 2 weeks post construction | SEO/Construction Contractor | Flora and Fauna Management Annexure (Appendix A1) |
| Little penguin monitoring program – behaviours and nests | Fortnightly From construction works commencement to 6 years following completion of construction | SEO | Little Penguin Monitoring and Management Plan (Annexure A5) |
| Tammar wallaby monitoring plan | Annually until 2027. The Tammar wallaby monitoring plan is updated every 5 years to reassess methodologies (next update due 2027). From 2027, the updated Tammar wallaby monitoring plan is to be implemented. | SEO | Flora and Fauna Management Annexure (Appendix A1) |
| Noise and Vibration | | | |
| Noise and vibration monitoring program | Ongoing, continuous From early works construction through to completion of construction works | SEO | Noise and Vibration Management Annexure (Appendix A4) |
| Dust | | | |
| Dust deposition | Monthly From early works construction through | SEO | Terrestrial Soil and Water Quality Management Annexure (Appendix A3) |

| Monitoring program | Frequency and duration | Responsibility | Reference |
|----------------------------------|---|----------------|--|
| | to completion of construction works | | |
| Total suspended particulates | Continuous (15 minute) From early works construction through to completion of construction works | SEO | Terrestrial Soil and Water Quality Management Annexure (Appendix A3) |
| Water Quality | | | |
| Surface Water Quality Monitoring | Place-holder (site inspections for water quality management only for works as outlined in Section 3). | | |
| Groundwater Monitoring | Placeholder (post-construction) | | |

11.4.1 Adaptive management measures

The aim of adaptive management measures for the Project is to facilitate continuous learning and improvement in environmental management at the site. Activity observations, changes in policy, hazard identification, new technology or methodologies, and near miss incidents are examples of when a review of approach and/or an adaptive management measure may be triggered. Specific adaptive management measures have been identified in each of the environmental management annexures.

To manage a hazard, change, incident or near miss triggering adaptive management, and to reduce the likelihood of re-occurrence, additional measures and corrective approaches are developed. The adaptive management measures will commonly involve:

- amendments to controls or application of new controls for specific activities
- additional personnel training
- revised environmental protection equipment
- changes to construction methods or timing.

A corrective action may be identified and implemented due to a trigger through incident, near miss, audit outcomes, or a stop-work procedure. The action is implemented to reduce impact and likelihood for re-occurrence. To achieve this, corrective actions are to be documented as an additional measure to the existing management controls, to further manage the likelihood of the hazard. Any corrective action will be recorded and communicated by the SEO to the Construction Contractor for communication to other relevant construction personnel.

Capturing lessons learned through modified procedures (where required) is a key requirement for satisfactory environmental performance. The adaptive management approach facilitates this.

Reporting of non-conformances and environmental incidents is through ongoing activity monitoring (Section 11.4), audits (Section 12) and environmental incident reporting mechanisms (Section 7.1).

12. Audit and review

12.1 Environmental auditing

12.1.1 SEO environmental audits

A key function of the SEO will be to undertake CEMP compliance audits of the Project and the Construction Contractor. The SEO's environmental audit program will be developed prior to commencing construction and regularly updated in order to plan and track the Construction Contractors' activities during their particular scope of works. The SEO environmental audit program will include the following audits as a minimum:

- a post-mobilisation audit within one month of the date agreed for the finalisation of the Construction Contractor mobilisation
- a demobilisation audit on the planned last day of demobilisation (demobilisation pre-audits may be arranged between the SEO and the Construction Contractor before and during demobilisation to assist the Construction Contractor to meet its demobilisation date)
- Construction Contractor CEMP compliance audits commencing weekly in order to check Construction Contractor CEMP compliance. As the project progresses, it is anticipated these audits will vary in frequency based on Construction Contractor compliance and the nature and potential impacts of activities underway.

The Construction Contractor's environmental representative will accompany the SEO during these audits along with their sub-contractor/s. The Construction Contractor is to allow a minimum of one day to assist the SEO in undertaking any of the audits outlined above when they are undertaken and providing the required information within one week of it being requested by the SEO. The SEO environmental audit schedule will be developed to be used during the Project and be made available to the Construction Contractor.

The SEO will develop audit protocols for the performance of the post-mobilisation audit, demobilisation audit and Construction Contractor CEMP compliance audit. The protocols will be based directly on the requirements of this CEMP, the EPBC Act approval 2024/10031 and the environmental management annexures and will respectively assess:

- post-mobilisation audits – The focus is on the readiness of the Construction Contractor and/or their sub-contractor/s environmental management components, infrastructure and staff to perform work in a manner that complies with this CEMP and will include the approval and finalisation of the Construction Contractor's CEMP.
- demobilisation audits – The focus is on verifying that the Construction Contractor and/or their sub-contractor/s environmental management protocols, legal and other requirements, including those relating to the decommissioning of temporary infrastructure and the rehabilitation/remediation of disturbed areas, have been complied with and that appropriate, accurate records have been provided to allow the SEO to approve the Construction Contractor and their sub-contractors to demobilise.
- Construction Contractor CEMP compliance audits – These audits assess the effectiveness and entrenchment of all environmental management components of the Construction Contractor CEMP and/or their sub-contractor/s EMP (if required), compliance with its requirements and its effectiveness in managing environmental performance, compliance and continual improvement. These audits will also focus on specific environmental management activities such as topsoil management etc. The scope and frequency of these audits will be tailored to the potential environmental impact of the construction activities.

Audit protocols will be in the form of audit tables that include columns for:

- the commitment or condition
- a reference to the source document
- the auditor's assessment (compliant, non-compliant or partially compliant)
- a detailed description of the finding

- details of audit activities performed to arrive at the finding (i.e. list of documents and records reviewed, names of interviewees, descriptions of physical observations)
- references to evidence (document numbers, photographs and record numbers)
- recommendations and opportunities for improvement.

Findings from SEO audits will be provided to the Construction Contractor within one week of the SEO audit date. The SEO audit will instruct the Construction Contractor to implement and report on the implementation of any corrective actions or adaptive management measures required as a result of the SEO audit findings.

Records of the SEO audits will be retained in accordance with record keeping requirements outlined in Section 12.2 and a summary provided in regular management reviews (Section 12.3.1).

12.1.2 Construction Contractor environmental inspections and audits

The Construction Contractor will develop a similar environmental audit and inspection schedule to mirror the audits and inspections outlined above in Section 12.1 and the schedule is to be submitted to the SEO for review and approval within the Construction Contractor CEMP to integrate this into the SEOs environmental audit schedule. The Construction Contractor environmental audit schedule will be maintained by the Construction Contractor for the life of the Project.

Any audit and inspection findings from Construction Contractor and/or their Sub-contractor/s environmental audits will be provided to the SEO within 24 hours of the audit occurring. For scheduled audits the Construction Contractor will ensure that an approved copy of the relevant audit protocol is provided to the sub-contractor's environmental representative at least one week in advance.

The Construction Contractor and their sub-contractors will ensure that they conduct internal environmental compliance audits as approved by the SEO within the Construction Contractor's CEMP.

12.1.3 Independent audits

Conditions 52-60 of the EPBC Act approval 2024/10031 require that independent audits are undertaken each subsequent 3-year period following the commencement of the Action until the expiry date of the EPBC Act approval 2024/10031 (or as otherwise directed by the Minister).

DEPAC are responsible for engaging an independent auditor to undertake this audit every 3 years or as directed by the Minister, in accordance with Conditions 52-60 of EPBC Act approval 2024/10031 including reporting and notification requirements outlined in Table 3.

The independent audit will be:

- consistent with the Independent Audit and Audit Report Guidelines for controlled actions which have been approved under Chapter 4 of the *Environment Protection and Biodiversity Conservation Act 1999* (Commonwealth of Australia, 2019) ('Independent Audit and Audit Report Guidelines')
- completed to the satisfaction of the Minister and consistent with the Independent Audit and Audit Report Guidelines to the extent that the Independent Audit and Audit Report Guidelines are consistent with the conditions of EPBC Act approval 2024/10031
- of a sufficient scope to determine the compliance status for each condition of approval, and each commitment made in each environmental management annexure required by EPBC Act approval 2024/10031.

Compliance records may be subject to audit by DCCEEW or by an independent auditor in accordance with Section 458 of the EPBC Act and/or be used to verify compliance with the conditions. Summaries of the results of an audit may be published on the DCCEEW's website or through the general media.

12.2 Control of documented information

All environmental management documents and records required by this CEMP will be managed so that they can be identified, stored, protected, retrieved, retained and disposed appropriately.

If DCCEEW makes a request in writing, DEPAC will provide electronic copies of compliance records to DCCEEW within the timeframe specified in the request.

All reports and plans required by EPBC Act approval 2024/10031 will be published on the Defence website and kept on the website from the first date which that report must be published and until the expiry date of the EPBC Act approval 2024/10031, inclusive of all attachments. Plans and reports, relevant for this CEMP, that are required to be published on the website include:

- this CEMP and relevant environmental management annexures required to support or to be included with or within the CEMP by the EPBC Act approval 2024/10031 (refer to Conditions, 6, 8, 9, 11, 12, 13, 18, 19, 21 and 25)
- the ACR, including all attachments, for each reporting period
- independent audit reports for each audit period.

All other environmental management records required by this CEMP will be kept by the SEO on behalf of the Project for a period of at least 7 years and be accurate, complete, legible, identifiable, and traceable. This includes:

- relevant approvals, licences and permits
- copies of drawings and plans showing environmental controls
- current site contact list, including emergency contacts
- records of training and induction sessions, including attendance tracking and topics covered
- completed site inspection sheets, signed and dated
- environmental monitoring results, including identification of any exceedances of threshold values
- waste transport certificates
- records of complaints and communications
- records of non-conformances, incidents and emergencies, including corrective and preventative actions taken
- CEMP implementation reports
- records of management review
- documentation of any site inspections, meetings or correspondence from responsible authorities, issues raised, and corrective action taken to address any items of non-conformance
- other documents as may be required to demonstrate compliance with this CEMP or the Construction Contractor's CEMP.

12.3 Review and continuous improvement

12.3.1 CEMP reviews

Once finalised, regular reviews of this CEMP at intervals deemed necessary by the Environment Advisor and/or the SEO will occur. This will include, but not be limited to:

- when there are changes in contractual or project requirements including delivery phase progression
- when there are changes to legislation or approval conditions
- correcting disparities identified during project auditing
- ensuring it is consistent with the commitments within the EPBC Act approval 2024/10031
- being required as a result of significant environmental incidents or non-conformances
- where an improvement is identified through either onsite experience, management reviews, audit findings or a change in industry best practice or standing legislation.

In addition to SEO initiated reviews, regular management reviews of this CEMP will occur, as directed by Defence, and undertaken by the PMCA. These management reviews will evaluate the relevance and effectiveness of the CEMP and associated environmental management annexures.

Any changes required to this CEMP and associated environmental management annexures will be communicated to and approved by DEPAC and the PMCA as the approval authorities for Defence, and all construction personnel with responsibilities associated with the changes.

DEPAC may require re-submission of the CEMP for approval where changes to the project scope occur. Consideration of any potential environmental impact requiring management will be incorporated into the CEMP following consultation with DEPAC.

Updated CEMPs will be published to the SRF-West Infrastructure Project webpage on the Department of Defence website prior to implementation of the relevant works and/or changes to activities occurring, as required by the EPBC Act approval 2024/10031.

12.3.2 Continuous improvement

The process of continuous improvement seeks incremental improvement to environmental performance through ongoing analysis of environmental monitoring, investigation of incidents and detected adverse outcomes. The environmental performance criteria and management controls that are described in the environmental management annexures (refer to Section 11.1) and monitored by the environmental monitoring programs and inspections described in Section 11.4, are how this information is obtained. The reporting of environmental incidents and the non-conformance corrective actions (Section 7.1) are aimed at achieving continuous improvement during the construction activities proposed for this phase of the Action.

If environmental monitoring determines the controls identified in this CEMP are not effective, as outlined in Section 11.4.1, adaptive management measures may be determined in accordance with the environmental management framework set out within this CEMP and associated environmental management annexures.

The principal goal of continuous improvement is to rapidly respond to environmental incidents that occur during the construction activities and effectively identify corrective actions or adaptive management techniques to reduce the likelihood of a recurrence. For the Action, the principal method of continual improvement is to capture lessons learned in an environmental incident into a revised CEMP and environmental management annexures. These revisions, if they require additional on-site actions, will then be captured in amended site inductions, personnel training, procedures and monitoring activities.

13. Glossary

| Term | Definition |
|-------------------------------------|---|
| Acoustic parameter | A measurable quantity used to describe the characteristics of sound, such as its level, frequency, or duration. Common acoustic parameters include sound pressure level (SPL), equivalent continuous sound level (LAeq), maximum sound level (Lmax), and statistical levels (e.g., L10, L90). These parameters help quantify and assess noise in environmental and occupational settings. |
| Action area | As defined in the EPBC Act approval 2024/10031 and illustrated in Map 1 of that approval. |
| Avoidance area | Area within the Action area with ecological value where direct impacts will be avoided and as defined in the EPBC Act approval 2024/10031 |
| CEMP boundary | The area to which this CEMP applies and illustrated as 'CEMP boundary' in Figure 2. |
| CIF | Controlled Industrial Facility: A specialist purpose-built facility for managing and holding very low-level and low-level radioactive material (radioactive material) from submarines. |
| CIF area | As defined in EPBC Act approval 2024/20031 |
| Construction | As defined in EPBC Act approval 2024/20031 |
| Construction area | An area within the CEMP boundary to which the Construction Contractor's CEMP applies as illustrated in the Construction Contractor's CEMP site plan/s |
| Construction Contractor | Means the Construction Contractor, including site manager or delegate |
| Compliance report | Means a written report of compliance with, and fulfilment of, the conditions of approval |
| DCCEEW EMP Guidelines | Means the Department of Climate Change, Energy, the Environment and Water, Environmental Management Plan Guidelines, Commonwealth of Australia 2024 |
| Decibel (dB) | Decibel is the logarithmic unit used for expressing the sound pressure level (SPL) or power level (SWL) in acoustics. |
| dBA | Decibel expressed with the frequency weighting filter used to measure 'A-weighted' sound pressure levels, which conforms approximately to the human ear response, as our hearing is less sensitive at low and high frequencies. |
| Desktop assessment area | The Action area and a 10-kilometre (km) search buffer. |
| Disturbance footprint | The area of direct impact by the Action, including ground/sea floor disturbance that is both permanent and temporary in nature. |
| Early Works or Early Works Package | The scope of work associated with the EPBC Act approval 2024/10031 covered by this CEMP as outlined in Section 3. |
| Environment and Heritage Assessment | The Submarine Rotational Force – West Priority Works Environment and Heritage Assessment (GHD, 2025) associated with EPBC Act approval 2024/10031. |
| Environmental management measures | Inclusive of all environmental management activities, controls, and mitigation measures that detail how the potential environmental impacts of the Action will be managed. |
| Environmental management annexure | Supporting documentation for this CEMP that detail the requirements to meet environmental objectives and performance criteria for specific aspects (includes aspect specific environmental management annexures, environmental monitoring programs and protection strategies) |
| Important habitat | Habitat that supports species survival, including habitat that is used for reproduction, foraging, and/or roosting. |
| Intertidal zone | The area between Highest Astronomical Tide and Lowest Astronomical Tide. |
| IP66 | Dust-tight, water projected in powerful jets from any direction shall have no harmful effects. |
| Landside area | The portion of the Action occurring within the terrestrial environment, excluding the intertidal zone. |
| LA10(period) | The noise level exceeded for 10 percent of the measurement period and is approximately the average of maximum noise levels |

OFFICIAL

| Term | Definition |
|------------------------------------|---|
| LA90(period) | The noise level that is exceeded for 90 percent of the measurement period |
| LAeq(8hr) | LAeq(8hour) refers to the A-weighted equivalent continuous sound pressure level, averaged over an eight-hour period and expressed in decibels (dB) referenced to 20 micropascals, as defined in AS/NZS 1269.1. It represents the total noise energy a person is exposed to during a standard working day, accounting for both the intensity of the noise and the duration of exposure. |
| LAeq(1sec) | LAeq(1sec) refers to the A-weighted equivalent continuous sound pressure level, averaged over a 1-second period and expressed in decibels (dB) referenced to 20 micropascals. It represents the steady sound level that would contain the same acoustic energy as the actual fluctuating sound measured over that one-second duration. This metric is often used to assess short-duration noise events. |
| LAFmax | The absolute maximum noise level in a noise sample |
| Little penguin nesting site | The areas used by little penguins for breeding and moulting, and the known nesting areas identified in the Little Penguin Monitoring and Management Plan (RPS, 2025). |
| Little penguin departure period | The period of time over which little penguins depart from the little penguin nesting sites, for approximately 2 hrs before sunrise to spend the day foraging at sea. |
| Little penguin arrival time period | The period of time over which little penguins raft and then return to the little penguin nesting sites, typically commencing from sunset, with most of the little penguins (80%) back to shore within 40 minutes after sunset. |
| Little penguin day-time period | The period commencing from sunrise and ending at sunset. |
| Little penguin night-time period | The period commencing immediately after the little penguin arrival period and ending immediately prior to the little penguin departure period |
| Maritime area | The portion of the Action occurring within the marine environment, including the intertidal zone. |
| Monitoring location | Defined locations where noise and vibration levels are considered representative of sensitive receptors |
| No-go zone | Area identified in the Construction Contractor's CEMP that must be avoided during construction. |
| Noise threshold level | Noise threshold level means the maximum threshold of acoustic sound measured in decibels (dB) that is considered safe to operate within the Action area without harming the local little penguin population. |
| Post-construction | Activities required after construction activities associated with the Action have ceased and/or been completed. This must be read in conjunction with the definitions in EPBC Act approval 2024/10031. |
| Pre-construction | Activities required prior to commencement of construction including field surveys, installation of temporary fences or signage, or any routine and minor, maintenance associated with the ongoing operation of the installed infrastructure so long as it does not harm any protected matters. This must be read in conjunction with the definitions in EPBC Act approval 2024/10031. |
| Permanent Threshold Shift (PTS) | Permanent loss of auditory sensitive, usually the result of excessive exposure to high noise levels |
| Protected matters | A matter protected under a controlling provision in Part 3 of the EPBC Act for which EPBC Act approval 2024/10031 has effect. Matters protected under the EPBC Act include the 9 MNES and the environment in general for actions by Commonwealth agencies (refer to Appendix C10.1). |
| Radioactive material | The International Atomic Energy Agency (IAEA) defines radioactive material as 'material designated in national law or by a regulatory body as being subject to regulatory control because of its radioactivity' (IAEA, 2018a). |
| Radioactivity | Radioactivity is the result of unstable atoms (radionuclides) spontaneously emitting nuclear radiation, usually alpha particles or beta particles often accompanied by gamma rays (ARPANSA, n.d.). |

OFFICIAL

| Term | Definition |
|---|--|
| | The activity of radioactive material is determined by measuring the number of disintegrations per unit of time, measured in a unit called the becquerel (Bq) (One Bq is equivalent to one disintegration per second) (IAEA, 2018a). |
| Relocation area | <p>Means:</p> <p>For the Perth slider (<i>Lerista lineata</i>) and other reptiles:</p> <p>Approximately 650 m south of the CEMP Boundary in same or very similar habitats. The release site has existing access and is comprised of remnant vegetation, outside of the core operational area of the base and away from humans.</p> <p>For the Tammar wallaby:</p> <p>Approximately 500 m south of the CEMP Boundary in the same or very similar habitats and within a Tammar's home range. The release site has existing access, is comprised of remnant vegetation and is different to the Perth slider and other reptile relocation area.</p> |
| Sound power level (SWL) | A measure of the total acoustic energy emitted by a source, expressed in decibels (dB) relative to a reference power of 10^{-12} watts. It is an inherent property of the source and is independent of the surrounding environment or distance from the source. |
| Sound pressure level (SPL) | A measure of the pressure fluctuations caused by a sound wave at a specific location, expressed in decibels (dB) relative to a reference pressure of 20 micropascals (μPa). It varies with distance from a sound source and is influenced by environmental conditions. |
| Stop works procedure | <p>The procedure that would be undertaken in the event that either the stop works noise threshold level or stop works vibration threshold level is exceeded.</p> <p>Stop works procedure means a procedure implemented by the approval holder and its Construction Contractors that ensures the following steps are implemented in the event of an incident:</p> <ul style="list-style-type: none"> – immediately cease all construction work that has potential to contribute to the exceedance or incident, – investigate and undertake corrective action within 48 hours of the incident, – record the incident and corrective measures. <p>only recommence construction following completion of the above steps and upon approval of the Site Environment Officer or the relevant environmental authority on site.</p> |
| Suitably qualified acoustic expert (Acoustic Consultant) | Suitably qualified acoustic expert means a person who has relevant professional qualifications and has at least 3 years of work experience designing and implementing surveys and environmental management annexures to manage the negative impacts of noise and vibration pollution in construction settings on native fauna (either in-air and/or underwater as relevant to the context). This must be read in conjunction with the definitions in EPBC Act approval 2024/10031. |
| Suitably qualified field ecologist (Ecologist) | <p>Suitably qualified field ecologist (as defined in the EPBC Act approval 2024/10031) for the purpose of undertaking environmental surveys means a person who is authorised by the Western Australian Government to capture and handle wildlife, and who has relevant professional qualifications and at least 3 years of work experience designing and implementing surveys for the fossorial species and can give an authoritative assessment and advice on the presence of fossorial species.</p> <p>Minimum qualification requirements for individuals being considered for the role of suitably qualified field ecologist for undertaking relocation, and/or rescue include:</p> <ul style="list-style-type: none"> – qualified ecologist – Environmental Consultants Association (or equivalent) – fauna training – experience in fauna handling and relocation – experience in fauna trapping for relocations – relevant licenses required to interact with fauna species must be provided. Copies of these licenses are required to be sent to Defence prior to the commencement of any relocation. |
| Suitably qualified seabird conservation ecologist (Seabird Ecologist) | <p>Suitably qualified seabird conservation ecologist (for the purpose of preparing and implementing monitoring programs to detect changes in little penguin population and correlating these changes with environmental variables) means a person who has relevant professional qualifications and:</p> <ul style="list-style-type: none"> – at least 5 years of work experience with little penguins, |

OFFICIAL

| Term | Definition |
|---------------------------|--|
| | <ul style="list-style-type: none"> – has an in depth understanding of little penguin ecology, threats to little penguins and their conservation, – can give an independent, authoritative assessment and advice on the little penguin species and its habitat using relevant protocols, standards, methods and/or literature – has implemented monitoring programs and analysed and reported on monitoring results to better understand little penguin ecology, population dynamics and correlations between population/breeding success with environmental and other variables. This must be read in conjunction with the definitions in EPBC Act approval 2024/10031. |
| Sunrise | Is defined as the instant in the morning under ideal meteorological conditions, with standard refraction of the Sun's rays, when the upper edge of the sun's disk is coincident with an ideal horizon (Taken from Geoscience Australia). For the purpose of this Action, it means the time that the sun rises according to the Perth Observatory 'Sun Rise and Set Times' web page (currently available at the following link – http://www.perthobservatory.com.au/astronomy/sun-and-moon-tables). This must be read in conjunction with the definitions in EPBC Act approval 2024/10031. |
| Sunset | Is defined as the instant in the evening under ideal meteorological conditions, with standard refraction of the Sun's rays, when the upper edge of the sun's disk is co-incident with an ideal horizon (Taken from Geoscience Australia). Or the purpose of this Action it means the time that the sun sets according to the Perth Observatory 'Sun Rise and Set Times' web page currently available at the following link – http://www.perthobservatory.com.au/astronomy/sun-and-moon-tables). This must be read in conjunction with the definitions in EPBC Act approval 2024/10031. |
| Temporary Threshold Shift | Temporary loss of auditory sensitivity, usually the result of excessive exposure to high noise levels. |
| The Action | Activities associated with the construction and operation of the CIF, and activities associated with the construction of the maritime infrastructure upgrades approved by EPBC Act approval 2024/10031. |
| The Project | means the Action |
| Vibration threshold level | Vibration threshold level means the maximum threshold level of vibrational sound measured in millimetres per second that is considered safe to operate within the Action area without harming little penguins. |
| Website | means the website as defined in the EPBC Act approval 2024/10031, currently the Department of Defence Submarine Rotational Force-West Infrastructure Project website: https://www.defence.gov.au/about/locations-property/infrastructure-projects/submarine-rotational-force-west-infrastructure-project |

14. Abbreviations

| Abbreviation | Definition |
|---------------------|--|
| ACM | Asbestos-Containing Material |
| ACR | Annual Compliance Report |
| ADES | Assistant Director Environment and Sustainability |
| AH Act | <i>Aboriginal Heritage Act 1972 (WA)</i> |
| Amended AH Act (WA) | <i>Aboriginal Heritage Act 1972 (WA)</i> reinstated with amendments in 2023 |
| ARPANSA | Australian Radiation Protection and Nuclear Safety Agency |
| ARPANS Act | <i>Australian Radiation Protection and Nuclear Safety Act 1998 (Cth)</i> |
| AS | Australian Standard |
| ASC NEPM | National Environment Protection (Assessment of Site Contamination) Measure 1999, as amended 2013 |
| AS IEC | Australian Standards that adopt the International Electrotechnical Commission standards |
| AS/NZS | Australian Standards/New Zealand Standards |
| AUKUS | Australia, the United Kingdom and the United States |
| AZA | Association of Zoos and Aquariums |
| BC Act | <i>Biodiversity Conservation Act 2016 (WA)</i> |
| bgl | Below ground level |
| BS | British Standard |
| Bq | Becquerels |
| CALM | Department of Conservation and Land Management (WA) |
| CEMP | Construction Environmental Management Plan |
| CEO | Chief Executive Officer |
| CFA | Continuous Flight Auger |
| CIF | Controlled Industrial Facility |
| CMF | Construction Management Framework |
| CoPC | Contaminants of Potential Concern |
| CO | Commanding Officer |
| CSMC | Cockburn Sound (<i>Derbal Nara</i>) Management Council |
| dBA | A-weighted decibels |
| dB | Decibel |
| DBCA | Department of Biodiversity, Conservation and Attractions (WA) |
| DCCEEW | Department of Climate Change, Energy, the Environment and Water |
| DEC | Department of Environment and Conservation (WA) |
| Defence | Department of Defence |
| DEPAC | Directorate of Environmental Planning, Assessment and Compliance |
| DGS Act | <i>Dangerous Goods Safety Act 2004 (WA)</i> |
| DIN | German Institute for Standardisation (Deutsches Institut für Normung) |
| DoEE | Department of the Environment and Energy (Cth) |
| DPIRD | Department of Primary Industries and Regional Development (WA) |
| DPLH | Department of Planning, Lands and Heritage (WA) |
| DoH | Department of Health |
| DSEWPaC | Department of Climate Change, Energy, the Environment and Water |

OFFICIAL

| Abbreviation | Definition |
|--------------|--|
| DWER | Department of Water and Environment Regulation (WA) |
| EHA | The Submarine Rotational Force – West Priority Works Environment and Heritage Assessment (GHD, 2025) associated with EPBC Act approval 2024/10031. |
| EPDM | Ethylene Propylene Diene Monomer |
| EPA | Environmental Protection Authority (WA) |
| EP Act | <i>Environmental Protection Act 1986</i> (WA) |
| EPBC Act | <i>Environment Protection and Biodiversity Conservation Act 1999</i> (Cth) |
| ESM | Environment and Sustainability Manager |
| EWP | Elevating Work Platforms |
| GEMS | Garrison Estate Management System |
| GHD | GHD Pty Ltd |
| GML | GML Heritage |
| ha | Hectare |
| HEPA | Heads of EPAs Australia and New Zealand |
| HMAS | Her Majesty's Australian Ship |
| IP66 | Ingress Protection rating 66 |
| km | Kilometre |
| LAeq | A-weighted, Equivalent Continuous Sound Level |
| mm | Millimetre |
| mm/s | Millimetres per second |
| MNES | Matters of National Environmental Significance |
| NAR | Native Animal Rescue |
| NEPC | National Environment Protection Council |
| NEPM | National Environment Protection Measures |
| NZ | New Zealand |
| OSCM | HMAS Stirling Oil Spill Contingency Manual |
| PCA | Pre-Construction Contamination Assessment |
| PFAS | Per- and poly-fluoroalkyl substances |
| PMCA | Project Management and Contract Administration |
| PMO | Project Management Office |
| PSM | Port Services Manager |
| PPE | Personal protective equipment |
| PPV | Peak Particle Velocity vibration level |
| PSM | Port Services Manager |
| PTS | Permanent Threshold Shift |
| RIWI Act | <i>Rights in Water and Irrigation Act 1914</i> (WA) |
| RPS | Radiation Protection Series |
| RTA | Roads and Traffic Authority New South Wales |
| RWQMP | Routine Water Quality Monitoring Program |
| SAQP | Sampling Analysis and Quality Plan |
| SEO | Site Environment Officer |
| SLM | Sound Level Meter |
| SOP | Standard Operating Procedure |
| SPL | Sound Pressure Level |

OFFICIAL

| Abbreviation | Definition |
|--------------|--|
| SMART | Specific, Measurable, Attainable, Relevant and Timebound |
| SMS | Short message service |
| SRF-West | Submarine Rotational Force – West |
| SSN | Ship submersible, nuclear |
| SWL | Sound Power Level |
| TBT | Tributyltin |
| TfNSW | Transport for New South Wales |
| TSP | Total Suspended Particulates |
| UK | United Kingdom |
| US | United States |
| USW | Undersea Warfare |
| UWA | University of Western Australia |
| WA | Western Australia |
| WHS | Work Health Safety |

15. References

- Anning, J. (2024). *Geophysical Survey Interpretative Report*. An unpublished report prepared for RPS AAP Consulting Pty Ltd.
- ARPANSA. (2008). *Safety Guide for Predisposal Management of Radioactive Waste, Radiation Protection Series G-16*. Victoria: Australian Radiation Protection and Nuclear Safety Agency. Retrieved from <https://www.arpansa.gov.au/sites/default/files/legacy/pubs/rps/rps16.pdf>
- ARPANSA. (2014a). *Fundamentals for Protection Against Ionising Radiation, Radiation Protection Series F-1*. Victoria: Australian Radiation Protection and Nuclear Safety Agency. Retrieved from <https://www.arpansa.gov.au/sites/default/files/legacy/pubs/rps/rpsF-1.pdf>
- ARPANSA. (2014b). *Regulatory Guide - Siting of controlled facilities, GDE-1756*. Retrieved from Australian Radiation Protection and Nuclear Safety Agency: <https://www.arpansa.gov.au/regulation-and-licensing/licensing/information-for-licence-holders/regulatory-guides/regulatory-guide-siting-controlled-facilities>
- ARPANSA. (2018). *Code for Disposal of Radioactive Waste by the User, Radiation Protection Series C-6*. Victoria: Australian Radiation Protection and Nuclear Safety Agency.
- ARPANSA. (2019a). *Guide for Radiation Protection in Emergency Exposure Situations, Radiation Protection Series G-3*. Victoria: Australian Radiation Protection and Nuclear Safety Agency. Retrieved from <https://www.arpansa.gov.au/sites/default/files/rps-g-3-part-1-2019.pdf>
- ARPANSA. (2019b). *Code for the Safe Transport of Radioactive Material, Radiation Protection Series C-2*. Victoria: Australian Radiation Protection and Nuclear Safety Agency. Retrieved from https://www.arpansa.gov.au/sites/default/files/rps_c-2-2019.pdf
- ARPANSA. (2020a, 10). *Guide for Classification of Radioactive Waste, Radiation Protection Series G-4*. Victoria: Australian Radiation Protection and Nuclear Safety Agency. Retrieved 2024, from https://www.arpansa.gov.au/sites/default/files/rps_g-4_-_guide_for_classification_of_radioactive_waste.pdf
- ARPANSA. (2020b). *Code for Radiation Protection in Planned Exposure Situations, Radiation Protection Series C-1*. Victoria: ARPANSA. Retrieved from https://www.arpansa.gov.au/sites/default/files/20220404-rps_c-1_rev_1.pdf
- ARPANSA. (2021, January 01). *Regulatory Guide - Construction of an item important for safety, GDE-1760*. Retrieved from Australian Radiation Protection and Nuclear Safety Agency: <https://www.arpansa.gov.au/regulation-and-licensing/licensing/information-for-licence-holders/regulatory-guides/regulatory-guide-construction-item-important>
- ARPANSA. (n.d.). *Radioactivity*. Retrieved 2024, from Australian Radiation Protection and Nuclear Safety Agency: <https://www.arpansa.gov.au/understanding-radiation/what-is-radiation/ionising-radiation/radioactivity>
- Australia and New Zealand and the Australian Government Department of the Environment and Energy. (2024). *PFAS National Environmental Management Plan, Version 3*. Heads of EPA (HEPA).
- Australian Museum. (2022). *Welcome Swallow*. Australian Museum. Retrieved from <https://australian.museum/learn/animals/birds/welcome-swallow/#:~:text=Breeding%20behaviours&text=The%20nest%20is%20lined%20with,Breeding%20Season%3A%20August%20to%20February.>
- Australian Submarine Agency. (2024). *CIF Regulatory Assessment*. Canberra: Australian Submarine Agency.

- BirdLife Australia. (2024). *Bird Profiles*. Retrieved from BirdLife Australia: <https://birdlife.org.au/bird-profiles/>
- BMT Western Australia. (2018). *Cockburn Sound: Drivers, pressures, ste, impacts, responses assessment 2017*. . Prepared on behalf of the Cockburn Sound Management Council for the Department of Water and Environmental Regulation.
- Bradley, J. (2010). *Singing Saltwater Country: Journey to the Songlines of Carpentaria*. Allen and Unwin.
- Bray, D. J., & Thompspon, V. J. (2022). *Pugnaso curtirostris in Fishes of Australia*. Accessed Fishes of Australia. Retrieved from <https://fishesofaustralia.net.au/home/species/3128>
- Bureau of Meteorology. (2019). *Wind speed and direction rose: Perth Airport*. Retrieved 2024, from Bureau of Meteorology, Australian Government.
- Cannell, B. (2024). *Population estimate of the Little Penguin colony on Penguin Island during September to November 2023*. City of Rockingham.
- Cannell, B. (2023). *Options to mitigate potential starvation of penguins during the Westport dredging campaign -review and recommendations*. Perth, Western Australia: Prepared for the WAMSI Westport Marine Science Program. Western Australian Marine Science Institution.
- Cannell, B. a. (1998). The foraging behaviour of little penguins Eudyptula minor at different light levels. *IBIS International journal of avian science*, 140(3), pp.467-471.
- Cannell, B. L. (2025). *Population assessment of the little penguin colony on Garden Island, Western Australia, from 2021-2024. Report to RPS*. Report to RPS.
- Cannell, B., Pollock, K., Bradley, S., Wooller, R., Sherwin, W., & Sinclair, J. (2011). Augmenting mark-recapture with beach counts to estimate the abundance of little penguins on Penguin Island. *Wildlife Research*, 491-500.
- Chambers, B. (2009). *Human disturbance affects the ecology and population dynamics of the tammar wallaby, Macropus eugenii, on Garden Island Western Australia. PhD Thesis*. Perth: The University of Western Australia.
- Chambers, B. a. (2008). *Speed limit, verge width and day length are the major factors correlated with the number of road-kills of tammars (Macropus eugenii) on Garden Island*. Western Australia.: In: Coulson, G. and Eldridge, M. D. B. (Eds.) Ma.
- CSIRO. (2013). Atlas of Australian Acid Sulphate Soils. *Data Access Portal*. Retrieved from <https://data.csiro.au/collection/csiro:6181>
- CSMC. (2005). *Environmental Management Plan for Cockburn Sound and its Catchment*. Cockburn Sound Management Council. Retrieved from https://www.epa.wa.gov.au/sites/default/files/Policies_and_Guidance/rptEMP04_0.pdf
- Cumming, D. A., Garratt, D., McCarthy, M., & Wolfe, P. (1995). *Port Related Structures on the Coast of Western Australia*. Department of Maritime Archaeology, Western Australian Maritime Museum.
- DAWE. (2020). *National Recovery Plan for the Australian Fairy Tern*. Canberra: Department of Agriculture, Water and the Environment, Commonwealth of Australia. Retrieved from <https://www.dcceew.gov.au/sites/default/files/documents/national-recovery-plan-australian-fairy-tern.pdf>
- DAWE. (2021). *Guide to providing maps and boundary data for EPBC Act projects*. Canberra: Department of Agriculture, Water and the Environment, Commonwealth of Australia.
- DBCA. (2023). *Feral Cat Strategy 2023-2028*. Department of Biodiversity, Conservation and Attractions.

- DBCA. (2024). *Standard Operating Procedure SC24-11 Hand Restraint of Wildlife*. Department of Biodiversity, Conservation and Attractions.
- DCCEEW. (2015). *Arrive Clean, Leave Clean Guidelines*. Department of Climate Change, Energy, the Environment and Water.
- DCCEEW. (2018). *Guidelines for biological survey and mapped data*. Canberra: Department of Climate Change, Energy, the Environment and Water, Commonwealth of Australia.
- DCCEEW. (2019). *Independent Audit and Audit Report Guidelines*. Canberra: Department of Climate Change, Energy, the Environment and Water, Commonwealth of Australia.
- DCCEEW. (2023a). *Annual Compliance Report Guidelines*. Canberra: Department of Climate Change, Energy, the Environment and Water, Commonwealth of Australia.
- DCCEEW. (2023b). *National Light Pollution Guidelines for Wildlife*. Canberra: Department of Climate Change, Energy, the Environment and Water, Commonwealth of Australia.
- DCCEEW. (2024). *National Recovery Plan for the Southern Right Whale*. Canberra: Department of Climate Change, Energy, the Environment and Water, Commonwealth of Australia. Retrieved from <https://www.dcceew.gov.au/sites/default/files/documents/draft-national-recovery-plan-southern-right-whale.pdf>
- DCCEEW. (2024a). *Environmental Management Plan Guidelines*. Canberra: Department of Climate Change, Energy, the Environment and Water, Commonwealth of Australia.
- DCCEEW. (2024b). SPRAT: Species Profile and Threats Database. Department of Climate Change, Energy, Environment and Water, Australian Government. Retrieved from <https://www.environment.gov.au/cgi-bin/sprat/public/sprat.pl>
- DEC. (2011). *A guideline for managing the impacts of dust and associated contaminants from land development sites, contaminated sites remediation and other related activities*. WA Department of Environment and Conservation.
- DEC. (2012). *Fauna profiles: get to know Western Australia's fauna – Tammar Wallaby*. Department of Environment and Conservation, Government of Western Australia. Retrieved from <https://library.dbca.wa.gov.au/FullTextFiles/925279.pdf>
- DEE. (2017). *Guidance on 'new or increased impact' relating to changes to approved management plans under EPBC Act environmental approvals*. Canberra: Department of Environment and Energy, Commonwealth of Australia.
- Defence Base Services. (2020). *Western Australia Weed Management Plan 2020-2022*.
- Department of Defence. (1989). *Manual of Fire Protection Engineering (Edition 2)*. Canberra: Department of Defence, Commonwealth of Australia.
- Department of Defence. (2007). *The Defence Heritage Toolkit*. Department of Defence, Commonwealth of Australia.
- Department of Defence. (2016). *Defence Environmental Strategy 2016-2036*. Canberra: Department of Defence, Commonwealth of Australia.
- Department of Defence. (2017). *ANNEX 1 of Pollution Prevention Management Manual: Pollution Prevention Guideline Stormwater Management*. Directorate of Environment and Heritage Policy Development.
- Department of Defence. (2019a). *Environment and Heritage Manual*. Canberra: Department of Defence, Commonwealth of Australia.
- Department of Defence. (2019b). *Standard Operating Procedure - Wallaby fencing on Garden Island*.

- Department of Defence. (2022). *Defence Contamination Management Manual*. Department of Defence, Commonwealth of Australia.
- Department of Primary Industries and Regional Development (DPIRD). (2024). Retrieved from Polyphagous shot-hole borer Information and Quarantine areas: <https://www.dpird.wa.gov.au/businesses/pests-weeds-and-diseases/animal-pests-diseases/pest-insects/polyphagous-shot-hole-borer/>
- Department of Sustainability, Environment, Water, Population and Communities. (2013). *Significant impact guidelines 1.2 - Actions on, or impacting upon, Commonwealth land and Actions by Commonwealth Agencies*. Retrieved 08 2023, from Department of Climate Change, Energy, the Environment and Water, Commonwealth of Australia:
<https://www.dcceew.gov.au/environment/epbc/publications/significant-impact-guidelines-12-actions-on-or-impacting-upon-commonwealth-land-and-actions#:~:text=Significant%20impact%20guidelines%201.2%20-%20Actions%20on%20C%20or,or%20which%20may%20impact%20on%20Co>
- DoE. (2013). *Significant Impact Guidelines 1.1 – Matters of National Environmental Significance*. Canberra: Department of Environment, Commonwealth of Australia.
- DoE. (2015a). *Conservation Management Plan for the Blue Whale - A Recovery Plan under the Environment Protection and Biodiversity Conservation Act 1999*. Department of Environment, Commonwealth of Australia. Retrieved from <http://www.environment.gov.au/biodiversity/threatened/publications/recovery/blue-whale-conservation-management-plan>
- DoE. (2015b). *Referral guideline for 14 birds listed as migratory*. Canberra: Department of Environment, Commonwealth of Australia. Retrieved from <https://www.dcceew.gov.au/sites/default/files/documents/migratory-birds-draft-referral-guideline.pdf>
- Dooling, R. J., & Popper, A. N. (2016). *Effects of Traffic Noise and Road Construction Noise on Birds*. CALTRANS.
- Dooling, R. J., & Popper, A. N. (2016). *Technical Guidance for Assessment and Mitigation of the Effects of Highway and Road Construction Noise on Birds (Report No. CTHWANP-RT-15-306.04.2, p. 8).*. California Department of Transportation, Division of Environmental Analysis. Retrieved from <https://dot.ca.gov/-/media/dot-media/programs/environmental-analysis/documents/env/noise-effects-on-birds-jun-2016-a11y.pdf>
- Dortch, C. (1991). *Rottnest and Garden Island prehistory and the archaeological potential of the adjacent continental shelf, Western Australia*. Australian Archaeology 33:38-43.
- Dortch, J., Beckett, E., Paterson, A., & McDonald, J. (2019). Stone artifacts in the intertidal zone, Dampier Archipelago: Evidence for a submerged coastal site in Northwest Australia. *J. Isl. & Coast. Archaeol*, 1-5.
- DPaW. (2014). *Report on 2013 Tammar wallaby (Macropus eugenii derbianus) population monitoring, Garden Island, Western Australia. Report prepared for Department of Defence*. Department of Parks and Wildlife .
- DSEWPaC. (2011). *Survey Guidelines for Australia's Threatened Mammals* . Department of Sustainability, Environment, Water, Population and Communities.
- DSEWPaC. (2013). *Actions on, or impacting upon, Commonwealth land, and actions by Commonwealth agencies - Significant impact guidelines 1.2*. Canberra: Australian Government.
- DSEWPC. (2012). *Species group report card - bony fishes*. Canberra: Department of Sustainability, Environment, Water, Population and Communities, Commonwealth of Australia. Retrieved from

<https://www.dcceew.gov.au/sites/default/files/env/pages/0fcb6106-b4e3-4f9f-8d06-f6f94bea196b/files/north-report-card-bonyfishes.pdf>

- DSEWPC. (2013). *Recovery Plan for the Australian Sea Lion (Neophoca cinerea)*. Canberra: Department of Sustainability, Environment, Water, Population and Communities, Commonwealth of Australia.
- DWER. (2020). *Managing unlicensed groundwater use*. Department of Water and Environmental Regulation, Government of Western Australia.
- DWER. (2021a). *Guideline: Assessment and management of contaminated sites*. Department of Water and Environmental Regulation, Government of Western Australia.
- DWER. (2021b). *Guidelines - Dust emissions (draft)*. Department of Water and Environmental Regulation.
- DWER. (2022). *Stormwater management manual of Western Australia*. Department of Water and Environmental Regulation, Government of Western Australia.
- DWER. (2023). *Stormwater management manual of Western Australia*. Department of Water and Environmental Regulation. Retrieved from <https://www.wa.gov.au/government/document-collections/stormwater-management-manual-of-western-australia>
- DWER. (amended 2019). *Landfill Waste Classification and Waste Definitions 1996*. WA Department of Water and Environmental Regulation .
- Eco Logical. (2023a). *Garden Island Tammar Wallaby Management Plan*. Report prepared for Department of Defence.
- EcoLogical. (2023b). *Garden Island Tammar Wallaby Monitoring Plan. Report prepared for Department of Defence*.
- ERM. (2005). *STI-Heritage Assessment Part 2* . Report prepared for Department of Defence .
- Fishes of Australia. (2021). *Syngnathidae*. Retrieved from Fishes of Australia: <https://fishesofaustralia.net.au/home/family/34#moreinfo>
- GHD. (2019). *SEA 1350 PH2 – Magnetic Treatment Facility, Environmental Studies, Seabed Assessment*. Retrieved from GHD Pty Ltd. Unpublished report prepared for Department of Defence.
- GHD. (2020). *Routine Water Quality Monitoring Plan (RWQMP) - West Australian Defence Estate*. Perth, WA: GHD Pty Ltd. Report prepared for Ventia Australia Pty Ltd.
- GHD. (2022). *Routine Water Quality Monitoring Program – Western Australian Defence Estate Annual*. Perth: GHD Pty Ltd. Report prepared for Department of Defence.
- GHD. (2024a). *Penguin protection strategy*. Prepared by GHD Pty Ltd for the Department of Defence.
- GHD. (2024b). *SRF-W Priority Works HMAS Stirling - Dredging Sediment Sampling and Analysis Plan Implementation Report*. GHD Pty Ltd. An unpublished report for the Department of Defence.
- GHD. (2024c). *Sampling and Analysis Quality Plan*. GHD Pty Ltd. An unpublished report for the Department of Defence.
- GHD. (2024d). *Draft PFAS Risk Assessment*. GHD Pty Ltd, unpublished draft report prepared for RPS.
- GHD. (2024e). *Climate Risk and Adaptation Plan HMAS Stirling Garden Island*. Perth: GHD Pty Ltd. An unpublished report for the Department of Defence.
- GHD. (2024f). *SRF-W Geotechnical Investigation Report*. GHD Pty Ltd. An unpublished report for the Department of Defence.
- GHD. (2024g). *Biodiversity Values Report*. Prepared by GHD Pty Ltd for the Department of Defence.

- GHD. (2025a). *Environment and Heritage Assessment*. Prepared by GHD Pty Ltd for the Department of Defence.
- GHD. (2025b). *Sampling and Analysis Quality Plan*.
- GHD. (2025c). *SRF-West Baseline Noise and Vibration Monitoring Report*.
- GML. (2013). *Garden Island, Western Australia Heritage Management Plan*. Godden Mackay Pty Ltd. Prepared for the Directorate of Heritage and Biodiversity Conservation, Department of Defence.
- Goode, B et al. (2011). *An Aboriginal Heritage Survey of a Proposed Marina and Tourism Precinct at Mangles Bay in Rockingham, Western Australia*. A report prepared for Cedar Woods Properties Ltd and Landcorp.
- GoWA. (2018). *1:2 500 000 State interpreted bedrock geology (DMIRS-014)*. Retrieved from <https://catalogue.data.wa.gov.au/dataset/1-2-500-000-state-interpreted-bedrock-geology-dmirs-014>
- GoWA. (2023). *Soil Landscape Mapping - Systems (DPIRD-064)*. Retrieved from <https://catalogue.data.wa.gov.au/dataset/soil-landscape-mapping-systems>
- GoWA. (2024). *Region Scheme - Special Areas (DPLH-022)*. Retrieved from <https://catalogue.data.wa.gov.au/dataset/region-scheme-special-areas-dop-073>
- Heritage Council. (2022). *Garden Island*. Retrieved 4 2024, from inHerit, Government of Western Australia: <https://inherit.dplh.wa.gov.au/public/inventory/details/77a0d852-37f1-4ac6-9a90-9dd8877bbf4d#:~:text=Garden%20Island%20is%20comprised%20of%20a%20ridge%20of,in%20age%20from%20several%20hundred%20to%206000%20years>.
- Higgins, P. J. (1999). *Handbook of Australian, New Zealand and Antarctic Birds. Volume Four - Parrots to Dollarbird*. Melbourne: Oxford University Press.
- Higgins, P. J., & Davies, S. J. (1996). *Handbook of Australian, New Zealand and Antarctic Birds. Volume Three - Snipe to Pigeons*. Melbourne: Oxford University Press.
- Hinds, L. (2008). Tammar wallaby *Macropus eugenii* (Desmarest, 1817). In S. V. (eds), *The mammals of Australia. Third edition*. (p. 330–332). Sydney: Reed New Holland.
- IAEA. (2006). *Storage of Radioactive Waste, IAEA Safety Standards Series No. WS-G-6.1*. Vienna: International Atomic Energy Agency. Retrieved from https://www-pub.iaea.org/mtcd/publications/pdf/pub1254_web.pdf
- IAEA. (2009a). *Classification of Radioactive Waste, IAEA Safety Standards Series No. GSG-1*. Vienna: International Atomic Energy Agency. Retrieved from https://www-pub.iaea.org/mtcd/publications/pdf/pub1419_web.pdf
- IAEA. (2009b). *Predisposal Management of Radioactive Waste, IAEA Safety Standards Series No. GSR Part 5*. Vienna: International Atomic Energy Agency. Retrieved from https://www-pub.iaea.org/mtcd/publications/pdf/pub1368_web.pdf
- IAEA. (2014a). *Radiation Protection and Safety of Radiation Sources: International Basic Safety Standards, IAEA Safety Standards Series No. GSR Part 3*. Vienna: International Atomic Energy Agency. Retrieved from https://www-pub.iaea.org/mtcd/publications/pdf/pub1578_web-57265295.pdf
- IAEA. (2014b). *Decommissioning of Facilities, IAEA Safety Standards Series No. GSR Part 6*. Vienna: International Atomic Energy Agency. Retrieved from <https://www-pub.iaea.org/MTCD/publications/PDF/Pub1652web-83896570.pdf>
- IAEA. (2015). *Preparedness and Response for a Nuclear or Radiological Emergency, IAEA Safety Standards Series No. GSR Part 7*. Vienna: International Atomic Energy Agency. Retrieved from https://www-pub.iaea.org/MTCD/Publications/PDF/P_1708_web.pdf

- IAEA. (2018a). *IAEA Safety Glossary - Terminology Used in Nuclear Safety and Radiation Protection*. Austria: IAEA.
- IAEA. (2018b). *Occupational Radiation Protection, IAEA Safety Standards Series No. GSG-7*. Vienna: International Atomic Energy Agency. Retrieved from https://www-pub.iaea.org/mtcd/publications/pdf/pub1785_web.pdf
- Iasiello, L., & Negrel, D. C. (2024). Bright and early: artificial light affects arrival time, but not group size or vigilance in Little Penguins (*Eudyptula minor*). *International Journal of Avian Science*.
- ICOMOS. (2013). *The Burra Charter: The Australia ICOMOS Charter for Places of Cultural Significance 2013*. Burwood: Australia ICOMOS Incorporated International Council on Monuments and Sites.
- International Maritime Organisation. (2003). *Convention on the International Regulations for Preventing Collisions at Sea, 1972*. London: International Maritime Organisation.
- KBR. (2024). *ESTDEF1PH1 Submarine Rotational Force - West, 30% Concept Design Report*. Brisbane: KBR. An unpublished report for the Department of Defence.
- Lawrence, B. C., Bull, L. S., Arden, S. C., & Warren, V. E. (2023). Effect of piling on little blue penguins. In A. N. Popper, *The Effects of Noise on Aquatic Life*. Springer Nature Switzerland.
- Marshall Day. (2021). *Kennedy Point: Little Blue Penguins and Construction Noise*. Auckland: Report prepared for Kennedy Point Boatharbour Ltd.
- Martin, B. C., Giraldo-Ospina, A., Bell, S., Cambridge, M., Fraser, M. W., Gibbins, B., . . . Hovey, R. K. (2023). Deep meadows: Deep-water seagrass habitats revealed. *Ecology, Volume 104, Issue 10*.
- Martinik & Associates. (1994). *Cultural Heritage Conservation Plan for Garden Island, Western Australia*. Report prepared for Department of Defence.
- McArthur, W. M., & Bartle, G. A. (1981). *The Landforms, Soils and Vegetation as a Basis for Management Studies on Garden Island, Western Australia*. Melbourne: CSIRO.
- McDonald, E. M. (2012). *Report of an Ethnographic Survey of the Aboriginal Heritage Values of Garden Island, Western Australia*. Ethnoscience.
- McMillan, A. (2006). *The Utilisation of Marine Derived Nutrients by the Tammar Wallaby (Macropus eugenii) on Garden Island, Western Australia. Honours Thesis*. Perth.: The University of Western Australia.
- McMillan, A. C. (2010). Determining the diet of tammar wallabies on Garden Island, Western Australia, using stable isotope analysis. *Macropods: the biology of kangaroos, wallabies and rat-kangaroos*, 171-177.
- Metcalf, D. J., & Bui, E. N. (2016). *Australia State of the Environment 2016: Land*. Canberra: Independent report to the Australian Government Minister for the Environment and Energy, Australian Government Department of the Environment and Energy.
- Morgan, W. R. (2000). *Notes on the Geology of Penguin Island and Cape Peron with Reference to Rottnest Island*. Perth, WA: DBCA.
- NIMPIS. (2024). *Species - Didemnum vexillum*. Retrieved from National Introduced Marine Pest Information System: <https://nimpis.marinepests.gov.au/>
- NPEC. (amended 2013). *National Environmental Protection (Assessment of Site Contamination) Measure 1999*. National Environmental Protection Council.
- Nunn, P. D., & Reid, N. J. (2016). Aboriginal memories of inundation of the Australian coast dating from more than 7000 years ago. *Australian Geographer 47:1*, 11-47.

- Richardson, A. (2024). *Bathymetric Survey Factual Report*. An unpublished report to RPS AAP Consulting Pty Ltd.
- Royal Australian Navy. (2025). *HMAS Stirling Oil Spill Contingency Manual (OSCM)*.
- RPS. (2017). *N2263 SEA 1180 Phase 1 Offshore Patrol Vessel Facilities Little Penguin Assessment - HMAS Stirling, Garden Island*. Perth, WA: RPS AAP Consulting Pty Ltd.
- RPS. (2018). *HMAS Stirling PFAS Investigation - Detailed Site Investigation*. Perth: RPS.
- RPS. (2020). *HMAS Stirling penguin impact management report – pre-construction background report*. RPS AAP Consulting Pty Ltd.
- RPS. (2024). *HMAS Stirling Little Penguin Survey and Management Report*. RPSgroup.
- RPS. (2024). *SRF-W Seismic Hazard Assessment, Geological, Geophysical and Geotechnical Database Report*. GHD Pty Ltd.
- RPS. (2025). *Little Penguin Monitoring and Management Plan*. RPSgroup.
- Ruis-Montoya , L., & Lowe, R. J. (2014). Summer circulation dynamics within the Perth coastal waters of southwestern Australia. *Continental Shelf Research*.
- SA DIT. (2023). *Underwater Piling and Dredging Noise Guidelines EHTM Attachment 7E*. Government of South Australia - Department of Infrastructure and Transport.
- Safe Work Australia . (2016). *Model Code of Practice: How to manage and control asbestos in the workplace*.
- Safe Work Australia . (2016). *Model Code of Practice: How to safely remove asbestos* .
- Smith, R. L., Huyer, A., Godfrey, S., & Church, J. A. (1991). The Leeuwin Current off Western Australia, 1986-1987. *Journal of Physical Oceanography, Volume 21:Issue 2*, 323-345.
- Smyth D. (2001). Management of Sea Country - Indigneous people's use and management of marine environments. In R. Baker, J. Davies, & E. Young, *Working on Country- Contemporary Indigenous management of Australia's Lands and Coastal Region* (pp. 60-74). New York: Oxford University Press.
- Smyth, D., & Isherwood, M. (2016). Protecting sea country: Indigneous peoples and marine protected areas in Australia. In G. C. Wescott, & J. Fitzsimons, *Big, Bold and Blue: Lessons from Australia's Marine Protected Areas* (pp. 307-325). CSIRO Publishing.
- Sutton, A. (2022). *Conceptual population model and knowledge review for Western Australian little penguin populations*. . Report for Department of Biodiversity, Conservation and Attractions, Western Australia.
- TfNSW. (2017). *Construction Noise and Vibration Strategy*. Transport for New South Wales. Retrieved from <https://www.transport.nsw.gov.au/sites/default/files/media/documents/2017/construction-noise-strategy-7tp-st-157.pdf>
- TfNSW. (2024). *Construction Noise and Vibration Guideline (Roads) (EMF-NV-GD-0056, Revision 0)*. Transport for New South Wales. Retrieved from https://www.transport.nsw.gov.au/system/files/media/documents/2024/EMF-NV-GD-0056_Construction_%20Noise_and_Vibration_Guideline%20_Roads_0.pdf
- Threatened Species Scientific Committee. (2011). *Commonwealth Listing Advice on Sternula nereis nereis (Fairy Tern)*. Commonwealth of Australia, Department of Sustainability, Environment, Water, Population and Communities, Commonwealth of Australia. Retrieved from <https://www.environment.gov.au/biodiversity/threatened/species/pubs/82950-listing-advice.pdf>

- Threatened Species Scientific Committee. (2020). *Conservation advice Neophoca cinerea Australia sea-lion*. Commonwealth of Australia, Department of Agriculture, Water and the Environment, Commonwealth of Australia. Retrieved from <https://www.environment.gov.au/biodiversity/threatened/species/pubs/22-conservation-advice-23122020.pdf>
- Transport, W. A. (2022). *Prevention of Collision at Sea Regulations 1983 (WA)*. Retrieved november 2024, from <https://www.transport.wa.gov.au/imagine/commercial-vessel-operations.asp>
- TSSC. (2019). *Listing Advice Notamacropus eugenii eugenii Tammar Wallaby (South Australia)*. Canberra, ACT: Department of the Environment and Energy.
- TSSC. (2016). *Listing Advice Lerista lineata Perth Slider*. Threatened Species Scientific Committee, Commonwealth of Australia. Retrieved from <https://www.environment.gov.au/biodiversity/threatened/species/pubs/1346-listing-advice-01092020.pdf>
- USA Department of Defence. (2024). *Unified Facilities Criteria – DoD Minimum Antiterrorism Standards for Buildings, UFC 4-010-01*. USA: USA DoD.
- Verfuß, T., & Jülich, P. (2012). *Noise Mitigation Measures & Low noise Foundation Concepts - State of the Art*. Federal Minisity for the Environment, Nature Conservation and Nuclear Safety (Germany).
- Weeds Australia. (2024, March). *Bridal Creeper, Bridal Veil Creeper, Smilax, Florist's Smilax, Smilax Asparagus*. Retrieved from Weeds Australia: <https://weeds.org.au/profiles/bridal-creeper-veil/#>
- Western Australian Department of Health . (2021). *Guidelines for the assessment, remediation and management of asbestos-contaminated sites in Western Australia* . Western Australian Department of Health.
- Western Australian Museum. (2013). *Fish in focus – the West Australian seahorse: Hippocampus subelongatus*. Retrieved from Western Australian Museum: <https://museum.wa.gov.au/explore/blogs/glenn-moore/fish-focus-west-australian-seahorse>
- Yates, A. (1996). *Archaeolgical Monitoring Program for the Proposed Expansion of Facilities at HMAS Stirling, Garden Island, Western Australia*. Mandurah: Yates Heritage Consultants.

Appendices

Appendix A

Environmental management annexures

- A-1 Flora and Fauna Management Annexure
- A-2 Heritage Management Annexure
- A-3 Terrestrial Soil and Water Quality Management Annexure
- A-4 Noise and Vibration Management Annexure
- A-5 Little Penguin Monitoring and Management Plan



Australian Government
Defence







**SRF-W Priority Infrastructure Works
Construction Environmental Management Plan**

A1

Flora and Fauna Management Annexure



A1 Flora and Fauna Management Annexure

| Project name | | SRF-W Priority Infrastructure Works | | | | | | |
|-----------------------|-----------------|--|-----------------|---|-------------|---------------------------|---|-------------|
| Document title | | A1 Flora and Fauna Management Annexure | | | | | | |
| Status Code | Revision | Author | Reviewer | | | Approved for issue | | |
| | | | Name | Signature | Date | Name | Signature | Date |
| S3 | A | B. Galbraith | M. Davis |  | 17/06/25 | S. Orr |  | 17/06/25 |
| S4 | 0 | B. Galbraith S. Picker R. Quinlan T. Forgie | K. Clulow |  | 31/07/25 | S. Orr |  | 04/08/25 |
| S4 | 1 | B. Galbraith S. Picker R. Quinlan T. Forgie | K. Clulow |  | 11/08/25 | S. Orr |  | 13/08/25 |

1. Objectives

The primary objective of this Flora and Fauna Management Annexure is to implement controls and procedures during construction to avoid, minimise, manage, monitor and document potential adverse direct and indirect impacts to fauna and flora, during construction of the Submarine Rotational Force - West (SRF-West) Priority Infrastructure Project.

This Flora and Fauna Management Annexure supports the Construction Environmental Management Plan (CEMP), which fulfils a requirement under EPBC Act approval 2024/10031, and as identified by the environmental risk assessment (refer to section 10.2 of the CEMP) to mitigate impacts to specific environmental and heritage values of the Action area. The specific approval conditions relevant to this Flora and Fauna Management Annexure and how they have been addressed are detailed in Conditions of approval

The requirements outlined in this Flora and Fauna Management Annexure have been prepared to address the relevant conditions of approval under EPBC Act approval 2024/10031 relating to flora and fauna management including rescue and relocation, management of the Tammar wallaby and biosecurity, during construction. Table 1 summarises how each relevant condition has been addressed in this Annexure.

Table 1

The requirements outlined in this Flora and Fauna Management Annexure have been prepared to address the relevant conditions of approval under EPBC Act approval 2024/10031 relating to flora and fauna management including rescue and relocation, management of the Tammar wallaby, and biosecurity, during construction. Table 1 summarises how each relevant condition has been addressed in this Annexure.

The CEMP defines terms used and activities managed by this Annexure. The CEMP must be referred to for additional context, including:

- project details including document control, the *Environment Protection and Biodiversity Conservation Act 1999* Action and person accepting responsibility for the CEMP and all associated Annexures including this Flora and Fauna Management Annexure.
- project description

- emergency contacts, procedures, and specific exemptions that may apply
- potential environmental risks and impacts of the Project
- auditing and review requirements
- glossary
- references.

This Flora and Fauna Management Annexure must be read in conjunction with the CEMP and all other annexures.

A physical copy of this Annexure will be on-site for use should an incident occur.

2. Reference documents

This Annexure has been prepared in accordance with the following regulations and guidance documents.

Commonwealth:

- *Environment Protection and Biodiversity Conservation Act 1999* (Commonwealth)
- Environment Protection and Biodiversity Conservation Regulations 2000 (Commonwealth)
- *Biosecurity Act 2015* (Commonwealth)
- Biosecurity Regulations 2016 (*Commonwealth*)
- National Light Pollution Guidelines for Wildlife 2020, Department of Climate Change, Energy, the Environment and Water (DCCEEW)
- Environmental Management Plan Guidelines 2024, DCCEEW
- Survey Guidelines for Australia's Threatened Mammals 2011, Department of Sustainability, Environment, Water, Population and Communities (DSEWPaC)
- Survey guidelines for Australia's threatened reptiles: Guidelines for detecting reptiles listed as threatened under the EPBC Act, Commonwealth of Australia 2011
- Arrive Clean, Leave Clean Guidelines 2015, DCCEEW.

State (Western Australia):

- *Biodiversity Conservation Act 2016* (State)
- Biodiversity Conservation Regulations 2018 (State)
- *Biosecurity and Agriculture Management Act 2007*
- Biosecurity and Agriculture Management Regulations 2013
- Department of Biodiversity, Conservation and Attractions (DBCA) Standard Operating Procedure SC24-11 Hand Restraint of Wildlife (2024)
- Policy Statement No. 29 Translocation of Threatened Flora and Fauna (CALM, 1995)
- Department of Biodiversity, Conservation and Attractions Feral Cat Strategy 2023-2028
- Department of Primary Industries and Regional Development (DPIRD) polyphagous shot-hole borer information and Quarantine Areas (2024).

Department (Defence):

- Defence (2019) Environment and Heritage Manual
- Defence Landscape Management Manual, with specific reference to Chapter 2 'Non-established pests, weeds and pathogens' and Chapter 3 'Established pest, weeds and pathogens'
- Standard Operating Procedure Preventing the introduction of soil-borne pathogens on the Defence Estate in WA
- Defence Base Services – Western Australia Weed Management Plan 2020-2022
- HMAS Stirling Base Instruction relating to biosecurity matters.

The following documents should be consulted for additional context and details on the requirements outlined in this Flora and Fauna Management Annexure where required:

- Little Penguin Monitoring and Management Plan (RPS, 2025)
- Structural Condition Assessment of Little Penguin Nesting Sites (GHD, 2025d).

The management of the Tammar wallaby (*Notamacropus eugenii derbianus*; WA subspecies) at HMAS Stirling is documented in:

- Garden Island Tammar wallaby Management Plan (Eco Logical 2023a, Appendix F)
- Garden Island Tammar wallaby Monitoring Plan (Eco Logical 2023b, Appendix G)
- Standard Operating Procedure Wallaby fencing on Garden Island (2019).

Additional context may also be sought from:

- Environment and Heritage Assessment (GHD (2025)
- Biodiversity Values Report (GHD (2024g)
- Fox and Cat Management Plan (Under development).

3. Conditions of approval

The requirements outlined in this Flora and Fauna Management Annexure have been prepared to address the relevant conditions of approval under EPBC Act approval 2024/10031 relating to flora and fauna management including rescue and relocation, management of the Tammar wallaby and biosecurity, during construction. Table 1 summarises how each relevant condition has been addressed in this Annexure.

Table 1 Conditions of approval applicable to this Flora and Fauna Management Annexure

| Condition number | Requirement | How it is addressed in the CEMP and Annexure | Relevant section |
|---|--|--|---|
| <i>EPBC Act approval 2024/10031</i> | | | |
| Clearing limits | | | |
| 1 a-c | <i>The approval holder must not:</i> <ul style="list-style-type: none"> – Clear outside of the Action area. – Construct outside of the Action area. – Harm protected matters within the avoidance areas. | Performance criteria in Section 6. Avoidance, mitigation and monitoring measures are provided in Section 7 'Management controls' and Section 8 'Monitoring requirements' in this Annexure. | Sections 6, 7 and 8 of this Annexure |
| 2 a | <i>The approval holder must not clear more than: 1.78 hectares (ha) of Perth slider habitat.</i> | Performance criteria in Section 6. Avoidance, mitigation and monitoring measures are provided in Section 7 'Management controls' and Section 8 'Monitoring requirements' in this Annexure. | Sections 6, 7 and 8 of this Annexure |
| Injury avoidance and veterinary care | | | |
| 4 | <i>From the commencement of the Action until the completion of the Action, the approval holder must arrange for veterinary care or assistance from an experienced wildlife carer for any native terrestrial or marine animal found injured within the Action area.</i> | Fauna Rescue and Relocation Protocols outlined in this Annexure states the process for veterinary care to be accessed, should terrestrial fauna be found injured within the Action area. Provided in the Little Penguin Monitoring and Management Plan. | Section 7 of this Annexure Appendix B of this Annexure Appendix C of the Little Penguin Monitoring and Management Plan. |
| 5 | <i>The approval holder must ensure that, from the commencement of the Action until the completion of construction, if any little penguin, Perth slider or marine</i> | Steps to remain compliant with this condition are outlined in the rescue and | Appendix B of this Annexure |

| Condition number | Requirement | How it is addressed in the CEMP and Annexure | Relevant section |
|--|---|--|--|
| | <i>mammal is found injured or killed within the Action area, the approval holder must immediately initiate a stop works procedure.</i> | relocation protocol. This protocol outlines a requirement to stop work and call wildlife care to ensure appropriate care for the animal. Provided in the Little Penguin Monitoring and Management Plan. | Appendix C of the Little Penguin Monitoring and Management Plan |
| Vibration and terrestrial noise | | | |
| 8 h | <i>The CEMP must include measures to undertake a pre-construction survey of the structural condition of all little penguin nesting sites prior to the commencement of construction, to determine any structural reinforcement measures that need to be implemented to prevent collapse or damage arising from construction.</i> | Controls are detailed in the Noise and Vibration Management Annexure, and in the Little Penguin Monitoring and Management Plan | Section 6.3, Section 9.2, Appendix A and Appendix B of the Little Penguin Monitoring and Management Plan Structural Condition Assessment of Little Penguin Nesting Sites (GHD, 2025d) |
| 8 i (i) | <i>Specify terrestrial noise threshold levels (dB) and vibration threshold levels (mm/s) that will not be exceeded at any little penguin nesting sites during construction to avoid harm to little penguins and little penguin nesting sites, including the methodology relied on to establish these acoustic parameters. Vibration threshold levels and noise threshold levels must be specified for each of the following periods to reflect their different sensitivities (i) little penguin arrival period, (ii) little penguin departure period, (iii) little penguin day-time period and (iv) little penguin night-time period.</i> | Controls are detailed in the Noise and Vibration Management Annexure | Section 3 of the Noise and Vibration Management Annexure |
| 8 i (ii) | <i>Specify how noise and vibration levels generated by the Action during construction will be continuously monitored in order to detect any exceedance of the acoustic parameters that may harm little penguins.</i> | Controls are detailed in the Noise and Vibration Management Annexure | Section 5 of the Noise and Vibration Management Annexure |
| 8 i (iii) | <i>Be capable of detecting any exceedance of the terrestrial noise threshold level or vibration threshold level at the little penguin nesting sites.</i> | Controls are detailed in the Noise and Vibration Management Annexure | Section 5 of the Noise and Vibration Management Annexure |
| 8 i (iv) | <i>Trigger implementation of a stop works procedure if a noise threshold level or vibration threshold level is exceeded.</i> | Controls are detailed in the Noise and Vibration Management Annexure | Table 4 of the Noise and Vibration Management Annexure |

| Condition number | Requirement | How it is addressed in the CEMP and Annexure | Relevant section |
|--|--|---|--|
| 8 l (i) | <i>The CEMP must specify that terrestrial construction in the Careening Bay Action Area within the period commencing at sunset and ending at sunrise, will only occur under exceptional circumstances and be minimised.</i> | Controls are detailed in the Noise and Vibration Management Annexure | Section 2 of the Noise and Vibration Management Annexure |
| 8 l (ii) | <i>The CEMP must specify that terrestrial construction in the Careening Bay Action Area within the period commencing at sunset and ending at sunrise, will be particularly avoided or minimised during the little penguin arrival period and little penguin departure period.</i> | Controls are detailed in the Noise and Vibration Management Annexure | Section 2 of the Noise and Vibration Management Annexure |
| 8 l (iii) | <i>The CEMP must specify that terrestrial construction in the Careening Bay Action Area within the period commencing at sunset and ending at sunrise, will not exceed the relevant noise threshold levels and vibration threshold levels specified in condition 8i.</i> | Controls are detailed in the Noise and Vibration Management Annexure | Section 2 of the Noise and Vibration Management Annexure |
| 8 l (iv) | <i>The CEMP must specify that terrestrial construction in the Careening Bay Action Area within the period commencing at sunset and ending at sunrise, will only involve the use of the quietest available equipment that is capable of doing the task.</i> | Controls are detailed in the Noise and Vibration Management Annexure | Section 2 of the Noise and Vibration Management Annexure |
| Little penguin behaviour monitoring | | | |
| 8 n | <i>The CEMP must specify the implementation of adaptive management measures in response to the detection of changes of behaviour in little penguins.</i> | Controls are detailed in the Little Penguin Monitoring and Management Plan | Section 7 of the Little Penguin Monitoring and Management Plan |
| Perth slider | | | |
| 8 w (i) | <i>The CEMP must specify that within two weeks prior to clearing in the Controlled Industrial Facility (CIF) area, a suitably qualified field ecologist will undertake an initial Perth slider salvage survey using the methods specified in the Survey guidelines for Australia's threatened reptiles.</i> | Surveys will be conducted as per management controls and monitoring requirements. If species are encountered, controls will be applied as detailed in Appendix B of this Annexure. Suitably qualified person is defined and the requirement for ecologist oversight of clearing activities is captured in Table 6. | Table 2, Appendix B, and Sections 2, 7 and 8 of this Annexure |
| 8 w (ii) | <i>The CEMP must specify that immediately prior to undertaking clearing in the Controlled Industrial Facility (CIF) area, a suitably qualified field ecologist will undertake a secondary Perth slider salvage survey, including by raking or causing similar surface disturbance to detect and relocate any Perth slider present.</i> | Surveys will be conducted as per management controls and monitoring requirements. If species are encountered, controls will be applied as detailed in Appendix B of this Annexure. | Appendix B, and Sections 2, 7 and 8 of this Annexure |

| Condition number | Requirement | How it is addressed in the CEMP and Annexure | Relevant section |
|--|--|--|--|
| 8 w (iii) | <i>The CEMP must specify that a suitably qualified field ecologist will oversee all clearing in the CIF area to minimise harm to the Perth slider.</i> | Surveys will be conducted as per management controls and monitoring requirements. If species are encountered, controls will be applied as detailed in Appendix B of this Annexure. | Appendix B, and Sections 2, 7 and 8 of this Annexure |
| Biosecurity | | | |
| 8 y (i) | <i>The CEMP must specify biosecurity measures that will be implemented during construction to ensure the Action is undertaken in a manner that prevents the introduction of new pathogens, environmental weeds, or exotic marine and terrestrial species to Garden Island or Cockburn Sound that could harm the environment.</i> | Controls are detailed in this Annexure | Sections 7 and 8 of this Annexure |
| 8 y (ii) | <i>The CEMP must specify biosecurity measures that will be implemented during construction to ensure the Action is undertaken in a manner that prevents the spread of pathogens, environmental weeds, and exotic marine and terrestrial species to areas where they were not previously present.</i> | Controls are detailed in this Annexure | Sections 7 and 8 of this Annexure |
| 8 z | <i>The CEMP must specify biosecurity measures that will be implemented during construction for the following: Phytophthora species, polyphagous shot-hole borer, carpet sea squirt, Asian green mussel, white colonial sea squirt, and black rat.</i> | Controls for terrestrial species are detailed in this Annexure | Sections 7 and 8 of this Annexure |
| Cumulative impacts | | | |
| 8 aa | <i>The CEMP must include a commitment that the schedule and timing of construction activities will be planned in consultation with a suitably qualified seabird conservation ecologist to avoid and minimise harm to little penguins, including but not limited to cumulative impacts.</i> | Controls are detailed in the Little Penguin Monitoring and Management Plan | Sections 3.2 and 3.3 of the Little Penguin Monitoring and Management Plan |
| Little penguin – Direct disturbance and obstruction | | | |
| 14 | <i>The approval holder must ensure that, prior to commencement of clearing and construction, all little penguin nesting sites located within 50 m of the Action area are identified, clearly signed and demarcated, and that signage is maintained until the completion of the Action.</i> | Controls are detailed in the Little Penguin Monitoring and Management Plan, and in this Annexure | Sections 9.2 and 9.4 of the Little Penguin Monitoring and Management Plan Sections 7 and 8 of this Annexure |

| Condition number | Requirement | How it is addressed in the CEMP and Annexure | Relevant section |
|------------------|---|---|--|
| 15 | <i>The approval holder must not, as a result of taking the Action, directly disturb little penguin nesting sites.</i> | Controls are detailed in this Annexure | Sections 7 and 8 of this Annexure |
| 29 d vii | <p><i>The approval holder may choose to revise a plan required to be implemented under condition 19 without submitting it for approval under section 143A of the EPBC Act, if:</i></p> <ul style="list-style-type: none"> <i>– d) the approval holder notifies the department electronically that it has prepared a revised version of the plan (the 'revised plan'). In notifying the department, the approval holder must specify each condition which references the plan and provide the department with:</i> <i>– vii) a copy of the compliance report for the latest Annual Compliance Report (ACR) period and a statement of any relevant history of compliance (including non-compliance) in relation to the plan.</i> | All reporting will be documented and submitted in the ACR. | Sections 7, 11.3, and 12 of the CEMP |
| 40 | <i>The approval holder must ensure that any monitoring data, surveys, maps, and other spatial and metadata required under the conditions of this approval are prepared in accordance with the Guidelines for biological survey and mapped data, Commonwealth of Australia 2018 and Guide to providing maps and boundary data for EPBC Act projects, Commonwealth of Australia 2021, or as otherwise specified by the Minister in writing. The approval holder must submit all monitoring data, surveys, maps, other spatial and metadata and all species occurrence record data (sightings and evidence of presence) electronically to the department within 20 business days following the end of each Annual Compliance Report Period (ACR period), except where otherwise specified in a plan.</i> | All reporting will be documented and submitted in the Annual Compliance Report (ACR) (Section 7.3). | Sections 7, 11.3, and 12 of the CEMP Section 8 of this Annexure |
| 41 | <i>The approval holder must upload, at least annually, to the Atlas of Living Australia or the relevant state biodiversity database, all fauna sightings recorded during the specified monitoring activities related to this Action.</i> | <p>This Annexure steps through the compulsory upload requirement by ecologists (in consultation with DEPAC) of fauna sightings to the Atlas of Living Australia, with a minimum annual upload.</p> <p>As part of Department of Biodiversity, Conservation and Attractions (DBCA) licence number FR28000499, a fauna return of all relocated fauna will be submitted to DBCA as part of their fauna returns process. (Refer to Appendix A of this Annexure for licence conditions)</p> | Appendix A, and Sections 7 and 10 of this Annexure |



| Condition number | Requirement | How it is addressed in the CEMP and Annexure | Relevant section |
|------------------|---|---|-----------------------|
| | | Relocations or injury incidents will be captured in incident reports. General sightings from monitoring programs will be summarised in monitoring reports. | |
| 50 | <p><i>The approval holder must notify the department electronically, within 2 business days of becoming aware of any incident. The approval holder must specify in each notification:</i></p> <ul style="list-style-type: none"><i>– a) any condition or commitment made in a plan which has not been, or may have not been, complied with,</i><i>– b) a short description of the incident, and</i><i>– c) the location (if applicable, including co-ordinates), date and time of the incident.</i> | Reporting and documentation requirements outline the need for description, time and dates of incidents. There is a requirement for capture of incidents in the ACR. | Section 7 of the CEMP |

4. Induction and training

Induction and training requirements are identified in Section 8 of the CEMP. Flora and fauna management aspects from this Annexure that will be included in induction and training material are:

- fauna and habitat values (protected or of interest) - fauna species to be included within the training include but are not limited to; Tammar wallaby, Perth slider, little penguins and rainbow bee-eater (refer to Appendix D, Appendix E, Appendix F and Appendix G of this Annexure and the Little Penguin Monitoring and Management Plan (Annexure A-6 of the CEMP) for further detail)
- identifying native fauna to support reporting and documentation
- identifying weeds and exotic species (outlined in Appendix C of this Annexure) to support reporting and documentation
- avoidance of the introduction and spread of pathogens, environmental weeds or exotic terrestrial species to Garden Island/*Meeandip*
- avoidance areas, delineated boundaries and no-go zones
- protocols for relocation and rescue of fauna.

5. Responsibility

The key roles and responsibilities for implementation of the CEMP, including the associated environmental management Annexures, are provided in Section 6 of the CEMP. Table 2 outlines roles and responsibilities relevant to this Annexure. Responsibility for the specific management controls and monitoring requirements in this Annexure are provided in Table 4, Table 5 and Table 6.

Table 2 Responsibilities for this Flora and Fauna Management Annexure

| Role | Responsibility |
|---|--|
| Construction Contractor | Responsible for complying with the requirements of this Annexure and providing evidence to prove compliance as required through this document. |
| Site Environment Officer (SEO) | <p>In addition to responsibilities outlined in the CEMP, the SEO will (for all aspects covered under this Annexure relating to biosecurity, flora and fauna including the fauna rescue and relocation protocols, little penguin and Perth slider injury/death incident record forms and the stop works procedures):</p> <ul style="list-style-type: none"> – oversee the preparation and implementation of induction and training requirements in this Annexure – undertake site inspections and compliance audits in accordance with the CEMP and at the frequencies specified in Section 8 of this Annexure – communicate with the Project Manager Contract Administrator (PMCA) and Defence as part of incident response – (with other roles, where required in this Annexure) identify and review causes and implement measures to prevent incident recurrence and, when triggered, implement adaptive management measures – engage and supervise the pest management technician. |
| Suitably qualified field ecologist (as defined in the EPBC Act approval 2024/10031) | Suitably qualified field ecologist (as defined in the EPBC Act approval 2024/10031 for the purpose of undertaking environmental surveys) means a person who is authorised by the Western Australian Government to capture and handle wildlife, and who has relevant professional qualifications and at least 3 years of work experience designing and implementing surveys for the fossorial species and can give an authoritative assessment and advice on the presence of fossorial species. The suitably qualified field ecologist has authority to supervise, halt and order the manner in which any clearing and construction is undertaken. |

| Role | Responsibility |
|--|---|
| | <p>Suitably qualified field ecologists will be responsible for the identification of specific fauna and the recovery and relocation of all fauna covered in this Annexure.</p> <p>Minimum qualification requirements for individuals being considered for the role of suitably qualified field ecologist for undertaking relocation, and/or rescue include:</p> <ul style="list-style-type: none"> – qualified ecologist – Environmental Consultants Association (or equivalent) – fauna training – experience in fauna handling and relocation – experience in fauna trapping for relocations – relevant licenses required to interact with fauna species must be provided. Copies of these licenses are required to be sent to Defence prior to the commencement of any relocation. |
| Pest management technician | Licensed professional by the Department of Health (Government of Western Australia) engaged to undertake Phytophthora, weed and pest control. |
| Suitably qualified seabird conservation ecologists (Seabird Ecologist) | Refer to Table 9.1 of the Little Penguin Monitoring and Management Plan. |
| Experienced wildlife carer/vet | <p>Experienced wildlife carer means a person who practices in, and holds current qualifications for caring for injured wildlife, and has access to adequate equipment and resources to provide adequate care.</p> <p>The experienced wildlife carer/vet will be responsible for receiving, treating and managing injuries to little penguins should they arise. The planning of release or future management for little penguins post rehabilitation with an experienced wildlife carer/vet will be the responsibility of the experienced wildlife carer/vet.</p> |
| Suitably qualified acoustic expert | Refer to the Noise and Vibration Management Plan Annexure for further information on roles and responsibilities associated with the suitably qualified acoustic expert. |

6. Performance criteria

Performance criteria associated with this Annexure are outlined in Table 3.

Table 3 Flora and fauna management objectives and performance criteria

| Objective | Performance Criteria |
|---|---|
| General flora and fauna management objectives and performance criteria | |
| Prevent impacts to native vegetation outside the approved clearing area. | No clearing or damage to vegetation outside of the Action area. |
| Minimise indirect impacts to surrounding sensitive receptors. | 100% compliance with controls listed in Table 4 and Table 5. |
| Prevent impacts to native fauna resulting from project activities. | <p>No injury or harm to fauna attributable to construction personnel interactions and construction activities.</p> <p>If injury or mortality occurs, assistance and care is provided in accordance with this Annexure and the Fauna Relocation and Rescue Annexure.</p> <p>All stop works procedures (for little penguin and Perth slider) are implemented and reporting requirements met.</p> <p>Documentation will be kept detailing the incident and the response to the incident.</p> |
| Little penguin management objectives and performance criteria | |

| Objective | Performance Criteria |
|---|---|
| No measurable decline in little penguin population size attributable to the SRF-West Project landside and maritime construction works. | <p>Little penguin monitoring will record nesting behaviour, nest conditions, breeding success, population size and environmental variables within expected ranges of variation during construction and for a 6-year period following the completion of construction.</p> <p>The little penguin monitoring data will demonstrate little penguin population size changes are within acceptable limits or will provide evidence to demonstrate that changes are due to external factors.</p> |
| Perth slider management objectives and performance criteria | |
| Prevent impacts to Perth slider habitat outside the approved clearing area. | Clearing will not exceed 1.78 ha of Perth slider habitat within the defined disturbance footprint. |
| Tammar wallaby management objectives and performance criteria | |
| Prevent impacts to Tammar wallaby resulting from project activities. | <p>All interactions with Tammar wallaby will be humane and ethical. If relocation is required, it will be conducted by a suitably qualified field ecologist, as detailed in the Relocation and Rescue Protocol (Appendix B of this Annexure).</p> <p>Animals will be removed from the area, in accordance with this Annexure and the Fauna Relocation and Rescue Protocols, and with controls implemented to reduce the likelihood of return.</p> |
| Monitoring requirements identified in Table 6 are undertaken and records completed. | Construction Contractor reporting captures evidence to verify all monitoring requirements have been undertaken within the timeframes and frequency specified. |
| Relocation and rescue management objectives and performance criteria | |
| To avoid potential disturbance to, and injury or death of, fauna. | Fauna will only be relocated if required, after following the management controls detailed in this Annexure. |
| To minimise potential disturbance to, and injury or death of, fauna. | Any fauna relocation must not involve removing individuals from the current population extent. The capture site and release site are both to be within the individual's home range. |
| To manage, monitor and document potential disturbance to, and injury or death of, fauna. | All interactions with animals captured during the relocation program will be humane and ethical. The animal handler/s (ecologists with appropriate handling experience and licencing) will be experienced in working with specific species. The length of time spent handling animals will be kept to a minimum. Animals will be safely removed from the area and temporarily held, following all relevant controls and protocols outlined in this Annexure. |
| Avoid translocation of native fauna, in accordance with the DCCEW definition of translocation ¹ . | Fauna will be relocated/released in a safe location as close as practicable to the Action area. |
| Biosecurity management objectives and performance criteria | |
| Prevent the introduction of new pathogens, environmental weeds or exotic terrestrial species to Garden Island/Meeandip that could harm the environment. | No new pathogens, environmental weeds and exotic terrestrial species are introduced to Garden Island/Meeandip |
| Prevent the spread of pathogens, environmental weeds (arum lily, bridal creeper, cottonbush) and exotic terrestrial species (fox, cat and black rat) to | Pathogens, environmental weeds and exotic terrestrial species are not spread to areas of Garden Island/Meeandip where they were not previously present. |

¹ Translocation is the human-mediated movement of living organisms from one area to another, either to sites where the particular species may already be present, to new sites, or to sites where the animal or plant has become locally extinct (DSEWPC, 2013).

| Objective | Performance Criteria |
|--|----------------------|
| areas where they were not previously present on Garden Island/ <i>Meeandip</i> . | |

7. Management controls

Management controls relevant to this Flora and Fauna Management Annexure are outlined in Table 4.

The management controls and monitoring requirements in the following Annexures are also relevant to meeting the EPBC Act approval 2024/10031 for the protection of flora and fauna in the Action area:

- Heritage Management Annexure
- Noise and Vibration Management Annexure
- Terrestrial Soil and Water Quality Management Annexure
- Little Penguin Monitoring and Management Plan (RPS, 2025).

The fauna management controls in this Annexure apply to native fauna. Where any conflict exists, any species-specific guidance or advice from an ecologist will prevail.

Table 4 Pre-construction stage Flora and Fauna Management Annexure controls

| Item | Specific control | Reference | Responsibility |
|--------------------------------|--|--|--|
| Pre-construction | | | |
| General Flora and Fauna | | | |
| 1 | Prior to clearing, all relevant permits and approvals must be reviewed, and all clearing requirements identified and communicated to Construction Contractors. Project Management Contract Administrator to record delivery of this documentation to Construction Contractor. | Construction contract and notices | Project Management Contract Administrator (PMCA) Construction Contractor |
| 2 | The Construction Contractor must delineate the approved clearing area limit by the use of pegs, fencing, continuous flagging tape and/or another suitable method by a qualified engineering surveyor. 'Avoidance areas' must be clearly demarcated with signage and physical barricades. Avoidance areas must be marked on site plans. A copy of the site plan will be available during construction. | 2024/10031 1 a 2024/10031 1 b 2024/10031 1 c 2024/10031 2 a | Construction Contractor Suitably qualified seabird conservation ecologist |
| 3 | A pre-construction site inspection must be undertaken within the CEMP construction boundary area to relocate fauna prior to completion of construction site fencing and again at fencing completion. Any individuals identified must be relocated in accordance with the Fauna relocation and rescue protocol (Appendix B of this Annexure). This must be undertaken under the guidance of a suitably qualified field ecologist. | 2024/10031 1 c | Construction Contractor Suitably qualified field ecologist |
| 4 | Within 48 hours of undertaking vegetation clearing in the CIF area, a fauna survey of the Action area must be undertaken to determine the presence of, and relocate any, terrestrial fauna. Works will not commence until approved by the suitably qualified field ecologist. | 2024/10031 1 a 2024/10031 1 b 2024/10031 1 c | Suitably qualified field ecologist |

| Item | Specific control | Reference | Responsibility |
|---|--|--|---|
| 5 | Within 2 weeks of the commencement of vegetation clearance, a survey and relocation for the Perth Slider (see item 13 below) and other reptiles and mammals must be conducted, in accordance with the Fauna Relocation and Rescue Annexure. The survey must be undertaken by a suitably qualified field ecologist. Relocation of any fauna must be undertaken under the guidance of a suitably qualified field ecologist. | 2024/10031 1 a 2024/10031 1 b 2024/10031 1 c 2024/10031 8 w (i) | Suitably qualified field ecologist |
| 6 | To minimise risk of fauna disturbance and injury, signposted vehicle speed restrictions will be observed. Maximum vehicle speed in the Action area will be 20km/hr. | 2024/10031 1 c Eco Logical, 2023a | Construction Contractor |
| 7 | Implement training and induction program established for the works, including topic specific toolbox talks on little penguins, Perth sliders, Tammar wallaby and general fauna management. | Section 4 - Induction and training | SEO Construction Contractor |
| Little penguin specific controls | | | |
| 8 | No personnel shall access the avoidance area identified in Figure 2 of the CEMP. Emergency access is the only exception to this. | 2024/10031 15 2024/10031 8L 2024/10031 1 c | Construction Contractor |
| 9 | A temporary noise attenuating fence will be established prior to Commencement of the Action, which will also act as a demarcation of the site to prevent entry to the little penguin nesting sites in the main colony area. | 2024/10031 15 | Construction Contractor |
| 10 | In consultation with the suitably qualified seabird conservation ecologist (Little Penguin Monitoring and Management Plan Annexure) clearly sign and demarcate all little penguin nesting sites within 50 m of the Action area. The Little Penguin Monitoring and Management Plan details avoidance areas and demarcation methods relating specifically to little penguins. | 2024/10031 14 | Construction Contractor |
| 11 | Prior to commencement of construction, undertake a pre-construction survey of the structural condition of all little penguin nesting sites. | 2024/10031 8 h | PMCA |
| 12 | Provide education to construction staff about little penguin behaviour as part of site induction prior to works commencing and continue throughout construction. Records of training and induction will be maintained by the Construction Contractor. | Section 4 - Induction and training | SEO Suitably qualified seabird conservation ecologist Construction Contractor |
| Perth slider specific controls | | | |
| 13 | Within 2 weeks prior to commencement of clearing, implement the Perth slider pre-construction surveys prior (see Section 8). Relocation of any fauna must be undertaken under the guidance of a suitably qualified field ecologist. | 2024/10031 8w (i) | Suitably qualified field ecologist |
| 14 | Immediately prior to undertaking clearing in the CIF, a suitably qualified field ecologist to undertake a secondary Perth slider salvage survey, including by raking or causing similar surface disturbance to detect and relocate any Perth sliders present. | 2024/10031 8 w (ii) | Suitably qualified field ecologist |

| Item | Specific control | Reference | Responsibility |
|--|---|--|--|
| | Relocation of any fauna must be undertaken under the guidance of a suitably qualified field ecologist. | | |
| 15 | Works will not commence until approved by the suitably qualified field ecologist. | 2024/10031 | Suitably qualified field ecologist |
| Tammar wallaby specific controls | | | |
| 16 | A no-go zone will be established surrounding the Action area with Tammar wallaby fencing. This will include provision of adequate escape routes. Construction sites, trenches and excavations must have effective fauna fencing installed at all times to prevent entrapment or injury to fauna. If a site is going to be disturbed but activity will not be complete for longer than the preclearance monitoring period, then Tammar wallaby fencing will be constructed. Smaller trenches and holes will be covered with fence panels or ply board. Larger sites must be fenced with temporary construction fencing with a mesh apron along the base. | Standard Operating Procedure - Wallaby fencing on Garden Island (Department of Defence, 2019b) | Construction Contractor |
| 17 | The eastern boundary of the Action area will have a barrier installed and maintained for the duration of construction that reduces noise and vibration transmission outside of the Action area. | Noise and Vibration Annexure | Construction Contractor |
| 18 | Perimeter fences will be constructed of materials that minimise wind deflection and shading. This shall take into account the requirements of dust management. | 2024/10031 1 c 2024/10031 8 i (i) 2024/10031 14 | Construction Contractor |
| 19 | Wildlife warning signs will be installed to reduce the incidence of wildlife-vehicle collisions on main roads. | Eco Logical, 2023a | Construction Contractor |
| Fauna rescue and relocation specific controls | | | |
| 20 | Training, familiarisation and awareness training for all construction personnel will be completed pre-commencement. | CEMP, Section 8 | SEO Construction Contractor Suitably qualified field ecologist |
| 21 | Two weeks prior to the commencement of clearance, survey and re-location of the Perth slider and other reptiles and mammals must be conducted, using the methods specified in the survey guidelines for Australia's threatened reptiles. The survey will be undertaken by a suitably qualified field ecologist. Pre-clearance and relocation works will be conducted over a 2-day period. Relocation of any fauna will be undertaken under the guidance of a suitably qualified field ecologist. | EPBC Act, relevant fauna survey guidelines 2024/10031 8 w (i) 2024/10031 8 w (ii) 2024/10031 41 | Suitably qualified field ecologist |
| Biosecurity specific controls | | | |
| 18 | Induction material shall include basic identification of weeds, pests and diseases relevant to each project phase outlined in Appendix C of this Annexure. | 2024/10031 8 y (i) and (ii) | PMCA SEO Construction Contractor |
| 19 | A suitably qualified person(s) will be nominated by each Construction Contractor to conduct documented inspections of all vehicles / plant / equipment entering Garden Island/ <i>Meeandip</i> . The suitably qualified person(s) | 2024/10031 8 y (i) and (ii) | Construction Contractor |

| Item | Specific control | Reference | Responsibility |
|------|--|--|-------------------------|
| | along with their qualification shall be communicated to the PMCA and SEO. | | |
| 20 | Establish a suitable area at the vehicle / plant / equipment exit point of the CEMP boundary, to remove soil, mud, plant and organic debris via brush down, rumble strip or similar prior to using the road network leaving Garden Island/ <i>Meeandip</i> . This staging area shall be established in a way that prevents sediment runoff outside of the CEMP boundary. | 2024/10031 8 y (i) and (ii) 2024/10031 8 z | Construction Contractor |

Table 5 Construction stage Flora and Fauna Management Annexure controls

| Item | Specific control | Reference | Responsibility |
|---|--|---|-------------------------|
| Construction | | | |
| General Flora and Fauna | | | |
| 21 | All vegetation clearing in the Action area must be overseen by a suitably qualified field ecologist. | 2024/10031 1 a 2024/10031 1 c 2024/10031 8 w (iii) | Construction Contractor |
| 22 | To minimise disturbance to protected matters within the avoidance area, perimeter fences will be constructed of materials that minimise wind deflection and shading This shall take into account the requirements of dust management. | 2024/10031 1 c | Construction Contractor |
| 23 | Vegetation outside of the Action area will not be cleared for parking, vehicle or machinery access, material storage, or any other construction-related activity. 'No access' area signage will be maintained and strictly observed. | 2024/10031 1 a 2024/10031 1 b 2024/10031 1 c 2024/10031 14 | Construction Contractor |
| 24 | To deter fairy terns from nesting in newly cleared areas, dark- or green-coloured hydro-mulch must be applied to newly cleared sites within one day of clearing. The hydro-mulch product must be approved by the qualified seabird conservation ecologist or SEO. | 2024/10031 15 | Construction Contractor |
| 25 | Mulch produced from cleared vegetation material reused on site will be confined within the approved clearing area only. Mulch will not be placed on intact vegetation. | 2024/10031 1 c 2024/10031 8 y (ii) | Construction Contractor |
| 26 | Fauna will not be approached, herded, corralled, chased, fed, intentionally harmed or killed. All construction personnel will be appropriately trained on fauna management. | 2024/10031 1 c | Construction Contractor |
| 27 | Fauna ladders or ramps will be installed within open trenches and excavations to allow fauna to exit. | 2024/10031 1 c | Construction Contractor |
| 28 | In the case of wildlife injury or mortality, incident response and reporting procedures, including arranging veterinary care or assistance from an experienced wildlife carer, will be conducted in accordance with the Fauna Relocation and Rescue Protocols (Appendix B of this Annexure). | 2024/10031 4 | Construction Contractor |
| 29 | Signposted vehicle speed restrictions will be observed, and to minimise potential for fauna disturbance, maximum vehicle speed in the Action area will be 20km/hr. | 2024/10031 1 c | Construction Contractor |
| 30 | As per the Fauna Rescue and Relocation Protocols (refer to Appendix B of this Annexure), stop work procedures will be implemented if any little penguin, Perth slider (or marine mammal) is found injured or killed within the Action area. | 2024/10031 5 | Construction Contractor |
| 31 | No access is permitted in the avoidance area (refer to Figure 3 in the CEMP). | 2024/10031 1 a 2024/10031 1 b 2024/10031 1 c | Construction Contractor |
| Little penguin specific controls | | | |
| 32 | Construction will not occur at night unless a Light Management Plan is developed and implemented for the activity. | 2024/10031 item 8aa | Construction contractor |
| 33 | Construction in the CEMP boundary only occurs during the period commencing 30 minutes after sunrise and ending 30 | 2024/10031 item 8k | Construction contractor |

| Item | Specific control | Reference | Responsibility |
|---|--|--|---|
| | minutes before sunset, to avoid harm to the little penguins during their arrival, departure and rafting periods. | | |
| 34 | Inspect site during and after a rainfall event of greater than 50mm for evidence of surface water damage/scouring to the penguin colony area and burrows. | 2024/10031 item 8m 2024/10031 item 10 2024/10031 item 15 | SEO Construction contractor Suitably qualified seabird conservation ecologist |
| 35 | In the event that a penguin suffers an injury, the animal will be transported to an appropriately qualified veterinarian or wildlife carer for treatment and rehabilitation. Follow the fauna handling procedure in Appendix B of this Annexure. | 2024/10031 4 | SEO Construction contractor Suitably qualified seabird conservation ecologist |
| 36 | If a little penguin is found injured or dead, implement the stop work procedures as per the Fauna Rescue and Relocation Protocols (refer to Appendix B of this Annexure) and fill in the Little Penguin Injury/Death Incident Record Form (refer to Appendix H of this Annexure). | 2024/10031 5 | Construction Contractor SEO |
| 37 | Little penguins found dead are not to be disposed of, rather they are to be frozen until they are able to be collected by the suitably qualified seabird conservation ecologist. | 2024/10031 5 | Construction Contractor |
| Perth slider specific controls | | | |
| 38 | In the event that a Perth slider suffers an injury, the animal will be transported to an appropriately qualified veterinarian or wildlife carer for treatment and rehabilitation. Follow the fauna handling procedure in Appendix B of this Annexure. | 2024/10031 4 | SEO Construction contractor Suitably qualified seabird conservation ecologist |
| 39 | If a Perth slider is found injured or dead, implement the stop work procedures as per the Fauna Rescue and Relocation Protocols (refer to Appendix B of this Annexure) and fill in the Perth Slider Injury/Death Incident Record Form (refer to Appendix H of this Annexure). | 2024/10031 5 | Construction Contractor SEO |
| Tammar wallaby specific controls | | | |
| 40 | Clearing will be undertaken in a directional manner to allow native fauna to move into uncleared/larger areas of intact native vegetation and away from areas such as roads, car parks, etc. Notifications to base management and additional signage will be installed to warn existing base users and other contractor personnel of the potential increased movement of Tammar wallaby in the areas surrounding the Action area. | N/A | Construction Contractor |
| 41 | Injured fauna will not be harmed or killed unless a decision to euthanise by approved methods by a suitably qualified person is made (e.g. a veterinarian). Relevant contact numbers for the authorised persons are documented in the CEMP. | 2024/10031 1 c 2024/10031 4 | Construction Contractor |

| Item | Specific control | Reference | Responsibility |
|--|---|---|------------------------------------|
| 42 | Fauna will not be approached, herded, corralled, chased, or fed, with interaction only occurring from a suitably qualified field ecologist in the case of relocation. All construction personnel will be appropriately trained on fauna management. | 2024/10031 8 n 2024/10031 1 c | Construction Contractor |
| 43 | Fauna ladders or ramps will be installed within open trenches and excavations to allow fauna to exit. Tamar wallaby will be provided adequate escape routes from site. | 2024/10031 1 c | Construction Contractor |
| 44 | In the case of wildlife injury or mortality, incident response and reporting procedures, including arranging veterinary care from an experienced wildlife carer, will be conducted in accordance with the Fauna Relocation and Rescue Protocols (Appendix B of this Annexure). | 2024/10031 4 | Construction Contractor |
| 45 | Signposted vehicle speed restrictions will be observed, and to minimise potential for fauna disturbance, maximum vehicle speed in the Action area will be 20km/hr. | 2024/10031 1 c Eco Logical, 2023a | Construction Contractor |
| 46 | Any landscaping solutions will seek to minimise grassed areas within the Action area to reduce the attraction of Tamar wallaby. | | Construction Contractor |
| 47 | Potential impacts from vibrations will be mitigated through the inclusion of controls for the Tamar wallaby in the Noise and Vibration Management Annexure. Vehicle and personnel movements will be controlled through implementation of conditions in the approved CEMP. | Noise and Vibration Management Annexure | SEO, Construction Contractor |
| Fauna rescue and relocation specific controls | | | |
| 48 | Any identified Perth sliders will be collected by the suitably qualified ecologist and temporarily maintained in calico bags prior to relocation (sliders will be in bags for no longer than two hours from capture to release). Relocation will occur immediately adjacent to the Action area within similar habitat, at the relocation site selected during the pre-clearance assessment. The relocation site will be approved by the suitably qualified field ecologist. | 2024/10031 8 w (ii) DBCA Fauna taking (relocation) licence FR28000499 Condition 1 | Suitably qualified field ecologist |
| 49 | All other native animals will be relocated, where required and safe to do so, under the guidance of a suitably qualified field ecologist. The length of time spent handling animals will be kept to a minimum (no longer than two hours from capture to release unless advised otherwise by a suitably qualified ecologist) (DBCA, 2024). Animals will be safely removed from the area and temporarily held by a suitably qualified ecologist (held for no longer than two hours from capture to release) (DBCA, 2024). | DBCA Fauna taking (relocation) licence FR28000499 | Suitably qualified field ecologist |
| 50 | The following will be applied during the relocation process, as per relocation procedures: – Soft-release methods – Appropriate acclimation periods | Relocation Procedures | Suitably qualified field ecologist |
| 51 | All clearing in the Action area will be overseen by a suitably qualified field ecologist. | 2024/10031 8 w (iii) | Suitably qualified field ecologist |

| Item | Specific control | Reference | Responsibility |
|--------------------------------------|--|--|----------------------------|
| 52 | Fauna rescue and relocation protocols (included in this Annexure) will be followed for any injured wildlife. | 2024/10031 4 DBCA Fauna taking (relocation) licence FR28000499 Condition 2 | Construction Contractor |
| 53 | 'Avoidance areas' and 'no-go zones' must be clearly demarcated with signage and physical barricades. | 2024/10031 8 w (iii) | Construction Contractor |
| 54 | Monitoring and audits and any lessons learned through modified procedures will be captured in the ACR. | 2024/10031 26 d (vii) | |
| 55 | Independent audits of management will be undertaken, as specified in Section 12 of the CEMP. | | As defined in contract |
| Biosecurity specific controls | | | |
| 56 | All vehicles / plant / equipment entering Garden Island/ <i>Meeandip</i> shall be inspected and certified by a suitably qualified and/or experienced member/s of the Construction Contractor organisation to be clean and free of soil, mud, plant and organic debris that may carry pests and diseases prior to arrival. This inspection reports shall be provided to the PMCA and SEO prior to mobilisation of vehicles / plant / equipment to Garden Island/ <i>Meeandip</i> . | 2024/10031 8 y (i) and (ii) 2024/10031 8 z Arrive clean, leave clean guidelines (DCCEEW) | Construction contractor |
| 57 | Vehicles / plant / equipment shall proceed over rumble strips in designated bunded areas and / or shall be brushed down of all soil, mud, plant and organic debris prior to demobilisation from the CEMP boundary to avoid spread of existing infestations of pathogens and weed species, and mobilisation of mud/sediment. A suitably qualified member of the Construction Contractor organisation shall document this has occurred and provide documentation to the SEO and the PMCA prior to demobilisation. | 2024/10031 8 y (i) and (ii) 2024/10031 8 z Arrive clean, leave clean guidelines (DCCEEW) | Construction contractor |
| 58 | All PPE (particularly work boots) must be cleaned and free from soil, mud, plant and organic debris upon entry/exit of the CEMP boundary to avoid spread of existing infestations of pathogens and weed species. | 2024/10031 8 y (i) and (ii) 2024/10031 8 z Arrive clean, leave clean guidelines (DCCEEW) | All construction personnel |
| 59 | Cleared vegetation will be mulched. | 2024/10031 8 y (i) and (ii) | Construction Contractor |
| 60 | Mulch will be stockpiled within the CEMP Boundary for a maximum of two weeks. | 2024/10031 8 y (i) and (ii) | Construction Contractor |
| 61 | Mulch will either be reused within the CEMP Controlled Industrial Facility (CIF) Boundary or taken to a licensed waste facility within the Quarantine Area (Figure 1 of this Annexure). | 2024/10031 8 y (i) and (ii) | Construction Contractor |
| 62 | Soil material will be handled and disposed of (if required) in accordance with the waste classification designated in the Terrestrial Soil and Water Quality Management Annexure. | 2024/10031 8 y (i) and (ii) | Construction Contractor |
| 63 | Vegetation removed with a root network extending to and/or deeper than 3.5m below ground level (which is the approximate depth of groundwater table) will be handled and disposed of (if required) in accordance with the waste classification designated in the Terrestrial Soil and Water Quality Management Annexure. | 2024/10031 1 c | Construction Contractor |

| Item | Specific control | Reference | Responsibility |
|------|---|--|----------------------------|
| 64 | If disposal is required, soil will be disposed of at a licensed waste facility within the Quarantine Area (Figure 1). | 2024/10031 8 y (i) and (ii) | Construction Contractor |
| 65 | Designated general waste bins (not construction) will be provided. Bins will have lids to avoid attracting exotic terrestrial fauna species identified in Appendix C of this Annexure. | 2024/10031 8 y (i) and (ii) 2024/10031 8 z | All construction personnel |
| 66 | Any sighting of exotic terrestrial species will be documented and reported to the SEO within one week. | 2024/10031 8 y (i) and (ii) 2024/10031 8 z | All construction personnel |
| 67 | Notify HMAS Stirling Environment and Sustainability Manager (ESM) of any fox sightings upon receiving of sighting report. | 2024/10031 8 y (ii) | SEO |
| 68 | Engage a licenced pest management technician to undertake treatment of weeds within one week of weeds being reported or observed during regular monitoring. | 2024/10031 8 y (i) and (ii) | SEO |
| 69 | <p>Plant material that is required to be brought onto or disposed of off Garden Island/<i>Meeandip</i> is subject to the following requirements:</p> <ul style="list-style-type: none"> untreated or unseasoned wood will not be moved outside the Quarantine Area (Figure 1), unless chipped to pieces that are 2.5 cm or less in diameter plant materials, inclusive of living plants, that are greater than 2 cm in diameter will not be moved outside the Quarantine Area (Figure 1) wood or plant materials, including living plants, may be moved into Zone A (Figure 1). <p>Any machinery used to handle green waste will be certified clean by a suitably qualified member of the Construction Contractor organisation before it can be moved outside the Quarantine Area. Documentation shall be provided to the SEO and PMCA within one week of demobilisation from the CEMP area.</p> | 2024/10031 8 y (i) and (ii) 2024/10031 8 z Department of Primary Industries and Regional Development polyphagous shot-hole borer information | Construction Contractor |
| 70 | Herbicide treatment of weeds will be undertaken by a licenced pest management technician. | 2024/10031 8 y (i) and (ii) | SEO |
| 71 | Appropriate treatment approach for pathogen, weed or pest species will be defined by the pest management technician, and agreed by the SEO and the HMAS Stirling ESM prior to treatment. | 2024/10031 8 y (i) and (ii) | Pest Management Technician |
| 72 | Where manual removal and disposal of weeds is required, this will include removal of all plant material including tuber and rhizomes (below ground material) and above ground material. Disposal of plant material will be in a plastic bag and into general waste (not green waste or compost) or other similar process defined by the Pest Management Technician as agreed with the SEO and HMAS Stirling ESM. | 2024/10031 8 y (i) and (ii) | Pest Management Technician |




Figure 1

Polyphagous shot-hole borer Quarantine Area (DPIRD, 2024)

8. Monitoring requirements

Flora and fauna monitoring requirements are provided in Table 6, with further details regarding the Tammar wallaby and biosecurity monitoring requirements in the subsections below.

Regular Construction Contractor CEMP site inspections and compliance audits will be undertaken by the Construction Contractor and SEO respectively, in accordance with the CEMP and at the frequencies specified in Table 6 below. The frequency may be adjusted based on the compliance records and relative risk of each requirement.

The monitoring requirements in the following Annexures are also relevant to meeting the EPBC Act approval 2024/10031 for the protection of flora and fauna in the Action area:

- Heritage Management Annexure
- Noise and Vibration Management Annexure
- Terrestrial Soil and Water Quality Management Annexure
- Little Penguin Monitoring and Management Plan (RPS, 2025).

Table 6 Flora and fauna monitoring requirements

| Location | Monitoring Requirement | Frequency | Record | Responsibility |
|--------------------------------|---|--|----------------------|--|
| Pre-construction | | | | |
| General flora and fauna | | | | |
| Construction area | Fauna survey to determine the presence of terrestrial fauna, undertaken by a suitably qualified field ecologist. | Within 48 hours of undertaking clearing within the CIF area | Survey data and memo | SEO/suitably qualified field ecologist |
| Construction area | A secondary Perth slider salvage survey, including by raking or causing similar surface disturbance to detect and relocate any Perth sliders present, undertaken by a suitably qualified field ecologist. | Immediately prior to undertaking clearing in the CIF area | Survey data and memo | SEO/suitably qualified field ecologist |
| Construction area | A survey of the Perth slider and other reptiles and mammals undertaken by a suitably qualified field ecologist. | Within 2 weeks prior to the commencement of vegetation clearance | Survey data and memo | SEO/suitably qualified field ecologist |
| Construction area | Construction Contractor to record georeferenced spatial data indicating the actual extent of clearing undertaken. | Every 2 weeks during vegetation clearance | Survey data | Construction Contractor |
| Construction area | Survey the actual extent of clearing undertaken and provide a clearing log to the PMCA, with start and end clearing dates. | Monthly and within 2 weeks post completion of clearing | Survey data and memo | SEO |
| Construction area | Visual inspection by a suitably qualified ecologist to check for all fauna (specifically for Perth slider and Tammar wallaby). | Daily/prior to activities (for the duration of clearing in the CEMP Boundary area) | Compliance checklist | Suitably qualified field ecologist SEO |
| Construction area | A visual inspection to clear fauna prior to constructing the perimeter fence under the guidance of a suitably qualified ecologist. | Pre-construction | Compliance checklist | Construction Contractor/ suitably qualified field ecologist |

| Location | Monitoring Requirement | Frequency | Record | Responsibility |
|--|--|--|---|-----------------------------|
| Biosecurity | | | | |
| Construction area | Monitor for weeds establishing within the construction area. | Fortnightly between clearing completion and foundations / building commencement. | Compliance checklist | Construction Contractor/SEO |
| During construction | | | | |
| General flora and fauna | | | | |
| Construction area | Visual inspection to check no removal of vegetation has occurred outside the approved clearing area (as identified on site plans). | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Construction area | Visual inspection of fencing and signage in all avoidance areas and no-go zones (as marked on site maps) to check that they are intact and functional, with no signs of damage or encroachment. This includes: – Tammar wallaby fencing – fencing of little penguin nesting sites located within 50m of CEMP Boundary – all other avoidance areas and no-go zones (as marked on site maps). | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Construction area | Inspection to check that pests and weeds have appropriate controls (if required). | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Construction area (including areas immediately adjacent) | Visual inspections to check that no work activities impacting, or that have the potential to impact, fauna are occurring or have occurred. | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Construction area | Visual inspection of all open trenches, excavations and pipes to: – identify if any fauna are trapped (if so, follow the rescue and relocation procedure) – confirm there are escape routes for fauna (including Tammar wallaby) such as fauna ladders or ramps – confirm that they are covered at night | Twice daily: – Once within 3 hours after sunrise – The second between the hours of 3:00 pm and 6:00 pm of the same day | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| All main roads and construction tracks on Garden | Visual inspection to check for fauna species on major roads and tracks. | Daily/prior to activities | Fauna tracking register/ compliance checklist | All construction personnel |

| Location | Monitoring Requirement | Frequency | Record | Responsibility |
|---|--|--|--|---|
| Island/ <i>Meeandip</i> | | | | |
| Construction area | Record all fauna sightings, removals, deaths or injuries in a register. The register must identify: <ul style="list-style-type: none"> – date, time and location – type and number of fauna – status (e.g. dead/alive/ injured) – method of removal – location of removal – details of person (name, contact, registration/licence details etc) – action undertaken. | At the end of each shift | Fauna tracking register/ compliance checklist | Construction Contractor |
| | Check fauna tracking register is being maintained by the Construction Contractor | Weekly | Fauna tracking register/ compliance checklist | SEO |
| Incident location | Monitoring injured fauna until wildlife carer has been called and incident is resolved. | On instance of fauna injury | Incident report/fauna tracking register/ACR report | SEO/wildlife carer |
| Relocation area | Visual check for fauna in relocation area by a suitably qualified ecologist. | Within a fortnight of relocation (baseline) then 3-monthly | Compliance checklist/ incident report/ACR | Suitably qualified field ecologist/ SEO |
| Tammar wallaby | | | | |
| Areas outlined in the Garden Island Tammar wallaby Monitoring Plan (2023) (Appendix G of this Annexure) | Tammar wallaby monitoring (that is, trapping, spotlighting, thermal drone) to be undertaken annually to collect a comprehensive baseline of population data and develop optimal monitoring and management programs. Trapping (mark-recapture) may be focused on more discrete areas to provide increased trapping effort and better opportunities for robust population estimates. Continuing to update the Garden Island Tammar wallaby Monitoring Plan (Eco Logical, 2023b) (Appendix G of this Annexure) every 5 years to reassess methodologies. | Annually - update monitoring plan every 5 years | Garden Island Tammar wallaby Monitoring Plan (Eco Logical, 2023b) next update 2027 | Suitably qualified field ecologist |
| Biosecurity | | | | |
| Construction area | Visual inspection of all plant, equipment (including PPE) and vehicles mobilising to within CEMP Boundary to confirm they have been cleaned and are clear of soil, mud, plant and organic debris to prevent the introduction of weeds or pests. | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Construction area entry/exit | Visual inspection of all plant, equipment (including PPE) and vehicles entering and exiting the CEMP Boundary to confirm they are clear of soil, mud, plant and organic | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |

| Location | Monitoring Requirement | Frequency | Record | Responsibility |
|----------|--|-----------|--------|----------------|
| | debris to prevent spread of weeds or pests (and excess soil or mud on roadways). | | | |

9. Adaptive management measures

This Annexure is intended to be dynamic and may be updated to reflect changes in management practices and the natural environment with time. This will also allow flexibility to adopt new technologies/management measures. Amendments to management actions will be completed on an as-needed basis. The review and updates to this Annexure may include, but are not limited to:

- updates to management actions that are identified as not achieving the desired outcome and/or to achieve a greater environmental outcome
- additional management actions required as a result of adaptive management processes
- amendments to relevant legislation that may affect the implementation of management actions
- improvements to practices, achieving a greater environmental outcome.

If monitoring results, instances of non-conformances or audit results determine that the controls identified in this Annexure are not effective, the construction process generating the adverse outcome will be paused by the SEO and/or the PMCA. Alternative mitigation measures will be determined in accordance with the environmental management framework set out within the CEMP and associated Annexures. Once these mitigation measures have been identified and implemented, works may resume. Monitoring will continue to determine if the alternative mitigation measures are effective.

9.1 General flora and fauna adaptive management measures

Table 7 presents the general flora and fauna management triggers and adaptive management measures for this Annexure.

Table 7 Flora and fauna management triggers and adaptive management measures

| Trigger | Adaptive Management Measure |
|--|---|
| <i>Native terrestrial animal is found injured or deceased within the Action area</i> | <ul style="list-style-type: none"> – Follow incident response in the Fauna Rescue and Relocation Protocol (Appendix B of this Annexure) – Ecologist/wildlife carer will assess the cause and propose amended management measures – SEO and ecologist confirm updated management measures – If an effective way to eliminate the risk of additional deaths and injuries cannot be determined, then the specific construction process will pause until the risk is mitigated |
| <i>Clearance of vegetation outside of limits</i> | <ul style="list-style-type: none"> – Conduct investigation in accordance with the CEMP – Revise protocol to include outcomes of incident investigation – Implement appropriate corrective actions – Undertake an investigation to determine the cause of the non-compliance. Contingency actions will be implemented, including review of management measures, improving training and education for all construction personnel, improving and implementing increased protective measures and monitoring the success of these Actions – Any damage caused by the Construction Contractor to flora or vegetation outside approved clearing areas must be reinstated at the Construction Contractor's cost and in consultation with |

| Trigger | Adaptive Management Measure |
|---------|--|
| | DEPAC and the relevant authorities (DBCA, DWER and DCCEEW) |

9.2 Tammar wallaby adaptive management measures

Table 8 presents the Tammar wallaby-specific management triggers and adaptive management measures for this Annexure.

Table 8 Tammar wallaby management triggers and adaptive management measures

| Trigger | Adaptive Management Measure |
|---|--|
| Protocol not followed after injured fauna incident | <ul style="list-style-type: none"> – Conduct investigation in accordance with the CEMP – Document non-compliance in ACR – Revise protocol – Educate all construction personnel on the updated protocol |
| Non-compliance for sighting and monitoring data upload to the Atlas of Living Australia | <ul style="list-style-type: none"> – Conduct investigation in accordance with the CEMP – Investigate which controls are not effective – Document negative impacts in ACR |
| Monitoring identifies an overall negative impact on Tammar wallaby populations | <ul style="list-style-type: none"> – Revise protocol – Educate all construction personnel on the updated protocol |

9.3 Little penguin adaptive management measures

Refer to the detail related to Little Penguin Monitoring and Management Plan (Section 7.2.2.3, Annexure A6) for adaptive management measures relating to little penguins.

Table 9 Little penguin management triggers and adaptive management measures

| Trigger | Adaptive Management Measure |
|---|---|
| Protocol not followed after injured fauna incident or fauna death incident | <ul style="list-style-type: none"> – Conduct investigation in accordance with the CEMP – Undertake stop works and reporting requirements – SEO to document non-compliance in ACR – SEO and qualified seabird conservation ecologists to revise protocol (if required) – Educate all construction personnel on the updated protocol |
| Monitoring identifies nest damage, nest abandonment or that chicks are losing weight at levels above those observed during the baseline monitoring period | <ul style="list-style-type: none"> – Follow alert and action procedure in Figure 7-1 of the Little Penguin Monitoring and Management Plan (Annexure A5) |
| Little penguin population size change | <ul style="list-style-type: none"> – Qualified seabird conservation ecologists to undertake review of compliance records, environmental indicators and biologging data to understand any potential factors that could explain a decline in breeding adults for that year – Qualified seabird conservation ecologists to report to SEO, DEPAC and DCCEEW – Qualified seabird conservation ecologists to identify revised mitigation and management measures for the remaining project elements – Educate all construction personnel on the updated protocols |
| Noise threshold exceedances | <ul style="list-style-type: none"> – Follow the Noise and Vibration Management Plan (Annexure A4) and Little Penguin Monitoring and Management Plan (Annexure A5) |

| Trigger | Adaptive Management Measure |
|---|--|
| Non-compliance for sighting and monitoring data upload to the Atlas of Living Australia | <ul style="list-style-type: none"> – Conduct investigation in accordance with the CEMP – Investigate which controls are not effective – SEO to document negative impacts in ACR – SEO to revise protocol – Educate all construction personnel on the updated protocol |

9.4 Fauna rescue and relocation adaptive management measures

Table 10 presents the fauna relocation and rescue protocol triggers and adaptive management measures for this Annexure.

Table 10 Fauna relocation and rescue protocol triggers and adaptive management measures

| Trigger | Adaptive Management Measure |
|---|--|
| Protocol not followed post injured fauna incident or fauna death incident | <ul style="list-style-type: none"> – Undertake stop works (Perth slider) and reporting requirements – Investigate incident and identify changes to protocols – Qualified ecologist and SEO to review and revise protocol – SEO to document non-compliance in ACR – Educate all construction personnel on updated protocol |
| Relocation leading to death or injury of fauna individuals | <ul style="list-style-type: none"> – Document negative impact in ACR – Investigate incident |
| Any native animal is found injured within the Action area | <ul style="list-style-type: none"> – Review and revise protocol – Educate all construction personnel on updated protocol |

9.5 Biosecurity adaptive management measures

Table 11 presents the biosecurity triggers and adaptive management measures for this Annexure.

Table 11 Biosecurity triggers and adaptive management measures

| Trigger | Adaptive Management Measure |
|---|--|
| Introduction of new pathogens, weeds or pest species not currently identified within this Annexure | <ul style="list-style-type: none"> – Within 2 businesses days of detection, consult with a pest management technician to determine suitable control measures and undertake – Identify the species, likely origins, potential pathways for dispersal and the biosecurity risk level – Restrict movement of soil, vehicles or equipment from affected area, and flag and isolate outbreak zones – Assess likely origin, and revise hygiene procedures as needed – Review and update this Annexure |
| Spread of weeds and pest species (for example, arum lily, bridal creeper, cotton bush and black rat) known to exist and be managed on Garden Island/Meeandip. | <ul style="list-style-type: none"> – Within 2 businesses days of detection, consult with a pest management technician to determine suitable control measures and undertake – Identify the species, potential pathways for dispersal and the biosecurity risk level – Restrict movement of soil, vehicles or equipment from affected area, and flag and isolate outbreak zones – Revise hygiene procedures as needed – Review and update this Annexure |

10. Reporting and documentation requirements

All reporting requirements of the CEMP with reference to the EPBC Act approval 2024/10031 are detailed in Section 7 of the CEMP.

All compliance documents and records required by this Flora and Fauna Management Annexure must be maintained and stored in accordance with the document control requirements specified in Section 12.2 of the CEMP. Compliance records may be subject to audit and/or be used to verify compliance with the conditions of approval in accordance with Section 12 of the CEMP.

In consultation with DEPAC, all fauna sightings will be uploaded to the Atlas of Living Australia and other relevant state biodiversity databases, as decided by ecologists and in consultation with DEPAC.

As part of DBCA licence number FR28000499, a fauna return of all relocated fauna will be submitted to DBCA as part of their fauna returns process. This must be done in consultation with DEPAC.

Table 12 presents the minimum general flora and fauna reporting requirements and Table 14 presents minimum biosecurity reporting requirements for this Annexure.

Table 12 Minimum general flora and fauna reporting requirements

| Reporting Requirement | Frequency |
|---|--|
| Construction Contractor to provide the PMCA with georeferenced spatial data indicating the actual extent of clearing undertaken. | <ul style="list-style-type: none"> – Every 2 weeks during vegetation clearance – Within 2 weeks of the completion of the clearing within the Action area or prior to the end of the financial year (whichever is sooner) |
| Construction Contractor must provide the fauna register to the PMCA. | <ul style="list-style-type: none"> – On request – Within two weeks of construction completion |
| Construction Contractor must provide other reporting in line with the CEMP on request, including but not limited to daily/weekly checks and incident reporting. | <ul style="list-style-type: none"> – On request – Monthly reporting updates |

Table 13 Minimum little penguin and Perth slider reporting requirements

| Reporting Requirement | Frequency |
|--|--|
| Incident reporting | <ul style="list-style-type: none"> – See Section 9.4 of the Little Penguin Monitoring and Management Plan (Annexure A5) |
| Compliance reporting | <ul style="list-style-type: none"> – See Section 9.4 of the Little Penguin Monitoring and Management Plan (Annexure A5) |
| Little penguin monitoring and reporting schedule | <ul style="list-style-type: none"> – See Section 9.4 of the Little Penguin Monitoring and Management Plan (Annexure A5) |

Table 14 Minimum biosecurity reporting requirements

| Reporting Requirement | Frequency |
|--|---|
| Construction Contractor to provide the PMCA with record of pathogens, weed or exotic terrestrial species found within the CEMP boundary, along with remediation measures and outcomes. | Within 2 weeks of construction completion |
| Construction Contractor to provide PMCA with records outlining that plant, equipment and vehicles are clean and free of soil/plant debris prior to entering Garden Island/Meeandip. | Within 2 weeks of construction completion |

11. Continuous improvement and review

If monitoring determines the controls identified in this Annexure are not effective, the construction process generating the adverse outcome will be paused by the SEO. Alternative management controls will be determined in accordance with the environmental management framework set out within the CEMP and in accordance with the measures identified in Table 7, Table 8, Table 10 and Table 11 of this Annexure. Once these management controls have been determined, works may resume.

Environmental management plans such as this Flora and Fauna Management Annexure are not static documents. Environmental management Annexures will be updated during the course of the Action to reflect new information and alterations to management controls, in accordance with the triggers and revision processes described in section 12.3 of the CEMP.

Appendix A

**Fauna taking (relocation) licence
conditions**

DBCA Fauna taking (relocation) licence FR28000499 has been granted for this Project, the conditions of which are presented in Table 15.

Table 15 Conditions of DBCA Fauna taking (relocation) licence FR28000499

| Number | Condition |
|--------|---|
| 1 | <p>The licence holder must not:</p> <ul style="list-style-type: none"> a) release any fauna in any area where it does not naturally occur; b) transfer fauna to any other person or authority unless approved in writing by the CEO of DBCA; or c) dispose of the remains of fauna in any manner likely to confuse the natural or present day distribution of the species. |
| 2 | <p>Any inadvertently captured species of fauna which is listed as threatened, extinct or specially protected (Biodiversity Conservation Act 2016) is to be released as directed by the CEO of DBCA, or a wildlife officer.</p> <p>Where the fauna is injured or deceased, the licence holder shall contact the Department of Biodiversity, Conservation and Attractions Wildlife Licensing Section (wildlifelicensing@dbca.wa.gov.au) for advice on treatment or disposal.</p> <p>Details of such fauna must be included in the fauna taking return as required under this licence.</p> |
| 3 | <p>The written authorisation of the person in possession or occupation of the land accessed and upon which fauna is taken and/or disturbed, as required under regulation 101(2) and referred to in "Additional information" section below, must:</p> <ul style="list-style-type: none"> a) state location details (including lot or location number, street/road, suburb and local government authority); b) state land owner or occupier name, and contact phone number; c) specify the time period that the authorisation is valid for; d) be signed and dated; and e) be attached to this licence at all times. |
| 4 | <p>This licence must be carried at all times while conducting licensed activities and be produced on demand by a wildlife officer.</p> |
| 5 | <p>The licence holder must create, compile and maintain records and information as required in a Department of Biodiversity, Conservation and Attractions (DBCA) approved "Return of Fauna Relocated" of all fauna relocation activities as they occur.</p> |
| 6 | <p>A DBCA-approved "Return of Fauna Relocated" form must be completed in full (including nil taking details) and submitted to DBCA Wildlife Licensing Section (wildlifelicensing@dbca.wa.gov.au) prior to the expiry of this licence (refer to "Additional Information" section below).</p> |

Appendix B

Fauna Rescue and Relocation Protocols

Table 16 below describes the ground truthing process to identify presence of fauna. If fauna is located at any time, the rescue and relocation protocol described in Table 17 must occur. Figure 2 and Figure 3 outline the actions described in Table 16 and Table 17 and must be read in conjunction with those tables.

Table 16 *Ground truthing process*

| Task | Action |
|----------------------------|--|
| Pework 1 – Ground truthing | <p>Within 2 weeks of construction activities, an initial salvage survey will identify any native fauna that are present within the Action area.</p> <p>Specific searches will be conducted for Perth slider, as per Condition 4.</p> <p>Surveys will be conducted during dates advised by PMCA, to ensure that the survey is in accordance with the Department of Climate Change, Energy, the Environment and Water (DCCEEW) EPBC 2024/10031 conditions. DBCA Fauna taking (relocation) licence FR28000499 has been granted for this Project (Refer to Appendix A of this Annexure for licence conditions).</p> <p>The survey will take place over a 2-day period. Surveys for the Perth slider involve raking (using a three-prong cultivator rake) surface soil under debris, base of bushes or trees, leaf litter or soil spoils (DCCEEW 2011). The ideal survey time for the Perth slider using hand raking is during cooler periods, from July to September. When skinks are cool, they sit higher in soil and debritic habitats, exhibiting less activity, which aids capture.</p> <p>If Perth sliders are present within the survey area, objects which can be used as shelter (such as logs, rocks or corrugated iron) will be turned and checked (DCCEEW 2011).</p> |
| Pework 2 – Ground truthing | <p>Ground truthing will be conducted on the day of construction activities as described in Pework 1.</p> <p>As clearing is undertaken, a suitably qualified ecologist will follow equipment, visually inspecting if any fauna species are being unearthed, and complete other required activities.</p> |
| Clearing | <p>Clearing may begin. Once the site has been cleared of vegetation, if any construction activities are delayed for more than 2 days following site preparation works then preclearance ground truthing must be repeated.</p> |

Table 17 *Rescue and relocation protocol*

| Step | Action | | |
|---------------------------------|--|---|---|
| 1 | If native fauna is encountered in any works site, works will cease until approved by a suitably qualified ecologist. The individuals on site will be assessed to determine if they are injured. If an injured animal is encountered, proceed to Step 2. If the animal is not injured, proceed to Step 3. For penguins, refer to the Little Penguin Monitoring and Management Plan (RPS, 2025). | | |
| 2 – Assessment of animal injury | <p>A suitably qualified ecologist will assess the extent of injury to the native fauna. This may require advice from a veterinarian. This assessment and any subsequent actions will follow the technical guides:</p> <ul style="list-style-type: none">• Environmental Protection Authority (EPA). (2023). Technical Guide: Terrestrial Vertebrate Fauna Surveys for Environmental Impact Assessment. Perth.• Department of Biodiversity, Conservation and Attractions (DBCA). (2023g). Standard Operating Procedure (SOP) No. 14.2: First Aid for animals.• Injured fauna will be monitored until an appropriate approach to managing injured fauna is determined by a suitably qualified ecologist and if required, with advice from a veterinarian. <p>Where an animal is injured, but the extent of injury does not warrant euthanasia (determined by a suitably qualified ecologist and if required, with advice from a veterinarian), the animal will be gently restrained and kept in a quiet, dark location at less than 20°C for the duration of the day. If longer than the duration of the day is required, assistance from a wildlife carer will be sought.</p> <p>If the animal is not deemed/assessed releasable, the animal will immediately (within one hour) be transported (in an air-conditioned vehicle) to the closest wildlife carer or veterinary clinic.</p> <p>Where an animal is injured and requires euthanasia, the individual will be brought to a veterinarian for the procedure (determined by a suitably qualified ecologist). Under exceptional circumstances where no assistance is available or the injury is beyond the animal being mobilised due to suffering significantly or where there is no chance of recovery, then DBCA SOP Animal Euthanasia (euthanasia of animals under field conditions) will be considered.</p> <p>Adult Tammar wallaby are not permitted to leave Garden Island/<i>Meeandip</i>. Any injured animals must be treated on the island and subsequently released on the island (outside the main base). As described below, call-out veterinary care will be sought from Native Animal Rescue (NAR) where required. No mainland Tammar wallaby can be translocated onto Garden Island/<i>Meeandip</i>, even rehabilitated animals that originated from Garden Island/<i>Meeandip</i>.</p> <p>Orphaned joeys are only permitted to leave Garden Island/<i>Meeandip</i> if they meet the following criteria:</p> <ul style="list-style-type: none">– assessed by NAR as having a high likelihood of success of rehabilitation and subsequent ability to be released (for example, stage of development, extent of injuries etc.)– do not exceed a maximum of 10 individuals to be rehabilitated (per year) by NAR for the period documented in the ACR. | | |
| 3 – Relocation | Perth slider | Tammar wallaby | Other Species |
| | If found, Perth sliders will be collected and temporarily held (for no longer than 2 hours from capture to release) in calico bags before relocation to the relocation area. Relocation will occur within | Capturing Tammar wallaby is not anticipated as part of relocation. Relocation will involve the suitably qualified ecologist moving Tammar wallaby over several days, starting in the east and moving west | Relocation will occur outside the Action area within the same habitats for all species. The relocation area for all other species (besides the Tammar wallaby) is the same as the |

| Step | Action |
|------|--|
| | <p>the same habitats, outside the Action area. (refer to Glossary of the CEMP for definition and description of location). Raking will occur systematically over the site, so as to cover the entire area and remove as many skinks as possible.</p> <p>expecting individuals to move on their own accord, away from the construction area towards existing habitat outside the construction area. As this occurs, habitat will be progressively excluded from Tammar wallaby (via fencing).</p> <p>If any animals are retained on site in the final stages, then these will be herded/pushed in the desired direction of movement (southwest and south) towards the relocation area (refer to Glossary of the CEMP for definition and description of location). The construction area will then be fenced to exclude individuals from returning.</p> <p>Care will be taken to ensure animals are not herded onto or across Dampier Road and other roadways during peak traffic times.</p> <p>relocation area for the Perth slider (refer to Glossary of the CEMP for definition and description of location for Perth slider).</p> <p>Where possible, the handling of animals will be avoided, with preference for passive movement away from the Action areas.</p> <p>If short-term restraint of animals is required during the relocation program (for example, for transfer to a holding bag), DBCA SC24-11 Hand Restraint of Wildlife (2024) will be followed. This provides general advice on suitable hand restraint techniques.</p> <p>Animal handling will only be undertaken by people with experience in animal handling. In instances where fauna needs to be transferred between bags, an expert animal handler will facilitate this without the need for hand restraint.</p> <p>Hand restraint will only be employed where necessary and is unlikely to be required during this relocation program.</p> <p>Direct contact between handlers and animals increases the risk of transferring oils and chemicals (such as those in sun cream or insect repellent) to the animal.</p> <p>Captured animals will be transported to the appropriate release site directly adjacent to where they are found.</p> <p>The animals will be transported within containment bags, within crates. Crates will be securely packed so as to not vibrate or move excessively during transport. When placing animals (within crates and bags) within a vehicle, additional insulation will be layered on the floor to stop heat being transferred from the vehicle.</p> |

| Step | Action |
|-------------------|---|
| | <p>Release will take place at the pre-selected release site, away from the edge of the habitat. Animals will be held for no longer than 2 hours from capture to release. The crate door will be propped open to allow the animal to leave when ready.</p> <p>The following considerations will apply during relocation:</p> <ul style="list-style-type: none"> – individuals will be placed with their original family groups (colonies will be relocated together to a new site) – adhere to Standard Operating Procedure Hand Capture of Wildlife – individuals will be measured, weighed and photographed – where possible, some of the materials under which the animal had shelter will be relocated with it – relocate some of the scat material with the colony to the new colony site. |
| 4 – Monitoring | <p>Visual checks will be carried out daily inside and outside of the Action area to check no work activities impacting native flora and fauna have occurred or have potential to occur.</p> <p>The relocation area(s) will be monitored 2 weeks post-relocation (baseline), and then every 3 months. This will be conducted by an ecologist and captured in the ACR/incident report.</p> <p>Further monitoring details are provided in Table 6 of the Flora and Fauna Management Annexure.</p> |
| 5 – Documentation | <p>The SEO must, in consultation with DEPAC, ensure all fauna sightings recorded during the specified monitoring are uploaded to the Atlas of Living Australia or the DBCA database.</p> <p>For the Perth slider, a DBCA fauna return is required on completion of the Project (licence number FR28000499 – refer to Appendix A of this Annexure for licence conditions).</p> <p>The SEO must ensure all fauna sightings, removals, deaths or injuries are recorded in a register. The register must identify:</p> <ul style="list-style-type: none"> – date, time and location – type and number of fauna – status (for example, dead/alive/injured) – method of removal |

| Step | Action |
|---|---|
| | <ul style="list-style-type: none"> – location of removal – details of person (name, contact, registration/licence details etc) – action undertaken. |
| 6 – Reporting death or injury to native fauna | <p>Any fauna death or injury during construction will be recorded by the Construction Contractor and reported to the SEO within 4 hours via phone and email. The SEO has the responsibility to report environmental incidents (including near-misses) to the PMCA, the ESM, DEPAC and where directed, to the Command Team at HMAS Stirling.</p> <p>A suitably qualified ecologist will assess the extent of injury to the native fauna. This may require advice from a veterinarian.</p> <p>If any little penguin, Perth slider or marine mammal is found injured or killed within the Action area, the approval holder must immediately initiate a stop works procedure.</p> |
| Notes | <p>Native Animal Rescue (NAR) is the preferred provider for 'call out' veterinary care service to site. The Fauna Rehabilitation Foundation, which operates under the registered trading name of NAR, is a community-based non-profit, non-government incorporated body dedicated to the rehabilitation and release of sick, injured, orphaned and displaced native wildlife. Founded in 1984, NAR is headquartered on a 15-hectare site in the City of Swan at 170 Camboon Road, Malaga WA. This is a natural bush and wetland crown reserve for which management vestment was transferred from the City of Swan to NAR on 13 May 2009. On the site, NAR provides specialist facilities for the care and rehabilitation of over 200 species of native animals.</p> <p>The personnel involved in relocation and rescue must be listed and their roles, qualifications and experience must be outlined. If third parties contributed to the reporting or analysis of incident data, their details and roles must also be included.</p> |




Figure 2 Fauna Relocation and Rescue Decision Tree




Figure 3 Stop Work Procedure: Fauna Injury and Death

Appendix C

Biosecurity target species

The primary objective of biosecurity management for the SRF-West Project is to prevent the introduction and spread of pathogens, environmental weeds and terrestrial species to Garden Island/*Meeandip* or Cockburn Sound/*Derbal Nara* that could harm the environment.

The targeted species in this Annexure comprise weeds (specifically environmental weeds which modify natural environments adversely leading to decline in native communities), pests (exotic terrestrial species) or pathogens. Examples include but are not limited to:

- Arum lily (*Zantedeschia aethiopica*)
- Bridal creeper (*Asparagus asparagoides*)
- Narrow leaf cotton bush (*Gomphocarpus fruticosus*)
- Black rat (*Rattus rattus*)
- Cat (*Felis catus*)
- Fox (*Vulpes vulpes*)
- Phytophthora species (*Phytophthora sp.*)
- Polyphagous shot-hole borer (*Euwallacea fornicatus*).

Appendix D

Species List

Table 18 presents the species lists from the Environment and Heritage Assessment (EHA) and the Biodiversity Values Report relevant to the Project.

Table 18 Species List from EHA and Biodiversity Values Report

| Species List from EHA | Status |
|---|---------------------------------|
| Marine mammals | |
| Pygmy blue whale (<i>Balaenoptera musculus/m breviceauda</i>) | Endangered, Migratory, Cetacean |
| Southern right whale (<i>Eubalaena australis</i>) | Endangered, Migratory, Cetacean |
| Australian sea-lion (<i>Neophoca cinerea</i>) | Endangered |
| Humpback whale (<i>Megaptera novaeangliae</i>) | Migratory, Cetacean |
| Long-nosed fur seal (<i>Arctocephalus forsteri</i>) | Marine |
| Indo-Pacific bottlenose dolphin (<i>Tursiops</i>) | Cetacean |
| Birds | |
| Little penguin (<i>Eudyptula minor</i>) | Marine |
| Great knot (<i>Calidris tenuirostris</i>) | Vulnerable, Migratory, Marine |
| Grey plover (<i>Pluvialis squatarola</i>) | Vulnerable, Migratory, Marine |
| Ruddy turnstone (<i>Arenaria interpres</i>) | Vulnerable, Migratory, Marine |
| Terek sandpiper (<i>Xenus cinereus</i>) | Vulnerable, Migratory, Marine |
| Australian fairy tern (<i>Sternula nereis nereis</i>) | Vulnerable, Marine |
| Caspian tern (<i>Hydroprogne caspia</i>) | Migratory, Marine |
| Common sandpiper (<i>Actitis hypoleucos</i>) | Migratory, Marine |
| Crested tern (<i>Thalasseus bergii</i>) | Migratory, Marine |
| Osprey (<i>Pandion cristatus</i>) | Migratory, Marine |
| Red-necked Stint (<i>Calidris ruficollis</i>) | Migratory, Marine |
| Roseate tern (<i>Sterna dougallii</i>) | Migratory, Marine |
| Sanderling (<i>Calidris alba</i>) | Migratory, Marine |
| Red-capped plover (<i>Charadrius ruficapillus</i>) | Marine |
| Welcome swallow (<i>Hirundo neoxena</i>) | Marine |
| Silvereye (<i>Zosterops lateralis</i>) | Marine |
| Rainbow bee eater (<i>Merops ornatus</i>) | Marine |
| Reptiles | |
| Green turtle (<i>Chelonia mydas</i>) | Vulnerable, Migratory, Marine |
| Leatherback turtle (<i>Dermochelys coriacea</i>) | Endangered, Migratory, Marine |
| Loggerhead turtle (<i>Caretta caretta</i>) | Endangered, Migratory, Marine |
| Sharks | |
| Grey nurse shark (west coast population) | Vulnerable, Migratory |
| Great white shark (<i>Carcharodon carcharias</i>) | Vulnerable, Migratory |
| Fish | |
| Pugnose pipefish (<i>Pugnaso curtirostris</i>) | Marine |
| West Australian seahorse (<i>Hippocampus subelongatus</i>) | Marine |
| Invasive Marine Pests | |

| Species List from EHA | Status |
|---|--|
| Carpet sea squirt (<i>Didemnum vexillum</i>) | |
| White colonial sea squirt (<i>Didemnum perlucidum</i>) | |
| <i>Sabella spallanzanii</i> (European fan worms) | |
| Asian green mussel (<i>Perna viridis</i>) | |
| Invertebrates | |
| Swan Coastal Plain shield-backed trapdoor spider (<i>Idiosoma sigillatum</i>) | Priority 3 |
| Graceful sun-moth (<i>Synemon gratiosa</i>) | Priority 4 |
| Terrestrial Reptiles | |
| Black-striped snake (<i>Neelaps calonotos</i>) | Priority 3 |
| Perth slider (<i>Lerista lineata</i>) | Priority 3 |
| Terrestrial Mammals | |
| Tammar wallaby (<i>Notamacropus eugenii derbianus</i>) | Priority 4 |
| Weeds | |
| Bridal creeper (<i>Asparagus asparagoides</i>) | Weed of National Significance, Declared Weed (State) |
| Arum lily (<i>Zantedeschia aethiopica</i>) | Declared Weed (State) |
| Terrestrial Pests | |
| Polyphagous Shot Hole Borer (<i>Euwallacea fornicatus</i>) | |

Information found from the following sources:

- GHD. (2024a). Biodiversity Values Report. GHD Pty Ltd. An unpublished report for the Department of Defence
- GHD. (2024b). Environment and Heritage Assessment. GHD Pty Ltd. An unpublished report for the Department of Defence.

Appendix E

Tammar wallaby species background

The Tammar wallaby is a known breeding resident of Garden Island/*Meeandip*. Most females deliver a single young in late January to early February. The Tammar wallaby is known to utilise the remnant vegetation within the Careening Bay Action area for foraging and refuge, despite these vegetation types containing very little understorey and being close to operational areas of HMAS Stirling. The species is positively associated with *Melaleuca huegelli* and is not found within or directly adjacent to the Action area. Whilst the Tammar wallaby does utilise the habitat within the Action area for foraging and refuge, higher quality habitat that is preferential for the species occurs in other areas on Garden Island/*Meeandip*. A Garden Island Tammar wallaby Monitoring Plan is in place for the species (Eco Logical, 2023). Main threats to this species as identified by DBCA is fox predation and habitat loss. Predation risks are covered in the Fox and Feral Cat Management Plan.

The Tammar wallaby is herbivorous, and their diet consists mostly of grasses (DEC, 2012). On Garden Island/*Meeandip*, Tammar wallaby on the base were found to be gaining approximately 85% of their diet from *Cynodon dactylon* (Couch Grass) growing on the base's ovals and road verges. Those in the bushland areas of Garden Island/*Meeandip* were found to rely on *Acacia rostellifera* (Summer-scented Wattle), *Austrostipa flavescens*, *Eremophila glabra*, *Rhagodia baccata* (Berry Saltbush), *Solanum symonii*, and introduced weeds (McMillan et al. 2010, McMillan 2006). The species can survive without permanent freshwater and are known to drink seawater (TSSC, 2019).

The Tammar wallaby breeding cycle is documented only for the Kangaroo Island population (DEC, 2012). It shows a strictly seasonal pattern, with single young born from late January to March and suckled in the pouch for 8-9 months until leaving the pouch in September or October (October or November in WA). Females become mature about nine months after suckling, and males mature at two years. The rate of reproduction is high, with approximately 90% of females carrying a pouch young by the end of the breeding season. Males may live to at least 11 years and females to 14 years (Hinds, 2008).

Appendix F

Garden Island Tammar wallaby

Management Plan (Eco Logical, 2023a)



Garden Island Tammar Wallaby Management Plan

Ventia

DOCUMENT TRACKING

| | |
|------------------------|--|
| Project Name | Garden Island Tammar Wallaby Management Plan |
| Project Number | 18675 |
| Project Manager | Briana Wingfield |
| Prepared by | Briana Wingfield, Jeni Morris |
| Reviewed by | Frank Lemckert |
| Approved by | Frank Lemckert |
| Status | Final |
| Version Number | V2 |
| Last saved on | 23 June 2023 |

This report should be cited as 'Eco Logical Australia 2023. *Garden Island Tammar Wallaby Management Plan*. Prepared for Ventia.'

ACKNOWLEDGEMENTS

This document has been prepared by Eco Logical Australia Pty Ltd with support from Department of Defence and Ventia.

Disclaimer

This document may only be used for the purpose for which it was commissioned and in accordance with the contract between Eco Logical Australia Pty Ltd and Ventia. The scope of services was defined in consultation with Ventia, by time and budgetary constraints imposed by the client, and the availability of reports and other data on the subject area. Changes to available information, legislation and schedules are made on an ongoing basis and readers should obtain up to date information. Eco Logical Australia Pty Ltd accepts no liability or responsibility whatsoever for or in respect of any use of or reliance upon this report and its supporting material by any third party. Information provided is not intended to be a substitute for site specific assessment or legal advice in relation to any matter. Unauthorised use of this report in any form is prohibited.

Template 2.8.1

Contents

| | |
|--|-----------|
| 1. Introduction | 1 |
| 1.1. Background..... | 1 |
| 1.2. Scope and objectives | 1 |
| 1.3. Considerations and issues..... | 3 |
| 1.4. Garden Island policies and procedures..... | 3 |
| 1.5. Tammar Wallaby conservation status..... | 3 |
| 2. Tammar wallabies on Garden Island..... | 4 |
| 2.1. Relevant biology/ecology..... | 4 |
| 2.2. Population dynamics on Garden Island | 4 |
| 2.3. Road deaths on Garden Island..... | 5 |
| 3. Literature review | 8 |
| 4. Management strategies | 13 |
| 4.1. Recommended strategies for management | 18 |
| 4.2. Additional management strategies not considered for inclusion | 19 |
| 5. Reporting and review | 21 |
| 5.1. Reporting | 21 |
| 5.2. Review | 21 |
| 6. References | 22 |

List of Figures

| | |
|---|---|
| Figure 1: Garden Island features..... | 2 |
| Figure 2: Adult tammar wallaby road death records on Garden Island (2004-2015 and 2018-2022)..... | 5 |
| Figure 3: Joey tammar wallaby road death records on Garden Island (2004-2015 and 2018-2022) | 6 |
| Figure 4: Time of tammar wallaby road deaths on Garden Island (2018-2022) | 6 |
| Figure 5: Tammar wallaby road death heat map 2018-2022..... | 7 |

List of Tables

| | |
|--|----|
| Table 1: Literature review on tammar wallabies and other relevant mammals | 9 |
| Table 2: Management strategies relevant to the objectives | 14 |
| Table 3: Recommended management strategies, priorities, indicative costs, and responsibilities | 18 |
| Table 4: Non-viable management strategies in the 2023 management plan..... | 19 |

Abbreviations

| Abbreviation | Description |
|--------------|---|
| The Base | HMAS Stirling Naval Base |
| DBCA | Department of Biodiversity, Conservation and Attractions (WA) |
| Defence | Department of Defence |
| DPaW | Department of Parks and Wildlife (WA) |
| ELA | Eco Logical Australia |
| HMAS | Her Majesty's Australian Ship |
| MOU | Memorandum of Understanding |
| SOP | Standard Operating Procedure |

1. Introduction

1.1. Background

The Department of Defence (Defence) operates the HMAS Stirling Naval Base (the base) on Garden Island (Figure 1). Garden Island has an area of approximately 1,200 ha and is 10 km long by 1.5 km wide, lying approximately 5 km off the coast of Rockingham in Western Australia (WA), and linked by an artificial causeway and bridge. The naval base infrastructure is fenced, and primarily confined to the southern end of the island, leaving the majority of the remaining island relatively undisturbed.

The establishment of the base has led to a relatively constant supply of favourable food resources for the only native mammal to become established on Garden Island; the WA subspecies of tammar wallaby (*Notamacropus eugenii derbianus*). Approximately 85% of their diet comes from *Cynodon dactylon* (Couch Grass) growing on the base's ovals and road verges (McMillan et al. 2010, McMillan 2006).

The high number of tammar wallabies on the base, in and around heavily trafficked areas, has led to ongoing problems with the management of road-kills, injured adults and orphaned joeys. Whether this has led to any form of population decline is however, unknown. Defence has recognised road deaths of tammar wallabies on Garden Island as a considerable problem for a number of years. Road deaths of tammar wallabies on Garden Island have been recorded since 2000 (Chambers 2008), with maintained records available for the 2004-2015 and 2018-2022 time periods. On average approximately 366 adults are killed per year (see Section 2.3 for further information). There have been a significant number of studies examining the road-kills, including variables affecting (Chambers and Bencini 2010, Chambers and Bencini 2008, Walker 2002), mitigation through deterrents (Muirhead et al. 2006, Muirhead 2001) and population level impacts (Chambers 2009).

1.2. Scope and objectives




A Memorandum of Understanding (MOU) was established in 2014 between the Defence Support and Reform Group Central and West, Department of Parks and Wildlife (DPaW; now Department of Biodiversity, Conservation and Attractions [DBCA]), and Native Animal Rescue for a period of two years to ensure the ethical management of injured and orphaned tammar wallabies on Garden Island. One of the outcomes of the MOU was the requirement for a Tammar Wallaby Management Plan to be prepared for Garden Island. At the time of writing, an updated MOU has not been put in place and works were continuing under the 2014 MOU.


The purpose of this plan is to provide a series of recommendations to better manage the Garden Island tammar wallaby population and in particular to manage impacts resulting from vehicle collisions (i.e., death, injury and orphans). The objectives are:

1. To ensure the tammar wallaby population across the island is sustainable into the future and individuals are in a healthy condition (i.e., free of significant injury and disease);
2. To ensure all injured animals are handled quickly and ethically in accordance with State and Federal legislation;
3. Reduce the number of tammar wallaby road deaths, injuries and orphaned joeys by 20% over five years; and
4. To manage the tammar wallaby population across the island in a holistic way in conjunction with broad scale biodiversity and land management objectives.



Garden Island features

-  Study Area
-  HMAS Stirling Base
-  Roads



Datum/Projection:
GDA 1994 MGA Zone 50
22PER3396-ED Date: 20/03/2023



1.3. Considerations and issues

A number of key considerations and issues relating to Garden Island were considered during the preparation of this plan:

- Environmental:
 - Changes to tammar wallaby population dynamics (i.e., survival rates, reproduction rates) as a result of environmental variables and/or Defence operations.
- Animal welfare:
 - Impacts to tammar wallabies as a result of vehicle strikes (stress, death, injury, orphaned joeys, euthanasia).
 - Malnourishment/starvation due to reduction in availability of food resources, or due to presence of an unsustainable population during years of poor vegetation growth.
- Social and economic:
 - Staff wellbeing (primarily staff involved directly in vehicle strikes, care of injured/orphaned animals and euthanasia of critically wounded animals).
 - Adherence to relevant legislation, as well as compliance with WA environmental policies, initiatives and legislation.
 - Impacts to Defence's reputation and public image as a result of 'doing nothing'.
 - Disruptions to Defence operations as a result of tammar wallaby management.

1.4. Garden Island policies and procedures

Several Defence procedures have been developed specifically for Garden Island that relate to the management of tammar wallabies, including but not limited to the following:

- Standard Operating Procedure (SOP) No. 1: Management Of Dead, Sick, Injured And Orphaned Tammar Wallabies at Garden Island; updated May 2022. This includes Appendix A Tammar wallaby Response Flow Chart – Part 1 and Tammar wallaby Response Flow Chart – Part 2.
- Joey Management Guidelines; updated May 2022.
- Fauna Triage Room Management Guidelines; updated May 2022.
- Checklist for signs of Wallaby Death; updated May 2022.
- Checklist for Tammar Wallaby Euthanasia Decision Marking; updated May 2022.

These policies should be updated, where recommended in Section 4 below, and used in conjunction with the Garden Island Tammar Wallaby Management Plan.

1.5. Tammar Wallaby conservation status

The WA subspecies of the tammar wallaby is listed as Priority 5 by DBCA and Western Australian Museum. Priority 5 species are defined as 'Conservation Dependent species'; species that are not threatened but are subject to a specific conservation program, the cessation of which would result in the species becoming threatened within five years (WAM 2022).

2. Tammar wallabies on Garden Island

2.1. Relevant biology/ecology

The tammar wallaby is a small marsupial, with the WA subspecies 2.9-6.1 kg in males and 2.3-4.3 kg in females (DEC 2012). This species typically inhabits coastal scrub, heath, dry sclerophyll forest and thickets in mallee and woodland. This species is primarily nocturnal; during the day individuals rest in thick cover, venture into the open to forage after dark, and return to cover before dawn. They have defined home ranges, but are non-exclusive and overlap the home ranges of other tammar wallabies. Individuals have been observed feeding in the same area and no social grouping has been observed except between females and their young.

The tammar wallaby is herbivorous, and their diet consists mostly of grasses (DEC 2012). On Garden Island, tammar wallabies on the base were found to be gaining approximately 85% of their diet from **Cynodon dactylon* (Couch Grass) growing on the base's ovals and road verges, while those in the bushland areas of Garden Island were found to rely on *Acacia rostellifera* (Summer-scented Wattle), *Austrostipa flavescens*, *Eremophila glabra*, *Rhagodia baccata* (Berry Saltbush), *Solanum symonii*, and the introduced weeds; **Asparagus asparagoides* (Bridal Creeper), **Asphodelus fistulosus* (Onion Weed) and **Trachyandra divaricata* (Strap Lily/Dune Onion Weed) (McMillan et al. 2010, McMillan 2006). The species can survive without permanent freshwater, and are known to drink seawater (TSSC 2019).

The tammar wallaby breeding cycle is documented only for the Kangaroo Island population (DEC 2012). It shows a strictly seasonal pattern, with single young born from late January to March and suckled in the pouch for 8-9 months until leaving the pouch in September or October (October or November in WA). Females become mature about nine months after suckling, and males mature at two years. The rate of reproduction is high with approximately 90% of females carrying a pouch young by the end of the breeding season. Males may live to at least 11 years and females to 14 years (Hinds 2008).

2.2. Population dynamics on Garden Island

Chambers and Bencini (2008) undertook a detailed study of the tammar wallaby on Garden Island. That study split the island into three different geographic areas that were affected differently by habitat modification and road-kills; naval base (highly disturbed), southern bushland (remnant bushland to the west of the naval base) and northern bushland (undisturbed remnant bushland in the northern portion of Garden Island). Studies to understand population dynamics were conducted targeting the three different areas. Based on the June 2013 monitoring, the base population was estimated to be approximately 613 (± 109) individuals (DPaW 2014a).

Chambers (2009) found that the mean size of the home ranges of the tammar wallabies was approximately 3.9 ha in summer and 3.2 ha in winter. There was no significant difference between the size of home ranges between males and females or between the base and the bushland areas of Garden Island. Tammar wallabies that live near the base in the southern bushland areas were moving onto the base each night to feed.

Chambers (2009) also found that the timing of births in the tammar wallaby population on the base was significantly different to the bushland areas of Garden Island. The tammar wallabies on the base had a median birth date that was approximately 20 days later than those in the bushland and there was also more variation in the birth dates. This may have been the result of artificial light sources on the base influencing the reactivation of embryos from diapause. Reactivation usually occurs as a response to

reducing day length after the summer solstice and lighting on the base may have been interfering with the tammar wallabies ability to detect this change.

Tammar wallabies on the base have a high natural survival rate and consistently high weaning rates regardless of drought or extremely wet conditions (Chambers 2008). In contrast, the rates of survival and weaning success of the tammar wallabies in the bushland areas of Garden Island was reduced significantly in years with very high or very low rainfall. The size of the tammar populations in the bushland was found to decrease by as much as 25% in years with very high rainfall and low winter temperatures. The specific reasons for this pattern remain unclear but it is possible that significantly higher rainfall paired with low temperatures may decrease food availability (grasses unable to survive in cold temperatures), with the result that wallabies may deplete energy stores to keep warm and become unable to maintain young. In years where rainfall is close to the long-term mean the populations in the bushland areas were predicted to increase in size by approximately 10% (Chambers 2008).

2.3. Road deaths on Garden Island

Road deaths of tammar wallabies on Garden Island have been recorded since 2000 (Chambers 2008), with maintained records available for the 2004-2015 and 2018-2022 time periods (Figure 2, Figure 3).

Average adult deaths per year (from 2004-2015, 2018-2022) is 366.06, with the highest monthly average in May (50.47) and lowest average in December (9.31). Average joey deaths per year (from 2004-2015, 2018-2022) is 31.82, with the highest monthly average in June (6.44) and lowest average in December (0).




Figure 2: Adult tammar wallaby road death records on Garden Island (2004-2015 and 2018-2022)




Figure 3: Joey tammar wallaby road death records on Garden Island (2004-2015 and 2018-2022)

Majority of the records were from along Dampier Road (south of the base) and the northern section of the island (pers. comms. Garden Island land management team, 2022; Figure 5). Discovery of road deaths by ground screw mainly occur between the hours of 0500-0700 (Figure 4), at the commencement of personnel shifts, with precise time of death in most cases unknown.









Figure 4: Time of tammar wallaby road deaths on Garden Island (2018-2022)



Tammar wallaby road death heat map 2018-2022

 HMAS Stirling Base
 Roads

Road death levels

 High
 Low



0 100 200 400
Meters

Datum/Projection:
GDA 1994 MGA Zone 50
22PER3396-ED Date: 21/03/2023


 A TETRA TECH COMPANY

3. Literature review

Multiple studies have been undertaken on tammar wallabies on Garden Island, or mammal species in restricted environments (i.e., islands). Table 1 below summarises findings which can be used to understand the ecology of the species on the island and determine management strategies.

Table 1: Literature review on tammar wallabies and other relevant mammals

| Reference | Conclusions | Management implications |
|--|---|--|
| Blacker 2014 <i>Wallabies and roads: interactions and management in an urbanising landscape</i> | <ul style="list-style-type: none"> Percent of commercial vehicle traffic (positively correlated) and distance to water (negatively correlated) were important spatial variables for determining the patterns of red-necked wallaby road-kill. | <ul style="list-style-type: none"> Wildlife warning signs are a common mitigation measure used to reduce the incidence of wildlife-vehicle collisions, yet there is little evidence of their effectiveness. Animal-activated and vehicle-speed activated signs were highly likely to produce a response from drivers. |
| Bond and Jones 2014 <i>Roads and macropods: interactions and implications</i> | <ul style="list-style-type: none"> Some macropod populations are critically affected by the presence of roads (e.g. brush-tailed rock-wallaby, <i>Petrogale penicillata</i>) due to either proportionately high road mortalities and/or population fragmentation, and may face continued decline unless effective road-mitigation measures are implemented. Road kill factors include: <ul style="list-style-type: none"> Traffic volume: medium traffic volumes are low enough for animals to cope with the disturbance, yet high enough for many animals to become injured or killed during crossing attempts. Very high traffic volumes, however, often result in little wildlife mortality as continuous traffic leads wildlife to avoid the high disturbance associated with these roads. Local road attributes: Vegetation along the roadside verge can also play a role in attracting macropods to the roadside to forage. Landscape attributes: Land use and the type of habitat on either side of the road can also determine where different species are likely to come into contact with the road environment. Temporal variations: Peaks in road deaths have been related to lunar phase, with significantly higher numbers of deaths around full moon. Preceding rainfall levels also appear to influence macropod road-kill rates. Behavioural responses to vehicles: A relatively strong relationship was found between the generalised level of flightiness of a species and the proportion of road mortalities of that species. Demographic biases: Numerous studies on macropod road-kills have reported some level of bias towards males being killed on roads. | <ul style="list-style-type: none"> Investigations of various types of road mitigation focussed on wildlife-exclusion fencing and road crossing structures as the most effective option, although the high cost of these measures appears to limit their implementation. Examples: wildlife warning signs, crossing structures and fauna fencing, warning reflectors, acoustic repellents and scent repellents. |

| Reference | Conclusions | Management implications |
|--|--|---|
| <p>Chambers 2009</p> <p><i>Human disturbance affects the ecology and population dynamics of the tammar wallaby, Macropus eugenii, on Garden Island, Western Australia</i></p> | <ul style="list-style-type: none"> Tammar wallabies on the base were in better body condition than those living in the bushland areas of the island. Birth rates were similar in all areas and approached 90%. Habitat modification on the base may have allowed females to cope better with adverse environmental conditions and be more successful at raising young. There were no significant differences in the size of tammar wallabies home ranges between areas with modified or unmodified habitats or between the sexes. | <ul style="list-style-type: none"> Disturbance caused by the establishment of the base has altered the population dynamics through increasing the amount of food available and through high numbers of road kills. |
| <p>Chambers and Bencini 2010</p> <p><i>Road mortality reduces survival and population growth rates of tammar wallabies on Garden Island, Western Australia</i></p> | <ul style="list-style-type: none"> Road mortality counteracted the increase in the size of the tammar wallaby population caused by the habitat modification on the base. The impact of road mortality in the adjacent bushland areas may result in its long-term decline, as the population may not be able to recover from the reduction in survival rates. | <ul style="list-style-type: none"> Road mortality has the potential to threaten susceptible populations. |
| <p>Chambers et al. 2010</p> <p><i>Speed limit, verge width and day length: major factors in road-kills of tammar wallabies on Garden Island, Western Australia</i></p> | <ul style="list-style-type: none"> Up to 400 tammar wallabies are killed on the roads of Garden Island every year, which corresponds to approximately 14-18% of the estimated population. Day length was negatively correlated with road kills, increased verge width was correlated with increased road kills and speed limits of 50 km/h resulted in significantly fewer road kills than 60 km/h or 80 km/h. Tammar wallaby road fatalities over five years (2000–04) on Garden Island, Western Australia, were noticeably greater between March and August. Limiting the number vehicles on the road when Tammar Wallabies are most active (between dusk and dawn) would also assist in reducing the number of vehicle strikes. | <ul style="list-style-type: none"> Speed, verge width and day length were correlated with the number of road kills and mitigation methods should focus on these three factors. |
| <p>Eldridge et al. 2004</p> <p><i>Genetic diversity in remnant mainland and “pristine” island populations of three endemic Australian macropodids (Marsupialia): Macropus eugenii,</i></p> | <ul style="list-style-type: none"> Although island populations have been insulated from the relatively recent threatening processes operating on the mainland, they have nevertheless been significantly impacted by increased inbreeding and the substantial erosion of genetic diversity. Despite the difficulties of ensuring the survival of remnant mainland populations, they appear to retain substantially more genetic diversity | <ul style="list-style-type: none"> N/A |

| Reference | Conclusions | Management implications |
|---|--|--|
| <i>Lagorchestes hirsutus</i> and <i>Petrogale lateralis</i> | than their island counterparts and therefore are more likely to contribute to the long-term persistence of their species. | |
| McMillan et al. 2010 <i>Determining the diet of tammar wallabies on Garden Island, Western Australia, using stable isotope analysis</i> | <ul style="list-style-type: none"> Tammar wallabies living on the base rely mainly on introduced grasses as a source of food. Tammar wallabies from the northern subpopulation may experience food shortages to a greater extent than those living on the base and southern bushland. | <ul style="list-style-type: none"> Fencing off ovals or removing the grass from verges would deprive tammar wallabies of this resource and probably result in a decline in the population. |
| Miller et al. 2011 <i>Genetic consequences of isolation: Island Tammar Wallaby (Macropus eugenii) populations and the conservation of threatened species</i> | <ul style="list-style-type: none"> This study found all three populations had low genetic diversity, high levels of effective inbreeding and increased frequency of morphological abnormalities. | <ul style="list-style-type: none"> These results highlight the importance of incorporating genetic management strategies when utilising islands as refuges for declining mainland populations. |
| Muirhead et al. 2006 <i>Roo-Guard® sound emitters are not effective at deterring tammar wallabies (Macropus eugenii) from a source of food</i> | <ul style="list-style-type: none"> Auditory deterrents have been used to keep kangaroos off crops and airstrips. The Roo-Guard® sound emitter was not effective in deterring tammars from food even when alternative source of food was available. | <ul style="list-style-type: none"> Expect that resident tammars might easily habituate to the sound or ignore them. |
| Robert and Schwanz 2013 <i>Monitoring the Health Status of Free-Ranging Tammar Wallabies Using Hematology, Serum Biochemistry, and Parasite Loads</i> | <ul style="list-style-type: none"> Wallabies from the naval base have an almost unlimited supply of food and water from irrigated sports fields and lawns, whereas wallabies from north and south bush populations are reliant on the fluctuating abundance of rainfall and natural vegetation growth. This study also showed that naval base wallabies just prior to summer were in significantly better body condition than those wallabies from the 2 bush sub-populations. | <ul style="list-style-type: none"> Health monitoring is an integral part of the management of both captive and free-living populations and the data presented here will serve as an effective management tool in assessing the health status of free-living tammar wallabies. |
| Robert et al. 2015 <i>Artificial light at night desynchronizes strictly seasonal reproduction in a wild mammal</i> | <ul style="list-style-type: none"> Light pollution in urban environments masks seasonal changes in ambient light cues, suppressing melatonin levels and delaying births in the tammar wallaby. | <ul style="list-style-type: none"> The irrigation of these lawns was recently disconnected, and the only irrigated grassed area (the oval) has been fenced to exclude wallabies. Late-producing base wallabies may suffer a trophic mismatch and food shortages during late lactation, with reduced offspring survival resulting in larger-scale impacts at the population level. |

| Reference | Conclusions | Management implications |
|---|--|---|
| Schwanz and Robert 2012 <i>Reproductive ecology of wild tammar wallabies in natural and developed habitats on Garden Island, Western Australia</i> | <ul style="list-style-type: none"> Females in a native bushland were in poorer condition yet were more likely to have pouch young, and had larger pouch young, in March than did females living in a water-supplemented habitat on a naval base. Annual variation in precipitation had a dramatic effect on population weaning success in the native bushland, but not on the naval base. | <ul style="list-style-type: none"> N/A |
| Walker 2002 <i>Factors affecting the road deaths of Tammar Wallabies (Macropus eugenii) on Garden Island</i> | <ul style="list-style-type: none"> Tammars were more often accessing the road verge through holes in fences than from unfenced scrub. The favoured vegetation of the tammar, <i>Acacia rostellifera</i> – <i>Melaleuca huegelii</i>, on the road verge may have an impact on the number of road deaths that occur. Mating season of the tammars correlated with decreased road deaths. Over 80% of road deaths occurred on the main road of the island and the roads surrounding the main buildings of the Navy. | <ul style="list-style-type: none"> Focus on reducing the number of tammars that cross the road and increasing driver awareness of the tammars and their behaviour on the road. A culvert under the road, which is a form of underpass, could assist the tammars in reaching and returning from their desired destination. Monitoring of the road deaths is advised in the future to establish the effectiveness of the strategies. |

4. Management strategies

Management of Tammar Wallabies on Garden Island requires a multi-faceted approach given the different and complex issues relating to the base and bushland areas. For this reason, management strategies have been separated according to the relevant objectives as stated in Section 1.2.

Table 2 provides an evolution of the potential management strategies for the tammar wallaby populations on Garden Island. Each objective is supported by one or more management strategies.

Table 2: Management strategies relevant to the objectives

| Management strategy | Rationale | Current management | Future management | Measurement | Frequency/timing | Action trigger |
|--|---|---|--|---|--|---|
| Objective 1: To ensure the tammar wallaby population across the island is sustainable into the future and individuals are in a healthy condition | | | | | | |
| 1a) Ongoing monitoring of numbers, animal condition and reproduction | Historic monitoring has been too dispersed in time to provide robust data on the population. Annual monitoring over the next five years should be used to provide a solid baseline of data on population distribution, population size, natural population cycles, animal health, rates of survival and reproduction, and to monitor the impacts of management strategies. This includes understanding reproduction, as tammar wallabies are breeding outside of the expected time (i.e., ELA [2023c] observed a high number of females with pouch young or young-at-foot within the base in December). | <p>Trapping has been undertaken irregularly since 2005 (Chambers 2009b, Schwanz et al. 2011, DPaW 2014a). The latest trapping was undertaken in December 2022 (as per ELA [2023a] methodology).</p> <p>Spotlight counts have been conducted from 1999 to 2007, using the transect route defined in Brooker et al. (1992). The latest spotlighting was undertaken in December 2022 (as per ELA [2023a] methodology).</p> <p>Thermal drones were utilised for the first time in 2022.</p> | <p>Tammar wallaby monitoring (i.e., trapping, spotlighting, thermal drone) to be undertaken annually to collect a comprehensive baseline of population data and develop optimal monitoring and management programs. Trapping (mark-recapture) may be focused into more discrete areas to provide increased trapping effort and better opportunities for robust population estimates. Continuing to update the Tammar Wallaby Monitoring Plan every five years to reassess methodologies (next update due 2027).</p> <p>A number of different approaches to monitoring frequency can be employed. One approach would be to invest in 2-3 years of mark-recapture annual surveys to gain quality, robust baseline data for population estimates and monitoring of average health, in one or multiple areas on the island, to set up for long-term monitoring and comparison of data to other methodologies where the accuracy of population counts have yet to be established and animal health cannot be assessed (e.g., thermal drones). Mark-recapture can easily be coupled with spotlighting, with cost efficiencies, to provide detailed data on population size and health in selected areas whilst also being able to a broader population estimate across the entire island. Annual monitoring provides the best opportunity to identify natural patterns in population size and health that in turn allow for more rapid detection of changes in the tammar wallaby population and an understanding of why this is likely happening.</p> <p>Alternatively, if resources are limited, it would be recommended to maintain annual thermal drone and spotlighting as a minimum, with spotlighting providing an opportunity to assess how consistently thermal drone counts are collecting data. This work could be interspersed with or complemented by mark-recapture methodology every 2-3 years to monitor health and condition of animals, and to gain more robust population data over a medium-term time frame. This approach may provide more variable data and result in taking longer to identify broader changes in the local population.</p> | <p>Monitoring undertaken (as per ELA [2023a]) and report prepared. Consider including traps in the bushland east of base (population may be restricted) and consider taking hair samples (for potential future genetic work).</p> <p>Updated Tammar Wallaby Monitoring Plan</p> | <p>Annually until 2027</p> <p>Every five years</p> | The population shows signs of declining health/condition (i.e., injury, disease) and overall population size. |
| Objective 2: To ensure all injured animals are handled quickly and ethically in accordance with State and Federal legislation | | | | | | |
| 2a) Updated MOU | Defence has an obligation to manage road related incidents and to treat sick, injured or orphaned wildlife. Whilst it is acknowledged that a certain number of road deaths on Garden Island are inevitable and, in many cases, unavoidable, allowing injured animals to suffer | The Defence SOP No. 1 Management of Dead, Sick, Injured and Orphaned tammar wallabies is working well, and individuals are being handled quickly and with minimal stress. | <p>An update to the MOU is required.</p> <p>Animal handling training to be undertaken by Defence land management team.</p> | <p>Update of the MOU</p> <p>Certificate of animal handling.</p> | <p>Over the next two years</p> | No significant decrease in average number of deaths/injuries/orphans recorded. |

| Management strategy | Rationale | Current management | Future management | Measurement | Frequency/timing | Action trigger |
|---------------------|--|--|-------------------|-------------|---|----------------|
| | unnecessarily as a direct result of Defence’s presence on the island is unacceptable as per the MOU (established in 2014). | <p>A local vet and Perth Zoo are used to provide professional advice and services where required.</p> <p>All staff involved in wallaby handling participate in regular toolbox sessions. There is also a wider pool of people able to triage injured animals, so shorter wait times for animals to be assessed.</p> <p>All injured wallabies and the preceding chain of events are recorded on injury record forms. These are audited by the Environment and Sustainability Manager.</p> <p>Any unusual or concerning events are recorded as environmental incidents, following Defence’s Environmental Management System procedures.</p> <p>All deaths and injuries are recorded on a summary spreadsheet. There are records from 2004-2015 and 2018-2022. Road toll rates remain unchanged at this stage and average 400 per year.</p> | | | One off occurrence including for new starters | |

Objective 3: Reduce the number of tammar wallaby road deaths, injuries and orphaned joeys by 20% over five years

| | | | | | | |
|---|--|---|--|--|--------------------------|--|
| 3a) Modify driver behaviour | Current speed limits on Garden Island are impacting upon the number of road deaths (Chambers et al. 2010). It is likely that mortality as a result of vehicle strikes is limiting the increase in individuals at the base (Chambers and Bencini 2010), however this is not an adequate solution to control the population and creates serious animal welfare, social and economic issues for Defence. Defence has a moral and legal obligation to prevent death and injury to tammar wallabies as a result of vehicle strikes or other Defence operations, and to ensure the populations are being managed sustainably. | <p>Speed limit on most roads around base is 40 km/hr, but Dampier road (main road north) remains at 60 km/hr.</p> <p>All staff and contractors receive an induction about environmental matters, including the tammar wallaby population.</p> <p>While the number of road collisions and deaths has not decreased, the quality and level of reporting by all parties has increased significantly.</p> | <p>Permanent wallaby/wildlife warning signs need to be installed.</p> <p>Speed limits along a section of Dampier road should be considered for reduction to 40 km/hr at dawn and dusk.</p> <p>This aligns with the time majority of the deaths are discovered by grounds crew (0500-0700), at the commencement of personnel shifts (Figure 4). The specific section of Dampier road should be guided by the locations where majority of the road deaths are occurring (Figure 5). Research from Blacker (2004) and Bond and Jones (2014) should be considered.</p> | <p>Permanent wallaby/wildlife warning signs (preferably with lighting) installed, particularly along Dampier Road in areas with high death frequency.</p> <p>Speed limit reduced using an interactive sign (such as the flashing signs used around school crossings). This could be paired with interactive speed signs. These speed limits need to then be enforced by Defence.</p> | One off occurrence | Annual trends in roads deaths/injuries/orphans do not decrease by 20% over five years. |
| 3b) Reduce artificial food availability | The establishment of the base on Garden Island has led to a relatively constant supply of food for tammar wallabies from the lawns, ovals and road verges (McMillian et al. 2010). Irrigation of the majority of the grassed areas at base ceased in 2012, leaving only the oval, Quarterdeck and Z-Force Memorial (all fenced) irrigated. However, grass and other palatable weeds still persist in many areas. Grass (i.e., Kikuyu, Couch and Buffalo Grass) should be gradually reduced and removed from around the base, which will encourage tammar wallabies forage in areas of remnant vegetation. Remnant vegetation not only provides tammar wallabies with suitable food resources (both native and introduced species), but also provides cover | <p>A project to replace wallaby fencing around the oval was completed in 2019. This includes new self-closing gates and secure fence skirt around the whole fence. The Z-Force Memorial was fenced in 2020 and Quarterdeck fenced in 2021.</p> <p>Under the base redevelopment a number of roads have been repaired and new footpaths built. During these works grass verges have been reduced and replaced with paths and/or compacted limestone.</p> <p>Some vegetation clearing has been conducted over the last few years to enable bushfire compliance under power lines and near buildings, this has also</p> | More reduction in grass areas, especially along road verges along Dampier Road. Areas may be prioritised based on location (e.g., most frequented areas by traffic, most deaths occurring) | Removal of all grass from road verges and replacement with alternative substrates (e.g., gravel). | Over the next five years | Annual trends in road deaths/injuries/ orphans do not decrease by 20% over five years. |

| Management strategy | Rationale | Current management | Future management | Measurement | Frequency/timing | Action trigger |
|--|--|--|--|---|--------------------------|--|
| | for them and keeps them away from road verges where risk of vehicle strike is greatest. | had the added effect of increasing visibility along roads and reducing habitat along roadsides. | | | | |
| 3c) Ongoing maintenance and improvements to fencing | Several studies have found that tammar wallabies have been moving between the base and adjoining bushland, most likely to feed on food resources within the base and reside in the bushland (Chamber 2009 and Chambers and Bencini 2010). This poses a serious threat to the individuals in the southern bushland and base due to the high risk of vehicle strikes when individuals move between the two areas. | Installation of wallaby-proof fencing along majority of the base boundary in 2011 and a significant portion of perimeter fencing replaced in 2021 including a wallaby-proof apron. A SOP for wallaby fencing has been prepared and distributed. | Complete a fence/gate check every month and continue to repair fencing/gates as needed. Update the wallaby fencing SOP regularly and distribute to relevant personnel. | Recording system for fencing/gate checks and maintenance. Updated wallaby fencing SOP. | Ongoing | Fencing/gate checks and maintenance occurring less than once per month. |
| 3d) Install one-way gates | Large numbers of tammar wallabies congregate along Dampier road verges to graze on grasses and palatable weeds. A high number of vehicle strikes result from this as individuals get stuck along fence lines and do not have an easy access route out of these areas. One option to counteract this is to install a series of one-way gates in the boundary fence along Dampier Road, providing an alternative escape route for tammar wallabies to reduce the instances of them running into oncoming traffic. This would mean individuals could exit the base into the adjoining bushland but would not be able to return. | One-way gates have previously been trialled by Defence, however they were not very successful due to the design being too heavy for use by tammar wallabies. Swing gate designs have been developed in WA that allow for the movement of kangaroos (DEC 2009), however this design may need to be modified to allow for the difference in size between kangaroos and tammar wallabies. Spear-design one-way gates have also been successful in the management of agile wallabies at RAAF Tindal. | Further investigations required. | One-way gates are installed and used by tammar wallabies. | Over the next five years | N/A |
| 3e) Install grids at main access gate | Tammar wallaby movement from the base to the northern bushland primarily occurs through the main access gate. The main access gate is controlled electronically, and access cards are required to open the gate during most times of the day. However, in the morning and evening the gate is left open due to the high amount of traffic passing through at the commencement and finish of personnel shifts. Tammar wallabies have been observed ‘lining up’ to pass through the gate at dawn and dusk when the gate is first opened. | Installation of grids on the access gate have been considered a feasible option to potentially reduce the number of tammar wallabies accessing the base. Grids have been installed and used at RAAF Tindal and on King Island in Tasmania (Statham and Statham 2013). | Consider trial installation of a grid at the northern access gate. Ensure bar spacing is narrow enough to prevent the risk of tammar wallabies falling through (including juveniles). Studies undertaken at King Island utilised a grid with the following dimensions: Width 3.2 m; Depth: 3 m; Bar Spacing 125 mm; and Bar width 50 mm (Statham and Statham 2013). | Grids installed and are demonstrated to be effective at reducing tammar wallaby movement. | Over the next five years | Suggest monitoring via motion sensor cameras following installation of grids to gauge success. |
| 3f) Relocate displaced wallabies found inside the cantonment area as required | Tammar wallabies are accessing the cantonment area due to availability of habitat (e.g., food resources). Frequent callouts requested to relocate a wallaby or multiple wallabies found trapped inside fenced areas and require relocation to the bush. | Wallabies are relocated on a case-by-case basis, based on availability of Land Management team. | Relocation of tammar wallabies should be coupled with additional management strategies (3a-e), to prevent initial access of wallabies into the cantonment area. It is recommended that tammar wallabies are relocated to areas with restricted access to return to the cantonment area, to prevent additional risk of road deaths. Tammar wallaby individuals should be dispersed appropriately across the island to prevent increase on population density and stress or competition for resources in one area. | Tammar wallabies are relocated away from the cantonment area. Coupled with additional management strategies (3a-e), less tammar wallaby individuals are returning to the cantonment area. | Ongoing, as required. | Callouts to relocate tammar wallabies from the cantonment area are less frequent. |
| Objective 4: To manage the tammar wallaby population across the island in a holistic way in conjunction with broad scale biodiversity and land management objectives | | | | | | |

| Management strategy | Rationale | Current management | Future management | Measurement | Frequency/timing | Action trigger |
|-------------------------|---|--|--|---|--|--|
| 4a) Bushfire management | Currently no controlled burns are carried out on Garden Island due to recommendations for management of the <i>Callitris preissii</i> (or <i>Melaleuca lanceolata</i>) forests and woodlands Swan Coastal Plain Threatened Ecological Community (DPaW 2014b). Tammar wallabies would also put high grazing pressure on the new growth post-fire. Consideration needs to be given to the impacts to vegetation, impacts to and from tammar wallabies, and the safety of personnel and Defence operations. | The latest Garden Island Bushfire Risk Management Plan is dated 2019-2024 (ELA 2019). In the event of accidental fire, ELA (2019) states ‘develop a response plan and monitor the species recovery’. | Update Bushfire Risk Management Plan every five years. Develop a Fire Response Plan or SOP for tammar wallabies in the case of accidental fire. This could include fencing off burnt areas in the event of fire. | Updated Bushfire Risk Management Plan Production of a Fire Response Plan or SOP | Every five years Over the next two years | At least five tammar wallabies observed grazing in fenced off areas (post accidental fire) each month. |
| 4b) Weed management | Bushland condition appears to correlate with the health and condition of tammar wallabies in bushland areas. For example, the southern half of the island is dominated by <i>Acacia rostellifera</i> Shrublands with high abundance of arum lily (<i>Zantedeschia aethiopica</i>), whilst the northern half of is dominated by <i>Melaleuca lanceolata</i> Woodlands with less impact from arum lily (ELA 2023b). This is comparable to the higher number of tammar wallabies observed in the northern bushland area than the southern bushland area (ELA 2023c). | Arum weed control occurs in bushland areas each spring by a licensed weed technician. As arum control needs ongoing follow-up treatments to ensure success, it is not advised to change strategy. | Arum control annually and weed and bushland condition survey biennially. Develop a Weed Management Plan or SOP to ensure frequent weed control is being undertaken. | Weed and bushland condition assessment Production of a Weed Management Plan or SOP | Biennially Over the next two years | Decrease in bushland condition (e.g., from Good to Poor) due to overgrazing recorded in biennial weed and bushland assessment. |
| 4c) Fox management | Foxes are increasingly being observed on Garden Island, with records being kept since January 2022 (pers. comms. Ventia Regional Environmental Manager, 2023). There have been 41 observations, and two of these observations resulted in the death of a tammar wallaby (individual maimed around the neck, fox observed eating an individual). | Defence has engaged DBCA’s Western Shield Program, a wildlife conservation program aiming to protect native animals within DBCA managed land and selected remnant bushland areas of Western Australia. The proposed fox management for the island includes 1080 poison baiting and wildlife monitoring camera installation. A 5-night ground shooting program is undertaken by a licensed pest technician when a fox is observed on the island. | Implement DBCA’s proposed fox management (i.e., 1080 poison baiting, wildlife monitoring cameras) and continue with ad hoc fox shooting on the island. Develop a Fox Management Plan or SOP to ensure fox management is being undertaken. | Report from DBCA of effectiveness of fox management Production of a Fox Management Plan or SOP | Over the next two years Over the next two years | Deaths associated with foxes recorded. |

4.1. Recommended strategies for management

Priorities, timing, indicative costs and responsibilities for implementing each management strategy outlined in Table 2, is presented in Table 3. It is recommended that high priority strategies be implemented first. Some management strategies are ongoing or implanted gradually to ensure strategies do not have sudden detrimental impacts on the tammar wallaby population.

Costs of implementing each strategy are difficult to estimate, therefore an indication of cost has been estimated for each strategy based on three cost levels; Low (less than \$10,000), Moderate (\$10,000 - \$100,000), and High (greater than \$100,000).

Table 3: Recommended management strategies, priorities, indicative costs, and responsibilities

| Management strategy | Priority | Timing | Cost | Responsibility |
|---|----------|--------------------------|----------------------------------|--|
| Objective 1: To ensure the tammar wallaby population across the island is sustainable into the future and individuals are in a healthy condition | | | | |
| 1a) Ongoing monitoring of numbers, animal condition and reproduction. | High | Annually | High > \$100,000 | Land Management Contractor (on behalf of Defence), contractors |
| Objective 2: To ensure all injured animals are handled quickly and ethically in accordance with State and Federal legislation | | | | |
| 2a) Updated MOU | Moderate | Ongoing | Moderate \$10,000 - \$100,000 | Defence, DBCA, native animal rescue |
| Objective 3: Reduce the number of tammar wallaby road deaths, injuries and orphaned joeys by 20% over five years | | | | |
| 3a) Modify driver behaviour | High | Ongoing | Low <\$10,000 | Defence |
| 3b) Reduce artificial food availability | Moderate | Over the next five years | Moderate \$10,000 - \$100,000 | Land Management Contractor (on behalf of Defence), contractors |
| 3c) Ongoing maintenance and improvements to fencing | Moderate | Ongoing | Moderate \$10,000 - \$100,000 | Land Management Contractor (on behalf of Defence) |
| 3d) Install one-way gates | Low | Over the next five years | Moderate \$10,000 - \$100,000 | Defence, contractors |
| 3e) Install grids at main access gate | Low | Over the next five years | Moderate \$10,000 - \$100,000 | Defence, contractors |
| Objective 4: To manage the tammar wallaby population across the island in a holistic way in conjunction with broad scale biodiversity and land management objectives | | | | |
| 4a) Bushfire management | Moderate | Ongoing | Moderate \$10,000 - \$100,000 | Defence, contractors |
| 4b) Weed management | Moderate | Ongoing | High > \$100,000 | Land Management Contractor (on behalf of Defence), contractors |

| Management strategy | Priority | Timing | Cost | Responsibility |
|---------------------|----------|---------|----------------------------------|--|
| 4c) Fox management | High | Ongoing | Moderate \$10,000 - \$100,000 | Land Management Contractor (on behalf of Defence), DBCA, contractors |

4.2. Additional management strategies not considered for inclusion

Several other strategies for the management of tammar wallabies on Garden Island were considered, however it was decided that they were not viable options for inclusion in this management plan. These options may still wish to be considered by Defence.

Table 4: Non-viable management strategies in the 2023 management plan

| Considered management strategy | Rationale for not including in the management plan |
|---|---|
| Translocation This includes translocating individuals that may be restricted to the bushland east of the base (ELA 2023) and translocating individuals from the base to the bushland areas or the mainland if monitoring indicates declines in population health that could be remediated through translocations. | There a number of issues associated with this option including; food availability, gene flow, carrying capacity, capture myopathy, impacts to health/reproduction rates/survival rates etc. Consistent annual population monitoring is required to understand the population growth and carrying capacity of the island before translocation can be considered. |
| Sterilisation and/or contraception | Sterilisation and contraception (hormone control) are effective methods to reduce reproductive success of macropods. However these methods are very labour intensive and can have varying success (Frawley 2010). Hormone control involves relatively high costs per animal and only provides a limited period of fertility control. Surgical or chemical sterilisation is often irreversible and therefore may have long-term impacts on the population due to loss of genetic diversity and inbreeding amongst the remaining unsterilised animals (Cooper and Larsen 2006). Consistent annual population monitoring is required to understand the population growth and carrying capacity of the island before a reduction in reproduction can be considered. |
| Culling | Culling is a commonly used means of controlling many overabundant species, particularly macropods, in Australia (Frawley 2010). However it is considered an inappropriate means of population control by many given the issues surrounding animal welfare and the wellbeing of personnel responsible for implementing culling programs. Consistent annual population monitoring is required to understand the population growth and carrying capacity of the island before culling can be considered. |
| Use of noise/light deterrents | Deterrents such as reduced lighting and sound emitters have proven ineffective on Garden Island (Muirhead et al. 2006, Chambers et al. 2010). Artificial lighting is known to attract, rather than deter, macropods and can have physiological impacts (Robert et al. 2015). Chambers et al. (2010) found that differences in artificial lighting around the base did not |

| Considered management strategy | Rationale for not including in the management plan |
|---|--|
| | <p>appear to influence the behaviour of tammar wallabies in regards to vehicle strikes.</p> <p>Noise emitters such as Roo-Guard® do not have a significant effect on tammar wallaby behaviour (Muirhead et al. 2006). Other issues with noise deterrents are that animals can become habituated to signals over time if played constantly, and use of such signals could lead to long-term changes in the species' responses to their own warning signals (Bender 2005).</p> |
| <p>Installation of overpasses/overpasses</p> | <p>Underpasses and overpasses are intended to facilitate movement of fauna between habitats without the risk of vehicle strikes, and to prevent population fragmentation. Underpasses and overpasses have been listed as potential management strategies in previous studies (Walker 2002), and have been a successful tool in wildlife management in other places in Australia. However, the layout of the base on Garden Island is not suited to the installation of underpasses or overpasses, mainly due to the verge widths and the number of crossroads. Underpasses and overpasses generally work best on large highways that dissect large tracts of remnant vegetation.</p> <p>Installation of underpasses and overpasses is very expensive, particularly if installed after road construction has already been completed. In addition, to be effective, relevant roads would need to be fenced to encourage the use of the underpasses and/or overpasses. This too would be very costly and require ongoing maintenance.</p> |

5. Reporting and review

5.1. Reporting

The Tammar Wallaby Management Plan needs to be distributed to all relevant Defence and DBCA personnel, and key stakeholders to ensure staff are aware of their responsibilities for implementing management strategies.

Reporting for the Tammar Wallaby Management Plan should be conducted annually and distributed to all relevant personnel and stakeholders. The aims of the annual report are to keep personnel informed of the outcomes of current and previous management, any changes to management strategies required, and the importance of implementing these actions. The annual report should include progress reports on ongoing management strategies and changes to responsibilities of key personnel.

5.2. Review

It is recommended that the Tammar Wallaby Management Plan has minor reviews at regular intervals to ensure that the management strategies being implemented are appropriate and are adequately managing the populations of tammar wallabies on Garden Island. Factors that need to be considered when reviewing the Tammar Wallaby Management Plan are not only the effectiveness of each individual strategy, but also the ways in which each strategy interacts with others. The welfare of the animals is of key importance, as well as how the strategies are interacting with other Garden Island policies and procedures. Cost is also a factor, and may limit the success of a particular strategy if it cannot be implemented appropriately.

It is recommended that the Tammar Wallaby Management Plan has a major review after five years. This will allow for the incorporation of the data and patterns obtained through conducting the recommended annual monitoring program over the next five years. That data should establish the best means of monitoring the wallaby population and any changes needed in tammar wallaby management to maintain a healthy population on Garden Island. The Tammar Wallaby Management Plan is intended to remain in place until such time as it is revised, updated or replaced.

6. References

- Bender, H. 2005. Auditory stimuli as a method to deter kangaroos in agricultural and road environments, PhD thesis, Department of Zoology, University of Melbourne.
- Blacker, A. R. 2014. Wallabies and roads: interactions and management in an urbanising landscape. PhD Thesis. Griffith School of Environment.
- Brooker, M. 1992. Biological Survey of Garden Island. Division of Wildlife and Ecology, CSIRO, Perth.
- Bond, A. R. F and Jones, D. N. 2014. Roads and macropods: interactions and implications. *Australian Mammalogy*, 36: 1-14.
- Chambers, B. K. 2009. Human disturbance affects the ecology and population dynamics of the tammar wallaby, *Macropus eugenii*, on Garden Island Western Australia. PhD Thesis. The University of Western Australia, Perth.
- Chambers, B. 2009. Garden Island Tammar Wallaby Monitoring Report 2009. The University of Western Australia, Perth.
- Chambers, B. 2008. Monitoring Plan for the Population of Tammar Wallabies on Garden Island, Western Australia. Prepared for the Department of Defence.
- Chambers, B. and Bencini, R. 2010. Road mortality reduces survival and population growth rates of tammar wallabies on Garden Island, Western Australia. *Wildlife Research*, 37: 588-596.
- Chambers, B. K. and Bencini, R. 2008. Speed limit, verge width and day length are the major factors correlated with the number of road-kills of tammars (*Macropus eugenii*) on Garden Island, Western Australia. In: Coulson, G. and Eldridge, M. D. B. (Eds.) *Macropods in the 21st Century: genome to GIS*. Surrey Beatty and Sons, In Press.
- Chambers, B. K., Dawson, R., Wann, J., and Bencini, R. 2010. Speed limit, verge width and day length: major factors in road-kills of tammar wallabies on Garden Island, Western Australia. In 'Macropods: the Biology of Kangaroos, Wallabies and Rat-kangaroos'. (Eds G. Coulson and M. D. B. Eldridge.) pp. 293–300. (CSIRO Publishing: Melbourne.)
- Cooper, D. W, and Larsen, E. 2006. Immunocontraception of mammalian wildlife: ecological and immunogenetic issues. *Reproduction* 132: 821-828.
- Department of Biodiversity, Conservation and Attractions (DBCA). 2019. *Management Plan for the Commercial Harvest of Kangaroos in Western Australia 2019-2023*. State of Western Australia.
- Department of Environment and Conservation (DEC). 2009. *Fauna Notes No. 32: Fencing and gates to reduce kangaroo damage*. Available from: https://www.dpaw.wa.gov.au/images/documents/plants-animals/animals/kangaroos/32_fencing_kangaroos.pdf.
- Department of Environment and Conservation (DEC). 2012. Fauna profiles - Tammar Wallaby *Macropus eugenii* (Desmarest, 1817).
- Department of Environment and Conservation (DEC). 2009. *Fauna Notes No. 32: Fencing and gates to reduce kangaroo damage*. Department of Environment and Conservation, Perth.

Department of Parks and Wildlife (DPaW). 2014a. Report on 2013 Tammar wallaby (*Macropus eugenii derbyianus*) population monitoring, Garden Island, Western Australia. Report prepared for Department of Defence.

Department of Parks and Wildlife (DPaW). 2014b. *Callitris preissii* (or *Melaleuca lanceolata*) forests and woodlands. (Swan Coastal Plain community type 30a – Gibson et al. 1994). Interim Recovery Plan No. 340. Department of Parks and Wildlife, Perth.

Eco Logical Australia (ELA). 2023a. Garden Island Tammar Wallaby Monitoring Plan. Prepared for Ventia.

Eco Logical Australia (ELA). 2023b. Garden Island 2022 weed and bushland condition survey. Prepared for Ventia.

Eco Logical Australia (ELA). 2023c. Garden Island Tammar Wallaby Monitoring Report 2022. Prepared for Ventia.

Eco Logical Australia (ELA). 2019. Garden Island/HMAS Stirling Bushfire Risk Management Plan 2019-2024. Prepared for Department of Defence.

Eldridge, M. D. B., Kinnear, J. E., Zenger, K. R., McKenzie, L. M. and Spencer, P. B. S. 2004. Genetic diversity in remnant mainland and "pristine" island populations of three endemic Australian macropods (Marsupialia): *Macropus eugenii*, *Lagorchestes hirsutus* and *Petrogale lateralis*. *Conservation Genetics*, 5: 325-338.

Frawley, K. 2010. Australian Capital Territory (ACT) Kangaroo Management Plan (ed G Coulson). Department of Territory and Municipal Services, Canberra.

Hinds, L.A. 2008. Tammar wallaby *Macropus eugenii* (Desmarest, 1817). In S Van Dyck and R Strahan (eds) *The mammals of Australia*. Third edition. Reed New Holland, Sydney. pp. 330–332.

Johannsohn, N. 2010. *Draft Cattle Grid Report*. Report prepared for The Alternatives to 1080 Program, Tasmanian Institute of Agriculture.

McMillan, A. 2006. The Utilisation of Marine Derived Nutrients by the Tammar Wallaby (*Macropus eugenii*) on Garden Island, Western Australia. Honours Thesis. The University of Western Australia, Perth.

McMillan, A., Coupland, G., Chambers, B.K., Mills, H.R. and Bencini, R. 2010. Determining the diet of tammar wallabies on Garden Island, Western Australia, using stable isotope analysis. *Macropods: the biology of kangaroos, wallabies and rat-kangaroos*, 171-177.

Miller, E.J., Eldridge, M.D.B., Morris, K.D., Zenger, K.R. and Herbert, C.A. 2011. Genetic consequences of isolation: island tammar wallaby (*Macropus eugenii*) populations and the conservation of threatened species. *Conservation Genetics*, 12: 1619-1631.

Muirhead, S., Blache, D., Wykes, B. and Bencini, R. 2006. Roo-Guard™ sound emitters are not effective at deterring tammar wallabies (*Macropus eugenii*) from a source of food. *Wildlife Research* 33, 131-136.

- Muirhead, S. 2001. The Efficacy of Roo-Guard™ Sound Emitters at Deterring Tammar Wallabies (*Macropus eugenii*) to Reduce Road Kills on Garden Island. Honours Thesis, The University of Western Australia, Perth.
- Robert, K.A., Lesku, J.A., Partecke, J. and Chambers, B. 2015. Artificial light at night desynchronizes strictly seasonal reproduction in a wild mammal. *Proceedings of the Royal Society of Botany*, 282.
- Robert, K. A, and Schwanz, L. E. 2013. Monitoring the Health Status of Free-Ranging Tammar Wallabies Using Hematology, Serum Biochemistry, and Parasite Loads. *The Journal of Wildlife Management*, 77(6): 1232-1243.
- Schwanz, L. and Robert, K. 2012. Reproductive ecology of wild tammar wallabies in natural and developed habitats on Garden Island, Western Australia. *Australian Journal of Zoology*, 60: 111-119.
- Schwanz, L., Robert, K.A and Chambers, B.K. 2011. Garden Island Tammar Wallaby Monitoring Report 2011. The University of Western Australia, Perth.
- Satham, M. and Satham, H.L. 2013. Wallaby-proof fencing: A planning guide for Tasmanian primary producers, Third Edition. Tasmanian Institute of Agriculture, University of Tasmania.
- Threatened Species Scientific Committee (TSSC). 2019. Listing Advice *Notamacropus eugenii eugenii* Tammar Wallaby (South Australia). Canberra, ACT: Department of the Environment and Energy.
- Walker, L.J. 2002. Factors affecting the road deaths of Tammar Wallabies (*Macropus eugenii*) on Garden Island. Honours Thesis. The University of Western Australia, Perth.
- Western Australian Museum (WAM). 2022. Checklist of the Terrestrial Vertebrate Fauna of Western Australia. Updated May 2022. Available: <https://museum.wa.gov.au/research/departments/terrestrial-zoology/checklist-terrestrial-vertebrate-fauna-western-australia>.



Appendix G

**Garden Island Tammam Wallaby
Monitoring Plan (Eco Logical, 2023b)**

A stylized topographic map with green contour lines is positioned on the left side of the page, extending from the top left towards the bottom left.

Garden Island Tammar Wallaby Monitoring Plan

Ventia

DOCUMENT TRACKING

| | |
|------------------------|--|
| Project Name | Garden Island Tammar Wallaby Monitoring Plan |
| Project Number | 21PER18675 |
| Project Manager | Briana Wingfield |
| Prepared by | Briana Wingfield, Julia Ryeland, Jeni Morris |
| Reviewed by | Frank Lemckert |
| Approved by | Frank Lemckert |
| Status | Final |
| Version Number | V2 |
| Last saved on | 23 June 2023 |

This report should be cited as 'Eco Logical Australia 2023. *Garden Island Tammar Wallaby Monitoring Plan*. Prepared for Ventia.'

ACKNOWLEDGEMENTS

This document has been prepared by Eco Logical Australia Pty Ltd with support from Department of Defence and Ventia.

Disclaimer

This document may only be used for the purpose for which it was commissioned and in accordance with the contract between Eco Logical Australia Pty Ltd and Ventia. The scope of services was defined in consultation with Ventia, by time and budgetary constraints imposed by Ventia, and the availability of reports and other data on the subject area. Changes to available information, legislation and schedules are made on an ongoing basis and readers should obtain up to date information. Eco Logical Australia Pty Ltd accepts no liability or responsibility whatsoever for or in respect of any use of or reliance upon this report and its supporting material by any third party. Information provided is not intended to be a substitute for site specific assessment or legal advice in relation to any matter. Unauthorised use of this report in any form is prohibited.

Template 2.8.1

Contents

| | |
|--|-----------|
| Introduction..... | 1 |
| 1.1. Relevant biology/ecology..... | 1 |
| 1.2. Garden Island population | 2 |
| 1.2.1. Previous research..... | 2 |
| 1.2.2. Previous monitoring..... | 4 |
| Current Methods..... | 6 |
| 2.1. Objectives | 6 |
| 2.2. Timing | 6 |
| 2.3. Licensing and Animal Ethics | 6 |
| 2.4. Trapping..... | 7 |
| 2.4.1. Standard operating procedures | 7 |
| 2.4.2. Trapping equipment | 7 |
| 2.4.3. Trap placement | 7 |
| 2.4.4. Baiting traps | 10 |
| 2.4.5. Checking traps..... | 10 |
| 2.4.6. Adverse events..... | 11 |
| 2.5. Spotlighting..... | 11 |
| 2.5.1. Spotlighting equipment | 11 |
| 2.5.2. Transects | 11 |
| 2.5.3. Recording animals..... | 12 |
| 2.6. Thermal drones..... | 12 |
| 2.6.1. Transects | 12 |
| 2.6.2. Thermal image processing | 13 |
| 2.7. Data analysis | 13 |
| 2.8. Comparison of methodologies..... | 16 |
| References | 17 |

List of Figures

| | |
|---|---|
| Figure 1: Broad vegetation mapping..... | 9 |
|---|---|

List of Tables

| | |
|---|----|
| Table 1: Previous and proposed trap placement across vegetation types | 7 |
| Table 2: Information to record for individuals trapped | 10 |
| Table 3: Comparison of current methodologies | 16 |

Abbreviations

| Abbreviation | Description |
|--------------|--|
| CASA | Civil Aviation Safety Authority |
| DBCA | Department of Biodiversity, Conservation and Attractions |
| DEC | Department of Environment and Conservation |
| DPaW | Department of Parks and Wildlife |
| DSEWPaC | Department of Sustainability, Environment, Water, Population and Communities |
| RePL | Remote Pilots Licence |
| TSSC | Threatened Species Scientific Committee |
| WAM | Western Australian Museum |

Introduction

The tammar wallaby (*Notamacropus eugenii*) is a herbivorous marsupial that is native to southern Western Australia (WA) and South Australia (SA). The distribution of the species in Australia has contracted since European settlement due to loss of suitable thickets due to inappropriate fire regimes, land clearing and predation by the European red fox (*Vulpes vulpes*) (DEC 2012).

The WA subspecies of the tammar wallaby, *Notamacropus eugenii derbianus*, is currently known to inhabit three islands in the Houtman Abrolhos group (East and West Wallabi Island, and an introduced population on North Island), Garden Island near Perth, Middle and North Twin Peak Islands in the Archipelago of the Recherche, and several sites on the mainland - including, Dryandra, Boyagin, Tutanning, Batalling (reintroduced), Perup, private property near Pingelly, Jaloran Road timber reserve near Wagin, Hopetoun, Stirling Range National Park, and Fitzgerald River National Park (DEC 2012, Woinarski et al. 2014).

The WA subspecies of the tammar wallaby is listed as Priority 5 by Department of Biodiversity, Conservation and Attractions (DBCA) and Western Australian Museum (WAM). Priority 5 species are defined as 'Conservation Dependent species'; species that are not threatened but are subject to a specific conservation program, the cessation of which would result in the species becoming threatened within five years (WAM 2022).

Historically, two subspecies of the tammar wallaby occurred in SA; *Macropus eugenii eugenii* (mainland SA) and *M. eugenii decres* (Kangaroo Island). The mainland SA subspecies became locally extinct in the 1930's, but was reintroduced to Innes National Park from 2004.

In 2015, the genus of the tammar wallaby was reverted to *Notamacropus*. Genetic research determined that the Kangaroo Island and mainland SA subpopulations are the same subspecies, and *Notamacropus eugenii eugenii* has now been synonymised with *N. e. decres* (Eldridge et al. 2017).

The SA subspecies of the tammar wallaby was listed as Extinct under the predecessor to the *Environmental Protection and Biodiversity Conservation Act 1999* (EPBC Act), the *Endangered Species Protection Act 1992*, and transferred to the EPBC Act in July 2000. The minister has since deleted this species from the Extinct category effective 22 February 2019 (TSSC 2019) and the subspecies is now listed as Least Concern (Woinarski et al. 2014).

1.1. Relevant biology/ecology

The tammar wallaby is a small marsupial, with the WA subspecies 2.9-6.1 kg in males and 2.3-4.3 kg in females (DEC 2012). This species typically inhabits coastal scrub, heath, dry sclerophyll forest and thickets in mallee and woodland. This species is primarily nocturnal; during the day individuals rest in thick cover, venture into the open to forage after dark, and return to cover before dawn. They have defined home ranges, but are non-exclusive and overlap the home ranges of other tammar wallabies. Individuals have been observed feeding in the same area and no social grouping has been observed except between females and their young.

The tammar wallaby is herbivorous, and their diet consists mostly of grasses (DEC 2012). On Garden Island, tammar wallabies on the base were found to be gaining approximately 85% of their diet from **Cynodon dactylon* (Couch Grass) growing on the base's ovals and road verges, while those in the bushland areas of Garden Island were found to rely on *Acacia rostellifera* (Summer-scented Wattle),

Austrostipa flavescens, *Eremophila glabra*, *Rhagodia baccata* (Berry Saltbush), *Solanum symonii*, and the introduced weeds; **Asparagus asparagoides* (Bridal Creeper), **Asphodelus fistulosus* (Onion Weed) and **Trachyandra divaricata* (Strap Lily/Dune Onion Weed) (McMillan et al. 2010, McMillian 2006). The species can survive without permanent freshwater, and are known to drink seawater (TSSC 2019).

The tammar wallaby breeding cycle is documented only for the Kangaroo Island population (DEC 2012). It shows a strictly seasonal pattern, with single young born from late January to March and suckled in the pouch for 8-9 months until leaving the pouch in September or October (October or November in WA). Females become mature about nine months after suckling, and males mature at two years. The rate of reproduction is high with approximately 90% of females carrying a pouch young by the end of the breeding season. Males may live to at least 11 years and females to 14 years (Hinds 2008).

1.2. Garden Island population

Garden Island has an area of approximately 1,200 ha and is 10 km long by 1.5 km wide, lying approximately 5 km off the coast of Rockingham in WA. The only native mammal to become established on Garden Island is the tammar wallaby.

1.2.1. Previous research

A number of studies have been conducted over the last 50 years involving the population of tammar wallabies on Garden Island. These include genetic comparisons with mainland populations, diet and fire exclusion, health, home range, reproduction and road-kill analysis.

Kelsall (1965) and Yokochi (2007) compared physiology and genetics of tammar wallabies on Garden Island with those from Tutanning Nature Reserve on the mainland and an island in the Houtman Abrolhos. Tammar wallabies could be distinguished from animals on the mainland population by their reddish colouration, proportionally shorter tails and their more elongated skull shape (Kelsall 1965). Tammar wallabies on Garden Island had an intermediate level of inbreeding compared with those from the mainland, which had very low inbreeding, and animals from an island in the Houtman Abrolhos, which had very high levels of inbreeding. These results also suggest that inbreeding does not reduce the fitness of tammar wallabies at the levels found on Garden Island. The high birth rates found by Chambers (2008) also support this assertion.

Moredoundt (1983) and McMillian (2006) studied the diet of the tammar wallabies on Garden Island. Tammar wallabies on Garden Island preferentially graze plants that are regenerating after disturbances such as fires (Moredoundt 1983). The high density of tammar wallabies on Garden Island was therefore likely to restrict the regeneration of these burnt areas (Bell et al. 1987). These findings have strongly influenced the decision to manage Garden Island on a fire exclusion basis.

Bradshaw (1988) studied the physiological well-being of the tammar wallabies on Garden Island and found that in general the population on Garden Island was in very good health with no reported cases of *Salmonella* or other health problems. It was also found that the condition of the tammar wallabies varied greatly over the year with a reduction in the condition of the animals through late summer and autumn to reach a low point in early to mid-winter, before the animals regained condition through spring and early summer as the quality and quantity of the available food increased.

Chambers (2009a) studied the home ranges of tammar wallabies in different areas of Garden Island using radio-telemetry. It was found that the mean size of the home ranges of the tammar wallabies was approximately 3.9 ha in summer and 3.2 ha in winter. There was no significant difference between the size of home ranges between males and females or between the naval base and the bushland areas of

Garden Island. Tammar wallabies that live near the naval base in the southern bushland areas were found to typically move onto the naval base each night to feed.

Chambers (2009a) found that the timing of births in the tammar wallaby population on the naval base was significantly different to the bushland areas of Garden Island. The tammar wallabies on the naval base had a median birth date that was approximately 20 days later than those in the bushland and there was also more variation in the birth dates. This may have been the result of artificial light sources on the naval base influencing the reactivation of embryos from diapause. Reactivation usually occurs as a response to reducing day length after the summer solstice and lighting on the naval base may be interfering with the tammar wallabies ability to detect this change.

The high number of wallabies on the naval base in and around heavily trafficked areas has led to ongoing problems with the management of road-kills, injured adults and orphaned joeys. The Department of Defence has recognised road deaths of tammar wallabies on Garden Island as a considerable problem for a number of years. Road deaths of tammar wallabies on Garden Island have been recorded since 2000 (Chambers 2008), with maintained records available for the 2004-2015 and 2018-2022 time periods. On average of approximately 400 individuals (adults and joeys) are killed per year (Department of Defence Environment and Sustainability Manager Pers. Comms. 2022). There have been a significant number of studies examining the road-kills, including variables affecting (Chambers and Bencini 2010, Chambers and Bencini 2008, Walker 2002), mitigation through deterrents (Muirhead et al. 2006, Muirhead 2001) and population level impacts (Chambers 2009a).

Walker (2002) studied the temporal and environmental variables that were associated with the number of animals killed by vehicles. It was found that dense roadside vegetation, above average numbers of personnel in port, increasing rainfall and the presence of fences on one side of the road were all correlated with increased numbers of road-kills. Some issues with the statistical analysis in the work were later identified and the study was redone by Chambers and Bencini (2008). This later study found that day length, verge width and speed limit were the only factors that were correlated with the numbers of road-kills. In particular, day length was negatively correlated with the number of animals killed (less animals killed as day length increased) and verge width and speed limit of the road were positively correlated with numbers of animals killed. The relationship between road deaths and rainfall and personnel in port, found by Walker (2002), were artefacts of these variables being correlated with day length.

Muirhead (et al. 2006 and 2001) found that the Roo-Guard™ sound emitting devices, installed in 1995 on Garden Island with the goal of deterring tammar wallabies from grazing, were ineffective at reducing the number of tammar wallabies killed.

Chambers (2003) found that the road-kills of tammar wallabies on Garden Island appeared to be biased towards older animals, however Chambers (2008) found that there was a greater impact on the survival of less than one year old's than on their adult counterparts. It was also found that the road-kills on the naval base were significantly reducing the rate of increase in that population and that the current rate of road-kills was likely to be higher than the population could sustain. In particular the road-kills were predicted to have a serious negative effect on the population of tammar wallabies in the bushland directly to the west of the naval base. It was also found that if the road-kills were not occurring then the tammar population on the naval base itself had the potential to increase in size by as much as 30% per year. This was a result of the tammar wallabies on the naval base having higher natural survival rates and consistently high weaning rates regardless of drought or extremely wet conditions. In contrast, the rates of survival and weaning success of the tammar wallabies in the bushland areas of Garden Island

was reduced significantly in years with very high or very low rainfall. The size of the tammar populations in the bushland was found to decrease by as much as 25% in years with very high rainfall and low winter temperatures. The specific reasons for this pattern remain unclear but it is possible that significantly higher rainfall paired with low temperatures may decrease food availability (grasses unable to survive in cold temperatures), with the result that wallabies may deplete energy stores to keep warm and become unable to maintain young. In years where rainfall is close to the long-term mean the populations in the bushland areas were predicted to increase in size by approximately 10%.

1.2.2. Previous monitoring

Spotlight counts were conducted on Garden Island from 1999 to 2007, using the transect route defined in Brooker et al. (1992). The counts varied in timing (i.e., fixed time versus time relative to sunset) and weather conditions, which has consistently limited the ability to accurately detect changes in the size of the tammar wallaby population. For example, Brooker et al. (1992) found that the number of tammar wallabies had likely increased since the establishment of the naval facilities on Garden Island, but could not confirm this. Another fauna survey by Wykes et al. (1999) found that the number of tammar wallabies had probably not changed significantly between 1991 and 1998. The counts also disagreed with the known biology of tammar wallabies. For example, the spotlight counts in 2005 and 2006 suggested that the number of tammar wallabies was declining from September to December; the period when young animals are weaned and join the population.

Trapping (mark-recapture) has been conducted on Garden Island intermittently since 2005, and recent monitoring has been as per the Chambers (2008) methodology (Chambers 2009b, Schwanz et al. 2011, DPaW 2014). The specific objectives outlined in Chambers (2008) are as follows:

1. To discover any changes in the size of the tammar wallaby population that may have consequences for their long-term persistence and for Defence's ongoing management of Garden Island;
2. To gather sufficient data to determine the likely causes of any decline, or increase, in the numbers of tammar wallabies on Garden Island, noting risk factors such as disease and links to low genetic diversity that are affecting many marsupial species elsewhere in Australia; and
3. To gather long-term data on the relationship between annual weather patterns and the rates of survival and fecundity in the populations of tammar wallabies in the developed and undeveloped areas of Garden Island. This will also allow the assessment of change that may occur in this relationship as a result of climate change.

Chambers (2009a) recognised three separate geographic areas on Garden Island based on broad differences in extent of habitat modification and road-kill levels; naval base (highly disturbed), southern bushland (remnant bushland to the west of the naval base) and northern bushland (undisturbed remnant bushland in the northern portion of Garden Island). Traps were located within each of these three areas to provide comparative data. Based on the most recent monitoring undertaken in June 2013, the naval base population was estimated to be approximately 613 (\pm 109) individuals (DPaW 2014).

Ongoing population monitoring is required to ensure that defence related activities of Garden Island (i.e., vehicle movement) are not having a negative impact on the population of tammar wallabies – that is, the population is remaining overall relatively stable. This has been stated as a management strategy in Garden Island Tammar Wallaby Management Plan (ELA 2016). It will also allow for the accurate

assessment of the impact of other and ongoing management strategies, including those aimed at reducing the number of road deaths.

Current Methods

Chambers (2008) suggested that the proposed monitoring plan should be reviewed after five years; therefore the following methods should also be reviewed after five years to ensure that the level and timing of monitoring is suitable to gain adequate data for the management of the tammar population.

2.1. Objectives

- To monitor population size and trajectory to inform management of the population, with the aim for long-term population persistence; and
- Investigate if previously identified drivers of population change (e.g., vehicle movement) are having an affect or being managed.

2.2. Timing and frequency

Based on the relevant biology presented in Section 1.1, monitoring of the tammar wallaby population on Garden Island (the island) should be completed from early November through to mid-December to avoid catching females with pouch young. Trapping during this period gives the opportunity to check females for the presence of elongated teats, which are evidence that they have successfully raised and weaned their young. This allows for determination of fecundity without trapping pregnant females, which can cause excess stress for them and the pouch young.

A number of different approaches to monitoring frequency can be employed. One approach would be to invest in 2-3 years of mark-recapture annual surveys to gain quality, robust baseline data for population estimates and monitoring of average health, in one or multiple areas on the island, to set up for long-term monitoring and comparison of data to other methodologies where the accuracy of population counts have yet to be established and animal health cannot be assessed (e.g., thermal drones). Mark-recapture can easily be coupled with spotlighting, with cost efficiencies, to provide detailed data on population size and health in selected areas whilst also being able to a broader population estimate across the entire island. Annual monitoring provides the best opportunity to identify natural patterns in population size and health that in turn allow for more rapid detection of changes in the tammar wallaby population and an understanding of why this is likely happening.

Alternatively, if resources are limited, it would be recommended to maintain annual thermal drone and spotlighting as a minimum, with spotlighting providing an opportunity to assess how consistently thermal drone counts are collecting data. This work could be interspersed with or complemented by mark-recapture methodology every 2-3 years to monitor health and condition of animals, and to gain more robust population data over a medium-term time frame. This approach may provide more variable data and result in taking longer to identify broader changes in the local population.

2.3. Licensing and Animal Ethics

At the time of writing this document, the following licences and approval are required to be obtained prior to undertaking monitoring (i.e., trapping, spotlighting):

- DBCA Fauna taking (scientific or other purposes) licence application¹;

¹ Details: <https://www.dpaw.wa.gov.au/plants-and-animals/licences-and-authorities?showall=&start=4>

- Department of Primary Industries and Regional Development (DPIRD) Scientific Use Licence²; and
- Animal Ethics Committee (AEC) approval³.

2.4. Trapping

These methods are based on that established on the island by Chambers (2008) and as per previous monitoring (Chambers 2009b, Schwanz et al. 2011, DPaW 2014).

2.4.1. Standard operating procedures

The following DBCA SOPs are to be adhered to in relation to using traps and animal handling:

- Soft Cage Traps for Capture of Macropods (DBCA 2018);
- Animal Handling and Restraint Using Soft Containment (DBCA 2022a); and
- Permanent Marking of Vertebrates Using Passive Integrated Transponder (PIT) Tags (DBCA 2022b).

2.4.2. Trapping equipment

The traps used to trap tammar wallabies are soft walled 'Thomas' traps (approx. 480Hx360Wx800L, Sheffield Wire Products, Welshpool, WA) (DBCA 2018). These traps consist of shade cloth 'bag' attached to a collapsible galvanised steel rod frame by cable ties. The door is released via a treadle plate mechanism similar to that of a cage trap.

2.4.3. Trap placement

Previous surveys stratified the island into three geographic areas (outlined in Section 1.2.2), resulting in a clustering of traps and a bias representation of vegetation types across trap sites. For a more effective program that can be statistically analysed and provide proper comparisons of habitat preferences, trapping should be stratified per vegetation type and the number of traps deployed in each vegetation type proportional to the coverage of the vegetation types mapped on the island. Broad vegetation mapping of the island was undertaken in November 2022 (ELA *in prep*; Figure 1); Table 1 outlines the proportion of each vegetation type mapped on the island, number of traps per vegetation type in 2014 trapping and suggested number of traps per vegetation type.

Table 1: Previous and proposed trap placement across vegetation types

| Vegetation type | Total area (ha) | Proportion of total island vegetation | Number of traps 2014 | Suggested number of traps |
|---|-----------------|---------------------------------------|----------------------|---------------------------|
| <i>Acacia rostellifera</i> Shrubland | 274.35 | 0.23 | 19 | 27 |
| <i>Acacia rostellifera</i> , <i>Alyxia buxifolia</i> and <i>Spyridium globulosum</i> Shrubland over <i>Lepidosperma gladiatum</i> | 116.33 | 0.10 | 3 | 11 |
| Beach / rocks | 63.55 | 0.05 | 0 | 6 |
| Cleared | 197.58 | 0.16 | 61 | 20 |
| Low Coastal Heath Shrubland | 25.69 | 0.02 | 1 | 2 |

² Details: <https://www.agric.wa.gov.au/animalwelfare/using-animals-scientific-purposes>


³ Eco Logical Australia uses the DPIRD Wildlife Animal Ethics Committee (WAEC), established in February 2022. Details: <https://www.agric.wa.gov.au/animal-welfare/wildlife-animal-ethics-committee-waec>

| Vegetation type | Total area (ha) | Proportion of total island vegetation | Number of traps 2014 | Suggested number of traps |
|---|-----------------|---------------------------------------|----------------------|---------------------------|
| Melaleuca and Acacia Shrublands ¹ | 46.43 | 0.04 | 2 | 5 |
| <i>Melaleuca lanceolata</i> Woodlands | 260.15 | 0.21 | 23 | 26 |
| <i>Melaleuca lanceolata</i> and <i>Callitris preissii</i> Woodlands | 227.74 | 0.19 | 10 | 23 |

¹ Three vegetation types were combined as they only occur across a small area on the island; *Melaleuca huegelii* and *Acacia rostellifera* Shrublands, *Melaleuca lanceolata* Tall Shrubland over *Alyxia buxifolia* and *Callitris preissii* Woodland over *Melaleuca huegelii* Shrubland.

The survey plan includes 120 trap locations, with 60 traps being deployed for the first three nights and then moved to an alternate location for the following three nights. Trapping and spotlighting transects should be conducted at opposite ends of the island to avoid excessive disturbance of the wallabies e.g., trapping could be conducted at 60 of the southernmost sites and northern spotlighting transects traversed on the first three nights, then swapped.

Traps should be placed in a position where they are braced on either side by a tree, bush or other object, or pegged down, as strong winds can set off Thomas traps and tammar wallabies will also throw themselves around when stressed. On the naval base, traps should be placed away from used roads and paths to reduce the chance of traps being interfered with or captured animals becoming stressed because of passing vehicles or pedestrians. In the bushland areas, traps will be placed adjacent to and visible from unused roads for ease of checking.



Broad vegetation mapping

Roads

GI Firebreaks

Cleared

Beach / Rocks

Melaleuca lanceolata Woodlands

Melaleuca lanceolata Woodlands

Melaleuca lanceolata and Callitris preissii Woodlands

Acacia rostellifera shrublands

Acacia rostellifera Shrubland

Acacia rostellifera, Alyxia buxifolia and Spyridium globulosum Shrubland over Lepidosperma gladiatum

Other Veg Types

Low Coastal Heath Shrubland

Callitris preissii Woodland over Melaleuca huegellii Shrubland

Melaleuca huegellii and Acacia rostellifera Shrublands

Melaleuca lanceolata Tall Shrubland over Alyxia buxifolia

02505001,000

Metres

Datum/Projection:
GDA 1994 MGA Zone 50

22PER3396-ED Date: 22/03/2023

N

eco

logical

AUSTRALIA

A TETRA TECH COMPANY

2.4.4. Baiting traps

Commercially available kangaroo muesli is convenient and effective bait for tammar wallabies. It is produced by Thompson and Redwood Produce Supplies (Upper Swan, WA) and can be purchased through stockfeed retailers such as PETstock. Peanut butter can also be added to the kangaroo muesli to make it more attractive. The bait should be placed towards the back of the trap so that the tammar wallaby cannot stand at the front of the trap and eat it without setting the trap off.

2.4.5. Checking traps

As tammar wallabies are nocturnal, traps should be opened in the late afternoon and checked several times during the night and at dawn (no later than 3 hours after sunrise) to avoid stress, exposure and possible capture myopathy of animals from prolonged containment (DBCA 2018). Traps must be closed after checking in the morning and re-opened again in the late afternoon.

Individuals should be removed from the traps as quickly as possible. DBCA (2018) suggests that tammar wallabies can be removed by tipping the trap on its end and reaching in to grasp the base of the tail and lift the animal out of the trap. AWC experts suggested tammar wallabies can be removed by sealing the entrance of the trap with a suitably sized handling bag and encouraging the individual into the bag. DBCA (2022a) suggested dark heavy cotton drill or denim material, however fleece is known to work too. Individuals will be restrained for no longer than five minutes and processed to record the following data in Table 2.

Table 2: Information to record for individuals trapped

| Data to record | Comments |
|--------------------|--|
| Date and time | Of individual being processed. |
| Ear tag number/s | Check for an ear tag and record number if one is present. This was the previous method of semi-permanently marking tammar wallabies on the island. |
| PIT number | Check for a PIT tag and record number if one is present. |
| Weight | This should be undertaken using a 10 kg spring scale. Total and bag weight should be recorded. |
| Sex | The pouches of females should be examined. The presence of elongated teats, regressed teats and enlarged mammary should be recorded (example photos are shown in Schwanz and Robert 2012). |
| Length of long pes | This should be undertaken using 200 mm callipers. Individuals should be assigned age classes (juvenile, sub-adult, adult) based on pes length. Animals were classified as adults if their pes length was > 134 mm (males) or 126 mm (females) (Chambers 2009b, Schwanz et al. 2011). |
| Health condition | Health condition of each individual captured should be recorded as poor, average or good condition with any additional notes as necessary. The presence of current or historic injuries should be recorded. |

DPaW (2014) recommended future monitoring use PIT's due to the rate of ear injuries due to missing or infected ear tags still present. Trovan® and Allflex® PIT tags and portable readers are the most commonly used (DBCA 2022b). For terrestrial mammals, PIT tags are to be inserted subcutaneously under the skin in the area between the scapula (shoulder blades), where the skin is usually the loosest. Individuals should be restrained by two animal handlers, only exposing the implant site and leaving the rest of the body in the handling bag, taking particular care to ensure the eyes are covered.

Individuals should be released as close to the point of capture as possible whilst protecting the individual from used roads. Although highly unlikely given timing of monitoring (Section 2.2), females with pouch young should be 'soft released' where the individual is left in the bag in a cool shaded spot, so it can exit the bag when it feels safe to do so. The female should be checked within 4-5 hours of being left in the bag to ensure that she has not abandoned her pouch young.

2.4.6. Adverse events

Tammar wallabies should be inspected visually when first seen in the trap to check for any obvious injuries. This will include looking for clear signs of old or new injuries or bleeding, indicating undue stress in the form of constant rapid breathing and/or unceasing agitation or shows illness through lethargy or poor body condition. Injured individuals should be managed as per the Department of Defence SOP: *Management of dead, sick injured and orphaned tammar wallabies at Garden Island* including being taken to Garden Island's designated fauna triage room and housed until a veterinarian can attend or until the animal is taken to the vet for assessment, treatment or euthanasia. Perth Zoo has an agreement with Department of Defence to provide over the phone consulting to assist where possible, and Port Kennedy Veterinary Clinic is utilised for onsite visits and offsite euthanasia. Department of Defence have been taking injured tammar wallabies to the Port Kennedy Veterinary Clinic for assessment, treatment and/or euthanasia since 2018, therefore multiple veterinarians have ample experience handling tammar wallabies.

2.5. Spotlighting

These methods are based on that established on Garden Island by Booker et al. (1992) and with consideration of Department of Sustainability, Environment, Water, Population and Communities (DSEWPaC) *Survey guidelines for Australia's threatened mammals* (2011). The limitations of spotlighting outlined in Section 1.2.2 have been taken into consideration for this methodology.

Weather conditions are also known to influence the success of spotlight surveys as extreme temperature, rainfall or wind can reduce animal activity and also make it more difficult for an observer to see individuals. The timing of the work in early summer is expected to minimise this risk of adverse conditions occurring.

2.5.1. Spotlighting equipment

Monitoring surveys should be completed using a light hand-held spotlight (minimum of 30-watt for open forests and woodlands, minimum of 50-75-watt in tall or closed forests; Booker [1992] used 100-watt) that is easily carried and is powered by a suitable battery.

2.5.2. Transects

Line transects to estimate population size of macropods are often carried out during the periods of highest macropod activity i.e., generally an hour either side of sunset and sunrise. Commonly, transects are traversed via a vehicle travelling at a slow, constant speed (e.g., 10km/hr) that allows observers adequate time to scan the surroundings for tammar wallabies.

The line transects should be censused three times, with selected roads in the north censused on three consecutive nights and selected roads in the south censused on the subsequent three nights. Spotlighting should be conducted following trap opening each night.

Given the numbers of tammar wallabies on Garden Island, spotlighting will be most successful with four people in one vehicle; one driver, one recorder (situated in the passenger seat or back middle seat), and

two spotters (situated in the two back window seats). Each individual or group of tammar wallabies observed should be recorded, with the number of individuals, distance and angle between the track and tammar wallaby recorded.

2.5.3. Recording animals

For each night's spotlighting survey, the following should be recorded:

- Survey ID (sequentially numbered from 1);
- Date of survey;
- Survey start time;
- Survey end time; and
- Any relevant environmental conditions (for example, temperature, rain).

To add in mapping of survey effort, GPS tracking should be conducted, starting from the survey start and ending at survey end. For each observation of individual or group of tammar wallabies, the following should be recorded:

- Survey ID (taken from the above survey information);
- Road ID (assigned a numeric ID);
- Coordinate;
- Observation time;
- Number of adults;
- Number of juveniles (if easily able to be distinguished from adults);
- Number of pouch young;
- Distance from observer (recorded to the nearest metre); and
- Direction from observer (e.g., W, NW, N, NE, E).

2.6. Thermal drones

For the 2022 thermal drone survey, a DJI Matrice 300 drone mounted with a H20T radiometric thermal sensor was used. The M300 has high-resolution thermal and visual cameras; and supports up to 200x optical zoom I.R. range finder and is capable of centimetre-level positioning accuracy with the RTK module. A 640x512px Thermal Camera was able to provide the requested thermal imagery, and the rated 15 km H.D. transmission facilitated night flying operations. Pilots and spotters deployed for the survey were RePL (Remote Pilots Licence)-certified under the employment of Drone Inspections Western Australia, which operates under a CASA (Civil Aviation Safety Authority) Remotely Piloted aircraft Operations certificate and have completed CASA regulations required to operate unmanned aircraft vehicles >25kg rating in a commercial arena.

2.6.1. Transects

The team should consist of two qualified pilots and two spotters/radio operators, forming two teams. One team should move to the north and one team should move to the south to keep aerial separation of the drones and to cover the whole island in one night. The efficacy of the thermal camera should be maximised by conducting night flights between 18:00 to 05:00 to ensure no thermal crossover.

A thermal sensor mounted onto a drone should be flown over the entire island keeping clear of any military infrastructure at a variable altitude 70-120m above ground level.

2.6.2. Thermal image processing

Radiometric thermal images and hot spot detections should be reviewed by a trained image analyst. Any wallabies that went undetected during the adaptive thresholding procedure should be manually added, and false positive detections should be removed. The coordinates corresponding to each wallaby detection should be automatically extracted from the image metadata.

2.7. Data analysis

The data should be collected and analysed using the methods described in Chambers (2009a) as per previous monitoring (Chambers 2009b, Schwanz et al. 2011, DPaW 2014).

POPULATION SIZE, GROWTH AND DRIVERS OF CHANGE

To gain robust estimates of population size, two methods should be employed:

1. Analysis of Mark-Recapture data through statistical modelling techniques (such as maximum likelihood and Markov Chain Monte Carlo analysis through the 'marked' package in R). This should be compared to estimates made through a Jolly Several model to ensure comparability of data from previous surveys. In its simplest form, this assumes that

$$N = \frac{Mn}{m}$$

N is the population size to be estimated
M is the number of individuals of the population that are captured initially and tagged
n is the number of individuals of the population that are captured subsequently
m is the number of individuals of this subsequent captured population that are tagged
2. Analysis of spotlight data through Distance Sampling methods (e.g., through the package 'distance' in R)

Both methods have advantages and limitations when estimating population size. When animals can be caught and marked in the field, mark-recapture analysis allows for a statistically robust determination of population size without detailed assessment of habitat availability and an understanding of differences in visibility of individuals throughout different vegetation zones. However, the accuracy of this method depends on the assumption that a large proportion of the population can be captured during any sampling period, which can be time and labour intensive. Distance sampling however can be relatively inexpensive to conduct, with minimal ethical or licencing implications as animals are not captured. If animals can be consistently observed and their distance and direction along a transect be accurately estimated, distance sampling can provide robust estimates of population size and density, without the cost or expertise required for trapping. A comparison of the two methods in the initial years will allow for a cost-benefit analysis to be performed, informing future surveys.

The drone thermal imaging provides a straight count of number of animals recorded in the pass across the island. As such it provides a potential single total count of the wallabies present. However, at this time there are several unknowns in regards to the counts that make it unclear how accurate this total count is. It is not possible to tell how many animals are being double counted as they move between drone passes. It is also unknown how much impact canopy has on drones recording animals on the ground and so how many wallabies are being missed in forest areas. Finally, it is now well established that drone counts become less effective when ambient temperatures are higher as they may no longer distinguish between a wallaby heat signature and background heat signatures and there are likely to be significant undercounts of wallabies if temperatures reach a point where that occurs. How often this

occurs is unknown and only good comparative data with known methods will allow this effect to be determined and compensated for.

DRIVERS OF POPULATION GROWTH

Population growth has previously been estimated through the following equation:

$$\lambda = S + b/2$$

where S is the probability of animals (non-pouch young) surviving from one spring until the next, and; b is the weaning rate of females

These values were calculated through program *MARKED*.

Following five years of data collection, the growth of the population should be determined using this equation, for comparison with previous surveys. This equation however does not allow for modelling of growth models other than the exponential aspect of growth (such as logistic and hyperbolic models or models that account for variable carrying capacity). As such, population growth should be modelled using flexible growth curves, such as through the R package '*growthrates*' or equivalent.

Additionally, generalised linear mixed-effects models can be used to determine the drivers of population size and growth. Predictors should include climatic variables, such as annual temperature and rainfall patterns, as well as habitat availability each year (if data are available). If adequate data are available and models reveal strong drivers of population growth or decline, predictive models should also be built to understand the likely trends in population size under future environmental changes such as climate change or habitat removal and/or modification.

POPULATION VIABILITY ANALYSIS

Modelling population trajectories over the long-term is key in understanding likely future management requirements. Population viability analysis (PVA) is a method of assessing risk of population extinction or overabundance, which can also identify key processes that should be factored into management efforts. A PVA can be built using a current understanding of the breeding biology, island fecundity rates and population demographics. If genetic data are also collected, diversity and inbreeding indices can be incorporated into sampling data in order to determine the effects of genetic health on the population. PVA can be conducted in computer programs such as VORTEX.

HABITAT OCCUPANCY

From spotlight and trapping, the presence of tammar wallabies at each survey location can be determined, and habitat occupancy modelling conducted to determine the elements of the island habitat that are influencing the presence or absence of a species (i.e. climate, predation, resource availability, etc.). This will determine areas of important habitat for tammar wallabies and inform management techniques, such as restriction to important resources for population control, or conservation of important resources for population growth or maintenance. Habitat occupancy models can be conducted through R packages such as '*unmarked*'.

CONDITION

The condition of the animals in the different monitoring areas should be compared using a model such as an Analysis of Covariance (ANCOVA), with the weight of the animals as the dependent variable, pes length as the covariate and study area as the independent variable; similar to Chambers 2008. The least-square mean weights and their corresponding standard errors can be used to compare the condition of

the animals with the same time in previous years. The data from males , females and juveniles should be analysed separately as they are affected differently by seasonal conditions, particularly for females due the requirements of raising young (Chambers 2008).

2.8. Comparison of methodologies

The below table is a comparison of current methodologies, including advantages, disadvantages and approximate costings for each methodology (**Table 3**). In 2022, Mark-recapture and spotlighting methodologies were undertaken concurrently, therefore substantial cost efficiencies were able to be made e.g., reduce pre-field tasks, disbursements.

Table 3: Comparison of current methodologies

| Methodology | Advantage/s | Disadvantage/s | Approximate cost (including disbursements) * |
|----------------|--|---|--|
| Mark-recapture | <p>May provide accurate counts on population numbers, e.g., analysis of Mark-Recapture data.</p> <p>May provide robust data on population dynamics, health and condition of the animals.</p> <p>Knowing health and condition may provide an important prelude for population crashes of the species.</p> <p>Good, robust data collected initially can set up for longer-term monitoring.</p> | <p>More expensive and time consuming than alternative methodologies e.g., minimum 4 nights on ground.</p> <p>Needs to be undertaken more frequently for the first 3-5 years for effective data collection and analysis.</p> | \$90,000-\$105,000 |
| Spotlighting | <p>May provide accurate counts on population numbers e.g., Distance Sampling Methods.</p> <p>Can collect some information on species health and condition (presence of visible joeys, overall condition).</p> | <p>More expensive and time consuming than thermal drone methodology. E.g., minimum 2-3 nights on ground.</p> <p>Information on species health and condition may not be accurate (accurate breeding state, health and condition).</p> | \$45,000-\$55,000 |
| Thermal drone | <p>Data is in simple form (easy to interpret).</p> <p>More cost and time efficient than alternative methodologies.</p> <p>Can provide a direct comparison between years; e.g., is there a pattern/are numbers going up or down (relative changes in population numbers).</p> | <p>No robust comparison data to relay accuracy.</p> <p>Counts may vary year to year due to external factors (e.g., weather).</p> <p>Not enough definition on image to account for double counts or false signatures, health of animals, population structure (sex, age, condition).</p> <p>May not be able to relate data to a specific cause (e.g., reason numbers are in decline), no understanding of health of individuals.</p> | \$12,000-\$15,000 |

*Costs are estimated based on 2022 surveys and may be subject to change based on personnel, logistics, timing etc. Efficiencies may be made if two or more methodologies are combined e.g., running concurrent methodologies.

References

- Bell, D.T., Moredoundt, J.C. and Lonergan, W.A. 1987. Grazing pressure by the tammar (*Macropus eugenii* Desm.) on the vegetation of Garden Island, Western Australia and the potential impact on food reserves of a controlled burning regime. *Journal of the Royal Society of Western Australia* 69, 89-94.
- Bradshaw, S.D. 1988. Garden Island Tammar Research Programme, an Investigation into the Physiological Wellbeing of the Tammar Wallaby, *Macropus eugenii*, on Garden Island, in Western Australia, The University of Western Australia, Perth.
- Brooker, M.G., Smith G.T., Leone, J. and Ingram, J.A. 1992. A Biological Survey of Garden Island, Western Australia: 2. Terrestrial Mammals. *Western Australian Naturalist*; 20(4). Division of Wildlife and Ecology, CSIRO, Perth.
- Chambers, B.K. 2009a. Human disturbance affects the ecology and population dynamics of the tammar wallaby, *Macropus eugenii*, on Garden Island Western Australia. PhD Thesis, The University of Western Australia, Perth.
- Chambers, B.K. 2009b. Garden Island Tammar Wallaby Monitoring Report 2009. The University of Western Australia, Perth.
- Chambers, B.K. 2008. Monitoring Plan for the Population of Tammar Wallabies on Garden Island, Western Australia. Prepared for the Department of Defence.
- Chambers, B.K. 2003. Age Structure, Sex Ratios and Fluctuating Asymmetry of Tammar Wallabies (*Macropus eugenii*) Killed on the Roads of Garden Island. Honours Thesis, The University of Western Australia, Perth.
- Chambers, B.K. and Bencini, R. 2010. Road mortality reduces survival and population growth rates of tammar wallabies on Garden Island, Western Australia. *Wildlife Research* 37 (7):588-96.
- Chambers, B.K. and Bencini, R. 2008. Speed limit, verge width and day length are the major factors correlated with the number of road-kills of tammars (*Macropus eugenii*) on Garden Island, Western Australia. In: Coulson, G. and Eldridge, M. D. B. (Eds.) *Macropods in the 21st Century: genome to GIS*. Surrey Beatty and Sons, In Press.
- Coulson, G. Snape, M.A. and Cripps, J.K. 2021. How Many Macropods? A Manager's Guide to Small-Scale Population Surveys of Kangaroos and Wallabies. *Ecological Management & Restoration* 22: 75–89.
- Department of Biodiversity, Conservation and Attractions (DBCA). 2022a. Standard Operating Procedure (SOP): SC22-12 Animal Handling and Restraint Using Soft Containment. Prepared by Species and Communities Branch for the Animal Ethics Committee.
- Department of Biodiversity, Conservation and Attractions (DBCA). 2022b. Standard Operating Procedure (SOP): SC22-18 Permanent Marking of Vertebrates Using Passive Integrated Transponder (PIT) Tags. Prepared by Species and Communities Branch for the Animal Ethics Committee.
- Department of Biodiversity, Conservation and Attractions (DBCA). 2018. Standard Operating Procedure (SOP): Soft Cage Traps for Capture of Macropods. Prepared by Species and Communities Branch for the Animal Ethics Committee.

- Department of Environment and Conservation (DEC). 2012. Fauna profiles - Tammar Wallaby *Macropus eugenii* (Desmarest, 1817).
- Department of Parks and Wildlife (DPaW). 2014. Report on 2013 Tammar wallaby (*Macropus eugenii derbianus*) population monitoring, Garden Island, Western Australia. Report prepared for Department of Defence.
- Department of Sustainability, Environment, Water, Population and Communities (DSEWPac). 2011. Survey guidelines for Australia's threatened mammals. Commonwealth of Australia.
- Eco Logical Australia (ELA). In prep. Garden Island Broad Vegetation Mapping. Prepared for Ventia.
- Eco Logical Australia (ELA). 2016. Garden Island Tammar Wallaby Management Plan. Prepared for Department of Defence.
- Eldridge, M.D.B., Miller, E.J., Neaves, L.E., Zenger, K.R. and Herbert, C.A. 2017. Extensive genetic differentiation detected within a model marsupial, the Tammar Wallaby (*Notamacropus eugenii*). *PLoS One*. 2017: 12(3): e0172777.
- Hinds, L.A. 2008. Tammar wallaby *Macropus eugenii* (Desmarest, 1817). In S Van Dyck and R Strahan (eds) The mammals of Australia. Third edition. Reed New Holland, Sydney. pp. 330–332.
- Kelsall, J.P. 1965. Insular Variability in the Tammar (*Protemnodon eugenii*) of Western Australia. PhD Thesis, The University of Western Australia, Perth.
- McMillan, A., Coupland, G., Chambers, B.K., Mills, H.R. and Bencini, R. 2010. Determining the diet of tammar wallabies on Garden Island, Western Australia, using stable isotope analysis. *Macropods: the biology of kangaroos, wallabies and rat-kangaroos*, 171-177.
- McMillan, A. 2006. The Utilisation of Marine Derived Nutrients by the Tammar Wallaby (*Macropus eugenii*) on Garden Island, Western Australia. Honours Thesis. The University of Western Australia, Perth.
- Moredoundt, J. 1983. The Ecological Management of Garden Island. Honours Thesis, The University of Western Australia, Perth.
- Muirhead, S., Blache, D., Wykes, B. and Bencini, R. 2006. Roo-Guard™ sound emitters are not effective at deterring tammar wallabies (*Macropus eugenii*) from a source of food. *Wildlife Research* 33, 131-136.
- Muirhead, S. 2001. The Efficacy of Roo-Guard™ Sound Emitters at Deterring Tammar Wallabies (*Macropus eugenii*) to Reduce Road Kills on Garden Island. Honours Thesis, The University of Western Australia, Perth.
- Schwanz, L. and Robert, K. 2012. Reproductive ecology of wild tammar wallabies in natural and developed habitats on Garden Island, Western Australia. *Australian Journal of Zoology*, 60: 111-119.
- Schwanz, L., Robert, K.A and Chambers, B.K. 2011. Garden Island Tammar Wallaby Monitoring Report 2010. The University of Western Australia, Perth.
- Threatened Species Scientific Committee (TSSC). 2019. Listing Advice *Notamacropus eugenii eugenii* Tammar Wallaby (South Australia). Canberra, ACT: Department of the Environment and Energy.

Walker, L.J. 2002. Factors Affecting the Road Deaths of Tammar Wallabies (*Macropus eugenii*) on Garden Island. Honours Thesis, The University of Western Australia, Perth.

Western Australian Museum (WAM). 2022. Checklist of the Terrestrial Vertebrate Fauna of Western Australia. Updated May 2022. Available: <https://museum.wa.gov.au/research/departments/terrestrial-zoology/checklist-terrestrial-vertebrate-fauna-western-australia>.

Woinarski, J.C.Z., Burbidge, A.A. and Harrison, P.L. 2014. The Action Plan for Australian Mammals 2012. CSIRO Publishing, Collingwood.

Wykes, B. J., Pearson, D. and Maher, J. 1999. Fauna Survey of Garden Island, WA, 1996-1997. HMAS Stirling Working Paper No. 12. HMAS Stirling, Rockingham.

Yokochi, K. 2007. Fluctuating asymmetry is an unreliable indicator of inbreeding – a study of tammar wallaby (*Macropus eugenii*) populations. Honours Thesis, The University of Western Australia, Perth.



Appendix H

**Little penguin and Perth slider
injury/death incident record form**

Little penguin incident reporting procedure

Prepared by RPS for SRF-West Priority Infrastructure Works CEMP

Purpose:

The purpose of this form is to record any observations of injured, disorientated or deceased little penguins that are observed by personnel during project construction and to understand why that might be occurring. The intent is not to record every bird observed (that is, those nesting, moulting or feeding), but only those within construction areas or that appear to be adversely affected, that is, that have an injury of some kind, are disorientated, have an inability to move away from a construction area or are deceased.

The observations are the responsibility of one construction member per shift (for example, HSE Officer) covering daytime or nighttime operations. Personnel fulfilling this role will have completed the required induction and have received training on little penguin management, including how to handle and report birds if required (Refer to CEMP, Terrestrial Flora and Fauna Management Annexure).

Instructions:

The internal construction perimeter is to be routinely checked prior to construction activity commencing each day and at the end of each shift.

“From the **commencement of the Action** until the **completion of the Action**, the approval holder must arrange for veterinary care or assistance from an **experienced wildlife carer** for any native terrestrial or marine animal found injured within the **Action area**” (Condition 4, DCCEEW 2025).

The HSE officer “must ensure that, from the **commencement of the Action** until **completion of construction**, if any **little penguin**, **Perth slider** or marine mammal is found injured or killed within the **Action area**, the approval holder must immediately initiate a **stop works procedure**” (Condition 5, DCCEEW 2025).

If an injured, disorientated or dead little penguin is found within the Action area, the SEO must be immediately notified. The SEO must investigate all reported accidents/injuries and ensure corrective action is taken to prevent recurrence.

Additionally, complete one form using the table at the end of this document when an injured, disorientated or deceased little penguin is observed.

The completed form is to be emailed to the SEO within 4 hours of the observation occurring. Please include all relevant and clearly labelled digital images to support the observation. Identify the location of the site (GPS location), time of observation, status of the bird (injured, disoriented, deceased), outcome and any other relevant information.

Death and injury of any fauna as a result of construction must be notified to the SEO who will inform DEPAC within 24 hours. DEPAC may be required to send a notification to DCCEEW.

Little Penguin Injury/Death Incident Record Form

Name of Observer:

Role of Observer:

Name of SEO:

| | Details |
|---|---------|
| Observation detail | |
| Date | |
| Time | |
| GPS location | |
| Area of activity (for example, CIF, Moresby Harbour, Diamantina Pier) | |
| Ambient light levels (for example, daytime, nighttime, dusk, dawn) | |
| Observations | |
| Number of affected* birds sighted | |
| Bird ID if possible (also please take photos) | |
| Bird behaviour (for example, injured, disoriented, deceased etc.) | |
| Fate of bird (for example, bird moved on, rescued and placed in quiet place in box and taken into care, deceased) | |
| If taken into care, provide details | |
| If deceased, provide details of storage | |
| Action taken in relation to the construction activity (for example, stop work) | |
| Number of photos taken and file names | |
| Notifications | |
| Time/date SEO notified | |
| Time/date ESM notified | |
| Time/date DEPAC notified | |
| Time/date 'stop the clock' commenced | |
| Recorded boundary of stop the clock area (photos, map and/or GPS coordinates) | |
| Time/date stop the clock finished | |

Perth Slider Injury/Death Incident Record Form

To be completed in the event of an injury or death of a Perth slider within the construction area or Action area.

Name of Observer:

Role of Observer:

Name of SEO:

| | Details |
|---|---------|
| Observation detail | |
| Date | |
| Time | |
| GPS location | |
| Area of activity (for example, CIF, Moresby Harbour, Diamantina Pier) | |
| Ambient light levels (for example, daytime, nighttime, dusk, dawn) | |
| Observations | |
| Number of dead/injured Perth sliders sighted | |
| Perth slider behaviour (for example, injured, disoriented, deceased etc.) | |
| Fate of Perth slider (for example, bird moved on, rescued and placed in quiet place in box and taken into care, deceased) | |
| Name of qualified fauna rescue/relocation personnel | |
| If taken into care, provide details | |
| If deceased, provide details of disposal | |
| Action taken in relation to the construction activity (for example, stop work) | |
| Number of photos taken and file names | |
| Notifications | |
| Time/date SEO notified | |
| Time/date ESM notified | |
| Time/date DEPAC notified | |
| Time/date 'stop the clock' commenced | |
| Recorded boundary of stop the clock area (photos, map and/or GPS coordinates) | |
| Time/date stop the clock finished | |



Australian Government
Defence







**SRF-W Priority Infrastructure Works
Construction Environmental Management Plan**

A2

Heritage Management Annexure



A2 Heritage Management Annexure

| Project name | | SRF-West Priority Infrastructure Works | | | | | | |
|-----------------------|-----------------|--|-----------------|---|-------------|---------------------------|---|-------------|
| Document title | | A2 Heritage Management Annexure | | | | | | |
| Status Code | Revision | Author | Reviewer | | Date | Approved for issue | | |
| | | | Name | Signature | | Name | Signature | Date |
| S3 | A | Z. Carter | A. Ford |  | 17/06/25 | S. Orr |  | 18/06/25 |
| S4 | 0 | Z. Carter | A. Ford |  | 30/07/25 | S. Orr |  | 30/07/25 |
| S4 | 1 | Z. Carter | K. Clulow |  | 12/08/25 | S. Orr |  | 13/08/25 |

1. Objectives

The primary objective of this Heritage Management Annexure is to implement controls and procedures during construction to avoid impacts to heritage values of Garden Island/*Meeandip* during construction of the Submarine Rotational Force - West (SRF-West) Priority Infrastructure Project, and to address the recommendations of the Heritage Impact Assessment Report (GHD 2024).

This Heritage Management Annexure supports the Construction Environmental Management Plan (CEMP), which fulfils a requirement under *Environment Protection and Biodiversity Conservation Act 1999* (EPBC Act) approval 2024/10031 and as identified by the environmental risk assessment (refer to Section 10.2 of the CEMP) to mitigate impacts to specific environmental and heritage values of the area. The specific conditions relevant for this Heritage Management Annexure and how they have been addressed are detailed in Table 1.

The CEMP defines terms used and activities managed by this Annexure. The CEMP should be referred to for additional context, including:

- project details including document control, the EPBC Act Action and person accepting responsibility for the CEMP and all associated Annexures, including this Heritage Management Annexure
- project description
- emergency contacts, procedures and specific exemptions that may apply
- potential environmental risks and impacts of the Project
- auditing and review requirements
- glossary
- references.

This Heritage Management Annexure must be read in conjunction with the CEMP and all other Annexures.

A physical copy of this Annexure will be on-site for use should an incident occur.

2. Reference documents

This Annexure has been prepared in accordance with the following regulations and guidance documents:

Commonwealth

- *Environment Protection and Biodiversity Conservation Act 1999* (Commonwealth)
- Environment Protection and Biodiversity Conservation Regulations 2000 (Commonwealth) (Section 341S of the EPBC Act and Regulation 10.03B)
- Commonwealth Heritage Management Principles (Section 341Y of the EPBC Act and Regulation 10.03D and Schedule 7B)
- Significant Impact Guidelines 1.2 – Actions on, or impacting upon, Commonwealth land and Actions by Commonwealth Agencies (Department of Sustainability, Environment, Water, Population and Communities, 2013).

Departmental (Defence)

- GML (2013) Garden Island WA: Heritage Management Plan, prepared for the Directorate of Heritage and Biodiversity Conservation, Department of Defence through Godden Mackay Logan Pty Ltd.

The following documents should be consulted for additional context and details on the requirements outlined in this Heritage Management Annexure where required:

- GHD (2024) Submarine Rotational Force – West Priority Works: Heritage Impact Assessment, prepared for RPS AAP Consulting Pty Ltd
- Principles of the Burra Charter (ICOMOS, 2013)
- Fox and Cat Management Plan (Under development).

.



3. Conditions of approval

The requirements outlined in this Heritage Management Annexure have been prepared to address the relevant conditions of approval under EPBC Act approval 2024/10031 relating to heritage management and Traditional Owner engagement, during construction. Table 1 summarises how each relevant condition has been addressed in this Annexure.

Table 1 Conditions of approval applicable to the Heritage Management Annexure

| Condition number | Requirement | How it is addressed in this Annexure | Relevant section of this Annexure |
|-------------------------------------|--|--|--|
| <i>EPBC Act approval 2024/10031</i> | | | |
| 1 a-c | <p><i>The approval holder must not:</i></p> <ul style="list-style-type: none"> – a) <i>Clear outside of the Action area.</i> – b) <i>Construct outside of the Action area.</i> – c) <i>Harm protected matters within the avoidance areas.</i> | Controls are detailed in the CEMP | Table 3 Table 4 |
| 8 x | <i>The CEMP must include outcomes and detailed measures to avoid impacts to heritage values of Garden Island and address the recommendations of the Heritage Impact Assessment Report.</i> | <p>All construction personnel who are working on the site are to undertake an induction for the natural and historic heritage values of Garden Island/<i>Meeandip</i>. Temporary fencing of historic heritage sites must be installed prior to construction and maintained during construction.</p> <p>Chance finds procedures for historic heritage and human remains are to be implemented.</p> <p>Engagement with traditional owners will be ongoing.</p> | <p>Section 4 – Induction and training</p> <p>Table 4 – Pre-construction</p> <p>Table 4 – Constuction</p> |

4. Induction and training

Induction and training requirements are identified in Section 8 of the CEMP. Heritage aspects from this Annexure that will be included in induction and training material are:

Heritage

- fauna values (protected or of interest)
- heritage values of historic assets and the wider Garden Island/*Meeandip*, as well as relevant management plan procedures (including chance finds protocols)
- engagement with Traditional Owners.

5. Responsibility

The key roles and responsibilities for implementation of the CEMP, including the associated environmental management annexures, are provided in Section 6 of the CEMP. Table 2 below outlines roles and responsibilities specific to this Annexure. Responsibility for the specific management controls and monitoring requirements in this Annexure are provided in Table 4 and Table 5.

Table 2 Responsibilities specific to the Heritage Management Annexure

| Role | Responsibility |
|--|--|
| Construction Contractor | In addition to responsibilities outlined in the CEMP, the Construction Contractor will: <ul style="list-style-type: none"> – provide the necessary communication on identified potential historic heritage and/or human remains during site construction – be responsible for enacting the first steps in the chance finds protocols – be responsible for providing evidence that the personnel delivering training or inductions, and those performing the inspections, are suitably experienced or qualified. |
| Site Environment Officer (SEO) | In addition to responsibilities outlined in the CEMP, the SEO will communicate with the Project Manager Contract Administrator and Defence as part of incident response. |
| HMAS Stirling Indigenous Liaison Team | Within the Fleet Base West Program Management Office (PMO) the HMAS Stirling Indigenous Liaison Team is responsible for the ongoing engagement with Traditional Owners. The HMAS Stirling Indigenous Liaison Team will work with the SEO to make changes to this Annexure should they be required. |
| All construction personnel | In addition to responsibilities outlined in the CEMP, all construction personnel will provide the necessary communication to Construction Contractor and SEO on identified potential historic heritage and/or human remains during site construction. |

6. Performance criteria

The Heritage Management Annexure management objectives and performance criteria are provided in Table 3.

Table 3 Heritage Management Annexure management objectives and performance criteria

| Objective | Performance Criteria |
|---|---|
| Prevent impacts to native vegetation outside the approved clearing area | No clearing or damage to vegetation outside of the Action area. |

| Objective | Performance Criteria |
|---|---|
| Minimise indirect impacts to surrounding sensitive heritage receptors | 100% compliance with controls listed in Table 4 and listed in the CEMP |
| Prevent impacts to native fauna resulting from the Action. | No injury or death to fauna as a result of the Action. No disturbance of occupied osprey nesting sites. No injury or harm to fauna attributable to construction personnel interactions. |

7. Management controls

Heritage Management Annexure management controls are provided in Table 4.

The management controls and monitoring requirements in the following Annexures are also relevant to meeting the EPBC Act approval 2024/10031 for the protection of heritage values in the Action area:

- Flora and Fauna Management Annexure
- Noise and Vibration Management Annexure
- Little Penguin Monitoring and Management Plan (RPS, 2025).

Table 4 *Heritage Management Annexure management controls*

| Item | Specific control | Condition Reference | Responsibility |
|---------------------------|--|---|----------------------------|
| Pre - construction | | | |
| 1 | All works must only occur inside of the Action area. The Construction Contractor must delineate the approved clearing limit by the use of pegs, fencing, continuous flagging tape and/or another suitable method by a qualified engineering surveyor prior to construction. | 2024/10031 – Item 1 a – b | Construction Contractor |
| 2 | A heritage induction must be undertaken by all construction personnel involved in ground disturbing activities prior to their commencing work in the Action area. The induction will cover the heritage values of historic assets and will also discuss heritage values of the wider Garden Island/ <i>Meeandip</i> , as well as the protocols included in this Heritage Management Annexure. | 2024/10031 – Item 8 x | Construction Contractor |
| 3 | Temporary fencing of historic heritage sites during construction. If Baudin Road is required for construction traffic, then temporary fencing will be required for the HMAS <i>Westralia</i> Memorial (CBS01) and Captain Stirling Statue and Memorial (CBS03). Temporary fencing must be erected prior to construction along the road verge adjacent to the Memorials. Temporary fencing must be either bunting or flagging secured on star pickets. | 2024/10031 – Item 8 x | Construction Contractor |
| Construction | | | |
| 4 | Chance finds protocol for human skeletal remains. In the event of the discovery of human skeletal material (or suspected human skeletal material) during project activities, then the Chance Finds Protocol 1: Discovery of Human Skeletal Remains must be followed. | 2024/10031 – Item 8 x Figure 1 Chance finds protocol 1: Discovery of human skeletal remains | All Construction Personnel |
| 5 | Chance finds protocol for possible archaeological objects. In the event of the discovery of possible archaeological objects during project activities, then the Chance Finds Protocol 2: Discovery of Possible Archaeological Objects must be followed. | 2024/10031 – Item 8 x Figure 2 Chance finds protocol 2: Discovery of possible archaeological objects | All Construction Personnel |

| Item | Specific control | Condition Reference | Responsibility |
|--------------------------|--|-----------------------|----------------------------|
| Post construction | | | |
| 6 | Replanting of native vegetation following completion of construction within the landside area is to be designed and completed in consultation with the HMAS Stirling Environment and Sustainability Manager (ESM). | 2024/10031 – Item 1 c | Construction Contractor |
| 7 | Follow specific controls to avoid, minimise or manage the potential adverse impacts on Aboriginal heritage values within and adjacent to the Action area provided in the Indigenous Heritage Management Plan. | 2024/10031 – Item 8 x | All Construction Personnel |

Chance Finds Protocol 1: Discovery of Human Skeletal Remains

In the event of the discovery of human skeletal material (or suspected human skeletal material) during project activities, these steps should be followed:



Figure 1 Chance finds protocol 1: Discovery of human skeletal remains

Chance Finds Protocol 2: Discovery of Possible Archaeological Objects

If any surface/subsurface suspected heritage objects or material is uncovered during the works, then these steps should be followed. Reporting of newly discovered sites must be prepared in accordance with statutory requirements and best practice professional standards:



Figure 2 Chance finds protocol 2: Discovery of possible archaeological objects

8. Monitoring requirements

The Heritage Management Annexure monitoring requirements are provided in Table 5.

Regular Construction Contractor CEMP site inspections and compliance audits will be undertaken by the Construction Contractor and SEO respectively in accordance with the CEMP and at the frequencies specified in the table below. The frequency may be adjusted based on the compliance records and relative risk of each requirement.

The monitoring requirements in the following Annexures are also relevant to meeting the EPBC Act approval 2024/10031 for the protection of heritage values in the Action area:

- Flora and Fauna Management Annexure
- Noise and Vibration Management Annexure
- Little Penguin Monitoring and Management Plan (RPS, 2025).

Table 5 *Heritage Management Annexure monitoring program*

| Location | Monitoring Requirement | Frequency | Record | Responsibility |
|-------------------|---|--------------------------|-----------------------|-------------------------|
| Action area | Visual checks will be carried out to ensure no ground disturbing activities are occurring outside of the Action area. | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Action area | Visual checks will be carried out during construction activities to ensure no impact on historic or other cultural heritage values and/or human remains uncovered. | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Construction area | The Construction Contractor must maintain a register of all chance finds. The register must identify: <ul style="list-style-type: none"> – date, time and location – type of chance find – condition of chance find – method of removal – location of removal – details of person (name, contact registration/licence details). | At the end of each shift | Chance finds register | Construction Contractor |

9. Adaptive management measures

This Annexure is intended to be dynamic and may be updated to reflect changes in management practices and the natural environment with time. This will also allow flexibility to adopt new technologies/management measures. Amendments to management actions will be completed on an as-needed basis. The review and updates to this Annexure may include, but are not limited to:

- updates to management actions that are identified as not achieving the desired outcome and/or to achieve a greater environmental outcome
- additional management actions are required as a result of additional impacts being identified
- amendments to relevant legislation that may affect the implementation of management actions
- improvements to practices, achieving a greater environmental outcome.

If monitoring results, instances of non-conformances or audit results determine that the controls identified in this Annexure are not effective, the construction process generating the adverse outcome will be paused.

Alternative mitigation measures will be determined in accordance with the environmental management framework set out within the CEMP and associated annexures. Once these mitigation measures have been identified and implemented, works may resume. Monitoring will continue in order to determine if the alternative mitigation measures are effective.

Table 6 identifies triggers and contingency actions for Heritage Management Annexure.

Table 6 *Heritage Management Annexure triggers and contingencies*

| Trigger | Adaptive Management Measure |
|--|--|
| Incidents | <ul style="list-style-type: none"> – All environmental incidents need to be reported, documented and followed up with identified corrective action(s). Incident reporting will occur in accordance with the CEMP. – Corrective actions must be identified and documented by the construction personnel involved with the record and actions approved by the SEO. – Corrective actions must be monitored and updated throughout the course of the construction works until the identified actions have been fully completed. |
| Human skeletal remains (or suspected human skeletal material) is encountered during project activities | In the event of the discovery of human skeletal material (or suspected human skeletal material) during project activities, then the Chance Finds Protocol 1: Discovery of Human Skeletal Remains must be followed. |
| Possible archaeological objects are encountered during project activities | In the event of the discovery of possible archaeological objects during project activities, then the Chance Finds Protocol 2: Discovery of Possible Archaeological Objects must be followed. |
| Unexpected finds | <p>Ground disturbing activities (including earthworks and/or excavating material) have the potential to encounter chance finds. A chance finds protocol is provided in this Annexure as a contingency measure to manage such situations.</p> <p>Other unexpected finds will be managed by a protocol to be developed by the Contractor. This may include, but is not limited to:</p> <ul style="list-style-type: none"> – previously unknown underground services or assets – significant levels of gross contamination and hazardous materials (for example, potential asbestos-containing material). <p>Contingencies and procedures will outline the management requirements to ensure that the health and safety of onsite personnel is protected, and unexpected finds are managed appropriately with local jurisdictional requirements. In general, the chance find will be managed as follows:</p> <ol style="list-style-type: none"> 1. Stop work, make sure the work area is safe and follow emergency procedures as per CEMP, if unexpected find presents a potential safety risk (such as live utilities). 1. Inspect unexpected find and manage according to type: <ol style="list-style-type: none"> a. Items of potential cultural heritage and/or Aboriginal significance: follow the Chance Finds Protocol in this Annexure. |

10. Reporting and documentation requirements

All reporting requirements of the CEMP with reference to the EPBC Act approval 2024/10031, are detailed in Section 7 of the CEMP.

All compliance documents and records required by this Heritage Management Annexure must be maintained and stored in accordance with the document control requirements specified in Section 12.2 of the CEMP. Compliance records may be subject to audit and/or be used to verify compliance with the conditions of approval in accordance with Section 12 of the CEMP.

11. Ongoing engagement with Traditional Owners

Defence's acknowledgement and actions in recognising and maintaining the importance of the Traditional Owners in respect its activities on Garden Island remains consistent. Defence is committed to ongoing engagement with Traditional Owners in close partnership with the HMAS Stirling Indigenous Liaison team. Investigations to inform the values within the proposed action area and further consultation with Traditional Owners to manage indigenous heritage related matters will continue through the delivery of works.

12. Continuous improvement and review

If monitoring determines the controls identified in this plan are not effective, the construction process generating the adverse outcome will be paused. Alternative management controls will be determined in accordance with the environmental management framework set out within the CEMP and in accordance with the measures identified in Table 6 above. Once these management controls have been determined, works may resume.

Environmental management Annexures such as this Heritage Management Annexure are not static documents. They will be updated to reflect different works packages under the Action, along with new information and alterations to management controls in accordance with the triggers and revision processes described in Section 12.3 of the CEMP.













**SRF-W Priority Infrastructure Works
Construction Environmental Management Plan**

A3

Terrestrial Soil and Water Quality Management Annexure



A3 Terrestrial Soil and Water Quality Management Annexure

| Project name | | SRF-West Priority Infrastructure Works | | | | | | |
|----------------|----------|---|-------------------------------------|---|----------|--------------------|---|----------|
| Document title | | A3 Terrestrial Soil and Water Quality Management Annexure | | | | | | |
| Status Code | Revision | Author | Reviewer | | | Approved for issue | | |
| | | | Name | Signature | Date | Name | Signature | Date |
| S3 | A | C. Gorman B. Galbraith J. Baric A. Sala Tenna | M. Clough L. Kneen J. Forrest |    | 17/06/25 | S. Orr |  | 18/06/25 |
| S4 | 0 | C. Gorman | K. Clulow L. Kneen J. Forrest |    | 30/07/25 | S. Orr |  | 31/07/25 |
| S4 | 1 | C. Gorman | K. Clulow |  | 13/08/25 | S. Orr |  | 13/08/25 |

1. Objectives

The primary objective of this Terrestrial Soil and Water Quality Management Annexure is to provide management controls and procedures that prevent or minimise risks to protected matters associated with contamination in soils and water, fuel and oil spill management, waste management, dust and water quality management during construction of the Submarine Rotational Force - West (SRF-West) Priority Infrastructure Project. The management measures are designed to facilitate compliance with relevant guidelines and regulations.

This Soil and Water Quality Management Annexure supports the Construction Environmental Management Plan (CEMP), which fulfils a requirement under *Environment Protection and Biodiversity Conservation Act 1999* (EPBC Act) approval 2024/10031 and as identified by the environmental risk assessment (refer to Section 10.2 of the CEMP) to mitigate impacts to specific environmental and heritage values of the Action area. The specific approval conditions relevant to this Soil and Water Quality Management Annexure and how they have been addressed are detailed in Section 3.

The CEMP defines terms used and activities managed by this Annexure. The CEMP must be referred to for additional context, including:

- project details including document control, the EPBC Act Action and person accepting responsibility for the CEMP and all associated environmental management annexures including this Terrestrial Soil and Water Quality Management Annexure.
- project description, including environmental setting and values
- emergency contacts, procedures, and specific exemptions that may apply
- potential environmental risks and impacts of the Project
- auditing and review requirements
- glossary
- references.

This Terrestrial Soil and Water Quality Management Annexure must be read in conjunction with the CEMP, and all other Annexures.

A physical copy of this Annexure will be kept on-site for use should an incident occur.

1.1 Scope clarification

With respect to the relevant aspects covered under this revision of the Soil and Water Quality Management Annexure, those specific to water quality relate to stormwater management (accumulation of and/or stormwater runoff from rainfall and/or incidental generation from construction activities) only. The following water quality aspects are not covered under this CEMP/Annexure revision:

- terrestrial surface water bodies – there are no natural surface water bodies within the Action area
- stormwater collection and discharge via the on-base stormwater drainage system – there are no stormwater drains within the Action area
- groundwater beneath the Action area – Stage 1 early works construction activities involving excavation are understood not to extend beyond two metres below ground level (m bgl); therefore, negating the risk of intercepting contaminated groundwater (present at 3.5 to 4 m bgl).

Revision of this Annexure to include management measures relevant to groundwater contamination will be triggered on notification that excavation beyond 3.5 m bgl is deemed necessary for progression of construction activities (thus presenting the risk of encountering contaminated groundwater).

2. Reference documents

This Annexure has been prepared in accordance with the following regulations and guidance documents:

Commonwealth:

- Environment Protection and Biodiversity Conservation Act 1999 (Commonwealth)
- Environment Protection and Biodiversity Conservation Regulations 2000 (Commonwealth)
- Contaminated Sites Act 2003 (CSA)
- Contaminated Sites Regulations 2006
- National Environmental Protection (Assessment of Site Contamination) Measure 1999
- Safe Work Australia (2016a) Model Code of Practice: How to Safely Remove Asbestos
- Safe Work Australia (2016b) Model Code of Practice: How to Manage and Control Asbestos in the Workplace.
- Heads of EPA (HEPA) Australia and New Zealand and the Australian Government Department of the Environment and Energy (DoEE), PFAS National Environmental Management Plan, Version 3, December 2024 (PFAS NEMP)

State (Western Australia):

- *Biodiversity Conservation Act 2016* (State)
- Biodiversity Conservation Regulations 2018 (State)
- *Dangerous Goods Safety Act 2004* (State)
- *Work Health and Safety Act 2020* (State)
- WA Department of Environment and Conservation (DEC) (2011) A Guideline for Managing the Impacts of Dust and Associated Contaminants from Land Development Sites, Contaminated Sites Remediation and Other Related Activities
- WA Department of Water and Environmental Regulation (DWER) (2019), Landfill Waste Classification and Waste Definitions 1996 (as amended 2019)
- DWER (2021a), Guideline – Dust Emissions (draft)

- DWER (2021b), Assessment and Management of Contaminated Sites, 2014 revised and updated November 2021 (DWER 2021).
- Western Australian Department of Health (2021) Guidelines for the Assessment, Remediation and Management of Asbestos-Contaminated Sites in Western Australia

Departmental (Defence):

- Defence (2018) Contamination Management Manual (as amended 2021)
- Defence (2017) Pollution Prevention Management Manual
- Defence (2019) Environment and Heritage Manual
- Defence (2019) Smart Infrastructure Handbook (Edition 2)
- Defence (2025) Per- and Polyfluoroalkyl Substances (PFAS) Management Framework for Construction and Maintenance (PFAS CMF)
- Defence (2023) Security and Estate Group (SEG) Asbestos Management Plan (AMP) (version 5.2)
- HMAS Stirling Oil Spill Contingency Manual (OSCM) (Royal Australian Navy, 2025)
- HMAS Stirling First Strike Oil Spill Response Plan 2024 (Royal Australian Navy, 2024)

The following documents should be consulted for additional context and details on the requirements outlined in this Annexure where required:

- Little Penguin Monitoring and Management Plan (RPS, 2025)
- Structural Condition Assessment of Little Penguin Nesting Sites (GHD, 2025d)
- Environment and Heritage Assessment (GHD, 2025a)
- SEA1010-1 USW Support Facilities and Infrastructure Program SRF-W Priority Works, Priority Precincts SAQP – Sampling and Analysis Quality Plan (GHD, 2025b)
- Biodiversity Values Report (GHD, 2024g)

The relevant published Australian Standards associated with water quality aspects of this Annexure at HMAS Stirling are listed below:

- AS 5667.1-1998: Water Quality – Sampling – Guidance on the design of sampling programs, sampling techniques and the preservation and handling of samples (AS 5667.1-1998)
- AS 5667.6-1998: Water quality – Sampling – Guidance on sampling of rivers and streams (AS 5667.6-1998)
- AS 5667.11-2009: Water Quality – Sampling, Part 11: Guidance on sampling of groundwaters
- AS 5667.12-1999: Water Quality – Sampling, Part 12: Guidance on sampling of bottom sediments (AS5667.12-1999)
- AS 4482.1 (2005) Guide to the investigation and sampling of sites with potentially contaminated soils
- AS 3580.10.1 (2016) Methods for sampling and analysis of ambient air – Determination of particulate matter – Deposited matter – Gravimetric method
- Fuel and Oil Spill Management aspects of this Annexure are to be read in conjunction with the HMAS Stirling OSCM (RAN, 2025).



3. Conditions of approval

The requirements outlined in this Terrestrial Soil and Water Quality Annexure have been prepared to address the relevant conditions of approval under EPBC Act approval 2024/10031 relating to contamination in soils and water, fuel and oil spill management, waste management, dust, and water quality management, during construction. Table 1 summarises how each relevant condition has been addressed in this Annexure.

Table 1 Conditions of approval applicable to the Terrestrial Soil and Water Quality Management Annexure

| Condition number | Requirement | How it is addressed in this Annexure | Relevant section of this Annexure |
|------------------------------|---|--|-----------------------------------|
| EPBC Act Approval 2024/10031 | | | |
| 1 a-c | <p><i>The approval holder must not:</i></p> <p>a) Clear outside of the Action area.</p> <p>b) Construct outside of the Action area.</p> <p>c) Harm protected matters within the avoidance areas.</p> | Controls are detailed in the CEMP | Section 3 of the CEMP |
| 8 c | <p><i>The CEMP must include a water quality monitoring program that is sufficient to detect daily changes in water quality parameters and any exceedance of water quality threshold levels attributable to construction from the commencement of the Action until completion of construction. The water quality monitoring program must:</i></p> <p>i) Include the monitoring of comparable control sites to determine the value of water quality parameters not subject to construction.</p> <p>ii) During construction, require comparison on a daily basis of both the Action area monitoring site water quality parameter results and the control site water quality parameter results against the water quality threshold levels.</p> <p>iii) Specify values for the water quality threshold levels based on the normal range of values recorded at the control sites.</p> <p>iv) Trigger a stop works procedure if water quality threshold levels are exceeded.</p> | <p>This Annexure identifies the water quality monitoring required for <u>this stage of works</u>.</p> <p>Dust deposition exceedances</p> <p>Community dust complaints</p> <p>Visual dust on-site</p> | Sections 7 and 8 of this Annexure |
| 8 v | <p><i>The CEMP must include:</i></p> <p>i) measures to prevent leaks and spills during construction, including but not limited to hydrocarbons, and</p> | Management measures outlined in Table 10 | Section 7 of this Annexure |



| Condition number | Requirement | How it is addressed in this Annexure | Relevant section of this Annexure |
|------------------|---|---|-----------------------------------|
| | <i>ii) appropriate measures to respond to leaks and spills in a timely and effective manner to prevent and minimise impacts to protected matters.</i> | | |
| 17 | <i>The approval holder must ensure that no little penguins are harmed as a result of leaks and spills, including but not limited to hydrocarbons, caused by the taking of the Action.</i> | <p>Management measures outlined in Table 10. This document relates to terrestrial-based work only and does not incorporate measures for maritime activities.</p> <p>This Annexure references the HMAS Stirling OSCM that includes the restrictions on the use of high-pressure hoses in spill response near little penguin nesting areas.</p> | Section 7 of this Annexure |

4. Induction and training

Induction and training requirements are identified in Section 8 of the CEMP. Key management aspects from this Annexure relating to water (stormwater accumulation of and/or runoff from rainfall and/or incidental generation from construction activities) and soil quality (including existing soil contamination and spoil management), dust, fuel and oil spill occurrences that will be included in induction and training material include (but are not limited to):

Water quality

- Water management (specifically relating to incidental surface water accumulation from rainfall and/ or generated from construction activities such as water applied for dust suppression), including procedures and work practices to ensure best practices for water management and stormwater run-off generation.
- Instructions on environmental emergency response procedures contained in the CEMP.
- The nature and extent of existing groundwater contamination issues, noting that groundwater is not expected to require management for works covered under this CEMP/Annexure revision. Subsequent revisions for construction activities including excavation beyond 3.5 m bgl with the potential to encounter groundwater will incorporate groundwater management performance criteria, management control, monitoring requirements and adaptive management measures.
- Responsibilities under the CEMP for implementing mitigation measures reporting environmental incidents and overseeing corrective actions.

Dust and soils

- Dust management, including procedures and work practices to minimise and report dust generation.
- Soil management, including procedures and work practices to ensure best practices for soil management and spoil generation, including:
 - Given instructions on environmental emergency response procedures contained in the CEMP.
 - Made aware of the nature and extent of existing soil contamination issues.
 - Made aware of their responsibilities under the CEMP for implementing mitigation measures, reporting environmental incidents and overseeing corrective actions.

Contamination (soil)

- Contamination exposure risk management (including personal protective equipment expectations and chance find protocol).
- Asbestos management (if encountered) including suspected asbestos-containing material (ACM) in accordance with an unexpected finds protocol, handling and disposal requirements.
- Management measures for spoil stockpiling and necessary material waste classification requirements.

Fuel and oil spill

- Awareness of the nature of fuel and oil contamination issues, identifying examples of when spills may occur without appropriate management.
- Spill prevention practices and controls, including identification of bunded storage, spill kit and/or fire extinguisher locations on site, Safety Data Sheet (SDS) use, personal protective equipment (PPE) expectations, and hazard notification and response.
- Storage and handling of fuels and oils, and requirements for managing spill risks associated with refuelling.
- Bund requirements for storage of fuel, oils and chemicals.
- Awareness of the responsibilities of all construction personnel under this Annexure for implementing mitigation measures, reporting fuel and oil spill or leak incidents and corrective actions as directed.

- Instructions on spill response and environmental emergency response procedures contained in this Annexure, including protection of sensitive receptors (such as little penguin nesting areas and burrows, sea and shorebirds, watercourses, etc.) where spills originating on land have the potential to spread or transport toward the marine environment.
- Awareness that this Annexure also refers to the OSCM, which details extant incident response requirements, and that the two documents are relevant.
- The Construction Contractor is to keep records of all training/inductions conducted and make those records available to Defence.

5. Responsibility

The key roles and responsibilities for implementation of the CEMP, including the associated environmental management annexures, are provided in Section 6 of the CEMP.

Responsibility for the specific management controls and monitoring requirements relevant to this Terrestrial Soil and Water Quality Management Annexure are provided in Table 2 below.

Table 2 *Responsibilities for the Terrestrial Soil and Water Quality Management Annexure*

| Role | Responsibility |
|--------------------------------|--|
| Site Environment Officer (SEO) | <p>In addition to responsibilities outlined in the CEMP, the SEO will communicate with the Project Manager Contract Administrator (PMCA) and Defence as part of incident response and SEO will identify and review causes and implement measures to prevent a recurrence. This is a requirement for all aspects covered under this Annexure relating to soil and water quality, dust, and fuel, oil and chemical spill.</p> <p>Specifics for water quality:</p> <ul style="list-style-type: none"> – Where external stakeholder (DWER) consultation is required such as to obtain permits for wastewater disposal, the SEO is responsible for consultation with Directorate of Environmental Planning, Assessment and Compliance (DEPAC) (via PMCA) to inform of the requirement for external stakeholder consultation. No interaction with external stakeholder is permitted without prior consultation with DEPAC. <p>Specifics for oil and chemical spill:</p> <ul style="list-style-type: none"> – The SEO is responsible for notifying the Fleet Base West (FBW) Emergency Operations Centre (EOC) according to the requirements of the HMAS Stirling OSCM Section 2.1. |
| Construction Contractor | <p>Implement and comply with management measures as outlined in the CEMP and this annexure. This is a requirement for all aspects covered under this Annexure relating to soil and water quality, dust, and fuel, oil and chemical spill.</p> <p>Specifics for oil and chemical spill:</p> <ul style="list-style-type: none"> – Maintain availability of spill response equipment onsite and train all construction personnel in its use. – Brief all construction personnel on the fuel and oil spill risks, management measures relevant to their work, and incident response procedures. – Review controls in place in areas with fuel and oil storage and/or use, and refuelling areas. Record review and implementation in the works register. |
| All construction personnel | <p>First response in the event of an incident relating to fuel, oil or chemical spill and/or noncompliance of management requirements relating to soil and water quality, and dust.</p> |

6. Performance criteria

The performance criteria have been developed based on SMART principles, including specific measurable, achievable, relevant and time bound objectives.

6.1 Water quality performance criteria

The water quality performance criteria relates to surface water originating from or passing through the Action area, otherwise known as stormwater. There is no active or permanent surface water source within the Action area; however, the works are immediately adjacent to the marine environment (nearest sensitive surface water receiving body).

Previous investigations undertaken to date have identified contamination in groundwater beneath the Action area as well as surrounding areas. Further detail can be referenced in SEA1010-1 USW Support Facilities and Infrastructure Program SRF-W Priority Works, Priority Precincts SAQP – Sampling and Analysis Quality Plan (GHD, 2025).

It is assumed that pre-construction earthworks activities will include some ground disturbance activities involving vegetation clearing and excavations to no more than 2 m bgl. Given this, interception of groundwater during pre-construction works is unlikely, as groundwater is known to be present from 3.5 to 4 m bgl. On this basis, groundwater is not expected to require management for construction work activities covered under this CEMP/Annexure revision. Subsequent revisions for construction activities involving excavation beyond 3.5 m bgl with the potential to encounter contaminated groundwater will incorporate groundwater management performance criteria, management control, monitoring requirements, and adaptive management measures.

Performance criteria for this Annexure are summarised in Table 3.

Table 3 Water quality performance criteria

| Objective | Performance criteria |
|---|---|
| Water quality management objectives and performance criteria | |
| Prevention of contaminant transport through stormwater and/or stormwater infrastructure | <p>Compliance with the stormwater management measures identified in the Construction Contractor's CEMP, including:</p> <ul style="list-style-type: none"> – all storm water drains will be identified prior to works and controls implemented – water pollution control devices and/or settlement systems will be installed to prevent any polluted/silted water from entering stormwater systems or water courses – residues and containers to be stored in designated areas protected from stormwater drains – fuelling, maintenance and cleaning of vehicles and construction plant will not be carried out in areas from which fuel or oil may be discharged to street gutters or storm water – oil contaminated storm water and/or soil will be disposed of to a licensed disposal site where relevant drainage systems |
| Compliance with relevant State and National Guidance | <p>Works at the construction site during development are managed in accordance with the following:</p> <ul style="list-style-type: none"> – DWER, Assessment and management of contaminated sites, 2014 revised and updated November 2021 (DWER 2021) – HEPA Australia and New Zealand and DoEE, PFAS National Environmental Management Plan, Version 3, 2025 (PFAS NEMP) – National Environment Protection Council (NPEC) National Environmental Protection (Assessment of Site Contamination) Measure 1999 as amended May 2013 (ASC NEPM) – Work Health and Safety Act 2020 (WHS Act) and Dangerous Goods Safety Act 2004 (DGS Act) |
| | No release of contaminated stormwater from bunded areas |

| Objective | Performance criteria |
|---|--|
| Protection of ecological and human health receptors | No release of contaminated stormwater to the marine environment |
| Compliance with regulatory requirements | Appropriate segregation, categorisation and disposal of all wastes in accordance with the waste hierarchy and the Environmental Protection (Controlled Waste) Regulations 2004 |
| Protection of water quality objectives | No exceedance of water quality objectives due to stormwater management (when developed as part of the water quality monitoring program) |

6.2 Dust performance criteria

Previous investigations have identified contamination in the surface soil. Further soil sampling and assessment is currently underway as part of a Pre-Construction Contamination Assessment undertaken by GHD for the Submarine Rotational Force-West Project. Based on reviewing and assessing the available soil analysis data from previous contamination investigations within the Action area, the current investigation program is not expected to find concentrations of Contaminants of Potential Concern (CoPC) in the soil that would indicate gross contamination. Hence, the generation of dust during site works is unlikely to liberate significant levels of contamination.

Dust risk assessment

A site risk assessment has been conducted based on activities that generate dust (refer to Appendix A). This approach has been adopted because soils at the site cannot be definitively identified as 'uncontaminated' and it is not deemed necessary, at this time, to incorporate a more conservative health risk assessment in accordance with the WA Department of Health.

According to the site classification assessment chart (Appendix A), the site received a classification score of 552, placing it in Classification 3 (a score between 400 and 799, considered medium risk). However, DEC (2011) stipulates that during the construction dry period (1 October to 31 March), the site will be automatically classified as Classification 4 due to the potential dust generated under dry conditions.

The site classification assessment identifies the provisions and contingency arrangements for dust management, discussed in this Annexure.

The CEMP and this Annexure are intended as 'working' documents subject to revision as the construction works progress.

The completed site classification chart is provided in Appendix A.

Performance criteria

Performance criteria are based on construction dust monitoring to monitor and measure the impacts of dust, which will then inform management actions, including dust control measures, corrective actions, and adaptive measures. There will be two measures for performance criteria:

- Continuous monitoring of total suspended particulates – to monitor 15-minute averages for 'corrective action' or 'stop work' trigger levels in accordance with DEC (2011).
- Dust deposition - measuring total dust deposition levels every 30 days, and the increase in dust deposition over the existing baseline deposition levels, calculated using a rolling average in accordance with DWER (2021).

The dust monitoring performance criteria are given in Table 4. The monitoring requirements are discussed further in Section 8.2.

Table 4 Dust performance criteria

| Particulate | Performance criteria trigger | Criteria category | Frequency |
|------------------------------------|------------------------------|-------------------|------------|
| Total suspended particulates (TSP) | 250 µg/m ³ | Corrective action | 15-minutes |
| | 400 µg/m ³ | Stop work | 15-minutes |

| | | | |
|-----------------|---|--------------|---------|
| Dust deposition | 4 g/m ² /30 days (maximum) 2 g/m ² /30 days (above background) | DWER (2021a) | Monthly |
|-----------------|---|--------------|---------|

6.3 Contaminated soil performance criteria

This document provides additional controls for the management of contaminated soil and spoil handling during earthworks construction activities limited to the early works package activities to be undertaken within the CEMP boundary (as outlined in Section 3.3, Table 1 of the CEMP document). Refer to Figure 1.

Previous investigations have identified contamination in the surface soil. Further soil sampling and assessment is currently underway as part of a Pre-Construction Contamination Assessment (PCA) undertaken by GHD for the SRF-West Project. Based on reviewing and assessing the available soil analysis data from previous contamination investigations within the Action area, the current investigation program is not expected to find concentrations of CoPC in the soil that would indicate gross contamination. Hence, the generation of dust during site works is unlikely to liberate significant levels of contamination.

The performance objectives relate primarily to informing the waste classification of spoil expected to be generated from construction activities proposed under the early works package, as outlined in Section 3.3, Table 1 of the CEMP.

Potentially contaminated material may be encountered during proposed excavation works. Excess construction spoil will need to be suitably managed with respect to handling, and temporary placement within a designated area within the site boundary. Spoil will either be subject to reuse or disposal off-site at a suitably licensed waste receiving facility, in accordance with the results of the Spoil Waste Classification Assessment (to be determined by the lead contractor).

Table 5 Contaminated soil performance criteria

| Objective | Performance criteria |
|--|---|
| Compliance with relevant State and National Guidance | Works at the construction site during development are managed in accordance with the following: |
| Protection of ecological and human health receptors | <ul style="list-style-type: none"> – DWER, Assessment and management of contaminated sites, 2014 revised and updated November 2021 (DWER 2021) – HEPA Australia and New Zealand and DoEE, PFAS National Environmental Management Plan, Version 3, 2025 (PFAS NEMP) – National Environment Protection Council (NPEC) National Environmental Protection (Assessment of Site Contamination) Measure 1999 as amended May 2013 (ASC NEPM) – Work Health and Safety Act 2020 (WHS Act) – Dangerous Goods Safety Act 2004 (DGS Act) |
| Compliance with regulatory requirements | |
| Compliance with Defence manuals and guidance | <p>Works at the construction site during development are managed in accordance with the following:</p> <ul style="list-style-type: none"> – Defence (2018) Contamination Management Manual (as amended 2021) – Defence (2017) Pollution Prevention Management Manual – Defence (2019) Environment and Heritage Manual – Defence (2019) Smart Infrastructure Handbook (Edition 2) – Defence (2025) Per- and Polyfluoroalkyl Substances (PFAS) Management Framework for Construction and Maintenance (PFAS CMF) – Defence (2023) Security and Estate Group (SEG) Asbestos Management Plan (version 5.2) |

The CEMP and this Annexure are 'working' documents' and subject to revision where required as the construction works progress. If the contamination risk profile of soil changes to indicate higher risk, relevant contamination control measures as set out in this plan will be revised accordingly.

- Applicable Defence and Commonwealth regulatory guidelines are listed in Section 2. The guidelines include general requirements for the management of potential environmental impacts relating to soil contamination during construction. More detailed information relating to the management of specific issues associated with identified contamination within the early works package boundary is presented Section 6.2.




Figure 1

Early works CEMP boundary including exclusion zone

6.4 Fuel, oil and chemical spill performance criteria

This Annexure seeks to prevent incidents related to fuel, oil and/or chemicals as a result of construction activities. Performance criteria are identified in Table 6.

Table 6 Fuel, oil and chemical spill management objectives and performance criteria

| Objective | Performance criteria |
|--|--|
| Prevent accidental release of fuel, oil or chemicals to the environment. | Records of compliance with fuel, oil and chemical storage and handling requirements are kept and provided to the SEO in accordance with reporting timeframes in the CEMP. |
| Control or stop accidental release of fuel, oil or chemicals to the environment | Records detailing containment measures show action has been taken within 30 minutes of discovering spill. These records must be provided to the SEO in accordance with reporting timeframes in the CEMP. |
| Clean up any release of fuel, oil or chemicals to the environment in a timely and effective manner | All spills greater than 2L are recorded as incidents. Incident reporting procedures outlined in the CEMP (GHD, 2025) are complied with. Documented records of clean up methods and evidence to demonstrate clean up must be provided for any spill. |

7. Management controls

Management controls relevant to water quality in this Terrestrial Soil and Water Quality Management Annexure are outlined in Table 7.

7.1 Water quality management controls

Any works undertaken which require management in accordance with the CEMP will be recorded on a works register. This will include intrusive works in areas with confirmed, likely or possible contamination including stormwater run-off generation. The Construction Contractor will sign off any such works to verify that the required controls were implemented.

All works will comply with the *Work Health and Safety Act 2020* and the *Dangerous Goods Safety Act 2004*.

All liquid wastes and products are categorised and handled in accordance with DWER Landfill Waste Classification and Waste Definitions 1996 (amended in 2019) and Defence PFAS CMF (2025):

- waste spoil either re-used within the Project area (if deemed suitable) or disposed offsite to an appropriately licensed, accepting and lawful place
- appropriate segregation and disposal of wastes in accordance with the waste hierarchy
- recycled materials used where appropriate

Table 7 Water Quality Management Controls

| Item | Specific control | Responsibility |
|---------------------------------|---|-------------------------|
| Pre-construction | | |
| Water Quality Management | | |
| 1 | <p>The Construction Contractor will develop a site-specific Stormwater Management Plan that includes:</p> <ul style="list-style-type: none"> – measures to minimise erosion and mobilisation of sediments in runoff from the landside area – measures to minimise turbidity/sedimentation in the marine environment from runoff (such as use of sediment curtains at ocean outfalls or potential overland flow discharge locations) – measures to minimise the entry of any stormwater from hydraulically up-gradient off-site areas by diverting this via drains around the site. | Construction Contractor |

| Item | Specific control | Responsibility |
|---------------------------------|---|--------------------------------|
| | <ul style="list-style-type: none"> measures to maintain hardstand surfaces and Ethylene Propylene Diene Monomer liners to avoid contamination of stormwater run-off from Contaminant of Potential Concern contaminated soils. measures to divert all stormwater generated on the site away from any areas of soil disturbance to limit any works-generated contamination entering the runoff. avoid excess construction-related water use | |
| Construction | | |
| Water Quality Management | | |
| 1 | <p>Prior to commencement of works, the Construction Contractor will implement the stormwater management measures in the Construction Contractor's stormwater management plan.</p> <p>This will include silt fences and/or absorbent socks or hay bales be placed around stormwater drains adjacent to the site.</p> | Construction Contractor |
| 2 | <p>During ground disturbing works, the entry of any stormwater into temporary excavations which may contain contaminated material will be minimised.</p> | Construction Contractor |
| 3 | <p>Any potentially or known contaminated soils stockpiled on site will be secured in preparation for expected rainfall events.</p> <p>This will include bunding the stockpile area (for example, hay bales) as far as practicable and covering the stockpiles with plastic sheeting to prevent rainwater ingress. Plastic covers may also be employed to minimise dust generation.</p> <p>The length of time that soil will be stockpiled on-site will be minimised.</p> | Construction Contractor |
| 4 | <p>The works site will be inspected daily for stormwater.</p> <p>Where stormwater is onsite, this will be diverted to the excavation and sampled for CoPC.</p> <p>Based on the concentration of contaminants in the water and considerations of cost and feasibility, stormwater will be disposed as follows:</p> <ul style="list-style-type: none"> Where CoPC are not present, stormwater will be flocculated to reduce sediment and turbidity and then discharged to the environment. Where CoPC are present, one of the below options will be utilised: <ul style="list-style-type: none"> Dewatering and disposal of water to sewer via a trade waste agreement. On-site treatment of water followed by disposal to sewer via a trade waste agreement. Dewatering, carting and disposal of water off-site to an appropriately licenced treatment facility. | Construction Contractor |
| 5 | <p>All incidents are reported as soon as practicable and within 4 hours to the SEO, to determine remedial action, including:</p> <ul style="list-style-type: none"> any overtopping of the rock wall pathway any discharge of contaminated (or potentially contaminated) stormwater any overtopping of bunded areas | Construction Contractor |
| 6 | <p>Under the Environmental Protection (Controlled Waste) Regulations 2004, DWER regulates the transport of controlled waste including liquid wastes from ingress of water into excavation and accumulation onsite within low lying points (such as sumps).</p> <p>In accordance with the PFAS CMF (2025), when the total volume of water being managed for the works is <1000 L, water can be infiltrated near to the work site or in consultation with the Base</p> | Construction Contractor or SEO |

| Item | Specific control | Responsibility |
|------|--|----------------|
| | <p>Environment and Sustainability Manager (ESM)/ESO to another adjacent area without testing. This exemption only applies when the water is removed from and returned to the environment in the same location and at the same time, and runoff is prevented. If this is not possible, further consideration of potential PFAS contamination is required.</p> <p>Any contaminated stormwater transported from site will be managed according with the below steps (in consultation with the SEO and ESM):</p> <ol style="list-style-type: none"> 1. Classification: identify and classify waste it so that it is clear what duties apply to the waste and how to manage it. 2. Waste material will be classified by a suitably qualified engineer or scientist based upon criteria outlined in Table 5 of the Environmental Protection (Controlled Waste) Regulations 2004. 3. Tracking and transportation: provide sufficient information about the waste to the transporter using the Controlled Waste Tracking System. Priority waste has further containment and isolation requirements. Reportable priority waste has a transaction control whereby licences are issued by DWER. 4. Waste must be securely contained to prevent leaks or spills. 5. Spill kits and emergency response procedures must be available in transport vehicles. 6. Transit facilities may be used for temporary storage if licensed. 7. Disposal facilities: waste must be delivered to a licensed waste facility authorised to accept the specific waste type. Licensed waste facilities must operate under an emissions licence or equivalent authorisation. Documentation must be submitted to DWER confirming receipt and treatment/disposal of the waste | |

7.2 Dust management controls

Dust management controls are outlined in Table 8. Management controls from DEC (2011) have been applied, along with the categorisation of whether it is associated as a 'provision' or 'contingency'. Classification 3 controls apply from 1 April to 30 September, annually. Classification 4 controls apply from 1 October to 31 March, annually.



Table 8 *Dust management controls during construction*

| Item | Control | Provision/ contingency | Specific control | Reference | Responsibility |
|---------------------|---|---------------------------|--|-------------------|-------------------------|
| Construction | | | | | |
| 1.1 | Ground disturbance during site establishment including: – cut-to-fill excavation – earthworks and grading – compaction to prepare building foundations | Provision | All areas of disturbed land should be stabilised to ensure that the exposed disturbed area is always kept to a practical minimum, preventing the exceedance of dust standards (1 Apr – 30 Sept). Surface stabilisation will be applied to the disturbed area of each section of the site once the work in that section is complete (1 Oct – 31 Mar). | 2024/10031 8a & b | Construction Contractor |
| 1.2 | | Contingency | Watercarts with a capacity of 10,000 L for every 7.5 ha of disturbed site, or other appropriate alternatives, must be available to commence watering on the site within 18 hours of request (1 Apr – 30 Sept). Suitable watercarts in good working condition, holding no less than 10,000 L for every 5 ha of disturbed site, must be available to commence immediate watering on the site (1 Oct – 31 Mar). Preference to undertake ground disturbance in winter over summer. | 2024/10031 8a & b | |
| 2.1 | Vegetation clearing | Provision | All areas of disturbed land will be stabilised to ensure that the exposed disturbed area is kept to a practical minimum at all times, preventing the exceedance of dust standards (1 Apr – 30 Sept). Surface stabilisation will be applied to the disturbed area of each section of the site once the work in that section is complete (1 Oct – 31 Mar). | 2024/10031 8a & b | Construction Contractor |
| 2.2 | | Contingency | Minimise areas of exposed soil after vegetation clearing at all times. Surface stabilisation equipment must be available to commence operation on-site within 48 hours of clearing. Cover exposed soil with a temporary stabiliser (for example, soil binder, water suppression) during weather conditions conducive to dust generation. Exposed soils will be permanently established as soon as possible. | 2024/10031 8a & b | |



| Item | Control | Provision/ contingency | Specific control | Reference | Responsibility |
|------|---|---------------------------|---|-------------------|-------------------------|
| | | | If possible, use a staged approach for vegetation clearing. | | |
| 3.1 | Wind erosion | Provision | Wind fencing needs to be stored on-site or available within one hour when required (1 Apr – 30 Sept). Wind fencing to the south and east of the site will be erected before any part of the site surface is disturbed. The nominated wind fencing is to remain in position until the disturbed surface is stable (1 Oct – 31 Mar). | 2024/10031 8a & b | Construction Contractor |
| 3.2 | | Contingency | Wind fencing to the south and east of the site must be erected within 18 hours of receiving the instruction. Dust generating works on the site must cease in the interim (1 Apr – 30 Sept). Additional wind fencing to the north and west of the site must be erected within 18 hours of receiving the instruction. Dust generating works on the site must cease in the interim (1 Oct – 31 Mar). Include an allowance for water surface stabilisation during the construction period to manage stockpiles. In the event of strong winds in the prevailing wind direction (>10 m/s, east, west and south direction), cease work on-site immediately. | 2024/10031 8a & b | |
| 4.1 | Material handling, including the loading and unloading of topsoil | Provision | Include an allowance for water cart operation, wind fencing, and surface stabilisation during the construction period to manage topsoil. | 2024/10031 8a & b | Construction Contractor |
| 4.2 | | Contingency | Any vehicles entering or exiting the site area carrying materials with the potential to generate dust will always be covered, except during loading and unloading. | 2024/10031 8a & b | |
| 5.1 | Stockpile management | Provision | Include an allowance for water cart operation, wind fencing, and surface stabilisation during the construction period to suppress dust and manage stockpiles. | 2024/10031 8a & b | Construction Contractor |
| 5.2 | | Contingency | Stockpiles resulting in dust management will be minimised throughout construction through planning and delivery timing. | 2024/10031 8a & b | |
| 6 | Vehicle movements | Contingency | Vehicle movements will be confined to designated areas specific to the CEMP boundary. | 2024/10031 8a & b | Construction Contractor |
| 7 | Exceedance in corrective action trigger levels | Contingency | Review site dust generating activities. | 2024/10031 8a & b | Construction Contractor |



| Item | Control | Provision/ contingency | Specific control | Reference | Responsibility |
|------|--|---------------------------|--|-------------------|---|
| | | | Apply water directly to the dust source to suppress dust until the dust concentrations are below the corrective action level. | | |
| 8 | Exceedance in stop work trigger levels | Contingency | Cease all site activities generating visible dust. Apply water directly to the dust source to suppress dust. Do not recommence work until the dust concentrations are below the corrective action level. | 2024/10031 8a & b | All construction personnel, including Construction Contractor and SEO |

7.3 Contaminated soil management controls

The contaminated soil management controls are provided in Table 9.

Table 9 Contamination management controls during construction

| Item | Control | Specific control | Reference | Responsibility |
|--------------|-----------------------------------|---|-------------|--------------------------------|
| Construction | | | | |
| 1 | Concrete and hardstand management | <p>Maintenance work that requires penetration or removal of sections of concrete will be pre-planned and approved by the Construction Contractor or SEO to limit the duration and extent of exposure to underlying soils. Additional controls will be implemented to ensure water ingress is maintained and containment of contaminated soils is maintained during the works.</p> <p>Visible cracks or defects will be repaired and sealed as soon as reasonably practicable.</p> <p>Where earthworks requiring removal of concrete, a post-backfill inspection will be completed to confirm that underlying soils are appropriately sealed.</p> | 2024/100318 | Construction Contractor or SEO |
| 2 | Worker Health and Safety | <p>All construction personnel and Construction Contractors must wear the following personal protective equipment (PPE) when exposed to potentially contaminated soil at the site, including but not limited to:</p> <ul style="list-style-type: none"> – gloves – long sleeve clothing <p>Where dust is generated through soil disturbance, a P2 mask will be included in mandatory PPE.</p> <p>Good hygiene practices must be maintained during earthworks, with handwashing to occur prior to consumption of food, smoking or any other hand-to-mouth activity.</p> | 2024/100318 | All construction personnel |
| 3 | Asbestos | <p>Due to the known widespread presence of asbestos across Defence estates (including HMAS Stirling), the potential occurrence of ACM within the CEMP boundary cannot be precluded.</p> <p>Typically, this may include ACM within building structures, occurrences of ACM on the ground surface. There is also the potential for ACM in subsurface infrastructure (for example, electrical/communication pits, any subsurface conduit/pipework). Asbestos contamination can also be found in soil in the form of either bonded or fibrous asbestos.</p> <p>For unexpected finds of asbestos contamination in soil during construction activity, SEG AMP Attachment 1: Asbestos Incident Management should be followed, including (but not limited to):</p> <ul style="list-style-type: none"> – The area of asbestos impact should be cordoned off to prevent inadvertent access and have clear asbestos hazard warning signage placed around them to clearly designate the area as containing asbestos. | 2024/100318 | Construction Contractor or SEO |

| Item | Control | Specific control | Reference | Responsibility |
|------|---------|---|-----------|----------------|
| | | <ul style="list-style-type: none"> Entry must be prohibited until it has been assessed by a suitably experienced contaminated sites specialist (CSS) and licensed asbestos assessor (LAA). In addition, The Defence Project Manager and ESM must be immediately notified of the find. <p>Any work on the site which may disturb asbestos or put workers at risk of coming into contact with airborne asbestos fibres must cease until such time as the asbestos in soil (ASBINS) risk has been assessed by a CSS or LAA. Until the asbestos in soil risk is understood, the appropriate risk mitigation control measures must be put into place before any works can re-commence. Appropriate control measures may include¹:</p> <ul style="list-style-type: none"> engaging a CSS/LAA to determine the level of risk and advise on the appropriate risk mitigation controls (such as developing a management plan for the site) cordoning off the area to prevent unauthorised entry and install clear warning signs to alert individuals entering the excavation site about the potential hazard posed by asbestos suppressing dust where necessary (such as using wetting agents, PVA glue for dust suppression) encapsulation (for interim periods, for instance whilst works are conducted at a site, soil encapsulation is most effectively achieved using plastic, resins, mastics or flexible plaster) the use of appropriate Personal Protective Equipment (PPE) undertaking air monitoring (all asbestos fibre air monitoring shall be undertaken by an appropriately qualified person) consultation process and sharing of information with affected stakeholders. the degree and extent of the control measures will be designed by the CSS/LAA to be commensurate with the ASBINS relative exposure and risk <p>In the event that suspected ACM is observed on the ground surface and/or excavations, spoil materials and/or stockpiles within the Action area (if identification is in doubt, the suspected ACM should be assumed to be asbestos until confirmed otherwise), the following procedures should be followed:</p> <ul style="list-style-type: none"> Sampling of the affected in situ and/or stockpiled material should be undertaken with reference to DoH (2021) if ACM is suspected as being present. The material shall be disposed off-site as special waste type 1. Alternatively, a decision will be made in relation to further evaluating the concentrations of ACM in | | |

¹ Section 7.1 *WHS (How to Safely Remove Asbestos)* Code of Practice 2015 (as amended 2020)

| Item | Control | Specific control | Reference | Responsibility |
|------|---|--|-------------|--------------------------------|
| | | <p>the soil to guide refine decision-making concerning off-site disposal/ability to segregate material for disposal as different waste classifications.</p> <p>Sampling of the affected in situ and/or stockpiled material should be undertaken with reference to DoH (2021) if ACM is suspected as being present.</p> | | |
| 4 | Spoil management (Stockpiling, waste classification for re-use/ offsite disposal options) | <p>If ground disturbance work results in the generation of soil stockpiles, the stockpiles must be managed to prevent the loss of soil caused by wind (dust) or stormwater run-off, including protection of nearby stormwater drains, sumps and waterways. Key management requirements are as follows:</p> <ul style="list-style-type: none"> – Prior to the excavation of any material for stockpile storage, the Construction Contractor will consider possible stockpile locations and select an appropriate location to minimise the potential for dust production (covering stockpiles with tarpaulins, wetting down exposed soils), and minimise their potential impact on stormwater runoff (locate stockpiles away from all stormwater runoff channels and cover stockpiles). – The soil stockpiling area must be prepared to ensure that no cross contamination occurs either to the stockpile area or to the stockpiles when handling contaminated or suspected contaminated soils. – The length of time that soil will be stockpiled onsite will be kept to a minimum, with prior arrangement of and agreed duration to be advised by Base Management. When soils are proposed for off-site disposal, soil sampling, if required, will occur as soon as practicable following the creation of the stockpile. – Stockpiles of contaminated, or suspected contaminated, soils must be located on a stable, low permeability/lined surface with appropriate engineering controls to control leaching, run-off etc. – All suspected contaminated soil must be sampled by a suitably qualified professional. Appropriate laboratory analysis for CoPC and interpretation by suitably qualified professional will be conducted on the stockpiled material to determine waste classification to inform suitability for reuse and/or offsite disposal requirements. – The source area, volume and visual anthropogenic inclusions (such as bitumen, concrete fragments within soil) or olfactory indicators of contamination (such as odours or staining) of stockpiled soil must be noted on a plan and works register to ensure the movement of | 2024/100318 | Construction Contractor or SEO |

| Item | Control | Specific control | Reference | Responsibility |
|------|---------|--|-----------|----------------|
| | | contaminated soil is tracked for reuse on and off-site disposal. | | |

7.4 Fuel, oil and chemical spill management controls

Management controls are outlined in Table 10.

The little penguin avoidance area is presented in Figure 3 of the CEMP. Any storage and handling of fuels and oils must occur outside this avoidance area.

Spill response instructions are outlined in Table 11.

Table 10 Fuel, oil and chemical spill management controls

| Item | Specific control | Reference | Responsibility |
|--------------|---|---|-------------------------|
| Construction | | | |
| 1 | Handling storage of fuel, oil and chemicals in the Action area must be undertaken in a bunded area sufficient to contain 110% of the contents of storage containers. | The storage and handling of flammable and combustible liquids, AS 1940:2017 Pollution Prevention Management Manual Annex 1D | Construction Contractor |
| 2 | Product Safety Data Sheets are to be kept on site and readily available for fuels, oils and chemicals. Fire extinguishers for fuel fires (fluorine-free foam or dry chemical powder) kept on site are to have product Safety Data Sheets available. All containers used for storage are to be sealed when not in use and labelled correctly. | Pollution Prevention Management Manual Annex 1C and Annex 1D | Construction Contractor |
| 3 | Hydrocarbon (fuel and oil)/chemical storage areas must be adequately separated from environmentally sensitive areas (storm water drains, the little penguin avoidance area (refer to Figure 3 in the CEMP)). An adequate separation distance is one that a spill would reasonably not reach the little penguin avoidance area (within 100 m). | The storage and handling of flammable and combustible liquids, AS 1940:2017 | Construction Contractor |
| 4 | Refuelling and servicing of plant, equipment and machinery must be undertaken on an impervious surface. Drip trays will be utilised where appropriate. | The storage and handling of flammable and combustible liquids, AS 1940:2017 Pollution Prevention Management Manual Annex 1D | Construction Contractor |
| 5 | Stationary plant and equipment must have appropriate containment to prevent fuel or oil spill or leakage to the environment (for example, placed in impervious bunded area). | The storage and handling of flammable and combustible liquids, AS 1940:2017 | Construction Contractor |
| 6 | Spill kits must always be serviceable and available for use. | Pollution Prevention Management Manual Annex 1D HMAS Stirling OSCM | Construction Contractor |
| 7 | Spill kits must be identified on site plans. | N/A | Construction Contractor |
| 8 | Bunded storage areas must be identified on site plans. | N/A | Construction Contractor |
| 9 | High pressure hoses are not to be used in spill response or clean up within proximity to little penguin nesting areas. | Section 2.3.1.5 and Annex A of the HMAS Stirling OSCM | Construction Contractor |

| Item | Specific control | Reference | Responsibility |
|------|--|---|-------------------------|
| 10 | Portable stormwater drain covers must be available for use at all times. They will be deployed (where required) to prevent spills entering stormwater drains and as a precautionary measure during refuelling and maintenance. | Pollution Prevention Management Manual Annex 1D HMAS Stirling OSCM | Construction Contractor |
| 11 | Spill kits will be stocked with containment equipment appropriate to the work being undertaken. This can include absorbent booms, absorbent pads and loose oil absorbent material (such as Peat Sorb or similar). | Pollution Prevention Management Manual Annex 1D HMAS Stirling OSCM | Construction Contractor |
| 12 | A maintenance schedule must be developed and maintained for plant, equipment and machinery. | N/A | Construction Contractor |
| 13 | Plant, equipment and machinery must be maintained in accordance with the maintenance schedule. | N/A | Construction Contractor |

Table 11 *Spill response actions*

| Item | Specific control | Reference | Responsibility |
|------|--|---|----------------------------|
| 1 | In the event of a spill, the source of the spill must be isolated/stopped if it is safe and possible to do so. | HMAS Stirling OSCM | All construction personnel |
| 2 | In the event of a spill, the spill must be contained with absorbent material from spill kits if it is safe and possible to do so. Personal protective equipment will be utilised when conducting spill response. | HMAS Stirling OSCM | All construction personnel |
| 3 | In the event of a spill, the SEO and/or the PMCA must be notified as soon as possible after initial isolation and containment of spill or on discovery of the spill if it cannot be isolated or contained. | N/A | All construction personnel |
| 4 | On discovery of a fuel, oil or chemical spill the following information must be recorded to the maximum extent possible for notification and reporting purposes: <ul style="list-style-type: none"> – date and time of incident – source and likely cause – type of fuel or oil involved – estimated amount of spill The details to be recorded during and post-response are outlined in item 9 of this table. | HMAS Stirling OSCM | All construction personnel |
| 5 | The PMCA and SEO must commence the notification procedure identified in the CEMP and the HMAS Stirling OSCM. Onshore spills of fuels and oils are to be notified to the FBW EOC within 30 minutes of discovery. | CEMP Section 7 (GHD, 2025) HMAS Stirling OSCM | SEO |
| 6 | The SEO must notify the PMCA and ESM as soon as possible (within 4 hours) on notification of the spill and facilitate notification to DEPAC within 24 hours. | CEMP Section 7 | SEO and PMCA |
| 7 | With approval from the PMCA, the SEO must notify external agencies as required to coordinate spill response. | HMAS Stirling First Strike Oil Spill Response Plan 2024 (Royal Australian Navy, 2024) HMAS Stirling OSCM | SEO and PMCA |
| 8 | Any injured fauna must be managed in accordance with the Fauna Relocation and Rescue Plan. | Fauna Relocation and Rescue Plan (GHD, 2025) | All construction personnel |

| Item | Specific control | Reference | Responsibility |
|------|---|---|--|
| 9 | <p>Incident reporting must be undertaken in accordance with the CEMP and the HMAS Stirling OSCM. The key information to be reported include the details in item 4 of this table, and:</p> <ul style="list-style-type: none"> – response actions taken – potential impacts of spill – assistance obtained from Base personnel or external agencies <p>Assessment of the effectiveness of response actions taken, to review lessons learned and any updates to the CEMP and Annexure for continuous improvement.</p> | CEMP (GHD, 2025) Section 3.5 of the HMAS Stirling OSCM | Construction Contractor PMCA SEO |

8. Monitoring requirements

Regular Construction Contractor CEMP site inspections and compliance audits will be undertaken by the Construction Contractor and SEO, respectively, in accordance with the CEMP and at the frequencies specified in the sections below. The frequency may be adjusted based on the compliance records and relative risk of each requirement.

8.1 Water quality monitoring requirements

The water quality monitoring requirements for this phase of works is provided in Table 12.

The monitoring requirements in the following Annexures are also relevant to meeting the EPBC Act approval 2024/10031 for the protection of flora and fauna in the Action area.

- Flora and Fauna Management Annexure
- Heritage Management Annexure
- Noise and Vibration Management Annexure
- Little Penguin Monitoring and Management Plan (RPS, 2025)

Table 12 *Water quality monitoring program*

| Location | Monitoring requirement | Frequency | Record | Responsibility |
|--|---|--|----------------------|-----------------------------|
| Construction area | Monitor water levels in the open excavation pit for overflow. | During and after any rain events or upon groundwater intrusion | Compliance checklist | Construction Contractor/SEO |
| Stormwater discharge point to marine environment | Visual check of adjacent marine environment for turbid water. If available, utilisation of site monitors at appropriate locations. | During and after any rain events. | Compliance checklist | Construction Contractor/SEO |
| Construction area and immediately adjacent area | Excavating soil – potential for erosion, sedimentation and contaminated land or water from exposed soil surfaces. Check condition of any sediment and erosion management controls, such as diversion drains and the use of silt fences and/or absorbent socks/hay bales placed around stormwater drains. | After a rain event | Compliance checklist | Construction Contractor/SEO |
| Construction area | Check for evidence of excess construction related water use. | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Construction area | Check for: <ul style="list-style-type: none"> – the effectiveness of the surface flow system and implement improvements where required | During and after a rainfall event of greater than 40mm | Compliance checklist | Construction Contractor/SEO |
| Penguin nesting sites (identified in the Little Penguin Monitoring and | Check for: <ul style="list-style-type: none"> – evidence of surface water damage/scouring to the penguin colony area and burrows | During and after a rainfall event of greater than 40mm | Compliance checklist | SEO |

| Location | Monitoring requirement | Frequency | Record | Responsibility |
|---|---|---|----------------------|--------------------------------|
| Management Plan (RPS 2025) – shown on Figure 1. | | | | |
| Stockpiles (identified on site plan/s) | Inspection of stockpile areas to check: – stockpiles in designated areas as shown on site plan/s and are located away from stormwater drainage if required (in preparation for rainfall or wind) stockpiles are secured including bunding (hay bales) and covering as far as practicable | Daily and when required including during rain events | Compliance checklist | Construction Contractor |
| | | Weekly and when required including during rain events | Compliance checklist | SEO |
| Parking areas (identified on site plan/s) | Inspection of vehicles and parking areas for spills/leaks and the surface water runoff to stormwater and drainage lines offsite. | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Construction area | Post-construction groundwater investigation by a qualified contaminated land personnel (if spill occurred). | Post construction activities | One report | Construction Contractor SEO |

8.2 Dust monitoring requirements

8.2.1 Trigger levels – Continuous total suspended particulates monitoring

A 'corrective action' trigger level refers to the ambient air dust concentration that, when exceeded, requires measures to reduce dust emissions until levels drop below it. The 'stop work' trigger level indicates the concentration at which work is stopped with a stop work order until dust levels decrease to below the stop work trigger level. Both trigger levels have performance criteria (refer to Table 17).

Total suspended particulates (TSP) can be measured with a type of nephelometer (such as an E-Sampler or DustTrak). The monitor will need telemetry, so there will be remote automatic access to allow alarms when trigger levels are exceeded. Alerts will be set to SMS text notification to the SEO's phone number.

If these trigger levels are frequently exceeded (more than once per week), review and assessment of the effectiveness of dust control measures may be required.

A continuous monitor is advised to be located at the site boundary, downwind of the little penguin habitat. The continuous monitoring requirements are provided in Table 13.

Refer to Figure 2 for the monitoring location. The duration of dust monitoring is from early works to completion of construction activities.

Table 13 Construction dust monitoring program

| Location | Monitoring requirement | Frequency | Record | Responsibility |
|----------------------------|---|--|--|----------------|
| During construction | | | | |
| D1- D7 | Remain below the performance criteria (DWER, 2021a) | Monthly | Site inspection checklist Monthly dust report | SEO |
| RT2 | Remain below the corrective action or stop work TSP | Continuous monitoring for TSP – with alerts set to | Telemetry with remote access Alerts set to SEO's number | SEO |

| Location | Monitoring requirement | Frequency | Record | Responsibility |
|-------------------|--|----------------------------|--------------------------|--------------------------------|
| | performance criteria (Table 17) | 15-min and 1-hour averages | Monthly dust report | |
| Construction area | Complaints register to document the number of dust complaints received | As required | Site complaints register | Construction Contractor SEO |




Figure 2 Little penguin dust monitoring locations

8.2.2 Directional dust deposition gauge monitoring

Directional dust deposition gauge monitoring will be conducted in accordance with AS/NZS 3580.10.1 (2016) Methods for sampling and analysis of ambient air – Determination of particulate matter – Deposited matter – Gravimetric method and sent to a National Association of Testing Authorities-accredited laboratory.

Dust deposition monitoring requirements are provided in Table 13.

See Figure 2 for monitoring locations. The duration of dust monitoring is from early works to completion of construction activities.

8.2.3 Complaints register

Complaints from the local community relating to dust incidents will be registered, the cause identified, and actions will be taken and documented accordingly. Refer Table 17.

8.3 Contaminated soil monitoring requirements

Soil contamination monitoring requirements are provided in Table 14.

Table 14 Soil contamination monitoring requirements

| Location | Monitoring requirement | Frequency | Record | Responsibility |
|--|---|---|---|-------------------------|
| During construction | | | | |
| Exit/entry point (as marked on site plan/s) | Plant, equipment and vehicle movements transferring contaminants off-site: <ul style="list-style-type: none"> inspect leaving plant and vehicles for tracking of excess soil/mud on to roadways check access roads for sediments | Every instance of contaminated material being transferred offsite | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Parking areas | Oil, grease or fuel spills/leaks from the use of plant, equipment and vehicles on-site: <ul style="list-style-type: none"> regularly monitor vehicles and parking areas for spills/leaks | Daily | Compliance checklist | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |
| Construction area | Backfilling with imported fill material: <ul style="list-style-type: none"> uncontaminated fill material certification required prior to importation. testing of soil or fill material to ensure it is classified as fill material under DWER, Landfill waste classification and waste definitions (December 2019). Advice must be sought from a suitably qualified professional. | Daily (when backfilling) | Compliance checklist | Construction Contractor |
| | | Weekly (when backfilling) | Compliance checklist | SEO |
| Construction area and immediately adjacent areas | Generation and storage of demolition waste: <ul style="list-style-type: none"> monitor the site for misplaced/escaped waste or litter. monitor the contents of the bins on-site to ensure the correct waste is being deposited in the appropriate bins. | Daily | Compliance checklist/ Records of waste removal and disposal | Construction Contractor |
| | | Weekly | Compliance checklist | SEO |

8.4 Fuel and oil spill monitoring requirements

Fuel and oil spill management monitoring requirements are provided in Table 15.

Any works undertaken which require monitoring of management measures in accordance with this Annexure will be recorded on a works register. This will include works in areas with fuel and oil storage and/or use, refuelling areas, and any other works that involve oils, fuels or other hydrocarbons. The Construction Contractor must sign off on any such works to verify that the required controls are implemented.

Table 15 Fuel and oil spill management monitoring requirements

| Location | Monitoring requirement | Frequency | Record | Responsibility |
|--|--|-----------------------------------|---|------------------------------|
| During construction | | | | |
| Spill kit locations (as marked on site plan/s) | Spill kits checked for appropriate stock levels, condition of absorbent material. | Weekly | Compliance checklist | Construction Contractor/SEO |
| Construction area | Records must be kept and provided to the PMCA of refuelling including where refuelling has been undertaken and the time of day. | Daily (for each refuelling event) | Compliance checklist/ Construction Contractor monthly report | Construction Contractor |
| Construction area | Records must be kept and provided to the PMCA of fuel, oil and chemical storage areas. Evidence of effective containment controls such as bunds, impervious surfaces etc. must be provided. | Monthly | Compliance checklist/ Construction Contractor monthly report | Construction Contractor |
| | | Monthly | Compliance checklist | SEO |
| Construction area | A maintenance schedule must be maintained. The schedule will include (at minimum) dates of future maintenance activities for all applicable plant and equipment and when maintenance activities actually occur. This must be provided to the SEO monthly. | Monthly | Compliance checklist/ Maintenance schedule | Construction Contractor /SEO |
| Action area | The Construction Contractor must record any fauna removals, deaths or injuries as a result of fuel or oil spills in the Project Fauna tracking register. The register must identify: <ul style="list-style-type: none"> – date, time and location – type and number of fauna – status (for example, dead/alive/injured) – method of removal – location of removal | At the end of each shift | Compliance checklist/ Fauna tracking register | Construction Contractor |

| Location | Monitoring requirement | Frequency | Record | Responsibility |
|--------------------------|---|------------------------------|------------|-----------------------------|
| | <ul style="list-style-type: none"> – details of person (name, contact etc.) | | | |
| Post-construction | | | | |
| On-site | <p>Ongoing contamination monitoring by a suitably qualified professional as agreed with the ESM, DEPAC and PMCA for post-remediation spills, based on remediation outcomes and recommendations.</p> <p>Any investigation and/or remediation reports for fuel and oil spills will be provided to the PMCA for future phases of work.</p> | Post construction activities | One report | Construction Contractor/SEO |

9. Adaptive management measures

This Annexure is intended to be dynamic and may be updated to reflect changes in management practices and the natural environment with time. This will also allow flexibility to adopt new technologies/management measures. Amendments to management actions will be completed on an as-needed basis. The review and updates to this Annexure may include, but are not limited to:

- updates to management actions that are identified as not achieving the desired outcome and/or to achieve a greater environmental outcome
- additional management actions are required as a result of additional impacts being identified
- amendments to relevant legislation that may affect the implementation of management actions
- improvements to practices, achieving a greater environmental outcome

If monitoring results, instances of non-conformances or audit results determine that the controls identified in this Annexure are not effective, the construction process generating the adverse outcome will be paused. Alternative mitigation measures will be determined in accordance with the environmental management framework set out within the CEMP and associated annexures. Once these mitigation measures have been identified and implemented, works may resume. Monitoring will continue to determine if the alternative mitigation measures are effective.

9.1 Water quality adaptive management measures

In line with the intended functionality of the CEMP and this Annexure as 'working' documents subject to revision where required as the construction works progress, should the contamination risk profile of water change to indicate higher risk, relevant contamination control measures as set out in this plan will be revised accordingly.

Table 16 below identifies triggers and adaptive management measures for water quality management triggers and contingencies.

Table 16 Water quality management triggers and adaptive management measures

| Trigger | Adaptive management measure |
|--|--|
| Evidence of excess construction related water use | Report to SEO within 4 hours and implement management measures to prevent a recurrence. |
| Landside construction has resulted in water channelling toward the rock wall | Report to SEO within 4 hours and cease construction related water use (such as site dust suppression). |
| Turbid stormwater discharging to marine environment due to construction works | Report incident to SEO within 4 hours. Investigate cause and update controls if necessary. Undertake daily checks until water quality improves. |
| Uncontained contaminated stormwater | Report incident to SEO within 4 hours. Investigate cause and update controls if necessary. |
| Chemical, fuel, waste or product spill | Follow oil and fuel spill procedure in the Fuel and Oil Spill Management Plan. |
| Stormwater comes into contact with potentially contaminated material | Capture and retain stormwater on-site to be tested before disposal to a suitably licenced facility. Potentially contaminated stormwater will not be discharged to stormwater or sewage drains without prior testing to confirm it is suitable to do so. |
| Groundwater is encountered | No adaptive management measures applicable to groundwater on the basis that this iteration of the annexure to the CEMP is limited to site clearing activities at depths not anticipated to encounter groundwater. |
| Increase in contamination risk profile of water during the course of construction activities | Relevant contamination control measures as set out in this plan will be revised accordingly. Revise assessment for requirement of a more conservative human health risk assessment in accordance with Department of Health (DoH). |

9.2 Dust adaptive management measures

Table 17 identifies dust management triggers and adaptive management measures for this Annexure.

Table 17 Dust management triggers and adaptive management measures

| Trigger | Adaptive management measure |
|--|---|
| Frequently (more than once a week) exceeding trigger levels (either corrective action or stop work performance criteria) | Trigger levels will be periodically reviewed to determine issues and revised accordingly. Dust management approach will also be reviewed for improvements. |
| Exceeding dust deposition performance criteria | A review will be initiated to determine the cause of the exceedance. Dust management approach will also be reviewed for improvements. |
| Dust complaints | Complaints register maintained and complaints investigated to review the dust management method used. Action will be taken accordingly. Dust management approach will also be reviewed for improvements. |

9.3 Contamination adaptive management measures

Table 18 identifies soil contamination management triggers and adaptive management measures.

Table 18 *Soil contamination management triggers and adaptive management measures*

| Trigger | Adaptive management measure |
|---------------------------------|---|
| Incidents | <p>All environmental incidents need to be reported, documented and followed up with identified corrective action(s). Incident reporting will be incorporated into the CEMP and existing management framework, or where this is not possible an incident reporting form developed.</p> <p>Corrective actions will be identified and documented by the construction personnel involved with the record and actions approved by the Construction Contractor or SEO.</p> <p>Corrective actions will be monitored and updated throughout the course of the construction works until the identified actions have been fully completed.</p> |
| Stormwater and sediment control | <p>Minimising the generation of CoPC contaminated stormwater and its migration off-site is a critical aspect of contamination management.</p> <p>Hardstand surfaces and synthetic rubber liners (such as EPDM liners) will be maintained at the site to avoid contamination of stormwater run-off from CoPC contaminated soils.</p> <p>Where ground disturbance works are required, the entry of any stormwater into temporary excavations that may contain contaminated material will be minimised.</p> <p>Stormwater that comes into contact with potentially contaminated material will be captured and retained on-site to be tested before disposal to a suitably licenced facility. Potentially contaminated stormwater will not be discharged to stormwater or sewage drains without prior testing to confirm it is suitable to do so.</p> <p>To minimise contamination levels in stormwater, potentially or known contaminated soils stockpiled on site must be covered (for example, plastic sheeting) and banded (for example, hay bales). The length of time that soil will be stockpiled on-site will be minimised.</p> |
| Unexpected finds | <p>Earthwork activities have the potential to encountering unexpected finds while breaking ground and/or excavating material. An unexpected finds protocol is to be developed by the Construction Contractor as a contingency measure to manage such situations. Unexpected finds may include, but are not limited to:</p> <ul style="list-style-type: none"> – previously unknown underground services or assets – significant levels of gross contamination and hazardous materials (for example, potential ACM). <p>Contingencies and procedures will outline the management requirements to ensure that the health and safety of on-site personnel is protected, and unexpected finds are managed appropriately with local jurisdictional requirements.</p> <p>In general, the unexpected find will be managed as follows:</p> <ol style="list-style-type: none"> 8. Stop work, make sure the work area is safe and follow emergency procedures as per CEMP, if unexpected find presents a potential safety risk (such as live utilities). 1. Inspect unexpected find and manage according to type: <ol style="list-style-type: none"> a. Previously unknown services or assets. Do not approach if live electricity is suspected. Check for indications that the service is in use and contact local management and/or utility owner/service provider. Attempt to switch off or isolate the utility if safe to do so. If the service appears redundant, check available Dial Before you Dig information to determine its provenance. Redundant services may be removed if practical. b. Gross contamination and/or hazardous materials. Evacuate the area if hazardous levels of vapours and/or hazardous materials present a risk to personnel. Apply PPE (for example, P2 dust mask or respirator) and clear excavation/work area with gas detectors prior to approaching suspect material. Consult with a suitably qualified environmental practitioner and/or occupational hygienist. <p>A Chance Finds Protocol is included in the Heritage Management Annexure to manage actions relating to Items of potential cultural heritage and/or Aboriginal significance.</p> |

9.4 Fuel and oil spill adaptive management measures

Table 19 identifies triggers and contingency actions for this Annexure.

Table 19 *Fuel and oil spill management triggers and contingencies*

| Trigger | Adaptive management measure |
|---------------------------------|--|
| Fuel or oil spill occurs onsite | Follow incident response, notification and reporting procedure in the CEMP and the HMAS Stirling OSCM. |

| Trigger | Adaptive management measure |
|---|---|
| | <p>SEO will identify and review causes and implement measures to prevent a recurrence, such as activity siting or amended works procedure.</p> <p>Include case study in site induction and relevant briefings, toolbox talks and training to raise awareness and improve prevention.</p> |
| Daily site inspection identifies unreported fuel or oil spill | <p>Follow incident response and reporting procedure in the CEMP.</p> <p>SEO will identify and review causes and implement measures to prevent a recurrence, such as a refresher briefing on induction material and spill response protocols for all construction personnel.</p> <p>Activity-specific inspections of spill prevention controls to be implemented by the Construction Contractor may be required.</p> |
| Injured or deceased wildlife found in vicinity of spill | <p>Follow incident response and reporting procedure in the CEMP.</p> <p>SEO will identify and review causes and implement measures to prevent a recurrence, including discussion with the relevant ESM and specialist ecologist on any improvement opportunities or additional controls.</p> |

10. Reporting and documentation requirements

All reporting requirements of the CEMP with reference to the EPBC Act approval 2024/10031 are detailed in Section 7 of the CEMP.

All compliance documents and records required by this Terrestrial Soil and Water Quality Management Annexure must be maintained and stored in accordance with the document control requirements specified in Section 12.2 of the CEMP. Compliance records may be subject to audit and/or be used to verify compliance with the conditions of approval in accordance with Section 12 of the CEMP.

10.1 Annual compliance report

Accurate and complete details of how this Terrestrial Soil and Water Quality Management Annexure of the CEMP (required by the EPBC Act approval) is implemented must be included in the Annual Compliance Report as detailed in Section 7.3 of the CEMP. The Annual Compliance Report (ACR) must include:

- a summary of the monthly results and outcomes
- accurate and complete details of compliance and any non-compliance with this plan
- if any incident occurred, accurate and complete details of each incident, including corrective and adaptive management actions (in accordance with Section 11.3.1 of the CEMP)

10.2 Monthly reporting requirements

10.2.1 Water quality (stormwater)

All data collected for stormwater quality monitoring (as and when required) will be summarised into a monthly report that will support annual compliance reporting requirements of the CEMP.

The report will include:

- The scope of monitoring carried out
- Sampling and analytical methods followed
- Field sampling records and data collected
- Reports for exceedances against the criteria
- Conclusions and recommendations
- Chain of custody forms, Laboratory analysis results and certificates appended to the report

Table 20 Minimum water quality reporting requirements

| Reporting requirement | Frequency |
|--|--|
| Waste classification report of stormwater sampling results to determine appropriate waste classification and disposal requirements | As required (should stormwater come into contact with potentially contaminated material) |

10.2.2 Dust

All data collected for dust monitoring (real-time and dust deposition) will be summarised into a monthly report, that will support reporting requirements of the CEMP.

The report will include:

- monitoring methodology
- reports for exceedances against the criterion
- comparison to previous dust monitoring results
- actions undertaken as a result of any recorded exceedances
- chain of custody forms, Laboratory analysis results and certificates appended to the report
- The minimum dust management reporting requirements are provided in Table 21.

Table 21 Minimum dust reporting requirements

| Reporting requirement | Frequency |
|------------------------------|--|
| Dust deposition | Monthly |
| Total suspended particulates | Recorded continuously (15 minutes) Reported monthly |

10.2.3 Soil

All data collected for soil sampling (anticipated to primarily include stockpile sampling for waste classification on an as needed basis) will be summarised into a monthly report that will support reporting requirements of the CEMP.

The report will include:

- the scope of monitoring carried out
- sampling and analytical methods followed
- field sampling records and data collected
- reports for exceedances against the criteria
- conclusions and recommendations
- chain of custody forms, Laboratory analysis results and certificates appended to the report

The minimum soil contamination reporting requirements are provided in Table 22.

Table 22 Minimum soil contamination reporting requirements

| Reporting requirement | Frequency |
|--|-------------|
| Waste classification report of spoil stockpile sampling results to determine appropriate waste classification and suitability for reuse/offsite disposal requirements | As required |
| Report presenting the outcomes of testing of clean fill material sourced for use as fill material during construction to ensure it is classified as uncontaminated fill material under DWER, Landfill waste classification and waste definitions (December 2019) | As required |

10.2.4 Fuel and oil spill

Table 23 outlines records relevant to fuel and spill management that will be provided to support reporting requirements of the CEMP.

Table 23 Minimum fuel and oil spill management reporting requirements

| Reporting Requirement | Frequency |
|--|---|
| Construction Contractor will provide the PMCA maintenance records, compiled daily inspection checklists, refuelling records and records illustrating storage area compliance as outlined in Table 15 | Monthly |
| Construction Contractor will fulfil notification, reporting and investigation as required by the HMAS Stirling OSCM, either directly or via the SEO | As required |
| The Construction Contractor must report any fauna removals, deaths, or injuries within the Project fauna register to the PMCA | On request At the completion of the Project |
| Investigation and remediation reporting will be completed by the Construction Contractor and supported by the SEO. The reporting will outline the investigation conducted, remediation activities undertaken, the outcomes of remediation, and any ongoing monitoring requirements. All sampling data will be provided to the ESM via the PMCA for upload to the Defence ESdat platform. | As required, where investigation and/or remediation of a spill is conducted |

11. Continuous improvement and review

If monitoring determines the controls identified in this plan are not effective, the construction process generating the adverse outcome will be paused. Alternative management controls will be determined in accordance with the environmental management framework set out within the CEMP and in accordance with the measures identified in Table 23 above. Once these management controls have been determined, works may resume.

Environmental management plans such as this Terrestrial Soil and Water Quality Management Annexure are not static documents. It will be updated during the course of the Action to reflect changes in construction activities as each stage of construction progresses, and any new information and alterations to management controls in accordance with the triggers and revision processes described in Section 12.3 of the CEMP.

It is relevant to note that revision of this Annexure to include management measures relevant to groundwater contamination will be triggered on notification that excavation beyond 3.5 m bgl is deemed necessary for progression of construction activities (thus presenting the risk of encountering contaminated groundwater).

To document changes to this Terrestrial Soil and Water Quality Management Annexure in response to adaptive management measures, a change log is included below in Table 24.



Table 24 *Change log*

| Version | Date | Author | Change Description | Sections Affected | Approved by |
|---------|------|--------|--------------------|-------------------|-------------|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

Appendix A

**Site risk assessment/classification for
activities generating uncontaminated
dust (DEC, 2011)**



Table A.1 Nature of the site

| Item | Score option | Allocated score |
|--|---|-----------------|
| Nuisance potential of soil, when disturbed | Low Material is of coarse particulates | 2 |
| Topography and protection provided by undisturbed vegetation | Little screening Native vegetation west of the site, small patch of native vegetation to the east. | 12 |
| Area of site disturbed by the works | Between 1 and 5 ha Only 1.78 ha will be excavated at any time. | 3 |
| Type of work being done | Roads, drains, sewers and partial earthworks Partial earthworks, including cut-to-fill excavation, earthworks and grading and compaction to prepare building foundations | 6 |
| | TOTAL score for Part A | 23 |

Table A 2 Proximity of site to other land uses

| Item | Score option | Allocated score |
|--|---|------------------------------------|
| Distance of other land uses from site | Less than 100 m | 18 |
| Effect of prevailing wind direction (at time of construction) on other land uses | Isolated land uses affected by one wind direction | 6 |
| | TOTAL score for Part B | 24 |
| Site classification score (A x B) | 552 | Site classification 3 — 400 to 799 |



Australian Government
Defence











**SRF-W Priority Infrastructure Works
Construction Environmental Management Plan**

A4

Noise and Vibration Management Annexure



A4 Noise and Vibration Management Annexure

| Project name | | SRF-West Priority Infrastructure Works | | | | | | |
|----------------|----------|--|-----------|---|----------|--------------------|---|----------|
| Document title | | A4 Noise and Vibration Management Annexure | | | | | | |
| Status Code | Revision | Author | Reviewer | | | Approved for issue | | |
| | | | Name | Signature | Date | Name | Signature | Date |
| S3 | A | M. Velasco | P. Pandey |  | 18/06/25 | S. Orr |  | 19/06/25 |
| S3 | B | M. Velasco | P. Pandey |  | 03/07/25 | S. Orr |  | 04/07/25 |
| S3 | C | M. Velasco | P. Pandey |  | 13/07/25 | S. Orr |  | 14/07/25 |
| S4 | 0 | M. Velasco | P. Pandey |  | 30/07/25 | S. Orr |  | 30/07/25 |
| S4 | 1 | M. Velasco | K. Clulow |  | 12/8/25 | S. Orr |  | 13/8/25 |

1. Introduction

1.1 Objectives

The primary objective of this Noise and Vibration Management Annexure is to implement controls and procedures during construction to avoid, minimise, monitor and document the potential adverse impacts on the little penguin population and their nesting sites adjacent to the Action area, during construction of the Submarine Rotational Force - West (SRF-West) Priority Infrastructure Project.

Specifically, this Annexure aims to:

- avoid noise and vibration-related harm to little penguins and their nesting habitats at Careening Bay
- achieve compliance with the statutory requirements outlined in EPBC Act approval 2024/10031
- establish appropriate performance criteria and monitoring procedures for construction noise and vibration
- identify project components that have the greatest potential to result in adverse noise and vibration impacts to little penguins
- guide the implementation of stop-work and mitigation procedures where exceedances are detected
- support adaptive management and continuous improvement through monitoring, reporting, and feedback mechanisms.

This Annexure has been prepared as a supporting document for the Construction Environmental Management Plan (CEMP). The CEMP defines terms used and activities managed by this Annexure. The CEMP must be referred to for additional context, including:

- project details including document control, the *Environment Protection and Biodiversity Conservation Act 1999* (EPBC Act) approved Action and person accepting responsibility for the CEMP and all associated Annexures including this Noise and Vibration Management Annexure
- project description
- emergency contacts, procedures and specific exemptions that may apply

- potential environmental risks and impacts of the Project
- auditing and review requirements
- glossary
- references.

This Noise and Vibration Management Annexure must be read in conjunction with the CEMP and all other Annexures.

A physical copy of this Annexure will be on-site for use should an incident occur.

1.2 Reference documents

This Noise and Vibration Management Annexure fulfils a requirement under Condition 8 i of EPBC Act approval 2024/10031 to mitigate terrestrial construction noise and vibration impacts to little penguins and little penguin nesting sites.

In the absence of formal national or state guidelines on acceptable airborne noise or vibration levels for little penguins, or seabirds more broadly, this Noise and Vibration Management Annexure and associated Noise and Vibration Monitoring Program draws on relevant scientific literature and technical standards. Further detail on the approach adopted by this Annexure, in applying precautionary and adaptive management principles while aligning with construction noise monitoring practices, is provided in section 3.2.

Commonwealth:

- *Environment Protection and Biodiversity Conservation Act 1999* (Commonwealth)
- *Environment Protection and Biodiversity Conservation Regulations 2000* (Commonwealth)

State (Western Australia)

- *Biodiversity Conservation Act 2016* (State)
- *Biodiversity Conservation Regulations 2018* (State)

Departmental (Defence):

- *Defence Environment and Heritage Manual* (2019)

Table 1 below summarises the key reference documents and published standards used to inform the assessment and management of potential noise and vibration impacts to little penguins during construction activities.

Table 1 Key reference documents

| Annexure component | Referenced document |
|--|--|
| Measurement of environmental noise | <ul style="list-style-type: none"> – <i>AS 1055 – Acoustics – Description and Measurement of Environmental Noise</i> – <i>IEC 61672-3 – Electroacoustics – Sound Level Meters</i> |
| Measurement of vibration | <ul style="list-style-type: none"> – <i>DIN 45669-1 Measurement of vibration immissions - Part 1: Vibration meters - Requirements and tests</i> |
| Estimation of noise levels from construction equipment | <ul style="list-style-type: none"> – <i>AS 2436 – Guide to Noise and Vibration Control on Construction, Demolition and Maintenance Sites</i> – <i>Construction Noise and Vibration Guideline</i> (TfNSW, 2024)¹ – <i>Construction Noise and Vibration Strategy</i> (TfNSW, 2017)² |
| Estimation of vibration levels from construction equipment | <ul style="list-style-type: none"> – <i>Environmental Noise Management Manual</i> (RTA, 2001) – <i>Ground vibration from road construction</i> (NZ Transport Agency, 2012) |

¹ Note: This reference contains detailed sound power level data in Appendix F, based on typical plant and equipment used in road construction projects.

² Note: Table 2 provides maximum allowable noise levels for construction equipment.

| Annexure component | Referenced document |
|--|--|
| Basis of 'review' and 'stop work' vibration thresholds | <ul style="list-style-type: none"> – <i>DIN 4150-3: Structural Vibration – Effects of Vibration on Structures</i> – <i>BS 7385-2 – Evaluation and Measurement for Vibration in Buildings – Guide to Damage Levels from Groundborne Vibration</i> |
| Basis of 'review' and 'stop work' thresholds | <ul style="list-style-type: none"> – <i>Penguin Care Manual</i> (Penguin Taxon Advisory Group, 2024) – <i>Model Work Health and Safety Regulations</i> (SafeWork Australia, 2023) – <i>Effects of Traffic Noise and Road Construction Noise on Birds</i> (Dooling and Popper, California Department of Transportation Division of Environmental Analysis 2016) – <i>Kennedy Point: Little Penguins and Construction Noise</i> (Marshall Day Acoustics, 2021) – <i>Effect of Piling on Little Blue Penguins</i> (Lawrence et al, 2023) |

The following reports were prepared as part of the EPBC referral documentation and must be referred to for additional context and supporting detail. These documents provide the basis for the terrestrial noise and vibration management approach outlined in this Annexure and include:

- *Attachment 7: Terrestrial Fauna Noise Impact Assessment* (GHD, October 2024)
- *RFI Attachment G: Terrestrial Noise and Vibration Modelling Assessment* (GHD, December 2024)

A baseline noise and vibration monitoring report has been prepared to inform the development of this Annexure. The report characterises the existing acoustic environment at and adjacent to little penguin nesting sites.

- *SRF-West Baseline Noise and Vibration Monitoring Report* (GHD, 2025)

The following documents will be consulted for additional context and details on the requirements outlined in this Annexure where required:

- HMAS Stirling Little Penguin Survey and Management Report (RPS, 2024)
- Little Penguin Monitoring and Management Plan (RPS, 2025)
- Structural Condition Assessment of Little Penguin Nesting Sites (GHD, 2025d)
- Environment and Heritage Assessment (GHD, 2025a)
- Biodiversity Values Report (GHD, 2024g).

1.3 Conditions of approval

The requirements outlined in this Noise and Vibration Management Annexure have been prepared to address the relevant conditions of approval under EPBC Act approval 2024/10031 relating to terrestrial noise and vibration impacts on little penguins. Table 2 summarises how each relevant condition has been addressed in this Annexure.



Table 2 Conditions of approval applicable to the Noise and Vibration Management Annexure

| Condition number | Requirement | How it is addressed in this Noise and Vibration Management Annexure | Relevant section |
|---|---|--|--|
| <i>EPBC Act approval 2024/10031 Vibration and Terrestrial Noise</i> | | | |
| Vibration and Terrestrial Noise | | | |
| 8 h | <i>The CEMP must include measures to undertake a pre-construction survey of the structural condition of all little penguin nesting sites prior to the commencement of construction, to determine any structural reinforcement measures that need to be implemented to prevent collapse or damage arising from construction.</i> | A (pre-construction) structural condition assessment of little penguin nesting sites has been completed. The geotechnical inspection of the revetments did not identify areas or individual rocks that could be considered as precarious and readily prone to dislodgement from vibrations generated by the anticipated construction works. | Annexure 5 Little Penguin Monitoring and Management Plan (Section 6.3) |
| 8 i | <i>The CEMP must include a noise and vibration monitoring program, prepared by a suitably qualified acoustic expert in consultation with a suitably qualified seabird conservation ecologist. The noise and vibration monitoring program must:</i> | A Noise and Vibration Monitoring Program has been developed for the duration of construction activities. The Program has been developed in consultation with a suitably qualified seabird conservation ecologist. | Section 5 (Noise and Vibration Monitoring Program) |
| 8 i (i) | <i>The noise and vibration monitoring program must specify terrestrial noise threshold levels (dB) and vibration threshold levels (mm/s) that will not be exceeded at any little penguin nesting sites during construction to avoid harm to little penguins and little penguin nesting sites, including the methodology relied on to establish these acoustic parameters. Vibration threshold levels and noise threshold levels must be specified for each of the following periods to reflect their different sensitivities (i) little penguin arrival period, (ii) little penguin departure period, (iii) little penguin day-time period and (iv) little penguin night-time period.</i> | Through a review of available scientific literature, relevant proxy criteria from other environmental standards, and in consultation with a suitably qualified seabird conservation ecologist, two terrestrial threshold levels have been established for both noise and vibration. This approach ensures that the adopted thresholds are evidence-informed while remaining practical for implementation within a construction monitoring context. | Section 3 (Performance Criteria) |
| 8 i (ii) | <i>The noise and vibration monitoring program must specify how noise and vibration levels generated by the Action during construction will be continuously monitored in order to detect any exceedance of the acoustic parameters that may harm little penguins.</i> | Continuous unattended noise and vibration monitoring will be undertaken at 4 locations adjacent to little penguin nesting sites. A Noise and Vibration Monitoring Program has been developed for the duration of construction activities, specifying requirements for continuous monitoring and outlining appropriate acoustic parameters. | Section 5 (Noise and Vibration Monitoring Program) |
| 8 i (iii) | <i>The noise and vibration monitoring program must be capable of detecting any exceedance of the terrestrial noise threshold level or vibration threshold level at the little penguin nesting sites.</i> | Alerts will be triggered when the noise or vibration thresholds are exceeded: | Section 5 (Noise and Vibration Monitoring Program) |



| Condition number | Requirement | How it is addressed in this Noise and Vibration Management Annexure | Relevant section |
|------------------|--|---|---|
| | | <ul style="list-style-type: none"> Noise: $\geq L_{Aeq(5min)} 85$ dBA (review); $\geq L_{Aeq(5min)} 93$ dBA (stop work) Vibration: Peak Particle Velocity (PPV) ≥ 5 mm/s (review); PPV ≥ 15 mm/s (stop work). | |
| 8 i (iv) | <i>The noise and vibration monitoring program must trigger implementation of a stop works procedure if a noise threshold level or vibration threshold level is exceeded.</i> | <p>A stop-work procedure is triggered when either the 'stop work' noise or vibration threshold is exceeded. This includes:</p> <ul style="list-style-type: none"> immediate alerts sent to the relevant stakeholders ceasing construction work if the stop-work threshold is breached and construction source to be verified suitably qualified seabird conservation ecologist to assess for potential harm implementation of additional mitigations logging of all exceedances and responses before works resume. | Section 5 (Noise and Vibration Monitoring Program) |
| 8 i | <p><i>The CEMP must specify that terrestrial construction in the Careening Bay Action Area within the period commencing at sunset and ending at sunrise, will:</i></p> <ul style="list-style-type: none"> <i>i) only occur under exceptional circumstances and be minimised,</i> <i>ii) be particularly avoided or minimised during the little penguin arrival period and little penguin departure period,</i> <i>iii) not exceed the relevant noise threshold levels and vibration threshold levels specified in condition 8i, and</i> <i>iv) only involve the use of the quietest available equipment that is capable of doing the task.</i> | For noise-generating works within the period commencing at sunset and ending at sunrise, an outside of hours works form is to be prepared outlining how the requirements of condition 8 i) will be met and to be approved by the Site Environment Officer (SEO). | <p>Section 2.1 (Construction hours of work)</p> <p>Section 2.3 (Exceptional circumstances works)</p> <p>Section 6.1 (Management controls)</p> |

1.4 Assumptions

The primary aim of this Noise and Vibration Management Annexure is to avoid harm to little penguins from construction-related noise and vibration. However, there is currently very limited scientific research directly linking specific noise or vibration levels to adverse effects on little penguins. The potential noise and vibration impacts on penguin behaviour, physiology and breeding success remain largely unknown, making it difficult to establish definitive, harm-based thresholds.

While research on analogous species may offer some insights, differences in local environment, food availability and predator pressure may cause little penguins at Garden Island/*Meeandip* to respond differently to noise.

The link between specific noise/vibration levels and adverse outcomes (for example, nest abandonment, reduced breeding success) in little penguins remains unknown. Effects may be influenced by multiple interacting environmental and biological variables.

As such, the methodology for implementing noise and vibration thresholds adopted in this Annexure incorporates a precautionary, adaptive management approach.

Two threshold levels have been defined for both noise and vibration:

- a **‘review threshold’**, which initiates ecological monitoring and reviews to determine the need for additional noise and vibration mitigation measures
- a **‘stop work threshold’**, which triggers an immediate stop work of contributing SRF-West construction activities.

1.5 Roles and responsibilities

The key roles and responsibilities for implementation of the CEMP, including the associated environmental Annexures, are provided in Section 6 of the CEMP.

The roles and responsibilities of key stakeholders involved in the implementation of this Noise and Vibration Management Annexure are summarised in Table 3. These responsibilities relate specifically to noise and vibration management to ensure compliance with the Annexure.

Responsibility for the specific management controls and monitoring requirements in this Annexure are provided in Table 16 (Section 6).

Table 3 Responsibilities for this Noise and Vibration Management Annexure

| Role | Noise and vibration related responsibilities |
|--|---|
| Suitably qualified acoustic expert (Acoustic Consultant) | <p>Suitably qualified acoustic expert (as defined in the EPBC Act approval 2024/10031) means a person who has relevant professional qualifications and has at least 3 years of work experience designing and implementing surveys and environmental management plans to manage the negative impacts of noise and vibration pollution in construction settings on native fauna (either in-air and/or underwater as relevant to the context).</p> <p>Responsibilities include:</p> <ul style="list-style-type: none"> – implementing the Noise and Vibration Monitoring Program in accordance with this Annexure – establishing the terrestrial noise and vibration thresholds in consultation with a suitably qualified seabird conservation ecologist, allowing for revisions – advising the SEO and Construction Contractor on mitigation options when noise and/or vibration thresholds are exceeded – managing and maintaining the Noise and Vibration Monitoring Program for the duration of construction works, including daily charts, monthly reports and biannual review of the noise and vibration thresholds. |
| Suitably qualified seabird conservation ecologist | Suitably qualified seabird conservation ecologist (as defined in the EPBC Act approval 2024/10031) (for the purpose of preparing and implementing monitoring programs to detect |

| Role | Noise and vibration related responsibilities |
|---------------------|--|
| (Seabird Ecologist) | <p>changes in little penguin population and correlating these changes with environmental variables) means a person who has relevant professional qualifications and:</p> <ul style="list-style-type: none"> – at least 5 years of work experience with little penguins – has an in-depth understanding of little penguin ecology, threats to little penguins and their conservation – can give an independent, authoritative assessment and advice on the little penguin species and its habitat using relevant protocols, standards, methods and/or literature – has implemented monitoring programs and analysed and reported on monitoring results to better understand little penguin ecology, population dynamics and correlations between population/breeding success with environmental and other variables. <p>Responsibilities include:</p> <ul style="list-style-type: none"> – collaborate with a suitably qualified acoustic expert to develop appropriate noise and vibration thresholds – define and assess indicators of harm to little penguins during construction – respond to threshold exceedances to assess potential immediate harm – conduct little penguin behavioural monitoring and correlate exceedances with observed changes in behaviour – perform physical inspections of little penguin nests and, where available, use remote monitoring tools (for example, cameras) to detect behavioural responses or nest disturbance – review data every 6 months from relevant inspection, field, quarterly and annual reports (where applicable) to determine whether threshold adjustments are warranted and provide relevant feedback to the suitably qualified acoustic expert. |

1.6 Induction and training

Induction and training requirements are identified in Section 8 of the CEMP. Noise and vibration aspects from this Annexure that will be included in induction and training material are:

- **Sensitive receptors:** Locations of little penguin nest sites (including which segments of the revetment they are in, as referred to in the HMAS Stirling Little Penguin Survey and Management Report (RPS, 2024)) and their behavioural sensitivity during arrival, departure, daytime and night periods.
- **Roles and responsibilities:** Clear explanation of individual responsibilities for managing noise and vibration impacts and implementing management controls.
- **Monitoring equipment:** Purpose and location of noise and vibration monitors, understanding real-time alert systems and appropriate responses to threshold exceedances.
- **Response procedures:** What to do if a threshold level is triggered, including notification and ecological inspection protocols.
- **Adaptive management:** Overview of 6-monthly reviews and the potential for earlier reviews if noise thresholds are exceeded or approached (for example, $L_{Aeq(5min)} \geq 80$ dBA on 3 occasions). Site personnel will be made aware that reviews may lead to updated controls or mitigation requirements, and that these reviews are undertaken with input from qualified acoustic and ecological specialists.
- **Communication tools:** Toolbox talks must facilitate communication between management and site workers to ensure that relevant responsibilities for noise and vibration management and controls are clearly understood.

2. Relevant construction activity and site context

2.1 Construction hours of work

The approved construction hours for the early works are:

- 30 minutes after sunrise to
- 30 minutes before sunset.

Sunrise and sunset are defined according to the Perth Observatory 'Sun Rise and Set Times' web page (<http://www.perthobservatory.com.au/astromony/sun-and-moon-tables>).

Works outside of these hours may only occur under exceptional circumstances and where approved through an Out-of-Hours Work Permit in accordance with section 2.3.

2.2 Little penguin activity periods

The penguin activity periods outlined in the EPBC Act approval 2024/10031 include the arrival, departure, daytime and night-time periods, which correspond to key behavioural phases of the little penguin's daily cycle. Specifically:

- the arrival period begins at sunset and typically extends for around 40 minutes, during which penguins return to their nesting sites
- the departure period commences approximately two hours before sunrise, as penguins leave their burrows to head out to sea
- the night-time period spans the interval between the end of the arrival period and the beginning of the departure period
- the daytime period extends from sunrise to sunset.

Construction activities for the early works package will be limited to the daytime period only, specifically from 30 minutes after sunrise to 30 minutes before sunset. Accordingly, no construction is proposed to occur during the more ecologically sensitive arrival, departure or night-time periods, except under exceptional circumstances and where approved through an Out-of-Hours Work Permit in accordance with section 2.3.

2.3 Exceptional circumstances works

Any works proposed within the period commencing at sunset and ending at sunrise (that is, the 'arrival', 'night period' and 'departure' periods) must be supported by an Out-of-Hours Work Permit, which must demonstrate that:

- the works are necessary due to exceptional circumstances
- activities will be avoided or minimised during the little penguin arrival and departure periods, as much as practically possible
- applicable noise and vibration thresholds (refer to section 3) will not be exceeded
- only the quietest available equipment capable of performing the task will be used.

An Out-of-Hours Work Permit must also be prepared and formally approved by the SEO prior to undertaking such works (see Appendix A).

2.4 Construction activities and equipment

The key construction activities to be undertaken during Stage 1 of early works, along with the construction equipment expected to be used for each activity are outlined in Table 4.

Table 4 Construction activities and equipment

| Early works Stage 1 construction activities | Mulcher | Front End Loader WA 300 | D6 Wheel Loader | Bobcat Skidsteer | D6 Dozer | Excavator 30T | Excavator 20T | Excavator 5T | Vac Truck | Roller 10T (Static) | Plate Compactor | Tip Truck 10T | Tip Truck 25T | Water Cart 15kL | Franna / Telehandler | Elevated Work Platform (EWP) |
|---|---------|-------------------------|-----------------|------------------|----------|---------------|---------------|--------------|-----------|---------------------|-----------------|---------------|---------------|-----------------|----------------------|------------------------------|
| Earthworks – cut and fill | | ✓ | | | ✓ | | ✓ | | | ✓ | | | ✓ | ✓ | | |
| Vegetation clearing | ✓ | ✓ | ✓ | | | ✓ | ✓ | ✓ | | | | | ✓ | ✓ | | |
| Civil works | | ✓ | | ✓ | ✓ | | | | | ✓ | ✓ | | ✓ | ✓ | | |
| External services | | | | | | | | ✓ | ✓ | | ✓ | ✓ | | ✓ | ✓ | ✓ |

2.5 Construction timeline

Refer to Section 3.5 of the CEMP for construction timeline.

2.6 Little penguin nesting sites

Careening Bay has a resident population of little penguins, which nest within the rock walls of Careening Bay and Moresby Harbour. Locations of the nests have been identified by RPS for the HMAS Stirling Little Penguin Survey and Management Report (RPS, 2024) and include the following areas:

- Main Colony
- Diamantina Pier
- Parkes Wharf
- Moresby Harbour
- Colpoys Point
- Outer rock wall
- Oxley Wharf.

Typical little penguin nesting sites within rock wall habitats, as observed in Careening Bay, are shown in Figure 1 to Figure 3. Table 5 summarises the minimum distances between early works construction activities and the nearest little penguin nesting sites. The nesting site locations are shown in Figure 4.

These examples help illustrate the types of crevices and conditions preferred by nesting little penguins in the area. Prior to construction works commencing, a survey of the structural integrity of Main Colony areas has been undertaken as described in Annexure 5 Little Penguin Monitoring and Management Plan. The geotechnical inspection of the revetments did not identify areas or individual rocks that could be considered as precarious and readily prone to dislodgement from vibrations generated by the anticipated construction works.

Further details are provided in the Management Controls Table 16 (Section 6 – NV8).



Figure 1 Nesting site example 1



Figure 2 Nesting site example 2



Figure 3 Nesting site example 3

Table 5 Distance between early works construction areas and little penguin nesting sites (metres)

| Closest distance to work area | Diamantina / Parkes | Main colony | Moresby Harbour | Outer Rock Wall | Parkes/Oxley | Colpoys Point |
|-------------------------------|---------------------|-------------|-----------------|-----------------|--------------|---------------|
| | 65 | 8 | 132 | 231 | 420 | 670 |



Figure 4 Early works Action area, little penguin nesting sites and noise monitoring locations

3. Performance criteria

3.1 Source noise characteristics

Noise sources associated with the Submarine Rotational Force-West construction program can generally be categorised as either *intermittent* or *impulsive*:

- **Intermittent sources** include mobile construction plant such as excavators, graders, trucks and dozers. These sources vary in intensity and duration but are typically continuous or fluctuating over a short time frame without distinct acoustic transients.
- **Impulsive sources**, such as impact pile driving, are characterised by short-duration, high-energy acoustic events with rapid onset times. Generally, these have greater potential to cause auditory or behavioural disturbance and will require distinct assessment criteria.

For the early works construction package, all anticipated construction activities will involve *intermittent noise* sources only. No impulsive equipment such as impact piling is planned for this stage. As such, the noise thresholds in this Annexure apply only to intermittent sources.

Separate threshold criteria for impulsive noise sources (for example, impact piling) are currently being developed in consultation with the Seabird Ecologist and will be finalised in future versions of this Annexure prior to the commencement of maritime construction involving impulsive noise.

3.2 Noise thresholds

Due to the absence of species-specific airborne noise criteria for little penguins, thresholds have been developed through a review of relevant literature, proxy standards for avifauna, and consultation with a Seabird Ecologist. The approach adopts precautionary and adaptive management principles while aligning with construction noise monitoring practices.

Two threshold levels for 'intermittent noise' have been defined:

- **'Review' threshold:** 85 dBA $L_{Aeq(5min)}$
 This level triggers a formal review of site activities, potential additional mitigation measures, and further consultation with the Seabird Ecologist.
 The level has been adopted from the Associations of Zoos and Aquariums Penguin Taxon Advisory Group (2014), which recommends that in-air sound levels considered safe for unprotected human exposure are also suitable for penguins. In the Australian context, this corresponds to an $L_{Aeq(8hr)}$ of 85 dBA (Safe Work Australia, 2020).
- **'Stop work' threshold:** 93 dBA $L_{Aeq(5min)}$
 This is an upper limit that, if exceeded, would trigger an immediate stop work due to the elevated risk of harm to the local little penguin population, including stress responses, clutch abandonment, or temporary threshold shifts. Additional mitigation measures would be required to reduce noise levels to below the 'stop work' threshold at a minimum.
 The level has been adopted from Dooling and Popper (2016), which identifies the potential for temporary threshold shift in birds with prolonged exposure (12–24 hours).

$L_{Aeq(5min)}$ dBA is the equivalent continuous (energy-averaged) sound level measured over a 5-minute period. It represents the constant noise level that would deliver the same acoustic energy as the actual varying noise over that time. As there are no established frequency weightings for little penguins or avifauna more broadly, the A-weighting (designed to approximate human hearing sensitivity) has been applied as a precautionary proxy.

In relation to establishing the threshold level and acoustic descriptor:

- **Adopted threshold level of 85 dBA:** Species-specific research (for example, Lawrence et al., 2023) during the Kennedy Point Marina construction campaign recorded noise events exceeding $L_{Aeq(1sec)}$ 80 dBA, including multiple events lasting longer than 5 minutes, without observed impacts on burrow occupation or breeding success. This suggests that short-term exceedances of this level may not be ecologically significant. Four acoustic surveys were undertaken over 4 separate days between August and December 2021. The highest recorded noise levels were:
 - $L_{Aeq(1sec)}$ 88 to 95 dBA during drilling with mechanical banging (11 minutes across 2 events)
 - $L_{Aeq(1sec)}$ 84 to 89 dBA during vibro piling when the pile contacted the pile gate (15 minutes across 6 events)

Additionally, baseline monitoring conducted between 27 May and 23 June 2025 (GHD) indicated that little penguins are intermittently exposed to noise levels exceeding $L_{Aeq(1min)}$ 80 dBA, and less frequently $L_{Aeq(5min)}$ 80 dBA, from existing (unrelated) noise sources. As such, applying a threshold of 80 dBA would likely result in frequent false exceedances unrelated to SRF-West construction activities (for example, from little penguin vocalisations, other biological noise or HMAS Stirling operational sources). A threshold level of $L_{Aeq(5min)}$ 85 dBA is therefore considered a practical and precautionary approach that still offers sufficient protection to little penguins. Additionally, based on supplementary noise monitoring conducted inside and outside little penguin burrows at 2 locations, the average reduction in noise levels within burrows was approximately 10 dB relative to open-air conditions (GHD, 2025). This indicates that actual noise exposure experienced by penguins inside burrows is likely to be 10 dB lower than the predicted or monitored levels measured in open air.

- **Use of $L_{Aeq(5min)}$ acoustic descriptor:** The 5-minute averaging period represents a balance between ecological relevance and monitoring practicality. It captures elevated short-term noise events that may elicit behavioural responses, while reducing the likelihood of false exceedances typical of the $L_{Aeq(1sec)}$ metric. Compared to the $L_{Aeq(8hr)}$ descriptor used in occupational settings, $L_{Aeq(5min)}$ is a more conservative and appropriate metric for assessing potential noise impacts on little penguins during construction.

The results of the baseline (pre-construction) noise monitoring program are detailed in the SRF-West Baseline Noise and Vibration Monitoring Report (GHD, 2025) for the period between May 2 2025 and June 23 2025. This includes a statistical analysis of exceedances of L_{Aeq} 80 and 85 dBA at each monitoring location for both one-minute and 5-minute averaging periods. The analysis supports the adoption of an $L_{Aeq(5min)}$ 85 dBA noise threshold as a practical and precautionary measure, minimising false exceedances (due to existing noise sources).

As such, occurrences where noise levels exceed $L_{Aeq(5min)}$ 85 dBA can be attributed with a high degree of confidence to SRF-West construction activities, subject to confirmation by the SEO.

Exceedances will trigger real-time alerts and immediate actions as defined in the 'Review procedure' outlined in section 5.3.1 and the 'Stop work procedure' outlined in section 5.3.2.

3.3 Vibration thresholds

There are currently no vibration criteria specific to little penguins or their nesting habitats. As such, proxy thresholds have been adopted from conservative structural vibration guidelines (DIN 4150-3 and BS7385-2) to reduce the risk of physical damage or disturbance to burrows.

Two threshold levels have been defined for vibration:

- **'Review' threshold:** 5 mm/s PPV

To prompt site inspection for signs of potential behavioural disturbance or physical damage (for example, cracks or instability in rock wall burrows).

This threshold is adapted from DIN 4150-3:2016, Line 2, which provides conservative vibration limits for short-term exposure to avoid cosmetic damage in unreinforced or light-weight structures as defined in the standard. It is used here as a precautionary proxy for nesting habitats.

– **‘Stop work’ threshold:** 15 mm/s PPV

To reduce the risk of structural movement or damage to penguin nesting sites.

This threshold is based on BS 7385-2:1993, Line 2, which defines conservative structural vibration, the vibration level below which cosmetic damage to structures defined in the standard is unlikely. While not developed for ecological structures, this value is used in the absence of penguin-specific vibration criteria.

The results of the SRF-West Baseline Noise and Vibration Monitoring Report (GHD, 2025) indicate that background vibration levels at all monitoring locations are typically below one mm/s, with only 2 isolated instances where vibration levels exceeded PPV 5 mm/s. As such, occurrences where vibration levels exceed 5 mm/s PPV can be attributed with a high degree of confidence to SRF-West construction activities, subject to confirmation by the SEO.

Exceedances will trigger real-time alerts and immediate actions as defined in the ‘Review procedure’ outlined in Section 5.3.1 and the ‘Stop work procedure’ outlined in Section 5.3.2.

3.4 Threshold levels

To minimise the potential for noise-related impacts on little penguins during construction, airborne noise and vibration threshold levels have been established.

While Condition 8 (i) (i) requires thresholds to reflect the different sensitivities of little penguins across 4 time periods - arrival, departure, daytime and night-time - it is important to note that there is currently no scientific evidence demonstrating increased sensitivity to noise or vibration during these ecologically defined periods compared to the daytime period.

On this basis, and following consultation with the Seabird Ecologist, consistent thresholds have been adopted across all periods. This approach is:

- precautionary, as the thresholds themselves are conservative and based on limited available avian and penguin-specific studies
- scientifically supportable, given the lack of evidence supporting period-based variation in acoustic sensitivity.

These thresholds will still apply during all little penguin activity periods, thereby meeting the intent of the condition to avoid harm to little penguins and their nesting sites.

These thresholds have been established in consultation with a Seabird Ecologist and are presented in Table 6.

Table 6 *Terrestrial noise and vibration threshold levels*

| Terrestrial noise threshold level | Acoustic parameter - vibration | Acoustic parameter - noise | Action |
|-----------------------------------|--------------------------------|----------------------------|--|
| ‘Review’ level | 5 mm/s PPV (1 second) | $L_{Aeq(5min)}$ 85 dBA | Trigger ‘Review procedure’. See section 5.3 for further details. |
| ‘Stop work’ level | 15 mm/s PPV (1 second) | $L_{Aeq(5min)}$ 93 dBA | Trigger ‘Stop work procedure’. See section 5.3 for further details. |

Thresholds will be formally reviewed near the commencement of early works construction activities (once SRF-West related noise approaches $L_{Aeq(5min)}$ 85 dBA) and at 6-monthly intervals thereafter to assess their ongoing suitability considering monitoring results and observed little penguin behaviour. These reviews may act as hold points and could require adjustments to construction methods or mitigation measures if thresholds are no longer deemed appropriate.

Further details are provided in section 5.3 – Adaptive Management Measures.

4. Noise and vibration aspects and impacts

A terrestrial fauna noise impact assessment was previously undertaken to support the EPBC Referral for the SEA1010-1 Submarine Rotational Force-West Priority Works project (GHD, Oct 2024). A re-assessment of predicted noise levels has since been completed based on updated information for the early works package, including:

- revised construction activities and equipment
- updated construction footprints
- inclusion of a 2.1 m noise barrier hoarding (see Figure 4 for extent)
- inclusion of acoustic screening from surrounding buildings.

Revised predicted noise levels are provided in the sections below.

4.1 Equipment noise and vibration levels

A qualitative emission rating matrix for construction equipment based on sound pressure and vibration levels measured at a distance of 10 metres is shown in Table 7.

Table 7 Qualitative emission rating for construction equipment

| Emission type | Low emission | Moderate emission | High emission | Very high emission |
|------------------------------|--------------|-----------------------------|------------------------------|--------------------|
| Sound Pressure Level at 10 m | ≤70 dBA | >71 dBA and ≤80 dBA | >81 dBA and ≤90 dBA | > 91 dBA |
| Vibration Level at 10 m | ≤ PPV 1 mm/s | >PPV 1 mm/s and ≤PPV 5 mm/s | >PPV 5 mm/s and ≤PPV 10 mm/s | >PPV 10 mm/s |

Noise and vibration levels from construction equipment have been estimated based on the documents summarised in Table 1 and are considered achievable limits for selecting equipment.

All plant and equipment used throughout the works will have operating sound pressure and vibration levels less than, or equal to, those shown in Table 8. The presented levels have been used in the re-assessment of noise and vibration impacts. Plant and equipment sound levels of selected items would be confirmed through attended noise measurements at the commencement of construction activities (shown as an ‘*’ in Table 8).

Table 8 Construction equipment and associated noise and vibration levels

| Equipment | Sound Pressure Level (SPL) at 10 m | Typical vibration level at 10 m, PPV mm/s |
|-------------------------|------------------------------------|---|
| Mulcher | 88* | <1 |
| Front end loader WA 300 | 85* | 3 |
| Bobcat skidsteer | 82* | 3.25 |
| D6 dozer | 80 | 3.25 |
| Excavator 30T | 82 | 3.25 |
| Vacuum truck | 81 | <1 |
| Roller 10T (static) | 80 | <1 |
| Plate compactor | 80 | 5* |
| Excavator 20T | 77 | 3.25 |
| D6 wheel loader | 77 | 3.25 |
| Tip truck 10T | 75 | <1 |

| Equipment | Sound Pressure Level (SPL) at 10 m | Typical vibration level at 10 m, PPV mm/s |
|--------------------|------------------------------------|---|
| Tip truck 25T | 79 | <1 |
| Water cart 15kl | 79 | <1 |
| Franna/telehandler | 70 | <1 |
| Excavator 5T | 67 | 2.5 |
| EWP | 69 | <1 |

Note: Asterisks (*) indicate equipment for which noise and/or vibration levels will be confirmed in situ through attended measurements at the commencement of construction activities.

Table 9 provides the modelled construction scenario sound power levels, based on the construction activities and equipment provided in Table 4. The activity noise levels used for modelling each of the scenarios is based on the loudest equipment identified in each scenario.

Table 9 Early works Stage 1 construction scenario activity sound power levels

| Early works Stage 1 Construction activities | Loudest equipment | Scenario activity $L_{Aeq(1min)}$ sound power level (SWL), dBA |
|---|-------------------|--|
| Earthworks – cut and fill | Front end loader | 113 |
| Demolition | Mulcher | 116 |
| Civil works | Front end loader | 113 |
| External services | Vacuum truck | 109 |

4.2 Predicted noise levels

Noise modelling for early works construction scenarios indicates that the highest predicted noise level is $L_{Aeq(5min)}$ 78 dBA at the closest little penguin site within the Main Colony during demolition works. Noise levels at the Main Colony range from 71 to 78 dBA across all scenarios. The Diamantina/Parkes receptor is the next-most affected, with levels ranging from 57 to 64 dBA. All other receptors experience lower levels, generally below 60 dBA. The results of the updated noise modelling are presented in Table 10.

Modelling indicates that noise levels from early works are not predicted to exceed 78 dBA $L_{Aeq(5min)}$ at any little penguin nesting site.

Table 10 Maximum predicted noise levels, $L_{Aeq(5min)}$

| Scenario | Diamantina / Parkes | Main Colony | Moresby Harbour | Outer Rock Wall | Parkes/ Oxley | Colpoy's Point |
|---------------------------|---------------------|-------------|-----------------|-----------------|---------------|----------------|
| Earthworks – cut and fill | 61 | 75 | 51 | 55 | 39 | 37 |
| Demolition | 64 | 78 | 54 | 58 | 42 | 40 |
| Civil works | 61 | 75 | 51 | 55 | 39 | 37 |
| External services | 57 | 71 | 47 | 51 | 35 | 33 |

4.3 Additional noise mitigation measures

Noise modelling for early works confirms that predicted noise levels at all little penguin nesting sites remain below the applicable noise thresholds. As such, no additional mitigation measures are required for compliance under the current construction scenarios.

However, in principle, the following hierarchy of mitigation measures (in order of priority) is available should further reduction of noise levels be necessary due to operational changes or adaptive management needs:

1. **Increasing distance** between the noise source and penguin habitat (for example, relocating equipment). A doubling of distance results in a 6 dB reduction in noise levels.
2. **At-source controls**, such as:
 - substituting quieter plant or equipment
 - applying engineering controls (for example, noise attenuators, silencers, acoustic shrouds).
3. **In-transmission controls**, such as:
 - installing temporary barriers (for example, noise curtains, hoarding)
 - shielding line of sight to sensitive receptors.

4.4 Vibration safe working distances

The minimum safe working distances for construction equipment based on the adopted vibration thresholds of PPV 15 mm/s (in line with BS7385) and PPV 5 mm/s (in line with DIN 4150-3) are provided in Table 11. These distances represent the minimum setback required between the equipment and little penguin nesting sites to avoid exceeding the relevant vibration criteria.

Note should be made that the nearest little penguin nesting site from the CEMP boundary is 8 metres (refer to Table 5 and Figure 4). As such, the Construction Contractor must ensure that the safe working distances for the plate compactor and 30T excavator are strictly maintained during construction works within the CEMP boundary.

For items marked with an asterisk (*), site-specific vibration levels must be verified in the field through attended measurements of vibration propagation at the commencement of construction works, to confirm compliance with the threshold levels and refine working distances as necessary.

Table 11 Vibration safe working distances, metres

| Activity | Adopted vibration threshold | |
|-------------------------|-----------------------------|--------------------------------|
| | PPV 15 mm/s (Line 2 BS7385) | PPV 5 mm/s (Line 2 DIN 4150-3) |
| Excavator 5T | 2 metres | 5 metres |
| Front end loader WA 300 | 2 metres | 6 metres |
| Bobcat skidsteer | 2 metres | 6 metres |
| D6 dozer | 2 metres | 6 metres |
| Excavator 20T | 2 metres | 6 metres |
| D6 wheel loader | 2 metres | 6 metres |
| Plate compactor | 5 metres | 10 metres* |
| Excavator 30T | 3 metres | 12 metres* |

5. Noise and Vibration Monitoring Program

5.1 Monitoring requirements

5.1.1 Selection of monitoring locations

The selection of the noise and vibration monitoring locations was undertaken collaboratively by an Acoustic Consultant in consultation with a Seabird Ecologist. A joint site inspection was held to ensure monitoring stations were appropriately located to meet both the technical monitoring requirements and the ecological sensitivities of little penguin nesting sites.

Sites were selected based on the following criteria:

- proximity to onshore construction noise and vibration producing works
- physical suitability of the site to safely mount the monitoring station without impeding little penguin ingress or egress from the colony
- closest point near to each nesting area and to the source of potential noise and vibration to provide an early warning of noise and vibration levels that are representative of levels potentially received within the rest of the colony.

5.1.2 Monitoring locations

Noise and vibration monitors have been positioned based on sensitive receptor locations identified in the HMAS Stirling Little Penguin Survey and Management Report (RPS, 2024).

Four continuous noise and vibration monitors will be installed to capture construction noise and vibration levels at the most sensitive penguin sites during the early works construction phase. Monitors will be installed at the commencement of construction works and will remain in place throughout the works.

Attended noise monitoring will be undertaken at the southernmost extent of the noise hoarding to confirm that noise levels are below the thresholds.

Table 12 outlines the monitoring locations, coordinates and installation requirements.

The locations are shown in Figure 4 (section 2.6).

Table 12 Noise and vibration monitoring locations

| Location | | Coordinates | Location requirements |
|------------|----------------------------------|------------------------|---|
| Location 1 | Diamantina | -32.226878, 115.691581 | Installed in free-field conditions Installed at the average height of the little penguins, being 30 to 50 cm from the ground |
| Location 2 | Main Colony (central) | -32.227612, 115.689393 | |
| Location 3 | Main Colony (boat ramp) | -32.228648, 115.688559 | |
| Location 4 | Moresby Harbour | -32.230012, 115.687434 | |
| Location 5 | Main Colony (end noise hoarding) | -32.228210, 115.688738 | |

5.1.3 Monitoring equipment

Noise and vibration monitoring equipment requirements and acoustic parameters for the duration of the monitoring program are summarised in Table 13. During construction, equipment must be routinely checked to ensure it remains within calibration limits, functions as intended and complies with the Annexure requirements.

Checks must confirm equipment drift, battery condition, weatherproofing and proper coupling.

Table 13 Noise and vibration monitoring equipment requirements and parameters

| Equipment | Technical requirements | Acoustic parameters |
|------------------|---|--|
| Noise logger | <ul style="list-style-type: none"> Class 1 Sound Level Meter (SLM) (IEC 61672-3:2013 compliant) Outdoor-rated microphone with windshield Trigger-level capability to send alerts to stakeholders Telemetry-enabled for remote data access Solar/mains power with backup battery IP66 weatherproof components | <ul style="list-style-type: none"> A-weighted, fast time response sound level results Support an $L_{Aeq(5min)}$ integration period calculation Support the continuous logging of data at a one-second resolution for the following parameters: <ul style="list-style-type: none"> L_{AFeq} L_{AFmax} |
| Vibration logger | <ul style="list-style-type: none"> Three-channel triaxial geophone (x, y, z) Trigger-level capability to send alerts to stakeholders Telemetry-enabled for remote data access Solar/mains power with backup battery IP66 weatherproof components Ground spikes or secure coupling per manufacturer specifications | <ul style="list-style-type: none"> Continuous one-second PPV logging (x, y, z) Support 5-minute summary data output Compliant with DIN 45669-1 and DIN 4150-3 |

5.1.4 Noise and vibration threshold levels

Threshold levels for noise and vibration are provided in Section 3.1, along with the supporting rationale. In the event of an exceedance of either threshold, notifications will be automatically sent to relevant stakeholders identifying the monitor, exceedance level and time of exceedance.

The appropriate response procedure - either 'review' or 'stop work' - must then be followed, as outlined in Section 5.3.

5.1.5 Data management and transmission

Monitoring equipment must store and transmit data in near real-time to support threshold exceedance alerts. All data must be hosted on Australian servers and meet Defence security requirements.

Near real-time monitoring data must be viewable remotely via a dashboard or similar interface.

Daily summary charts must display monitoring data for the previous 24 hours, including:

- $L_{Aeq(5min)}$
- PPV (x, y, z) values (with time)
- rainfall and wind speed data
- any threshold exceedances.

Daily summary charts are to be retained by the Acoustic Consultant and appended to the monthly report, which is to be submitted to the SEO within a fortnight of the following month.

5.1.6 Monthly reporting

Monthly noise and vibration monitoring reports will be prepared to compare measured levels against the performance criteria.

Reports will include:

- summary of construction activities undertaken
- charted noise and vibration data ($L_{Aeq(5min)}$, PPV) for all monitoring locations
- equipment settings and confirmation of operational status

- details and analysis of any exceedances of review or stop-work thresholds
- summary of correspondence with the Seabird Ecologist
- management actions implemented and any updates required to monitoring thresholds
- records of any environmental incidents and corrective actions taken.

5.1.7 Calibration requirements

Monitoring equipment must be calibrated by a National Association of Testing Authorities-certified facility before deployment.

During setup, field calibration must be completed using an acoustic calibrator (SLMs) and shaker (geophones).

Periodic checks must be conducted during monitoring to confirm calibration remains within ± 1 dB tolerance for sound level meters and geophones.

If the monitoring program extends beyond 2 years, all equipment must also be re-calibrated at least every 2 years in accordance with the requirements of AS IEC 61672-3 (for SLMs) and DIN 45669-1 (for vibration monitoring systems).

5.2 Technical competency requirements

The noise and vibration monitoring program will be undertaken by a suitably qualified acoustic expert (Acoustic Consultant).

Suitably qualified acoustic expert means a person who has relevant professional qualifications and has at least 3 years of work experience designing and implementing surveys and environmental management plans to manage the negative impacts of noise and vibration pollution in construction settings on native fauna (either in-air and/or underwater as relevant to the context).

5.3 Adaptive management measures

Adaptive management measures have been recommended to ensure that the controls and threshold levels of this Noise and Vibration Management Annexure remain appropriate and achieve the aims of this Annexure. The adaptive management measures will rely on feedback from noise, vibration and behavioural data collected during monitoring to adapt controls and threshold levels.

Table 14 Adaptive management measures

| Trigger | Adaptive management measure |
|---|---|
| Exceedance of the 'review' and/or 'stop work' threshold levels | <p>A two-tier management procedure has been developed to guide the application of noise and vibration thresholds during onshore construction activities and to ensure compliance with the Environmental Outcome.</p> <p>This process supports timely decision-making regarding mitigation requirements and includes 2 escalating response levels: 'Review', and 'Stop work', triggered by exceedances of defined threshold values.</p> <p>These response levels are designed to assess and minimise the risk of disturbance to little penguins and nesting sites through monitoring, investigation, and, if necessary, a temporary cessation of works.</p> <p>The key responsibilities for each stakeholder and the required actions related to each threshold exceedance are detailed in Section 5.3.1 (review) and Section 5.3.2 (stop work) and illustrated in Figure 5.</p> |
| Noise levels approach $L_{Aeq(5min)}$ 85 dBA after commencement of early works construction works | <p>A formal review of the noise thresholds will be undertaken at the earlier of:</p> <ul style="list-style-type: none"> – the commencement of early works activities once SRF-West construction-related noise levels have exceeded 80 dBA $L_{Aeq(5min)}$ on 3 occurrences (i.e., noise levels approaching $L_{Aeq(5min)}$ 85 dBA), or – six months after the commencement of early works activities |

| Trigger | Adaptive management measure |
|--|---|
| | <p>This review will be undertaken to confirm the appropriateness and effectiveness of the adopted thresholds via remote inspections undertaken by the Seabird Ecologist. The review will be undertaken in consultation between the Acoustic Consultant and the Seabird Ecologist.</p> <p>A further formal review will be conducted after 6 months, incorporating findings from the little penguin monitoring (for example, camera footage of little penguin behaviour and fortnightly field monitoring) to determine whether any refinements to the noise thresholds or associated mitigation measures are required.</p> <p>The need to continue 6-monthly reviews beyond this point will also be evaluated following the first 2 formal reviews.</p> |
| <p>Noise-generating works required outside the 'daytime' period (not applicable for early works - construction hours are defined in the project description)</p> | <p>In the case that noise-generating works are required between sunset and sunrise, the Construction Contractor will submit an Out-of-Hours Work Permit to the SEO at least 3 business days prior to the proposed works. The SEO will review and respond within 2 business days.</p> <p>The Permit will include:</p> <ul style="list-style-type: none"> – justification as to the necessity of the works to occur during this period, especially for any works during the little penguin arrival and departure periods – description of works to be undertaken, including equipment used, location, and timing of works – measures adopted to minimise noise and vibration emissions to below the relevant threshold levels – justification of the equipment selected. <p>The quietest available equipment that is capable of completing the task will be selected.</p> <p>The permit form is provided in Appendix B.</p> <p>Out-of-hours works will not commence until the permit has been approved by the SEO.</p> |
| <p>New construction package</p> | <p>Prior to commencing any new construction package not addressed in this Annexure, updates to this Annexure will be made including:</p> <ul style="list-style-type: none"> – the Construction Contractor, in consultation with the SEO and the Acoustic Consultant, will assess new equipment using the noise and vibration emissions matrix and submit results for review – a defined work area and activity description will be provided to the SEO and Acoustic Consultant – if the new works introduce different noise source characteristics (for example, impulsive noise), the relevant noise thresholds will be reviewed and adjusted to reflect the potential for increased impact – the Acoustic Consultant will update noise predictions, confirm or revise vibration-safe working distances, and identify whether thresholds are likely to be exceeded – where exceedance of noise or vibration thresholds is predicted, reasonable and feasible mitigation measures will be pre-defined in this Annexure and ready for implementation prior to works commencing – construction works for the new construction package will not be commenced until the SEO, in consultation with the Acoustic Consultant and Seabird Ecologist, has approved the final noise and vibration control measures – all updates will be documented and incorporated into the Annexure prior to the start of the new construction package to avoid delays. |

5.3.1 'Review' threshold level exceedance

This section outlines the actions to be taken when the 'Review' threshold for noise or vibration is exceeded, to assess potential behavioural impacts on little penguins and determine the need for additional mitigation measures:

- Review threshold: > $L_{Aeq(5min)}$ 85 dBA or PPV 5 mm/s
- Trigger: Notification sent to Acoustic Consultant, Seabird Ecologist and SEO.

- Initial action: Acoustic Consultant and SEO assess whether the exceedance is attributable to SRF-West construction.
- If SRF-West related:
 - SEO notifies the Seabird Ecologist to undertake a remote inspection of penguin behaviour.
 - If no behavioural change is observed, the Seabird Ecologist reports back, and no further action is taken.
 - If behavioural change is observed, the Seabird Ecologist conducts a site inspection to assess for measurable change to breeding or nest integrity.
 - Based on findings:
 - If no measurable change, the Seabird Ecologist advises the SEO accordingly.
 - If measurable change is identified, the Acoustic Consultant and SEO must undertake an immediate review of onsite activity and mitigation measures.

5.3.2 'Stop work' threshold level exceedance

This section describes the response procedure when the 'Stop work' threshold is exceeded, including immediate cessation of work and ecological assessment to evaluate the risk of harm to penguin breeding or nesting activity:

- Stop work threshold: $> L_{Aeq(5min)} 93 \text{ dBA}$ or PPV 15 mm/s
- Trigger: Automatic stop work is enacted by the Construction Contractor in consultation with SEO and Acoustic Consultant.
- Initial action: Seabird Ecologist is notified and undertakes a remote inspection.
- If no obvious behavioural change is observed, SEO may advise to continue with revised mitigations to ensure noise and vibration levels remain below the stop work threshold at a minimum, with the aim of staying below the review thresholds.
- If behavioural disturbance is evident:
 - Seabird Ecologist conducts a site inspection as soon as possible and reports findings to the SEO.
 - If no measurable change to breeding/nest status, the SEO advises the Construction Contractor that works may resume under updated mitigation to ensure noise and vibration levels remain below the stop work threshold at a minimum, with the aim of staying below the review thresholds.
 - If measurable change is observed, the Seabird Ecologist provides urgent advice to SEO on additional mitigations and notifies when work may resume.




Figure 5 Triggers and responses to exceedances of 'review' and 'stop work' thresholds

5.4 Continuous improvement and review

If any of the adaptive management measures identified in section 5.3 determine that the controls identified in this Annexure are not effective, the construction process generating the adverse outcome will be paused. Alternative management controls will be determined in accordance with the environmental management framework set out within the CEMP and in accordance with the measures identified in section 6 of this Annexure. Once these management controls have been determined, works may resume.

Environmental management plans such as this Noise and Vibration Management Annexure are not static documents. They will be updated during the course of a project to reflect new information and alterations to management controls in accordance with the triggers and revision processes described in Section 12.3 of the CEMP.

To document changes to this Noise and Vibration Management Annexure in response to adaptive management measures (such as evidence of the 6-month review to threshold levels), a change log is included below in Table 15.



Table 15 *Change log*

| Version | Date | Author | Change Description | Sections Affected | Approved by |
|---------|------|--------|--------------------|-------------------|-------------|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

6. Management controls

6.1 Management controls

The following table summarises the key noise and vibration management controls to be implemented during construction activities to minimise potential impacts on little penguins and their nesting sites.

Each control includes reference to relevant documentation and assigns clear responsibilities to ensure effective implementation.

Table 16 *Noise and Vibration Management Annexure management controls*

| Item | Specific control | Reference | Responsibility |
|-----------------------------|---|--|--------------------------------|
| General management measures | | | |
| NV1 | Construction hours for the early works are defined in the project description of the CEMP. All construction works will be limited to the defined daytime period (that is, between sunrise and sunset) to align with penguin noise management requirements (refer section 2.1 and 2.2). Works outside this period will occur only where the requirements of Condition 8. I) are met, as per Item NV2. | Condition of Approval 8. i) i) Condition of Approval 8. I) | SEO Construction Contractor |
| NV2 | Any works proposed outside of the 'daytime' period (that is, before sunrise or after sunset) will only be undertaken under exceptional circumstances and must be supported by a method and impact statement demonstrating that applicable noise and vibration thresholds will not be exceeded. An Out-of-Hours Work Permit will be prepared and formally approved by the SEO prior to undertaking such works (see Appendix B). | Condition of Approval 8. I) | Construction Contractor |
| NV3 | All key personnel (SEO, Acoustic Consultant, suitably qualified seabird conservation ecologist, and Construction Contractor) will be briefed on their noise and vibration responsibilities prior to the commencement of construction. The SEO will coordinate a pre-start meeting and issue a roles and responsibilities summary to each party. Confirmation of understanding will be recorded and kept on file. | Condition of Approval 8. b) | SEO |
| NV4 | The Construction Contractor will schedule landside construction and high-noise activities near the rock walls at times to avoid peak burrow attendance during breeding and moulting months. | Framework CEMP Section 4.1 - Flora and Fauna Management Annexure. Table 4.1 | Construction Contractor |
| NV5 | Activities with moderate to high noise and vibration emissions will be scheduled by the Construction Contractor to only occur during the day period (between sunrise and sunset) when penguins leave their burrows to feed. | Condition of Approval 8. i) | Construction Contractor |
| NV6 | The Construction Contractor will not schedule simultaneous high noise activities in close proximity | Condition of Approval 8. i) | Construction Contractor |

| Item | Specific control | Reference | Responsibility |
|----------------------------------|--|---|---|
| | to sensitive receptors, in order to reduce cumulative impacts. | | |
| Monitoring requirements | | | |
| NV7 | Prior to construction works commencing, noise and vibration monitoring locations will be confirmed in consultation with the suitably qualified seabird conservation ecologist. | Condition of Approval 8. i) | Suitably qualified acoustic expert (Acoustic Consultant) Suitably qualified seabird conservation ecologist (Seabird Ecologist) |
| NV8 | Prior to construction works commencing, a survey of the structural integrity of Main Colony areas will be undertaken. The survey will categorise the nesting sites from low risk (stable) to high risk (potentially unstable). | Condition of Approval 8. h) | Suitably qualified acoustic expert (Acoustic Consultant) |
| NV9 | Prior to the commencement of construction works, the suitably qualified acoustic expert will install the long-term noise and vibration monitors. The suitably qualified acoustic expert will maintain the monitors for the duration of construction works, in accordance with the Noise and Vibration Monitoring Program (section 5). | Condition of Approval 8. i) | Suitably qualified acoustic expert (Acoustic Consultant) |
| NV10 | For the duration of construction works, the suitably qualified acoustic expert will continuously log construction noise and vibration levels to detect any exceedances of the acoustic parameters. In the case of exceedances, they will trigger the stop works procedure. Daily and monthly noise and vibration monitoring and reporting will be undertaken in accordance with the Noise and Vibration Monitoring Program (section 5). | Condition of Approval 8. i) ii) Condition of Approval 8. h) iii) | Suitably qualified acoustic expert (Acoustic Consultant) |
| NV11 | Attended noise and vibration measurements will be conducted by the suitably qualified acoustic expert on the day that construction equipment classified as high or very high emission (i.e. >80 dBA or >5 mm/s PPV at 10 m) is first used. These measurements will be undertaken to: <ul style="list-style-type: none"> – confirm the effectiveness of adopted mitigation measures including any noise barriers implemented – validate the noise and vibration levels of any construction equipment classified as high or very high emissions (i.e. >80 dBA or >5 mm/s PPV at 10 m) – verify site specific vibration ground attenuation to review and revise the vibration safe working distances. – determine whether additional at-source mitigation is required for specific equipment (for example, high-performance silencers or mufflers). | Condition of Approval 8. i) | Suitably qualified acoustic expert (Acoustic Consultant) |
| Vibration safe working distances | | | |
| NV12 | Construction equipment and methods will be selected to ensure compliance with the vibration-safe working distances specified in this Annexure. The Construction Contractor will uphold minimum buffer distances between vibrating plant and | Condition of Approval 8. i) | Construction Contractor |

| Item | Specific control | Reference | Responsibility |
|------------------------------|--|-----------------------------|---|
| | <p>sensitive receptors based on the applicable vibration thresholds (5 mm/s and 15 mm/s).</p> <p>If these safe working distances cannot be achieved, additional controls (such as alternative equipment or construction method) will be implemented to demonstrate that vibration levels do not exceed 5 mm/s PPV at the nearest active little penguin site.</p> | | |
| NV13 | <p>For works occurring within the vibration safe working distance, and where alternative construction methods are not feasible, attended vibration monitoring will be undertaken prior to and during works to confirm and ensure that vibration threshold levels are not exceeded under site-specific conditions.</p> <p>A construction method statement with the results of the attended vibration monitoring is to be prepared and approved by the SEO prior to works being undertaken within the safe working distance.</p> | Condition of Approval 8. i) | Construction Contractor Suitably qualified acoustic expert (Acoustic Consultant) SEO |
| At-source controls | | | |
| NV14 | All equipment used will be maintained in good working condition and fitted with high performance exhaust silencers and mufflers. | Condition of Approval 8. i) | Construction Contractor |
| In-transmission controls | | | |
| NV15 | <p>A temporary noise barrier hoarding will be constructed and maintained for the duration of construction works to the extent shown in Figure 4 (section 2.4), to reduce noise transmission from the early works construction boundary to the main colony.</p> <p>The barrier will be installed to a minimum height of 2.1 m above ground level and constructed from a material with a minimum surface density of 10 kg/m².</p> | Condition of Approval 8. i) | Construction Contractor |
| Adaptive management measures | | | |
| NV16 | <p>A two-tier management procedure has been established to manage exceedances of the noise and vibration thresholds during onshore construction activities. This framework ensures compliance with the Environmental Outcome and supports effective mitigation response and stakeholder coordination.</p> <p>The procedure comprises two escalating response levels:</p> <ul style="list-style-type: none"> – ‘Review’ threshold: triggered when LAeq(5min) 85 dBA or PPV 5 mm/s is exceeded. – ‘Stop work’ threshold: triggered when LAeq(5min) 93 dBA or PPV 15 mm/s is exceeded. <p>Each response level prompts a defined course of action involving notification, behavioural monitoring of little penguins, inspection (remote or onsite) and, where required, modification of site activities or mitigation measures.</p> <p>The process, including roles and responsibilities for each stakeholder, is detailed in section 5.3.1 (‘review’ threshold) and section 5.3.2 (‘stop work’ threshold) and is illustrated in Figure 5.</p> | Condition of Approval 8. i) | Construction Contractor Suitably qualified acoustic expert (Acoustic Consultant) SEO Suitably qualified seabird conservation ecologist (Seabird Ecologist) |
| NV17 | A formal review of the noise thresholds will occur either when SRF-West construction noise exceeds | Condition of Approval 8. i) | Construction Contractor |

| Item | Specific control | Reference | Responsibility |
|------|--|--|--|
| | <p>80 dBA $L_{Aeq(5min)}$ on 3 occasions or 6 months after early works activities commence. The review, undertaken jointly by a suitably qualified acoustic expert and seabird conservation ecologist, will assess the thresholds' effectiveness.</p> <p>A second formal review will follow 6 months later, incorporating little penguin monitoring results. The need for ongoing 6-monthly reviews will be considered after these initial assessments.</p> <p>Further details are provided in section 5.3.</p> | Condition of Approval 8. n) | |
| NV18 | If the suitably qualified seabird conservation ecologist provides feedback on current control measures recommending revision to the management measures, the SEO will undertake a review and documentation of management measures and will implement any necessary corrective actions or adaptive management measures. Corrective actions or adaptive management measures will be SMART. | Condition of Approval 8. i) Condition of Approval 8. n) | Suitably qualified seabird conservation ecologist (Seabird Ecologist) / Suitably qualified acoustic expert (Acoustic Consultant) Construction Contractor |
| NV19 | For any new construction package, noise and vibration levels will be assessed by the SEO and suitably qualified acoustic expert, who will implement any additional controls. Further details are provided in Section 5.3. | Condition of Approval 8. i) Condition of Approval 8. n) | Suitably qualified acoustic expert (Acoustic Consultant) SEO |

6.2 Reporting and documentation requirements

All compliance documents and records required by this Noise and Vibration Management Annexure, including daily noise monitoring charts, monthly reporting deliverables and biannual reporting deliverables, must be maintained and stored in accordance with the document control requirements specified in Section 12.2 of the CEMP. Compliance records may be subject to audit and/or be used to verify compliance with the conditions of approval in accordance with Section 12 of the CEMP.

Accurate and complete details of how each Annexure of the CEMP required by the EPBC Act approval 2024/10031 is implemented must be included in the Annual Compliance Report (ACR) as detailed in Section 7.4 of the CEMP. The ACR must include:

- a summary of the monthly results and outcomes
- accurate and complete details of compliance and any non-compliance with this plan
- if any incident occurred, accurate and complete details of each incident, including corrective and adaptive management actions (in accordance with Section 11.3.1 of the CEMP).

Appendix A

Out-of-Hours Work Permit

| Out-of-Hours work Permit form | |
|---|--|
| Details | |
| Applicant details | |
| Applicant name | |
| Position | |
| Company | |
| Phone | |
| Email | |
| Description of works, including | |
| Work methodologies | |
| List of plant and equipment to be used | |
| Location of works | |
| Timing and duration of works | |
| Details of exceptional circumstances that require the works to occur outside of hours | |
| Justification for selected construction activity and equipment as the quietest available capable of achieving the task | |
| <p>Justification for conducting works outside of the approved daytime period (30 minutes after sunrise to 30 minutes before sunset) (if required)</p> <p>Note: This form is to be completed for out-of-hours works under exceptional circumstances only. Terrestrial construction within the period commencing at sunset and ending at sunrise must be avoided (where possible) or minimised.</p> | |
| Closest distance to little penguin nesting site (metres) and co-ordinates | |
| Assessment | |
| Are the proposed works and equipment consistent with those assumed in the CEMP and Noise and Vibration Management Annexure? | |

| Out-of-Hours work Permit form | |
|---|--|
| Identify any vibration-intensive equipment proposed and the relevant safe working distance as shown in Table 11 of the Noise and Vibration Management Annexure. | |
| Confirm whether the nearest little penguin nesting site is located outside the corresponding vibration safe working distance/s | |
| With reference to the construction equipment Sound Pressure Levels (SPLs) in Table 8 in the Noise and Vibration Management Annexure, what is the greatest equipment SPL at 10 metres? | |
| Is the equipment considered Low, Moderate, High or Very High noise emissions with respect to Table 7 in the Noise and Vibration Management Annexure? | |
| Is the equipment considered Low, Moderate, High or Very High vibration emissions with respect to Table 7 in the Noise and Vibration Management Annexure? | |
| Is the equipment to be used expected to maintain noise levels below the review threshold at the nearest little penguin nesting site? | |
| Predictions and prediction methodologies are required to be provided here and may require a suitably qualified acoustic expert. | |
| Mitigation | |
| Additional noise and vibration mitigation and management measures adopted to ensure that noise threshold levels are not exceeded. | |
| Additional noise and vibration mitigation and management measures to be adopted for works occurring during little penguin arrival or departure periods (if required). | |



Australian Government
Defence

**SRF-W Priority Infrastructure Works
Construction Environmental Management Plan**

A5

Little Penguin Monitoring and Management Plan



LITTLE PENGUIN MONITORING AND MANAGEMENT PLAN

SRF-West Priority Infrastructure Works, Garden Island/Meeandip,
Western Australia



604-OEMSAPER-396137
13 August 2025
Rev 1

REPORT

| Document status | | | | | |
|-----------------|---------------------|----------------------------|-------------|-------------|-------------|
| Version | Purpose of document | Authored by | Reviewed by | Approved by | Review date |
| Draft A | Internal review | C. Lamont C. Greenwell | L. Howitt | C. Lamont | 18/06/2025 |
| Draft B | GHD review | C. Greenwell B. Cannell | C. Lamont | C. Lamont | 20/06/2025 |
| Draft C | DEPAC review | C. Greenwell | C. Lamont | C. Lamont | 10/07/2025 |
| Rev 1 | Final for issue | C. Greenwell | C. Lamont | C. Lamont | 13/08/2025 |

| Approval for issue | | |
|--------------------|---|----------|
| C. Lamont |  | 13/08/25 |

This report was prepared by RPS within the terms of RPS' engagement with its client and in direct response to a scope of services. This report is supplied for the sole and specific purpose for use by RPS' client. The report does not account for any changes relating the subject matter of the report, or any legislative or regulatory changes that have occurred since the report was produced and that may affect the report. RPS does not accept any responsibility or liability for loss whatsoever to any third party caused by, related to or arising out of any use or reliance on the report.

| | |
|---|--|
| Prepared by: | Prepared for: |
| RPS Environmental Approvals and Management | RPS Project Management |
| Dr C. Lamont Technical Director | L. Bareja Senior Project Manager |
| Level 3, 500 Hay Street Subiaco, WA 6008 | 34-38 Glenferrie Drive Robina, QLD 4226 |
| T +61 8 9211 1111 | T +61 7 5553 6900 |

This little penguin monitoring Annexure for the Submarine Rotational Force-West, Priority Infrastructure Works, Garden Island, Western Australia (EPBC 2024/10031) has been developed in partnership with the technical expertise of Dr Belinda Cannell, University of Western Australia. We acknowledge the subject matter expertise provided towards the production of this report.

Contents

| | |
|--|-----------|
| ACRONYMS, ABBREVIATIONS AND DEFINITIONS | 1 |
| 1 EXECUTIVE SUMMARY | 4 |
| 2 INTRODUCTION | 6 |
| 2.1 Monitoring plan scope and purpose | 8 |
| 3 PROJECT OVERVIEW | 9 |
| 3.1 Location | 9 |
| 3.2 Timing and duration | 12 |
| 3.3 Construction hours | 12 |
| 3.3.1 Piling restrictions | 12 |
| 3.3.2 Dredging restrictions | 12 |
| 4 MONITORING PLAN REQUIREMENTS | 14 |
| 4.1 Conditions of approval | 14 |
| 4.2 Environmental Management Plan Requirements | 21 |
| 5 LITTLE PENGUIN ENVIRONMENTAL OUTCOME | 22 |
| 6 EXISTING ENVIRONMENT | 23 |
| 6.1 Little penguins on Garden Island/ <i>Meeandip</i> | 23 |
| 6.2 Little penguin population | 25 |
| 6.3 Existing condition of little penguin nesting sites | 28 |
| 6.4 Factors with potential to impact the little penguin population | 28 |
| 7 MONITORING AND ADAPTIVE MANAGEMENT MEASURES | 30 |
| 7.1 Purpose of monitoring and adaptive management | 30 |
| 7.1.1 Study area | 30 |
| 7.1.2 Penguin monitoring team and handling permits | 30 |
| 7.2 Breeding population monitoring | 30 |
| 7.2.1 Aims | 30 |
| 7.2.2 Method | 30 |
| 7.3 Environmental monitoring | 34 |
| 7.3.1 Aims | 34 |
| 7.3.2 Method | 35 |
| 7.4 Behaviour monitoring | 35 |
| 7.4.1 Aims | 35 |
| 7.4.2 Methods | 36 |
| 7.4.3 Adaptive management procedure | 39 |
| 8 QUALITY ASSURANCE AND QUALITY CONTROL | 42 |
| 8.1 Equipment testing prior to deployment | 42 |
| 8.2 Data reference | 42 |
| 8.3 Survey log | 42 |
| 8.4 Data analysis and post-processing | 42 |
| 8.5 Chain of custody | 42 |
| 9 IMPLEMENTATION OF THE PLAN | 43 |
| 9.1 Incident response | 43 |
| 9.2 Roles and responsibilities | 43 |
| 9.3 Training | 44 |
| 9.4 Reporting | 45 |
| 9.4.1 Incident reporting | 45 |
| 9.4.2 Compliance reporting | 45 |
| 9.4.3 Little penguin monitoring reporting and schedule | 45 |

| | | |
|-----------|--|-----------|
| 9.5 | Record keeping | 47 |
| 10 | PLAN IMPROVEMENT AND REVIEW | 48 |
| 11 | REFERENCES | 49 |

Tables

| | | |
|-----------|--|----|
| Table 4-1 | Conditions of approval requirements that are relevant to little penguins, cross referenced to where they are addressed in the CEMP, this Plan or an external report..... | 15 |
| Table 4-2 | Environmental management plan requirements and plan reference | 21 |
| Table 5-1 | Environmental outcome for little penguins | 22 |
| Table 6-1 | Annual breeding cycle of little penguins on Garden Island/ <i>Meeandip</i> | 24 |
| Table 6-2 | Timing of little penguin foraging behaviours at Garden Island/ <i>Meeandip</i> | 25 |
| Table 6-3 | Number of active little penguin nests in Areas B to F from 2021-2024. The number of breeding adults is presented in parentheses (Cannell 2025a) | 26 |
| Table 6-4 | Number of current, previously used or potential little penguin nest sites across Careening Bay. Total nests shown below with nest boxes in parentheses | 28 |
| Table 9-1 | Roles and responsibilities for implementation of the Little Penguin Monitoring and Management Plan | 43 |
| Table 9-2 | Record types and formats required to demonstrate compliance with project conditions..... | 47 |

Figures

| | | |
|------------|--|----|
| Figure 2-1 | Little penguin (<i>Eudyptula minor</i>) known and previously used nesting sites within Careening Bay, Garden Island/ <i>Meeandip</i> | 7 |
| Figure 3-1 | Location of SRF-West actions on Garden Island/ <i>Meeandip</i> | 10 |
| Figure 3-2 | Location of SRF-West actions within Careening Bay and adjacent landside areas, Garden Island/ <i>Meeandip</i> . Note: Early works area will be commenced ahead of other activities. | 11 |
| Figure 6-1 | Little penguin known and previously used nest sites within Careening Bay. The temporal and spatial extent (years) of monitoring is distinguished with blue, green, yellow and pink circles | 27 |
| Figure 7-1 | Breeding population monitoring triggers for adaptive management | 33 |
| Figure 7-2 | Location of noise, vibration and dust monitoring stations on Garden Island/ <i>Meeandip</i> | 37 |
| Figure 7-3 | Role of the Seabird Ecologist in the adaptive management procedure for terrestrial construction works (CEMP, Noise and Vibration Management Annexure 2025) | 40 |

Appendices

| | | |
|------------|---|----|
| Appendix A | Fortnightly little penguin monitoring report..... | 53 |
| Appendix B | Habitat degradation report | 56 |
| Appendix C | Little penguin incident report..... | 59 |

ACRONYMS, ABBREVIATIONS AND DEFINITIONS

Acronyms, abbreviations and definitions

| Acronym or abbreviation | Description |
|-------------------------|--|
| AUKUS | Australia, the United Kingdom and the United States |
| °C | Degrees Celsius |
| CEMP | Construction Environmental Management Plan |
| CIF | Controlled Industrial Facility |
| CRW | Correlated random walk |
| dB | Decibels |
| DBCA | Department of Biodiversity, Conservation and Attractions |
| DCCEEW | Department of Climate Change, Energy, Environment and Water |
| DWER | Department of Water and Environmental Regulation |
| EO | Environmental outcome |
| EPBC Act | <i>Environment Protection and Biodiversity Conservation Act 1999</i> |
| GPS | Global positioning system |
| h | Hour |
| km | kilometres |
| m | metres |
| mm | Millimetres |
| Mg/L | Milligrams per litre |
| NTU | nephelometric turbidity units |
| PSU | Practical salinity units |
| RPS | RPS AAP Consulting Pty Ltd |
| SMART | Specific, measurable, achievable, relevant, time bound |
| SRF-West | Submarine Rotational Force-West |
| SSN | Ship submersible, nuclear |
| UWA | University of Western Australia |
| WA | Western Australia |
| VLLW | very low-level radioactive waste |

Definitions of key terms (verbatim, DCCEEW 2025)

| Term | Definition |
|---------------------|--|
| Action area | Means the combined area encompassed by the Armament Wharf Action area and Careening Bay Action area. |
| Baseline population | Relates to the little penguin population and means data that measures the annual population size and overall trend prior to commencement of the Action, which can be used for later comparison to population data obtained after commencement of the Action. |
| Conditions | Means the Notification of approval decision Submarine Rotational Force – West, Priority Infrastructure Works, Garden Island, Western Australia [EPBC 2024/10031] (see Appendix A), |
| Department | Means the Australian Government agency responsible for administering the EPBC Act. |
| Harm or harmed | Means to cause any measurable direct or indirect disturbance or deleterious change as a result of any activity associated with the Action. |
| Incident | Means any: <ol style="list-style-type: none"> event which has the potential to, or does, harm any protected matter, which includes, but is not limited to: |

| Term | Definition |
|----------------------------------|---|
| | <ul style="list-style-type: none"> i. vessel strikes to little penguins ii. leaks and spills of any substance that can cause harm to protected matters iii. exceedance of the noise threshold level at little penguin nesting sites iv. exceedance of the vibration threshold level at little penguin nesting sites v. a decline in the little penguin population at Garden Island/<i>Meeandip</i> below the baseline population or a declining population trend that has the potential to decrease the little penguin population at Garden Island/<i>Meeandip</i> below the baseline population. b. potential non-compliance with these conditions, including the administrative requirements c. actual non-compliance with these conditions, including the administrative requirements d. potential non-compliance with one or more commitment made in a plan, and/or e. actual non-compliance with one or more commitment made in a plan. |
| Little penguin | Means the EPBC Act-listed marine species little penguin (<i>Eudyptula minor</i>). |
| Little penguin arrival area | Means the area represented in Appendix A Map 4b by the zones designated in the legend 'Arrival areas' in the Conditions [of the EPBC Act approval 2024/10031]. |
| Little penguin breeding period | Means the period when little penguins are laying and incubating eggs and rearing chicks, which typically commences in March and ends in mid-January. |
| Little penguin moulting period | Means the period when little penguins are moulting, which typically commences during November and ends during February. |
| Little penguin departure area | Means the areas represented in Appendix A Map 4a and Map 4b by the zones designated in the legend 'Departure area' in the Conditions [of the EPBC Act approval 2024/10031]. |
| Little penguin nesting sites | Means the areas used by little penguins for breeding and moulting, and the known nesting sites identified in [EPBC Act approval 2024/10031] Appendix A Map 4b , under the legend title 'Nesting sites' and designated in the legend 'Colpoys Point', 'Diamantina/Parkes', 'Main Colony', 'Moresby Harbour', 'Outer rock wall' and 'Parkes/Oakley'. |
| Little penguin population | Means the number and distribution of little penguins at Garden Island/ <i>Meeandip</i> . |
| Little penguin departure period | Means the period of time over which little penguins depart from the little penguin nesting sites, for approximately 2 hrs before sunrise to spend the day foraging at sea. |
| Little penguin arrival period | Means the period of time over which little penguins raft and then return to the little penguin nesting sites, typically commencing from sunset, with most of the little penguins (80%) back to shore within 40 minutes after sunset. |
| Little penguin day-time period | Means the period commencing from sunrise and ending at sunset. |
| Little penguin night-time period | Means the period commencing immediately after the little penguin arrival period and ending immediately prior to the little penguin departure period. |
| Maritime works | Means any construction undertaken within the marine environment. |
| Monitoring data | Means the data required to be recorded under the conditions of this approval, including sensitive biodiversity data. |
| Noise threshold level | Means the maximum threshold of acoustic sound measured in decibels (dB) that is considered safe to operate within the Action area without harming the local little penguin population. |
| Permanent Threshold Shift | Means the noise level at which a permanent reduction in hearing sensitivity is caused by irreversible damage to the sensory hair cells of the ear (referred to as Permanent Temporal Shift in the conditions). |
| Plan | Means this little penguin monitoring plan. |
| Protected matter | Means a matter protected under a controlling provision in Part 3 of the EPBC Act for which this approval has effect. |
| Rafting avoidance area | Means the areas within the Action area, represented in Appendix A Map 3 by the zone designated in the legend 'Rafting avoidance area' in the Conditions [of the EPBC Act approval 2024/10031]. |
| Safety zones | Mean the observation zones, low power zones and shutdown zones used to minimise the likelihood of temporary or permanent hearing injury to little penguins. |

| Term | Definition |
|---|---|
| Shutdown zone | Means the area that falls within a certain radius of a noise source. The radius is based on the modelled Temporary Threshold Shift value for species of concern including little penguins, such that, should an individual of these species enter or be observed within the area, the approval holder will immediately shut down the source of the noise. |
| Stop works procedure | Means a procedure implemented by the approval holder and its contractors that ensures the following steps are implemented in the event of an incident: <ul style="list-style-type: none"> • immediately cease all construction work that has potential to contribute to the exceedance or incident • investigate and undertake corrective action within 48 hours of the incident • record the incident and corrective measures • only recommence construction following completion of the above steps and upon approval of the Site Environmental Officer or the relevant environmental authority on site. |
| Suitably qualified seabird conservation ecologist (Seabird Ecologist) | For the purpose of preparing and implementing monitoring programs to detect changes in little penguin population and correlating these changes with environmental variables, this means a person who has relevant professional qualifications and: <ul style="list-style-type: none"> • at least 5 years of work experience with little penguins • has an in depth understanding of little penguin ecology, threats to little penguins and their conservation • can give an independent, authoritative assessment and advice on the little penguin species and its habitat using relevant protocols, standards, methods and/or literature • has implemented monitoring programs and analysed and reported on monitoring results to better understand little penguin ecology, population dynamics and correlations between population/breeding success with environmental and other variables. |
| Temporary Threshold Shift | Means the noise level at which a temporary reduction in hearing sensitivity occurs as a result of exposure to sound (referred to as Temporary Temporal Shift in the Conditions). |
| Vibration threshold level | Means the maximum threshold of vibrational sound measured in millimetres per second that is considered safe to operate within the Action area without harming little penguins. |

1 EXECUTIVE SUMMARY

RPS AAP Consulting Pty Ltd (RPS) and the University of Western Australia (UWA) were commissioned to provide this Little Penguin Monitoring and Management Plan (this Plan) on behalf of Department of Defence (Defence) for the Submarine Rotational Force-West (SRF-West), Priority Infrastructure Works project (the Action). This document is an annexure to the Construction Environmental Management Plan (CEMP) SRF-West Priority Infrastructure Works HMAS Stirling, Garden Island/*Meeandip*, WA EPBC Act approval 2024/10031 (Department of Defence 2025).

The primary objective of this Plan is to allow for the detection of changes in little penguin (*Eudyptula minor*) behaviour, habitat use and population size during the construction of the Action to inform adaptive management responses and ensure that acceptable environmental outcomes (EOs) are achieved.

This Plan describes the relevant *Environment Protection and Biodiversity Conservation Act 1999* (EPBC Act) conditions of approval (EPBC Act approval 2024/10031) and EO that must be achieved during delivery of the Action in relation to little penguins. This Plan also outlines the little penguin monitoring program and adaptive management arrangements to ensure that EO continues to be achieved beyond the life of the Action, along with the relevant implementation arrangements that will be delivered as part of the plan. The CEMP contains details of the approved Action and environmental management framework governing delivery of the Action.

The overarching purpose of the monitoring and adaptive management approach outlined in this plan is to:

- record little penguin nest numbers and breeding adult pairs over the breeding season as an index for population size
- monitor the little penguin population to facilitate detection of changes in population size and breeding success over the nominated monitoring period, that is until 6 years following completion of construction (per Condition 10, DCCEEW 2025)
- observe and assess little penguin behaviour during the breeding season to detect behavioural changes that may be occurring because of construction activities and to inform adaptive management measures
- assess and monitor little penguin nest stability during construction to inform the need for adaptive management
- monitor environmental variation over time to understand the influence on breeding success and population size of little penguins
- provide the evidence to support compliance reporting against the project conditions of approval, specifically to demonstrate that the little penguin EO is achieved.

Noise and vibration monitoring will also be conducted on site to allow for the detection of potential changes in the ambient environment as a result of the Action and to inform the need for additional management measures, where necessary during construction works, to ensure that noise and vibration thresholds at the little penguin nesting sites are not exceeded and the EO for little penguins will be achieved. Procedures include 2 response levels of 'review' and 'stop work' for the purpose of informing the need for additional mitigations on site and to avoid harm to little penguins. Detailed arrangements for management of the Action including the noise and vibration monitoring are out of scope of this report and can be found in the CEMP and Noise and Vibration Management Annexure (Defence 2025).

This Little Penguin Monitoring and Management Plan will be reviewed throughout the construction period and on an annual basis to:

- update information as new construction phases are implemented (if required)
- ensure the little penguin EO is achieved
- assess ongoing requirements for monitoring and adaptive management measures to avoid and minimise harm to little penguins
- ensure all record keeping, reporting and submission of monitoring data and fauna sightings is completed as per the requirements of the project conditions.

This plan has been developed initially to support the early works scope which is land-based clearing and site preparation. The location and extent of these activities is described in Section 3 of the CEMP. Where maritime construction activities and/or management or monitoring activities for penguins in the marine

environment have been included, they are not relevant to the early works scope and may be updated in future iterations of this plan to support maritime construction.

2 INTRODUCTION

Garden Island/*Meeandip*, located ~40 kilometres (km) south of Perth, is an 11 km² nearshore island connected to the mainland via a 4.2 km causeway. The island is home to a colony of little penguin (*Eudyptula minor*), which together with Penguin Island, represent the northwestern most breeding colonies for the species.

The Garden Island/*Meeandip* little penguin colony was established following the construction of a rock wall in 1975 in Careening Bay for HMAS Stirling. By 1986, approximately 10–15 pairs of little penguins were regularly observed inhabiting the rock wall (Wykes et al. 1999). Over a 3-year long monitoring program of Area C (formerly known as the main colony) in 2001, 41 breeding pairs and a further 24 nests with evidence of prospecting or breeding activity were observed (Cannell 2004).

Nest sites are most numerous within Moresby Harbour towards Diamantina Pier (Area C), while scattered nesting sites occur between Diamantina Pier, Parkes and Oxley Wharves and Colpoys Point, as well as the southern, western and eastern wharves of Moresby Harbour (Areas A, D–F, Figure 2-1). Derived from the number of known and likely active nests, the estimates of baseline population size ranged from 156 breeding adults to at least 226 breeding adults between 2021–2024 (noting Area B was not monitored in 2021–2022) (Cannell 2025a).

The nesting habitat requirements of the little penguin include a solid, stable base that is relatively free of small rocks; the presence of a roof; an entrance large enough for a penguin to enter but not too large; dry and well-drained (Cannell pers. obs.; Woehler 2015). Existing nest sites at Garden Island/*Meeandip* encompass the artificial rock walls at the shoreline of Careening Bay, amongst concrete rubble and slabs and occasionally under sturdy vegetation such as *Spinifex longifolius* grass. Little penguins also breed in a small number of nest boxes placed under *M. lanceolata* trees within Areas C and F Figure 2-1 (Cannell 2025a). These nest sites are not all used simultaneously. Instead, little penguins establish nest sites throughout Careening Bay that are used periodically for breeding activity with penguins breeding asynchronously. Additionally, the location of a nest site may occasionally change from one breeding attempt to the next, more likely between than within years.




Figure 2-1 Little penguin *Eudyptula minor* known and previously used nesting sites within Careening Bay, Garden Island/Meeandip

The distribution, behaviour, habitat use, foraging patterns and breeding phenology of little penguins on Garden Island/*Meeandip* is well established (e.g. Cannell 2004, 2022, 2024, 2025b). However, population monitoring data is somewhat limited with most historical monitoring effort focused in Area C (formerly known as the main colony, monitored fortnightly from 2001–2004 then monthly between 2004–2019). Areas D–F were monitored twice annually between 2005–2016 and then fortnightly for Defence since late December 2020 (but referred to as 2021 hereafter), while Area B has been monitored fortnightly for Defence since late 2022.

Area B was added to the monitoring program after underweight chicks were found on the road adjacent to Moresby Wharf in 2022. Reconnaissance surveys were completed in Area A in 2023 to understand the importance of this area to little penguins. A total of 13 potential sites, including 3 with nesting material, were identified; however, no further quantitative surveys were completed in Area A until April 2025 when fortnightly monitoring commenced. (Figure 2-1). As of April 2025, the little penguin monitoring program encompasses all breeding areas across Careening Bay (Areas A–F).

Fortnightly little penguin monitoring commissioned by Defence commenced in December 2020 to support design decisions and environmental approvals for infrastructure upgrade works at HMAS Stirling. The primary objective of the initial program was to quantify natural variation in the little penguin population at sites that have the potential to be affected by maritime projects in Careening Bay before, during and after construction of infrastructure upgrades.

2.1 Monitoring plan scope and purpose

RPS AAP Consulting Pty Ltd (RPS) and the University of Western Australia (UWA) were commissioned to provide this Little Penguin Monitoring and Management Plan (this Plan) on behalf of Department of Defence for the Submarine Rotational Force-West (SRF-West), Priority Infrastructure Works project (the Action). This document is an Annexure to the overarching Construction Environmental Management Plan (CEMP, Defence 2025). The noise and vibration monitoring program, linked to adaptive management of onsite construction activities for the purpose of protecting little penguins, is captured in a separate plan to the CEMP and referred to throughout this plan where necessary.

The primary objective of this Plan is to describe the monitoring program that will facilitate detection of changes in little penguin behaviour, habitat use and population size during the construction of SRF-West project works to inform adaptive management responses where necessary, ensuring that an acceptable EO is achieved. The CEMP describes each of the main elements of the approved Action, the EPBC Act conditions of approval and the environmental management framework that will be used to govern the delivery of the Action to meet EPBC Act requirements. This Annexure to the CEMP includes the little penguin monitoring arrangements, the EO that must be achieved by the project in relation to little penguins and the implementation arrangements specific to the team delivering this Plan.

3 PROJECT OVERVIEW

Only those elements of the Action relevant to the monitoring and adaptive management of little penguins are described here.

3.1 Location

The Action, described in detail in the CEMP, is situated within 2 areas on Garden Island/*Meeandip* - Careening Bay and Sulphur Bay (Figure 3-1; Figure 3-2). The Armament Wharf is located within Sulphur Bay, on the north-eastern shoreline of Garden Island/*Meeandip*. The wharf is used exclusively for the loading and unloading of explosive ordnances. Sulphur Bay activities are not further considered in this monitoring plan but see the CEMP for mitigations that apply to penguins for maritime works (Defence 2025).

Careening Bay, located on the south-eastern coastline of Garden Island/*Meeandip*, is the main operational centre of HMAS Stirling. The marine Action area is defined in Figure 3-2. The landside Action area includes existing disturbed areas (such as roads, car parks, buildings), existing operational areas of Diamantina Pier and some areas of native vegetation (Figure 3-2; Section 1.1) (Defence 2025).




Figure 3-1 Location of SRF-West actions on Garden Island/Meeandip




Figure 3-2 Location of SRF-West actions within Careening Bay and adjacent landside areas, Garden Island/Meeandip.
Note: Early works area will be commenced ahead of other activities.

3.2 Timing and duration

The construction program is proposed to commence in August 2025 and be completed by December 2027. The phases of work and indicative windows for construction and construction activity durations are provided in the CEMP (Defence 2025). Where possible, works have been scheduled to avoid the most sensitive times for little penguins (and other environmental values) present in the Action area.

3.3 Construction hours

Construction activities for the early works package will occur from 30 minutes after sunrise to 30 minutes before sunset to avoid disturbance to little penguins at night. Sunrise and sunset times are to be taken from gazetted times from the Perth Observatory (Defence 2025).

Construction activities that generate minimal or no noise may occur at any time (that is, 24 hours a day on any given day including Sundays) (Defence 2025). No auxiliary vessels and no construction vessels will operate within the Careening Bay Action area outside the period commencing 60 minutes after sunrise and ending 60 minutes before sunset (per Condition 24, DCCEEW 2025) to avoid impacts to little penguins departing or arriving back to the island.

Piling or dredging activities will, where possible, avoid or minimise periods when little penguins are likely to be breeding, feeding or resting within important habitats in the potential noise impact area (Defence 2025). Temporal restrictions will be prioritised to minimise impacts to little penguins from proposed impact piling and dredging activities. Where temporal restrictions cannot be achieved, additional mitigation measures will be implemented (see CEMP) (Defence 2025).

3.3.1 Piling restrictions

Impact piling will not be used for construction within the Controlled Industrial Facility (CIF) (per Condition 8j, DCCEEW 2025).

Piling as part of the maritime works will only commence following completion of a trial piling exercise to achieve the following outcomes:

1. Validate the modelled predictions for noise levels.
2. Quantify the rate of sound attenuation with distance from the piling site to validate modelled predictions.
3. Evaluate the efficacy of adopted noise mitigation measures to be implemented during the piling construction period at Armament Wharf Action area.
4. Based on the monitoring results, re-evaluate the dimensions of the safety zones that will prevent harm from noise to marine fauna (per Condition 8r, DCCEEW 2025).

The timing of impact piling activities for maritime works is constrained to daylight hours, commencing at least 30 minutes after sunrise and ending 30 minutes before sunset. Sunrise and sunset times are to be taken from gazetted times from the Perth Observatory (GHD 2024).

A suitably qualified acoustic expert (Acoustic Consultant) in consultation with a suitably qualified seabird conservation ecologist (Seabird Ecologist) will be engaged to provide advice and assist in optimising the piling schedule to recognise and balance operational imperatives with conservation objectives in the CEMP (Defence 2025). Mitigation and monitoring measures adopted by the Project are outlined in the CEMP (Defence 2025).

3.3.2 Dredging restrictions

The timing of dredging activities within the Action area is constrained to daylight hours, commencing at least 30 minutes after sunrise and ending 30 minutes before sunset (and noting that dredging vessel activities will not occur within 60 minutes of sunrise or sunset) (Defence 2025).

Scheduling of dredging activities in the Careening Bay Action area will be constrained to March, with windows either side (February and April) informed by monitoring (Defence 2025). This period was selected to

coincide with the time of the year when the fewest little penguin individuals are transiting to and from nests in the rock wall and avoiding the more sensitive moulting and breeding periods.

4 MONITORING PLAN REQUIREMENTS

4.1 Conditions of approval

Each of the conditions of approval relevant to little penguins are included in Table 4-1 below with reference to the relevant sections of this Plan where those conditions are addressed. Where conditions are addressed in the CEMP this is also noted. This Plan adheres to the definitions provided in the conditions of approval which are appended in full to the CEMP.

REPORT

Table 4-1 Conditions of approval requirements that are relevant to little penguins, cross referenced to where they are addressed in the CEMP, this Plan or an external report

| Condition Requirement Number | | How requirement is / will be addressed | Plan reference |
|--|---|--|--|
| Construction Environmental Management Plan (CEMP) | | | |
| 4) | From the commencement of the Action until the completion of the Action , the approval holder must arrange for veterinary care or assistance from an experienced wildlife carer for any native terrestrial or marine animal found injured within the Action area . | Development of an incident reporting procedure is presented in Appendix C. Refer to CEMP (Defence 2025) | Appendix C (Little penguin incident report) |
| 5) | The approval holder must ensure that, from the commencement of the Action until completion of construction , if any little penguin , Perth slider or marine mammal is found injured or killed within the Action area , the approval holder must immediately initiate a stop works procedure . | Development of an incident reporting procedure is presented in Appendix C. Refer to CEMP (Terrestrial Flora and Fauna Annexure) (Defence 2025) | Appendix C (Little penguin incident report) |
| 8 d) ii) | A silt curtain is installed for the duration of all dredging works carried out at Armament Wharf Action area , unless otherwise advised by a suitably qualified seabird conservation ecologist . | The roles and responsibilities of the suitably qualified seabird conservation ecologist (Seabird Ecologist) captures the provision of advice. Not relevant to land-based works. | Section 9.2 (Roles and responsibilities) |
| 8 d) iii) | No dredging and spoil disposal is carried out in the Careening Bay Action area during the little penguin breeding period or little penguin moulting period or as otherwise advised by a suitably qualified seabird conservation ecologist . | The roles and responsibilities of the Seabird Ecologist captures the provision of advice. Not relevant to land-based works. | Section 9.2 (Roles and responsibilities) |
| 8 d) v) | The dredge spoil pipelines are placed to avoid harm to seagrass and little penguins . | Refer to CEMP (Defence 2025) The roles and responsibilities of the Seabird Ecologist captures the provision of advice. Not relevant to land-based works. | Section 9.2 (Roles and responsibilities) |
| 8 h) | The CEMP must include measures to undertake a pre- construction survey of the structural condition of all little penguin nesting sites prior to the commencement of construction , to determine any structural reinforcement measures that need to be implemented to prevent collapse or damage arising from construction . | Refer to CEMP (Defence 2025) for details on the pre-construction survey of structural condition. The existing environment description of this Plan includes a qualitative assessment of the little penguin nesting sites. Roles and responsibilities of the Seabird Ecologist include providing this ongoing advice as needed. | Section 6.3 (Existing conditions) Section 9.2 Appendix A (Fortnightly little penguin monitoring report) Appendix B (Habitat degradation report) |
| 8 i) | The CEMP must include a noise and vibration monitoring program, prepared by a suitably qualified acoustic expert in consultation with a suitably qualified seabird conservation ecologist . The noise and vibration monitoring program must: | A terrestrial noise and vibration monitoring program, including appropriate thresholds, was developed in consultation with the Seabird Ecologist – details of this process are captured in CEMP (Noise and Vibration Management Annexure) (Defence 2025). | Section 7.4.2.1 (Support to noise and vibration monitoring) |

REPORT

| Condition Number | Requirement | How requirement is / will be addressed | Plan reference |
|--|---|---|---|
| | <ul style="list-style-type: none"> i) Specify terrestrial noise threshold levels (dB) and vibration threshold levels (mm/s) that will not be exceeded at any little penguin nesting sites during construction to avoid harm to little penguins and little penguin nesting sites, including the methodology relied on to establish these acoustic parameters. Vibration threshold levels and noise threshold levels must be specified for each of the following periods to reflect their different sensitivities (i) little penguin arrival period, (ii) little penguin departure period, (iii) little penguin day-time period and (iv) little penguin night-time period. ii) Specify how noise and vibration levels generated by the Action during construction will be continuously monitored in order to detect any exceedance of the acoustic parameters that may harm little penguins. iii) Be capable of detecting any exceedance of the terrestrial noise threshold level or vibration threshold level at the little penguin nesting sites. iv) Trigger implementation of a stop works procedure if a noise threshold level or vibration threshold level is exceeded. | <p>An adaptive management procedure has been developed that includes real-time alerts when the noise or vibration thresholds are reached, to trigger inspection by a Seabird Ecologist to allow for the early detection of change in little penguin behaviour and initiate stop works procedures where necessary.</p> <p>Refer to CEMP (Noise and Vibration Management Annexure) (Defence 2025)</p> | <p>Section 7.4.2.3 (Camera monitoring)</p> <p>Section 7.4.3 (Adaptive management procedure)</p> |
| 8 k) | The CEMP must specify that maritime works in the Careening Bay Action area only occur during the period commencing 30 minutes after sunrise and ending 30 minutes before sunset , to avoid harm to the little penguins during their arrival, departure and rafting periods. | <p>Refer to CEMP (Noise and Vibration Monitoring Program) (Defence 2025)</p> <p>Not relevant to land-based works.</p> | N/A |
| 8 l) | <p>The CEMP must specify that terrestrial construction in the Careening Bay Action area within the period commencing at sunset and ending at sunrise, will:</p> <ul style="list-style-type: none"> i) only occur under exceptional circumstances and be minimised, ii) be particularly avoided or minimised during the little penguin arrival period and little penguin departure period, iii) not exceed the relevant noise threshold levels and vibration threshold levels specified in Condition 8i, and iv) only involve the use of the quietest available equipment that is capable of doing the task. | <p>Refer to CEMP (Noise and Vibration Monitoring Program) (Defence 2025)</p> | N/A |
| Little penguin behaviour monitoring | | | |
| 8 m) | The CEMP must include a little penguin monitoring program to detect changes in little penguin behaviour and nest stability during | The little penguin monitoring program is described within this Plan to the CEMP. It details the methodology and frequency of monitoring efforts and clearly articulates the responsibilities of the | Section 7 (Monitoring and adaptive |

REPORT

| Condition Number | Requirement | How requirement is / will be addressed | Plan reference |
|---|--|---|---|
| | construction to inform adaptive management. The little penguin monitoring program must: <ul style="list-style-type: none"> i) detail the methodology and frequency of monitoring efforts that will be carried out to obtain accurate and reliable behavioural data, and ii) give overarching responsibility to a suitably qualified seabird conservation ecologist to coordinate and oversee monitoring efforts. | Seabird Ecologist to coordinate and oversee these monitoring efforts. | management measures) Section 9.2 (Roles and Responsibilities) |
| 8 n) | The CEMP must specify the implementation of adaptive management measures in response to the detection of changes of behaviour in little penguins . | The Little Penguin Monitoring and Management Plan to the CEMP specifies the triggers for adaptive management in response to detection of change in a range of little penguin behaviours including potential movements in and out of burrows, and changes in nesting behaviour and nesting success. | Section 7 (Monitoring and adaptive management measures) |
| Construction lighting | | | |
| 8 bb) | The CEMP must include a construction lighting management plan that: <ul style="list-style-type: none"> i) is consistent with the Light Pollution Guidelines for Wildlife, ii) ensures all lighting from construction is directed away from little penguin nesting sites and little penguin arrival areas, and iii) specifies mitigation measures to minimise the impacts of spill-over light from construction lighting on little penguins and little penguin nesting sites. | Refer to CEMP (Terrestrial Flora and Fauna Management Annexure) (Defence 2025) The roles and responsibilities of the Seabird Ecologist captures the provision of advice. Construction lighting is not proposed for the early works scope. | Section 9.2 (Roles and responsibilities) |
| Little penguin – population monitoring | | | |
| 9) | Prior to commencement of the Action , the approval holder must submit to the department for approval, a report prepared by a suitably qualified seabird conservation ecologist that establishes the baseline population of little penguins detailing how it was derived from relevant historical population data and why it is suitable for comparison to data collected after commencement of the Action . | Refer to Cannell (2025), prepared prior to the commencement of the Action and approved by the Department. | N/A |
| 10) | From the commencement of the Action , until 6 years following completion of construction , the approval holder must ensure that the little penguin population is not reduced below its baseline population size as a result of the Action. | The little penguin monitoring program will continue on from the baseline monitoring period until 6 years following the completion of construction. The methodology for population monitoring and index of population size has been developed with an appropriate experimental design, within the constraints of the project site. The methodology will use multiple lines of evidence approach to identify the potential source of impact to little penguins that may result in a reduction in population size below baseline levels. | Section 7.2 (Breeding population monitoring) Section 7.3 (Environmental monitoring) Section 7.4 Behaviour monitoring) |

REPORT

| Condition Requirement Number | Requirement | How requirement is / will be addressed | Plan reference |
|--|---|--|---|
| 11) | The approval holder must implement from the commencement of the Action until 6 years following completion of construction , a monitoring program designed by a suitably qualified seabird conservation ecologist that: <ul style="list-style-type: none"> i) effectively tracks the little penguin population, ii) identifies the location of all little penguin nesting sites in use within the Action area, and iii) is undertaken at regular intervals as advised by a suitably qualified seabird conservation ecologist. | This plan describing the monitoring program was prepared by Seabird Ecologists to achieve multiple objectives, including tracking the little penguin population and identifying nesting sites in use throughout the Action area, and is undertaken at regular intervals. | Section 7 (Monitoring and adaptive management measures) Section 9 (Implementation of the plan) |
| 12) | Annually, from commencement of the Action until 6 years following completion of construction , the approval holder must provide to the department a little penguin monitoring report prepared by a suitably qualified seabird conservation ecologist that compiles the little penguin monitoring data for the previous breeding period and compare the results to the baseline population . If the little penguin population has declined below the baseline population , the report must include an assessment of the underlying cause for the decline and provide recommended management measures to mitigate the little penguin population decline. | Responsibilities for compiling data and preparing the little penguin monitoring by a Seabird Ecologist are articulated in this plan. The annual report will include analysis of the population size with comparison against historical trends and assessment of potential underlying causes of any measured declines in population size. | Section 9.4 (Reporting) |
| Little penguin – direct disturbance and obstruction | | | |
| 13) | Prior to the commencement of any dredging, the approval holder must provide the department with an updated Per- and polyfluoroalkyl substances (PFAS) Risk Assessment Report which has been informed by a PFAS monitoring and sampling program that includes: <ul style="list-style-type: none"> a) assessment of the bioaccumulation pathways in Cockburn Sound, b) assessment of impacts to sensitive receptors including little penguins and Indian Ocean bottlenose dolphins, c) biota sampling that provides evidence to support the findings of 13a and 13b, such as sampling of little penguin prey species, non-invasive sampling of little penguins, or sampling of other higher trophic level species, and d) details of any mitigation measures needed to maintain the current risk level as specified in Section 10 and 11 of the PFAS Risk Assessment Report. | Responsibilities for advising on biota sampling will be included in this Plan when the approach is further understood, prior to the commencement of any dredging. Not relevant to land based works. | N/A |
| 14) | The approval holder must ensure that, prior to commencement of clearing and construction , all little penguin nesting sites located within 50 m of the Action area are identified, clearly signed and | Refer to CEMP and Terrestrial Flora and Fauna Annexure (Defence 2025) | Section 9.2 (Roles and responsibilities) Section 9.4 (Reporting) |

REPORT

| Condition Number | Requirement | How requirement is / will be addressed | Plan reference |
|---|--|---|--|
| | demarcated and that signage is maintained until the completion of the Action . | Responsibilities for the Seabird Ecologist to inform the project of new nesting sites throughout construction are articulated in this Plan. | |
| 15) | The approval holder must not, as a result of taking the Action, directly disturb little penguin nesting sites . | Refer to CEMP and Terrestrial Flora and Fauna Annexure (Defence 2025) | N/A |
| 16) | The approval holder must ensure that construction vessels and equipment do not moor in the following areas: a) Rafting avoidance area . b) Little penguin arrival areas . c) Seagrass avoidance areas . | Not required for land based works | N/A |
| Little Penguin leaks and spills | | | |
| 18) | The approval holder must, prior to commencement of the Action , revise the existing Oil Spill Contingency Manual to: a) include specific incident management procedures for protecting sensitive values, including little penguin nesting sites , during pollution incidents , b) remove plans for clean-up of the rock walls using high pressure hoses (as this may push oil into the little penguin nesting sites), and c) include all little penguin nesting sites in the priority areas and mapping. | Refer to Oil Spill Contingency Manual | N/A |
| Little penguin – artificial lighting | | | |
| 19) | To avoid and mitigate harm to Little Penguins from artificial light associated with the Action, prior to installation of any lighting, the following must be provided electronically to the department for approval by the Minister : a) Final lighting plans b) A Light Impact Assessment Report, developed in consultation with a suitably qualified seabird conservation ecologist , that assesses and details impacts, including cumulative impacts to little penguins from new light installations associated with the Action. c) A Light Management Plan , developed in consultation with a suitably qualified seabird conservation ecologist , that details measures that will be implemented to avoid (where possible) and mitigate potential impacts identified by the Light Impact Assessment Report in regard to little penguins and consistent with the Light Pollution Guidelines for Wildlife and details residual | Responsibilities for the Seabird Ecologist to provide advice to the Light Impact Assessment, Management Plan and final lighting plans have been identified in this plan. Not required for early works scope. | Section 9.2 (Roles and responsibilities) |

REPORT

| Condition Number | Requirement | How requirement is / will be addressed | Plan reference |
|---------------------------|--|--|---|
| | impacts remaining after avoidance and mitigation measures are implemented. | | |
| Compliance records | | | |
| 38) | The approval holder must maintain accurate and complete compliance records and document the procedure for recording and storing compliance records . | Refer to CEMP (Defence 2025). Specific requirements for records relating to little penguin monitoring are included in this Plan. | Section 9.4 (Reporting) Section 9.5 (Record keeping) |
| 40) | The approval holder must ensure that any monitoring data , surveys, maps, and other spatial and metadata required under the conditions of this approval are prepared in accordance with the Guidelines for biological survey and mapped data, Commonwealth of Australia 2018 and Guide to providing maps and boundary data for EPBC Act projects, Commonwealth of Australia 2021, or as otherwise specified by the Minister in writing. The approval holder must submit all monitoring data , surveys, maps, other spatial and metadata and all species occurrence record data (sightings and evidence of presence) electronically to the department within 20 business days following the end of each Annual Compliance Report Period (ACR period) , except where otherwise specified in a plan . | All little penguin monitoring data will be prepared in accordance with relevant guidelines. The relevant responsibilities on the Seabird Ecologist are articulated in this Plan. | Section 9.4 (Reporting) Section 9.5 (Record keeping) |
| 41) | The approval holder must upload, at least annually, to the Atlas of Living Australia or the relevant state biodiversity database, all fauna sightings recorded during the specified monitoring activities related to this Action. | Refer to CEMP (Defence 2025). Specific requirements for records relating to little penguin monitoring are included in this Plan. | Section 9.5 (Record keeping) |

4.2 Environmental Management Plan Requirements

Environmental management plans describe how an action might impact on the natural environment in which it occurs and set out clear commitments from the person taking the action on how those impacts will be avoided, minimised and managed so that they are environmentally acceptable (DCCEEW 2024). This Plan focuses on monitoring and adaptive management arrangements in relation to little penguins only, and has been informed by:

- Environmental Management Plan Guidelines (DCCEEW 2024)
- The objectives of the EPBC Act and the principles of ecologically sustainable development as defined in section 3A of the EPBC Act
- The Wildlife Conservation Plan for Seabirds (Commonwealth of Australia 2020)
- Standard Operating Procedure SC23-05 Using artificial nest boxes to monitor little penguins (*Eudyptula minor*) (DBCA 2019)
- National Light Pollution Guidelines for Wildlife (Commonwealth of Australia 2023)
- International Standard 14001. Environmental Management Systems – Requirements with guidance for use (ISO 2015).
- Shoalwater Islands Marine Park Management Plan 2007-2017 (DEC 2006)
- State Environmental (Cockburn Sound) Policy (Government of Western Australia 2015)
- Environmental quality criteria reference document for Cockburn Sound (EPA 2017).

Specific requirements regarding environmental management plans outlined in the Guidelines (DCCEEW 2024) and that are relevant to this plan are included in Table 4-2 below. Remaining environmental management plan requirements are delivered through the CEMP.

Table 4-2 Environmental management plan requirements and plan reference

| Requirement | Section or External Reference |
|---|--|
| Executive summary – key elements of the project, document purpose, main impacts and strategies to address them | Section 1 |
| Project overview – activity locations in relation to little penguin nest sites and timing provided | Section 3; CEMP (Defence 2025) |
| Objectives – defines the environmental outcomes for the project, tailored to environmental issues outlined in the CEMP and in this Plan | Section 5 |
| Environmental management roles and responsibilities – personnel responsible for the effective delivery of this plan | Section 7.1.2 Section 9.2 CEMP (Defence 2025) |
| Reporting – required reports, scopes, triggers for reporting, audience for reports and document control | Section 7 Section 8 Section 9.4 Section 9.5 |
| Environmental training – delivery of this monitoring plan and required site visits | Section 9.3 |
| Potential environmental impacts and risks – high level overview provided | Section 6.4 |
| Environmental management and monitoring measures – monitoring measures related to little penguins including trigger values for adaptive management to ensure environmental outcomes are met | Section 7 |
| Audit and review – measures for audit and review of this Plan | Section 10 |

5 LITTLE PENGUIN ENVIRONMENTAL OUTCOME

The environmental management plan guidelines (Commonwealth of Australia 2024) require that EOs, tailored to the environmental issues relevant to the Action, are defined. All commitments in this Plan, including the EOs must be specific, measurable, achievable, relevant and time bound (SMART). The EO relevant to little penguins is provided in Table 5-1 below together with the performance criteria that will be used to demonstrate that the EO has been achieved.

Table 5-1 Environmental outcome for little penguins

| Number | Environmental outcome | Performance criteria |
|---------|--|---|
| EO LP 1 | No measurable decline in little penguin population size attributable to the SRF-West Project landside and maritime construction works. | <ul style="list-style-type: none">• Little penguin monitoring will record nesting behaviour, nest conditions, breeding success, numbers of breeding adults (as an index for population size) and environmental variables within expected ranges of variation, during construction and for a 6-year period following the completion of construction.• The little penguin monitoring data will demonstrate little penguin population size changes are within normal ranges of variation (as compared to baseline population size between 2021-2024) or will provide evidence to demonstrate the influence of external factors. |

6 EXISTING ENVIRONMENT

6.1 Little penguins on Garden Island/*Meeandip*

The little penguin is listed as a Marine species under s248 the EPBC Act. Little penguins are also a conservation value of regional priority in the bioregional plan for the South-West Marine Region (Commonwealth of Australia 2012). The species distribution spans southern Australia and New Zealand, and the total population is estimated at 469,760 individuals (BirdLife International 2025). The global conservation status of the little penguin is considered Least Concern with a stable population trend, but with the caveat that 60 per cent of all known colonies have unknown trends (BirdLife International 2025).

Most of the Australian little penguin population is concentrated on nearshore islands in the southeastern states (Dann et al. 1991). The largest population in Australia is located at Philip Island in Victoria, which is estimated to support over 40,000 breeding adults (Nature Parks 2024). In 1996, the entire Western Australian population was estimated at 3,000 breeding individuals (Dann et al. 1996).

Little penguins currently or formerly occurred on at least 63 of Western Australia's 168 named islands between Carnac Island and Twilight Cove near Cocklebidy (Cannell 2001). The Garden Island/*Meeandip* little penguin colony was established following the construction of the rock wall in Careening Bay for HMAS Stirling in 1975. Recent investigations on Carnac Island, including direct observations and acoustic recordings, suggest the former Carnac Island colony (Dunlop & Storr 1981) has been extirpated (E. Clitheroe pers. comm.). Two small, edge-of-range colonies remain within the Perth metropolitan region on Penguin Island and Garden Island/*Meeandip* (Cannell 2001).

Life history

Little penguins intermittently return to their breeding colonies from February to March to commence pre-breeding activities, including site prospecting, pair-bonding and nest guarding (Wienecke 1993). The breeding season is relatively protracted, variable among years and between pairs, but typically extends from April to January (Dunlop et al. 1988; Wienecke 1993; Nicholson 1994; Wykes et al. 1999; Cannell 2022; 2024; 2025a).

Little penguins, including the population on Garden Island/*Meeandip*, are asynchronous breeders and eggs are generally laid in any month from March to October (Table 6-1). Little penguins lay one or two eggs per clutch and can raise 2 clutches per season depending on prey availability (Cannell 2025b). On Garden Island/*Meeandip*, pairs have occasionally undertaken 3 breeding attempts in a season; however, one of these is usually unsuccessful (B. Cannell unpub. data). Adults incubate the eggs for approximately 35 days and incubation is shared between the parents, with one incubating the eggs and the other foraging (Stahel & Gales 1987). During the incubation period, foraging trips can extend up to 4–5 days (Collins et al. 1999; Cannell 2017). During the chick-rearing period, penguins typically forage much closer to the colony and all foraging trips are generally limited to 1–2 days (Collins et al. 1999; Cannell 2017, 2018).

Nest abandonment is assumed to typically be related to low availability of prey baitfish and leads to an increase in the number of unsuccessful breeding attempts (abandoned eggs and nests). Evidence suggests the breeding success of little penguins decreases with increased foraging distance from the colony (Cannell 2001). Data collected to date indicates that this pattern rarely occurs on Garden Island/*Meeandip*, probably reflecting better foraging grounds close to the nesting sites (Cannell 2004, 2022, 2024).

Once hatched, the chicks are unable to forage, defend themselves from predators or regulate their body temperature and must be guarded for 2–3 weeks (Stahel & Gales 1987). Both parents are involved in the guard phase, with one guarding the chicks whilst the other forages.

After the guard phase, both parents will leave on daily foraging attempts, driven by the developing chicks' increasing food requirements (Stahel & Gales 1987). The chicks are fully fledged at approximately 8 weeks old, at which point they leave the colony (Wienecke 1993). The last chicks are found in the colony around late December to mid-January (Table 6-1).

It is unknown where the fledged chicks go when they leave the colony but evidence from other colonies suggests that chick mortality is high in the first year, with a probability of survival of only 17–42% (Sidhu et al. 2007; Agnew et al. 2015). Juveniles that do survive typically do not return to the natal colony for a year and recruit to the breeding colony when they are approximately 2–3 years old (Stahel & Gales 1987; Dann & Cullen 1990; Dann 1992). Young birds have high site fidelity and generally return to within approximately

REPORT

5 m² of their hatching location (Nicholson 1994). Occasionally, some recruits to the population will find other sites to nest as is evidenced from the colonisation of the Careening Bay colony on Garden Island/*Meeandip*.

The breeding cycle of little penguins on Garden Island/*Meeandip* is illustrated in Table 6-1 which shows peak breeding periods in darker shades and 'shoulder' periods in paler shades. White boxes indicate minimal activity in that month. January is split because the chicks have usually fledged and left the island by mid-January (RPS 2024).

Table 6-1 Annual breeding cycle of little penguins on Garden Island/*Meeandip*

| Behaviour | J | F | M | A | M | J | J | A | S | O | N | D |
|--------------------------|---|---|---|---|---|---|---|---|---|---|---|---|
| Egg laying | | | | | | | | | | | | |
| Incubation | | | | | | | | | | | | |
| Chicks present in colony | | | | | | | | | | | | |
| Moulting period | | | | | | | | | | | | |

After breeding, the adults will undertake a catastrophic moult, whereby they replace all their feathers over a 2–3-week period (Reilly & Cullen 1983; Dann et al. 1996; Cannell 2004; Greenwell et al. 2022). This generally occurs between November and February (Table 6-1). During this period, the penguins will not leave the island as their emerging feathers are not waterproof. To survive the 2–3 week fast, the little penguins must build up fat stores prior to moulting, often doubling their average body mass (Cannell 2025b). The moulting period is physiologically intense, characterised by increased metabolic rates, energetic expenditure and body temperature, and little penguins are often emaciated at the completion of their moult (Stahel & Gales 1987; Cannell 2001; Greenwell et al. 2022). Following the annual moult, the penguins depart the colony returning only intermittently until eggs are laid (Cannell 2025b).

Daily behaviour

Daily little penguin behaviour can be defined into 3 periods, the morning departure, foraging, and rafting and return to shore. Little penguins depart the colony 1–2 hours predawn swimming slowly and mostly along the sea surface (Klomp & Wooller 1991; Rodríguez et al. 2016). Having departed the colony, little penguins spend an extended period at the surface, engaging in self-maintenance behaviours such as preening, an activity that is important for feather maintenance.

Penguins return in the evening from sunset to approximately 90 minutes after Civil Twilight (Cannell 2004) and raft together at sea before coming ashore. The length of time spent in a raft before they come ashore is not currently known, however, observations of a small sample of birds suggest they may spend up to an hour rafting (B. Cannell pers. obs.). More than one raft can be formed, depending on how far from the colony they are foraging by the end of the day (Cannell 2004). Penguins that return later in the evening may not join a raft and may come ashore alone. Therefore, more than one group of penguins will arrive each night and not all the penguins that are in a particular raft may swim ashore together (Cannell 2004).

Penguins return to shore at sites close to their nests. The rafting area for the main colony on Garden Island/*Meeandip* is located adjacent to, and extending approximately 200 m past, the Diamantina Pier. The rafting area of the little penguins that nest between the wharves or at Colpoys Point is unknown but is likely to be with the little penguins from the main colony or in the waters immediately offshore from the nest sites. Garden Island/*Meeandip* little penguins have been found to return to the beach from rafting from sunset, with close to 100% having returned by 90 minutes after civil twilight. Once onshore, penguins can remain on the beach or seawall for some time before retiring to their nests (B. Cannell pers. obs.).

Diet and foraging patterns

Tracking studies during the incubation and chick-rearing periods demonstrate little penguins have large home ranges with Garden Island/*Meeandip* penguins preferentially foraging in Cockburn Sound/*Derbal Nara* (Cannell 2022, 2023, 2024). Their diet is variable depending on prey availability but largely consists of small schooling fishes. Historically, the main prey consisted of sandy sprat (*Hyperlophus vittatus*), southern sea garfish (*Hyporhamphus melanochir*), anchovy (*Engraulis australis*), blue sprat (*Spratelloides robustus*) and pilchard (*Sardinops neopilchardus*) (Klomp & Wooller 1988; Bradley et al. 1997; Cannell 2012; Cannell et al.

2013). More recently, the diet of Garden Island/*Meeandip* little penguins was found to consist of mackerel (*Sardinella lemuru*), anchovy (*Engraulis australis*) and pilchard (*Sardinops sagax*) and to a lesser extent sandy sprat, blue sprat, silverbelly (*Parequula melbournensis*), common hardyhead (*Atherinomorus vaigiensis*) and sea mullet (*Mugil cephalus*) (B. Cannell unpub. data in Cannell 2023b).

Penguins from the Garden Island/*Meeandip* main colony feed in Cockburn Sound/*Derbal Nara* during the breeding season (see below). The length of foraging depends on the breeding stage of the little penguin, with multiple days of foraging for incubating parents, about one day for chick-rearing penguins, and potentially weeks during pre-breeding/post-moult stages (Collins et al. 1999; Cannell 2017; Cannell 2018). Little penguins are visual predators, which means that once the light levels get too low to see prey underwater, they start to head back to the colony or remain at the surface in instances where they remain at sea for multiple days (Cannell & Cullen 1998). Auditory cues (sound) do not appear to be used in foraging. A summary of foraging behaviour timing for the main colony penguins is provided in Table 6-2.

Table 6-2 Timing of little penguin foraging behaviours at Garden Island/*Meeandip*

| Time | -2 hours | Dawn | Day | Sunset | Civil Twilight | +90 mins |
|-----------|----------|-----------|----------|--------|-------------------------|----------------------------|
| Behaviour | In nest | Departure | Foraging | | Rafting/return to shore | Returning to nest/ in nest |

Threats

Sea level rise, changes in sea temperature and oceanography were assessed as pressures of concern (Commonwealth of Australia 2012). Physical habitat modification, oil pollution, chemical pollution or contaminants, ocean acidification, collisions with vessels and disease were identified as being of potential concern for the species (Commonwealth of Australia 2012). Cannell et al. (2015) identified trauma from watercraft as being a major cause of little penguin mortality, followed by starvation. Baitfish populations are highly variable in space and time and changes in oceanographic conditions have been shown to influence the distribution and abundance of prey species (Pearce et al. 2011; Cannell et al. 2015; Smith et al. 2017). A reduction in regional prey availability within the typical foraging range of little penguins, particularly during chick-rearing phases, can lead to starvation of the adults and, subsequently, their chicks (Cannell et al. 2015). Additionally, where penguins do not amass adequate fat reserves prior to moulting, they are vulnerable to starvation (Cannell et al. 2015).

Other threats include introduced terrestrial predators such as cats (*Felis catus*) and red foxes (*Vulpes vulpes*), disease and contaminants (Cannell 2004; Cannell et al. 2015; Campbell et al. 2022). Due to the increasing pressures in the region, little penguins are considered a species of high conservation priority (Commonwealth of Australia 2012).

6.2 Little penguin population

The Careening Bay colony of little penguins was established following the construction of a series of rock walls for HMAS Stirling in 1975. By 1986, approximately 10–15 pairs of little penguins were regularly observed inhabiting the rock wall (Wykes et al. 1999). Irregular observations in Area C (the main colony, as shown in Figure 6-1) from 1995 to 1997 confirmed 6–16 active nests (i.e. breeding pairs) and other evidence of breeding activity was noted. Over a year-long monitoring program of Area C in 2001, 41 breeding pairs and a further 24 burrows with evidence of prospecting or breeding activity were observed (Figure 6-1; Cannell 2004).

In 2004, the Garden Island/*Meeandip* little penguin population was estimated to be at least 160 birds (Cannell 2004). This estimate was based on 71 known burrows being used for breeding and the counts of birds returning in the evening (Cannell 2004). In 2011, the Garden Island/*Meeandip* colony declined by approximately 20% from the peak level, likely due to a marine heatwave (Cannell 2023a; B. Cannell pers. comm.).

To estimate the baseline population size of the little penguin population, the number of breeding adults recorded in Areas B–F (Figure 6-1) from 2021–2024 was used as an index of population size and is derived from the number of known and likely active nests, as each nest contains two adults. The total baseline population size (all age classes) cannot be provided, as the number of non-breeding adults (i.e. individuals

taking a sabbatical from breeding in any one year), immature and juvenile birds in the population is not known and cannot be easily measured.

Between 2021–2024, there was significant variation in the number of breeding adults, ranging from 156 to at least 226 individuals (noting Moresby Wharf was not monitored in 2021 or 2022) (Cannell 2025a). For the purposes of setting a baseline population size, 156 individuals stands as the minimum population size and at least 226 individuals as the maximum baseline population for comparison to future size estimates during and for 6 years post construction (Cannell 2025a).

Seabird populations, including little penguin, are variable and change in size in response to intrinsic (e.g. reproduction, mortality) and extrinsic (e.g. sea temperature, bait fish abundance, water quality, disturbance) factors. It is reasonable to expect there will continue to be variation in population size of similar scale into the future due to natural pressures, as observed between 2021–2024. The establishment and persistence of the colony on Garden Island/*Meeandip*, despite some level of human and vessel traffic disturbance within Careening Bay and Cockburn Sound/*Derbal Nara* more broadly, is a testament to the penguins' adaptability and resilience to low-level disturbance (Cannell 2025b).

Table 6-3 Number of active little penguin nests in Areas B to F from 2021-2024. The number of breeding adults is presented in parentheses (Cannell 2025a)

| Area | Nest Category | 2021 | 2022 | 2023 | 2024 |
|------------------------------------|-----------------|----------|-----------|----------|----------|
| Area C to F | Known breeding | 68 | 95 | 64 | 71 |
| Area C to F | Likely breeding | 17 | 18 | 11 | 13 |
| Area B | Known breeding | NA | NA | 2 | 4 |
| Area B | Likely breeding | NA | NA | 1 | 1 |
| Total nests (breeding individuals) | | 85 (170) | 113 (226) | 78 (156) | 89 (178) |




Figure 6-1 Little penguin known and previously used nest sites within Careening Bay. The temporal and spatial extent (years) of monitoring is distinguished with blue, green, yellow and pink circles.

6.3 Existing condition of little penguin nesting sites

Extant little penguin habitat is well known and consists largely of burrows in the sea wall together with a small number of nest boxes and natural nest sites under vegetation (n= 374, Table 6-4).

Table 6-4 Number of current, previously used or potential little penguin nest sites across Careening Bay. Total nests shown below with nest boxes in parentheses

| Area | Number of Nest Sites |
|--------------|----------------------|
| A | 13 |
| B and C | 226 (12) |
| D and E | 62 |
| F | 73 (5) |
| Total | 374 (17) |

A baseline condition assessment of the structural condition of little penguin nesting sites within rock walls was completed by a suitably qualified engineer from GHD prior to construction. This assessment focussed on engineering stability and photographs taken to document the current condition of the rock wall closest to the construction works and at more distant reference sites. The assessment methodology was completed as follows:

- the revetment at the main colony was divided into segments to be agreed on site in consultation with the qualified Seabird Ecologist
- the visual inspection was completed segment by segment
- a photographic record of each segment of the revetment batter was made to facilitate future visual reference.

The following information was recorded:

- location
- engineering / structural aspects; rock condition (rock type, strength, weathering and stability (interlocking with adjacent rocks), rock defects (fractures/cracks), evidence of instability (fallen rocks at revetment toe).

The baseline provided by this site assessment provides a baseline dilapidation record to enable a comparison of pre-construction conditions with any observed changes during construction monitoring activities (Appendix B).

6.4 Factors with potential to impact the little penguin population

Penguins are among the most threatened group of seabirds worldwide with 11 species listed on the International Union for the Conservation of Nature (IUCN) Red List as Near Threatened (2), Vulnerable (4), Endangered (4) or Critically Endangered (one) (IUCN 2025). While the global little penguin population is considered Least Concern (stable), many Australian populations are threatened, and sites with or without active conservation measures have experienced severe declines to the extent that some colonies no longer exist (Dann 1994; Stevenson & Woehler 2007; BirdLife International 2020; Cannell 2020; Greenwell et al. 2022). The threats to little penguin colonies are numerous but vary depending on location.

In the Perth region, including on Garden Island/*Meeandip*, little penguins are threatened by a range of confirmed anthropogenic-induced pressures, but primarily watercraft injuries and invasive red foxes (Cannell et al. 2015; Cannell 2024). A study into mortality of little penguins in the Perth region showed that a high proportion of individuals (approximately 26%, n=45) occurred due to watercraft strike (Cannell et al. 2016). Mortality was more likely due to small fast-moving watercraft rather than larger, slow-moving vessels (Cannell et al. 2015). Foxes were found to be the major contributor to penguin deaths in 2023, killing at least 39 individuals (Cannell 2024).

Reductions in prey abundance is another major vulnerability to little penguin populations (Cannell et al. 2016; Chiaradia 2013). Changes in the abundance of major prey can result in a dramatic change in their diet composition and trophic interactions, resulting in malnourishment, increased mortality and decreased breeding success (Dann et al. 2000; Chiaradia et al. 2010; Cannell et al. 2015; Cannell et al. 2024).

Rapid changes in the marine and terrestrial environment have been associated with poorer breeding with penguins shown to catch less prey under warmer conditions (Cannell et al. 2012; Carroll et al. 2016). Oceanographic change has the potential to drive a mismatch between plankton and the small pelagic fish on which penguin prey (Hinder et al. 2013). Furthermore, increasing terrestrial temperatures in the spring and summer months can cause fatal hyperthermia in both chicks and adults (Cannell et al. 2011, Cannell et al. 2012, Cannell et al. 2016; Clitheroe 2021). Although, this issue is likely to be less problematic on Garden Island/*Meeandip*, where little penguins nest within burrows in rock walls that are close to the sea, as opposed to under vegetation or nest boxes where daily maximum temperatures are likely to be higher (BirdLife International 2020; Clitheroe 2021).

In long-lived species such as seabirds, adult survival is of greatest importance for population growth rate, i.e. the trait with the greatest elasticity (Gadgil & Bossert 1970; Lebreton & Clobert 1991; Wooller et al. 1992; Sandvik et al. 2012). Where adult survival is directly reduced from events such as predation, starvation, or vessel strike, population-level changes may be observed. The impact of the fox predation event in 2023 is likely to be observed over several years, at least, due to lost breeding effort from those adult penguins that were killed and the juveniles that would have recruited into the population (Cannell 2025a). While the probability of juvenile little penguin survival is relatively low (17–42%) compared with adult survival (86%) (Sidhu et al. 2007; Agnew et al. 2015), reduced recruitment (where a large number of individuals are affected) into the population may have a measurable effect on the population.

Other potential anthropogenic pressures to little penguins that may arise from the Action include changes to ambient lighting that may disrupt natural behaviours, airborne and underwater noise, vibration, increased turbidity and resuspension of contaminated sediments, increased vehicle and personnel movement at night leading to disturbance, vessel strikes and leaks and spills. However, each of these potential impact and risk pathways has been assessed and appropriate mitigations included in the project design and implementation phase to ensure that acceptable environmental outcomes will be achieved during the SRF-West maritime and landside construction activities. Where appropriately mitigated and managed (per the CEMP, Defence 2025), potential impacts and risks are expected to be short term in duration and spatial extent, leading to minor levels of disturbance only and are not expected to lead to population-level changes to little penguins.

7 MONITORING AND ADAPTIVE MANAGEMENT MEASURES

7.1 Purpose of monitoring and adaptive management

The overarching purpose of the monitoring and adaptive management is to:

- understand the influence of a range of environmental variables and project activities on little penguin behaviour and breeding success, and
- provide the evidence to support compliance reporting against the project conditions of approval, specifically to demonstrate that the little penguin EO is being achieved.

7.1.1 Study area

The study area for the monitoring program covers all known nesting areas ('nesting sites' as per the Conditions) for the little penguin on Garden Island/*Meeandip*, that is, from Moresby Harbour to Colpoys Point (Areas A to F, Figure 6-1).

7.1.2 Penguin monitoring team and handling permits

All capture, handling, microchipping, collection of biological samples and tracking of little penguins will be undertaken following best practice methods approved by the UWA Animal Ethics Committee, WA Wildlife Licensing (Department of Biodiversity Conservation and Attractions) and/or the DCCEEW.

All surveys will be conducted by suitably qualified Seabird Ecologists for the purpose of preparing and implementing monitoring programs to detect changes in the little penguin population and correlating these changes with environmental variables. This means a person who has relevant professional qualifications (described in DBCA 2019) and meets the definition provided in the conditions of EPBC Act approval 2024/10031.

All ecological monitoring on Garden Island/*Meeandip* will be undertaken with appropriate Defence clearances, environmental clearance certificates and photography permits.

7.2 Breeding population monitoring

7.2.1 Aims

The aims of the long-term breeding population monitoring program are to:

- identify any changes in breeding activity, success or population size during construction activities and for a period of 6 years following the completion of construction
- assess breeding activity and success by measuring the timing of breeding, number of clutches laid, and success of breeding attempts, assessing interannual variation since program inception (2021)
- undertake colony-wide surveys of burrow occupancy to provide estimates of the number of breeding adults as an index of population size (per Cannell 2025a) and any changes over time
- assess whether the number of breeding adults has declined below baseline estimates and whether the EO has been achieved in accordance with the Conditions of Approval (provided in Section 5.1).

7.2.2 Method

Little penguin colony monitoring will be conducted on a fortnightly basis, continuing from baseline monitoring, until at least 6 years following the completion of construction activities. Fortnightly visits are deemed an ideal frequency to increase the probability of observing chicks close to fledging (between 6–8 weeks of age) and increasing the probability of accurately identifying breeding outcomes (DBCA 2019). Furthermore, fortnightly

monitoring during the moult period provides a sufficient window of opportunity for moulting penguins to be observed. Surveying more frequently than fortnightly is not necessary and risks disturbing the penguins.

Each survey will comprise 1.5 field days and will involve visual surveys on foot, using a torch or burrow scope inserted into the entrance of potential nest or moulting sites where appropriate, located in rock walls and penguin nesting boxes. This includes checks of known or potential nesting or moulting sites for the presence of birds or likely presence (such as guano, feathers, nesting material).

Little penguins using nest boxes will be scanned for a microchip and processed following the methods for extraction, soft containment, scanning and weighing, insertion of Passive Implant Transponder (PIT) tag (known as a microchip), collection of morphometric data and returning penguins to the nest box as described in DBCA (2019), originally developed by little penguin scientists Dr Erin Clitheroe and Dr Belinda Cannell.

Field work will be scheduled depending on favourable weather conditions (low winds, light-moderate rain and avoiding very hot days or storms). Biologging devices cannot be applied to wet feathers as the tape used to attach devices (TesaTape) will not stick if they are wet.

The key elements of the monitoring program are outlined below. Breeding variables were selected in accordance with the Standard Operating Procedure — Using artificial nest boxes to monitor little penguins (*Eudyptula minor*) (DBCA 2019).

7.2.2.1 Nest monitoring

Data recorded as part of each nest monitoring survey are as follows:

- date and time
- location
- nest ID
- number of adults (i.e. 0, 1, 2, unknown) present
 - identity of adults in nest boxes with PIT tags
- nest activity (loafing adult(s), with eggs/chicks, moulting, empty, not visible)
- nest contents (i.e. eggs: 0, 1, 2, unknown; chicks: 1, 2, unknown)
 - Identity of chicks in nest boxes with PIT tags; any unmarked chicks to be microchipped following methods described in DBCA (2019)
- nest condition – any obvious degrading of the burrows from the baseline state (in which case a habitat degradation report will be completed – see Section 7.2.2.2; Appendix B)
- nest contents photo (optional), or photos of obvious nest or rock wall degradation
- notes, including comments on any obvious nest or rock wall degradation.

A summary of the fortnightly monitoring will be provided to RPS within 7 days of the following month (see Appendix A), unless nest site degradation is noted (see Appendix B).

Presence of adults, eggs or chicks

Potential nest sites will be located and marked with a unique identification number. Nest contents will be determined using a torch or a burrow scope. However, it may not always be possible to observe adults, eggs or chicks even with a burrow scope since the entire nest cavity may not be observable within the rock wall. In such cases, any indications of nesting activity will be recorded, including the presence of fresh guano, nesting material, chick down, ants or fleas, penguin vocalisations and adult moult feathers.

It is not always possible to observe the number of eggs laid or the number of chicks. Therefore, the metric for each breeding attempt is a binary Yes/No outcome (that is, was at least one chick successfully raised). The month of egg-lay will be determined either by:

- estimating the age of an observed chick and subtracting 35 days (average length of incubation), or
- if chicks did not hatch, the month the eggs were first observed in the nest.

Nest sites with signs of recent activity or the direct observation of adults or chicks in the rock walls will continue to be monitored on a fortnightly basis. Information gathered from these surveys will provide information about habitat use during the breeding season and can be used to understand any possible changes in response to construction activity such as pile driving.

For example, if during construction there is abandonment in an area immediately adjacent to construction, but abandonments are not occurring in areas away from construction activity, this may indicate there has been an impact related to construction activities. Conversely, if breeding attempts remain stable during construction activities this is a strong indicator that birds are not impacted by the activity. Any change will be assessed by the Seabird Ecologist.

Timing of breeding, peak egg lay, breeding success

The timing of breeding, peak egg laying and breeding success is determined from the analysis of fortnightly monitoring of nest sites with signs of recent activity such as fresh faecal matter, nesting material or the direct observation of adults, eggs or age of chicks.

Body condition during breeding and the moult phase

Body condition is monitored for adults and chicks using the nest boxes which are confined to Area C and Area F. Body condition is generally a fair indication of health and can reflect prey abundance, prey location (paired with information from little penguin tracking) and other physiological stressors (DBCA 2019).

Population index

At the end of each year (April), an annual monitoring report will be prepared, detailing the results of the long-term population monitoring. The estimated number of breeding adults will be used as an indicator of population size and will be derived from the number of known and likely active nests, as each nest contains two adults. Note - the total population size cannot be estimated as the number of non-breeding adults (that is, individuals taking a sabbatical from breeding in any one year), immature and juvenile birds in the population is not known.

The population estimate will be compared to the minimum baseline of 156 breeding adults to confirm the little penguin population is not reduced below its baseline population size as a result of the Action (per Condition 10, DCCEEW 2025). If the little penguin population has declined below the baseline population size, the report will include an assessment of the potential underlying cause for the decline and provide recommended management measures to mitigate the little penguin population decline (Condition 12, DCCEEW 2025).

7.2.2.2 Nest integrity monitoring

A baseline condition assessment of the structural condition of little penguin nesting sites was completed by a suitably qualified engineer from GHD in June 2025 (Defence 2025). This assessment provided a dilapidation record to enable a comparison of pre-construction conditions (Section 6.3) with any observed changes made by the Seabird Ecology team during penguin monitoring activities.

Ongoing little penguin nesting habitat condition assessments will be completed by the Seabird Ecologist as part of the breeding population monitoring program. All current and historical (n=374) or possible burrows will be visited each fortnight. Any obvious degrading of the burrows or changes to the rock wall from the baseline state will be documented, photos taken and changes will be reported to the Site Environment Officer (SEO)(verbally at the time of observation and in writing within 24 hours of observation) (Appendix B). Any flow on effects to little penguin behaviour or breeding status will be recorded as part of the breeding population monitoring.

Where obvious nest degradation has occurred, an inspection of the surrounding area will be completed to determine whether it is an isolated case or whether degradation has occurred over a wider area. In the event that any portion of the rock wall is degraded or collapsed, the Seabird Ecologist will provide an update on the last known status of the burrow (empty, occupied, eggs or chicks present). The outcomes of the rock wall inspection will be captured within the report templates used for existing fortnightly nest inspections (Appendix A) or degradation report templates (Appendix B) and will be emailed through to the SEO to prompt further engineering inspections.

Additionally, an assessment of the potential cause (for example, vibration from construction, environmental factors) will be made by a Seabird Ecologist. Any degradation reports will be made available to the PMCA for review by a suitably qualified engineer appointed by the Project. A subsequent inspection by an engineer appointed by the suitably qualified professional may be conducted in the presence of a Seabird Ecologist to reassess the structural condition of the nesting sites and potential for any further change. The need for a further on-site inspection will be determined by the engineer and addressed in the CEMP.

Little penguin nesting habitat condition assessments by the Seabird Ecologist will conclude following the completion of construction. The engineer will complete a final inspection of the nesting habitat following completion to confirm no collapse or damage of little penguin nesting habitat arising from construction.

7.2.2.3 Triggers for adaptive management

If during the course of the routine nest monitoring, nest damage is observed, nests are abandoned or chicks are losing weight at levels above those observed during the baseline monitoring period, this will trigger use of the adaptive management procedure (Figure 7-1). The trigger levels have been set to allow for an early warning system to detect changes above baseline levels, that may be due to noise and vibration impacts arising from the onsite project activities.

If the number of birds attempting to breed in a particular area is reduced during construction compared to baseline levels (that is, natural inter-annual changes in the baseline breeding data) and to other nesting areas on the island, this may indicate there has been a direct impact related to construction activities. Conversely, if breeding attempts remain stable during construction activities, this is a strong indicator that birds are not impacted by the activity (Cannell 2025b).




Figure 7-1 Breeding population monitoring triggers for adaptive management

Alert trigger exceedance

If the Alert trigger is exceeded the Seabird Ecologist will review records of onsite activities that may have been occurring concurrently. If site data indicates that it is unlikely to have impacted the penguins (no exceedances of noise or vibration thresholds recorded), a review of environmental data for potential

contributing factors will be conducted. If the data indicate that environmental factors may be impacting the penguins, these findings will be provided to the SEO as soon as possible via email. During this time, routine monitoring and onsite activities will continue.

If the data indicates project-related pressures may have caused impacts to penguins, the SEO will be advised and onsite mitigations reviewed.

Action trigger exceedance

If the Action trigger is exceeded, the Seabird Ecologist will review records of onsite activities that may have been occurring concurrently. If site data indicates that it is unlikely to have impacted the penguins (no exceedances of noise or vibration thresholds recorded), a review of environmental data for potential contributing factors will be conducted. If the data indicates that environmental factors may be impacting the penguins, these findings will be provided to the SEO as soon as possible via email. During this time, routine monitoring and onsite activities will continue.

If the data indicates project-related pressures may have caused impacts to penguins, the SEO will be advised to inform decision making about a 'stop work' procedure commencement. This will trigger a full review of site activities and potential need for further investigations (for example, structural integrity assessment) and review of noise and vibration mitigations. During this time, routine monitoring will continue.

Population size change

To estimate the baseline size of the little penguin population, the number of breeding adults recorded across a single breeding season in Areas B–F was used as an index of population size. This estimate was derived from the number of known (confirmed) and likely active breeding pairs (indirect evidence of nesting), as each nest contains two adults, between 2021–2024 (Cannell 2025). Each yearly estimate gained from the ongoing monitoring program will be compared with the baseline population size of 156–226 individuals (Cannell 2025) to understand changes in the number of breeding pairs (as an index of population size). The baseline period provided a population estimate over 4 years. Any future estimates will be added to this baseline data to establish and understand the longer-term trend in population size.

In the event of the number of breeding adults being lower than the baseline estimate, a review of compliance records, environmental indicators and biologging data will occur to understand any potential factors that could explain a decline in breeding adults for that year. The revised annual estimates will be calculated at the end of each breeding season and presented in the annual monitoring report (approximately May–June). The results from the monitoring report will be used to inform the need for any revised mitigation and management measures for remaining project activities.

7.3 Environmental monitoring

7.3.1 Aims

Due to their small size and swimming mode of transport, little penguins are vulnerable to changes in environmental conditions (Berlincourt & Arnould 2015). Sea surface temperature (SST) has an important influence on foraging effort (Berlincourt & Arnould 2015) and breeding success (Cannell et al. 2012). Higher SSTs in the pre- to early-breeding period (April to May) have been shown to correspond with reduced breeding success, including lower fledgling success, fewer chicks per pair and chicks typically having a lower mean mass at fledging (Cannell et al. 2012).

During the breeding season, little penguins are restricted in the distance they can travel to find food (small schooling bait fishes) due to the need to return to the nest site to attend to eggs and chicks. Prey availability is a key factor influencing breeding success, clutch size (the number of eggs laid per breeding attempt), the number of clutches per season and the body condition of both adults and chicks (also see Section 7.4.2.3). However, changes in environmental variables can be used as an indicator of potential effects on prey availability. For example, increased sea surface temperatures have been correlated with reduced prey availability.

The specific aims of this study are to:

- assess the potential influence of environmental variables over time on little penguin breeding success

- separate any effects of natural pressures on breeding success and population size from potential pressures caused by the project where possible.

7.3.2 Method

To assess the potential influence of environmental conditions and prey availability on breeding success and population size and to separate these from any effects that may be due to the project, the influence of 5 environmental variables will be investigated. This data will be sourced from publicly available information via the DWER Water Information database and Bureau of Meteorology. These variables are:

- salinity (PSU)
- dissolved oxygen (mg/L)
- sea surface temperature (°C)
- turbidity (NTU)
- rainfall (mm).

Generalised linear models (GLM) will be used to determine the variables influencing breeding activity. Specifically, GLMs will be used to model the success or failure of eggs hatching or chicks fledging. The response variable will be the number of nests in which at least one egg hatched or the number of nests in which at least one chick was successfully raised.

Salinity, dissolved oxygen, sea temperature, turbidity, rainfall and area will be included as fixed effects in the models. The mean value of each of the environmental variables for the month the eggs are laid will be used in the models and the most influential variable(s) determined. The most parsimonious model will be used for the presentation of model coefficients and visual representation of variable effects.

To determine the influence of environmental variables on the proportion of eggs laid each month, a GLM will be used. The response variable will be the proportion of eggs laid in each month. Salinity, dissolved oxygen, sea temperature, turbidity, rainfall, and area will be included as fixed effects in the models. All analyses will be performed using multiple packages in 'R' programming language (R Core Team 2025) and presented in the annual monitoring report.

7.4 Behaviour monitoring

Little penguin behavioural monitoring will be undertaken to detect changes in behaviour during project construction to inform adaptive management of onsite activities, as required to minimise and negate harm to little penguins. Behavioural monitoring will incorporate information gathered from the routine fortnightly surveys (see Section 7.2 for details), remote camera monitoring and tracking of little penguin foraging behaviour to understand any possible change in behaviour in response to construction activity or possible changes in prey availability.

7.4.1 Aims

The aims of little penguin behaviour monitoring are:

- provide advice to the Acoustic Consultant on the suitability of noise and vibration thresholds to protect little penguins
- provide advice to the Acoustic Consultant about suitable placement of noise and vibration monitoring stations in relation to penguin nesting sites
- participate in the design and implementation of the landside construction works noise and vibration adaptive management procedure to understand effects on little penguin behaviour in the nest, informing the need for additional onsite mitigations as required
- detect, in a timely manner, any changes in burrow use and habitation that could indicate a significant increase in vigilance behaviours or nest abandonment
- assess the effect of noise and vibration on little penguin behaviour and nest structural integrity

- understand the movement patterns of little penguins at sea, compared with historical patterns, to allow for the detection of potential changes in behaviour that may be due to maritime construction activities
- provide evidence to demonstrate that EOs are achieved, and the project has not caused harm to little penguins.

7.4.2 Methods

7.4.2.1 Support to noise and vibration monitoring program

The Seabird Ecologist and the GHD noise and vibration monitoring team have agreed on the placement of monitoring stations in relation to penguin nesting sites (Figure 7-2). Monitoring sites are needed to meet the needs of both the noise and vibration monitoring scope and penguin behaviour monitoring scope. Sites were selected based on the following criteria:

- proximity to landside construction noise and vibration producing works
- physical suitability of the site to safely mount the monitoring station without impeding little penguin ingress or egress from the colony
- closest point near to each nesting area and to the source of potential noise and vibration provides an early warning of noise and vibration levels that are representative of levels potentially received within the rest of the colony.

The Seabird Ecologist has provided input to noise and vibration thresholds and the development of the adaptive management procedure outlined in the CEMP (Noise and vibration management annexure, Defence 2025) and in accordance with Condition 8i, DCCEEW (2025).



Figure 7-2 Location of noise, vibration and dust monitoring stations on Garden Island/Meeandip

7.4.2.2 Little penguin tracking

Prey availability is a key factor influencing breeding success, clutch size (the number of eggs laid per breeding attempt), the number of clutches laid per season and the body condition of both adults and chicks (also see Section 7.4.2.3). Individuals may travel further away from their colonies and on longer foraging trips when prey is scarce (Weavers 1992; Collins et al. 1999; Chiaradia & Nisbet 2006).

In the absence of detailed data on prey abundance and limited fisheries data, there are limited options to directly quantify changes in prey availability. However, adult body condition (Section 7.2.2), environmental factors (Section 7.3.2) and biologging will be used to understand any changes in habitat use potential effect.

Biologging will be used to examine the movement patterns of penguins leaving from and returning to the island and any potential changes in behaviour during the maritime works period (Cannell 2022, 2024, 2025). While the project has committed to mitigation measures that minimise harm to little penguins, including limited working hours to avoid overlap with the time penguins depart and return to their burrows (Section 3.3), biologging will provide an additional line of evidence to demonstrate that the little penguin EO is being achieved.

As little penguin nest sites within the rock walls have limited accessibility, only penguins within nest boxes located in Area C and F will be targeted for biologging. Best attempts will be made to retrieve all devices. The number of biologging devices deployed in any one season will be dependent on the availability of the penguins at the appropriate life-history stages (such as late incubation and chick rearing phases). Only one penguin within a breeding pair will be fitted with a biologging device at any one time, but potentially penguins from multiple pairs could have devices deployed simultaneously.

Fine-scale movement patterns, including the core foraging habitat and home range, will be determined by monitoring the behaviour of tagged penguins, including:

- transit pathways, rafting and foraging areas
- departure and arrival times
- core area and home range.

Two biologging device types will be deployed on little penguins incubating eggs (satellite tags) or rearing chicks (3D-GPS tags). Satellite tags have a longer battery life than 3D GPS tags, which renders them more suitable for tracking studies during the incubation period. Satellite tags (Lotek K2G 154,74 mm * 21 mm * 11 mm, 18 g, Antenna angle 45°, duty cycle 2000–1500 UTC, repetition rate 35s) will be attached to penguins inhabiting the nestboxes during incubation. Satellite tags will cover one foraging trip per penguin (usually 3–5 days) whilst they incubate eggs (March–November). Data on penguin movement patterns will be collected by Argos, a global satellite-based location and data collection system. Argos Processing Centres calculate the position of the biologging devices based on information received from satellites and ground receiving stations. Data is uploaded to the Argos web platform at each satellite pass.

3D-GPS devices (Axy-Trek Marine, 26g, 56 x 23 x 12 mm) will be deployed on little penguins during the chick-guard period, covering at least one foraging trip (1–2 days per foraging trip). These devices provide high-resolution position accuracy at a much higher frequency rate compared with satellite devices. The GPS devices are archival and hence data is downloaded from the GPS upon retrieval of the tags. The 3D tags are deployed for a maximum of 3 foraging trips per penguin during the chick-rearing phase (May–January). The duration of the foraging period during the chick guard phase is shorter than the incubation period; thus, tags can be left attached for a greater number of foraging trips.

Provision for up to 6 satellite and 6 3D-GPS devices has been made per annum. All data processing and statistical analyses of little penguin habitat use will be performed using 'R' language and presented as part of the annual monitoring report.

7.4.2.3 Camera monitoring

In addition to fortnightly breeding population monitoring, remote camera monitoring will be used as a leading indicator to detect changes in little penguin behaviour in response to project noise and vibration and support the implementation of adaptive management actions (per Condition 8 n, DCCEEW 2025), in order to prevent impacts at a population level. A series of trail cameras will be installed near a subset of little penguin nests within the colony prior to the construction period to allow for remote inspection. These inspections will be used to detect potential changes from normal penguin movements in and out of the nests in relation to noise

or vibration threshold exceedances during construction, and inform necessary adaptive management responses on site to reduce noise and/or vibration to below threshold levels. For full details of the noise and vibration monitoring, including selection of appropriate thresholds, see CEMP Noise and Vibration Management Annexure, Defence 2025.

Careful consideration will be given to the camera mounting system to minimise any disturbance of nesting little penguins and to ensure they do not impede entry or exit from the burrow. The cameras will be trained on the burrow entrances to record penguin movement in and out of the burrow as well as any other penguin behaviours near the nest entrance. The selection of burrows and installation of monitoring cameras will be undertaken by a Seabird Ecologist to ensure nests are representative of the colony and penguins are not disturbed during or after deployment.

The camera footage will be available through a cloud platform to allow remote analysis. The cameras will be powered with batteries to reduce the need for cabling and additional structures such as solar panels around the nests. These batteries will be regularly recharged. For details on how camera footage will be used to inform adaptive management please refer to Section 7.4.3.

The following report sub-sections describe the little penguin monitoring and adaptive management as it relates to responsibilities of the Seabird Ecologists, in response to noise and vibration from construction activities. Noise and vibration from onsite activities has potential to affect the behaviour of penguins, while vibration also has potential to affect the stability of the nesting sites with potential flow-on effects to nesting success. Both elements are addressed in the monitoring program. The vibration and noise level monitoring program, including the noise and vibration thresholds to inform adaptive management onsite, is outlined in full in the CEMP (Defence 2025).

7.4.3 Adaptive management procedure

To support the camera monitoring program, an initial benchmarking of little penguin behaviour during a range of noise and vibration conditions will be conducted. This will begin once construction starts by reviewing camera footage and penguin behaviour under a range of ambient noise conditions (below the agreed noise and vibration thresholds) provided by the Acoustic Consultant, to characterise their behaviour. This will then form the basis for comparisons of penguin behaviour if the noise and vibration thresholds are reached.

A formal review of the noise thresholds will also be undertaken by the Acoustic Consultant following the commencement of SRF-West activities, once noise levels have exceeded 80 dBA LAeq(5min) on three occurrences (that is, i.e., noise levels approaching LAeq(5min) 85 dBA), to confirm the appropriateness and effectiveness of the adopted thresholds. This review will involve remote inspections of the camera footage by a Seabird Ecologist to determine if there is any observable change in penguin behaviour at this noise level. The review will be undertaken in consultation between the Acoustic Consultant and a Seabird Ecologist.

A further formal review of the thresholds by the Acoustic Consultant will be conducted after 6 months, incorporating findings from the little penguin monitoring program to determine whether any refinements to the noise thresholds or associated mitigation measures are required.

A two-step adaptive management procedure will be used during landside construction works to ensure that no unacceptable levels of noise and vibration will be received at the little penguin nesting sites and ensure the little penguin EO will be achieved. This procedure, presented in full in the CEMP, includes two response levels of 'review' and 'stop work' based upon agreed noise and vibration thresholds. This informs the need for additional noise and vibration mitigations on site and to avoid harm to little penguins. The first step acts to review current noise and vibration conditions in relation to penguin behaviour through a 'proceed with caution' approach, while the second step includes a 'stop work' action to prevent harm. The procedure has been adopted from the CEMP Noise and Vibration Management Annexure and further detail to outline the role of the Seabird Ecologist is described below (Figure 7-3).



Figure 7-3 Role of the Seabird Ecologist in the adaptive management procedure for terrestrial construction works (CEMP, Noise and Vibration Management Annexure 2025)

Review threshold exceeded

In the event that the 'review' threshold for noise and/or vibration is exceeded, the Acoustic Consultant will review the contributing factors and determine if the noise/vibration levels have been exceeded due to SRF-West activities or other sources. This information and other relevant context will be provided to the Seabird Ecologist while the activity continues. The Seabird Ecologist will be alerted to consider the risk level to little penguins and will conduct a remote inspection by reviewing camera footage as soon as possible and at several biologically relevant intervals following the exceedance. For example, there will be a review of the footage at the time of the exceedance followed by reviews at the normal time of nest departure and/or return to the colony to confirm normal behaviours are occurring.

If the imagery demonstrates that little penguins are not disturbed this will be reported to the SEO and Acoustic Consultant. If the imagery demonstrates that little penguins are disturbed to the point of changing normal behaviour, the SEO will be alerted immediately, and they will conduct a review of onsite works and potential further noise and vibration mitigations. The Seabird Ecologist will conduct an onsite inspection as soon as possible to record any measurable changes to breeding status and/or nest integrity. These findings will be reported to the SEO as soon as possible.

Stop work threshold exceeded

In the event that the 'stop work' threshold for noise and/or vibration is exceeded, a stop work will be enacted on site and the Seabird Ecologist will be notified. A remote inspection of the camera footage will be conducted as soon as possible. If the camera footage shows no observable change in penguin behaviour this will be advised to the SEO. Once onsite mitigations have been reviewed and revised as necessary, the SEO will advise the Seabird Ecologist once work has restarted.

If the camera imagery demonstrates that there appears to have been a change to normal penguin behaviour, the SEO will be alerted to inform decision making about additional mitigation measures, and the Seabird Ecologist will conduct a site inspection as soon as possible. If this inspection shows no measurable change in the breeding status or structural integrity of nests (as relevant) since the last inspection or routine monitoring event, the SEO will be advised. This information will be used to inform restart procedures.

If the onsite inspection shows measurable changes to breeding status and/or structural integrity of nests (as relevant) since the last inspection or monitoring event, this advice will be provided to the SEO to inform decisions about additional mitigations by the onsite construction team. The Seabird Ecologist will be notified when work recommences. A follow-up remote inspection will be conducted, and findings will be communicated to the SEO.

8 QUALITY ASSURANCE AND QUALITY CONTROL

8.1 Equipment testing prior to deployment

All biologging devices will be bench tested with their respective remote download system prior to deployment to ensure correct functioning. GPS data will be plotted in the World Geodetic System 1984 (WGS84) coordinate system using latitude and longitudes.

8.2 Data reference

All biologging data files containing GPS location and habitat use (i.e. core foraging area and home range) data will be named in standard format (i.e. penguin ID_device ID_nest ID_date deployed). Each location or habitat grid-cell used will be identified with individual, date/time and latitude/longitude. GPS data is plotted in the WGS84 coordinate system using latitude and longitude.

All nest monitoring data files will be labelled in standard format (GI_Data_Year). Nest monitoring data will include each of the variables described in Section 7.2.2.2.

8.3 Survey log

The date, all nests/moult sites checked and number of birds or nest contents encountered will be recorded using notebooks. The GPS position of any new nests will be determined using a hand-held GPS device. Additionally, any PIT tag numbers and/or GPS data logger serial numbers will be recorded. This information is transferred to digital spread sheets and stored on secure data storage servers belonging to the University of Western Australia. Transcribed data will be double-checked to ensure there are no transcription errors. Field notebooks will be stored in a secure location when not in use.

Field trip summary reports will be provided to RPS summarising field work outcomes at the completion of each trip (see Appendix A) (Section 9.4.3).

8.4 Data analysis and post-processing

Little penguin behaviour monitoring and habitat use

Quality control of at-sea movement data will be conducted during the analysis phase using appropriate filters to remove erroneous location estimates. To account for location uncertainty and the irregular time series of Argos positions, a continuous-time, correlated random walk or randomised correlated walk state-space model in the R package *foieGras* will be used (Jonsen & Patterson 2020; Jonsen et al. 2020). Specifically, the model will be used to predict the most probable locations of little penguins.

Core habitat and home range will be determined by calculating the 50% (from GPS and satellite devices) and 95% (from satellite devices) kernel density areas respectively, using the Brownian Bridge kernel method which will be implemented in the function “kernelbb” of the R package “adehabitatHR” (Calenge 2006).

All data processing, statistical analyses and graphical displays will be performed using ‘R’ programming language (R Core Team 2025).

8.5 Chain of custody

All field data will be collated, formatted and visualised in a way that is fit for purpose to inform reporting and to demonstrate compliance with the Action conditions (DCCEEW 2025). All processed at-sea location and habitat-use data will be provided by the University of Western Australia in electronic form at time of report submission to RPS, along with metadata statement.

Per DCCEEW (2025), monitoring data, surveys, maps and other spatial and metadata required under the conditions of this approval will be prepared in accordance with the Guidelines for biological survey and mapped data (Commonwealth of Australia 2018) and Guide to providing maps and boundary data for EPBC Act projects (Commonwealth of Australia 2021) or as otherwise specified by the Minister in writing.

9 IMPLEMENTATION OF THE PLAN

9.1 Incident response

The following events will trigger involvement of the Seabird Ecologist and may constitute an incident:

- little penguins found within Action area
- little penguins found injured or sick
- obvious behavioural disturbance of little penguins
- obvious changes to structural integrity of nesting sites
- deceased little penguins.

In each case, where this is noted by construction teams, Defence staff or the SEO, the Seabird Ecologist will receive a notification from the SEO. The Seabird Ecologist will conduct site inspections as needed to inspect damage (Appendix A, B), collect specimens, move penguins or arrange appropriate veterinary care as needed (Appendix C). In each case, these events will be recorded in the little penguin incident report (see Appendix C).

9.2 Roles and responsibilities

The roles and responsibilities of key staff and contractors in relation to delivery and reporting of this plan are provided in Table 9-1 below.

Table 9-1 Roles and responsibilities for implementation of the Little Penguin Monitoring and Management Plan

| Role | Responsibility | Organisation |
|--|---|--------------|
| Site Environment Officer (SEO) | <ul style="list-style-type: none"> • Full list of responsibilities is included in the CEMP. • Receive advice from the Seabird Ecologist regarding incidents and adaptive management actions that need to be implemented. • Inform the Seabird Ecologist about any records of little penguins that appear to be harmed by the Action, to inform ongoing monitoring and population assessment efforts. | PMCA |
| Suitably qualified seabird conservation ecologists (Seabird Ecologist) | <ul style="list-style-type: none"> • Prepare a report that establishes the baseline population of little penguins, detailing how it was derived from relevant historical population data and why it is suitable for comparison to data collected after commencement of the Action. • Design, coordinate and oversee little penguin monitoring plan that: <ul style="list-style-type: none"> – effectively tracks the little penguin population – identifies the location of all little penguin nesting sites in use within the Action area – is undertaken at regular intervals. • Ensure that all little penguin monitoring data is prepared in accordance with the Guidelines for biological survey and mapped data, (Commonwealth of Australia 2018) and the Guide to providing maps and boundary data for EPBC Act projects (Commonwealth of Australia 2021). • Record and provide all little penguin monitoring data to the SEO when requested to enable the approval holder to meet reporting requirements, including any records of penguins that appear to have been harmed as a result of the Action. • Develop and use reporting templates that meet reporting requirements, in consultation with the SEO. • Provide all fauna sightings obtained during little penguin monitoring to the SEO for the purpose of uploading (at least annually) to the Atlas of Living Australia or the relevant state biodiversity database. • Support the identification of all little penguin nesting sites within 50m of the Action area to be clearly signed and demarcated. | RPS/UWA |

| | | |
|--|---|------------|
| | <ul style="list-style-type: none"> • Ensure the plan is ready for publication on the project website within 15 business days prior to implementation and available for submission to the Department if requested. • Provide advice to Defence about the need to redact or remove any sensitive biodiversity data prior to publication on the website. • Provide advice about use of silt curtains during dredging at Armament Wharf, as requested by the SEO. • Provide advice about the placement of dredging pipelines to avoid harm to little penguins, as requested by the SEO. • Provide advice about baseline condition of little penguin nesting sites prior to construction commencing, as requested by the SEO. • Support development of a noise and vibration monitoring program, including appropriate noise and vibration thresholds and location of monitoring stations in relation to penguin nesting sites, in collaboration with the Acoustic Consultant. • Provide advice about schedule and timing of construction activities to avoid and minimise harm to little penguins, as requested by the SEO. • Respond to requests for advice during noise and vibration monitoring in response to alert and stop work thresholds being reached. • Provide assistance during events where little penguins may be found injured or deceased during the project works. • Respond to requests for assistance for distressed, hurt or deceased little penguins as per attached procedures. • Maintain and provide to SEO all compliance records in relation to implementation of this plan. | |
| Suitably qualified acoustic expert (referred to in this Annexure as 'Acoustic Consultant') | <ul style="list-style-type: none"> • Implement the Noise and Vibration Monitoring Program in accordance with the CEMP Noise and Vibration Management Annexure. • Establish the terrestrial noise and vibration thresholds in consultation with a suitably qualified seabird conservation ecologist, allowing for revisions. • Advise the SEO and Construction Contractor on mitigation options when noise and/or vibration thresholds are exceeded. • Manage and maintain the noise and vibration monitoring system for the duration of construction works, including daily charts, monthly reports and biannual review of the noise and vibration thresholds. | GHD |
| Qualified marine fauna observer | <ul style="list-style-type: none"> • Monitor safety zones during maritime works and trigger shutdowns if marine fauna is observed within the shutdown zone or is about to enter the shutdown zone (not required for the early works package). | Contractor |

9.3 Training

This plan will be provided to all RPS and UWA staff engaging in onsite activities and reporting to ensure compliance against the requirements is achieved. All personnel attending site and needing to enter the construction zone will complete the requisite level of training and induction commensurate with their role, as outlined in the CEMP.

9.4 Reporting

9.4.1 Incident reporting

An incident involving little penguins means any:

- event which has the potential to, or does, **harm** to little penguins, which includes, but is not limited to:
 - vessel strikes
 - leaks and spills of any substance that can cause **harm** to **little penguins**
 - exceedance of the **noise threshold level** at **little penguin nesting sites**
 - exceedance of the **vibration threshold level** at **little penguin nesting sites**
 - a decline in the **little penguin population** at **Garden Island/Meeandip** below the **baseline population** or a declining population trend that has the potential to decrease the **little penguin population** at **Garden Island/Meeandip** below the **baseline population**.
- potential non-compliance with these conditions, including the administrative requirements
- actual non-compliance with these conditions, including the administrative requirements
- potential non-compliance with one or more commitments made in a **plan**, and/or
- actual non-compliance with one or more commitments made in a **plan** (DCCEEW 2025).

The need for incident reporting in relation to the little penguin will be determined by the Seabird Ecologist in consultation with the Acoustic Consultant and the SEO. Incident reporting will be as per the CEMP requirements.

9.4.2 Compliance reporting

Compliance reporting against Condition requirements is addressed in the CEMP. All records pertaining to little penguin monitoring events, findings and advice provided to the SEO will be retained and provided to the SEO to support compliance reporting.

9.4.3 Little penguin monitoring reporting and schedule

The following reports will be produced from the various forms of little penguin monitoring:

- **Inspection reports** will be produced following a remote or site inspection by the Seabird Ecologist in response to a noise or vibration threshold exceedance. These reports will be in the form of an email and will be sent to the SEO. They will summarise the key findings of the inspection in terms of observed or measurable changes in little penguin behaviour, breeding status and/or nest integrity.
- **Field reports** (following the reporting template in Appendix B) will be provided for each fortnightly survey. These reports will summarise the results of the fortnightly monitoring and include any significant observations or notable events, including changes in little penguin behaviour and predation events, or changes to habitat (24 reports annually).
 - 2 field reports due via email within the first week of the following month from May 2025 to April 2028.
- **Quarterly reports** are brief reports summarising any significant observations, notable events in relation to project activity timing, highlighting any potential issues such as abandoned eggs/chicks near the construction areas (Areas B, C and D) compared to other sites further away, significant weather or climatic events, or changes in little penguin behaviour. Reports will include commentary on nest integrity (such as any notable changes in sea wall integrity, rock slippage etc) and limitations and other contributing factors that may influence interpretation of results (including any possible changes related to construction). Population estimates are excluded from the quarterly report, but any events that may affect population change or viability are to be described. Any recommendations for improvement of the monitoring program should be identified prior to the commencement of the next year of monitoring. Includes 2 rounds of review with 4 reports produced annually.

- Draft quarterly reports due within 15 working days following completion of the last monitoring event for the quarter.
- Updated quarterly report due within 15 working days following provision of comments from RPS.
- **Annual reports** detailing data collection and analysis methods, survey effort, results and discussion. Report is to provide information about the current condition of the little penguin population and contextualise monitoring results with historical data. The discussion will include interpretation of results, including against historical data. Specific inclusions:
 - little penguin activity (presence of faecal matter, nesting material, feathers or birds)
 - breeding activity including maps that identifying the locations of all active nests
 - graphical displays showing number of breeding attempts, number of clutches (successful and unsuccessful), proportion of successful clutches
 - graphical displays to compare current breeding results with historical averages and interpretation of change
 - presentation of modelling results investigating the influence of 5 environmental variables (salinity, dissolved oxygen, sea temperature, turbidity and rainfall) on the breeding performance of the penguins
 - moulting activity, including maps that identify the locations of all active moult sites
 - movement behaviour, including detail of all tagged individuals, mapping including home range and core range, tag ID and type, breeding stage, deployment date, trip duration and breeding status (egg incubation, hatching, chick fledging) from each nest site
 - population status assessment, based on nest site data and any observed changes in the population. Breeding numbers will be used as an indicator of population size and compared with previous years. Discussion will include whether any changes in population size during the SRF-West construction period are within the natural range of variability or potentially influenced by construction activity
 - timing of construction activities, whether any changes in behaviour during the SRF-West construction period were potentially influenced by construction activity (such as underwater noise from piling activities) or commentary on sufficiency of mitigation
 - the report will include assumptions, limitations and other contributing factors that influence the interpretation of results
 - draft annual reports due to RPS 40 working days following the final annual survey
 - updated annual reports due to RPS 15 working days following provision of comments.

9.5 Record keeping

The following records, outlined in Table 9-2 below, must be maintained by all staff with responsibilities outlined in this Plan and supplied to the SEO (as requested) to ensure compliance with the conditions can be demonstrated. All records should be supplied annually as a minimum.

Table 9-2 Record types and formats required to demonstrate compliance with project conditions

| Record type | Description | Format |
|----------------|---|--|
| Data | <ul style="list-style-type: none"> All monitoring data arising from ongoing population monitoring Fauna sightings | <ul style="list-style-type: none"> Excel spreadsheets Tracking data and band numbers Metadata Results of Quality Assurance/Quality Control procedures Photographs and video footage (subject to Defence approval) Maps including locations of nest sites |
| Communications | <ul style="list-style-type: none"> All project communications | <ul style="list-style-type: none"> Written records of conversations with government officials Written records of advice provided in relation to meeting Condition requirements Written records of site visits and any advice provided Meeting minutes Emails to and from Defence and other project team members |
| Reports | <ul style="list-style-type: none"> All project reports | <ul style="list-style-type: none"> Inspection reports – emails Monthly and annual reports - word documents Incident reports – word documents |

Per DCCEEW (2025), any monitoring data, surveys, maps and other spatial and metadata required under the conditions of this approval are to be prepared in accordance with the *Guidelines for biological survey and mapped data* (Commonwealth of Australia 2018) and *Guide to providing maps and boundary data for EPBC Act projects* (Commonwealth of Australia 2021) or as otherwise specified by the Minister in writing.

The approval holder must submit all monitoring data, surveys, maps, other spatial and metadata and all species occurrence record data (sightings and evidence of presence) electronically to the department within 20 business days following the end of each ACR period, except where otherwise specified in a plan.

All fauna sightings recorded during the specified monitoring activities related to this Action will be uploaded, at least annually, to the Atlas of Living Australia or the relevant state biodiversity database (DCCEEW 2025).

10 PLAN IMPROVEMENT AND REVIEW

This plan will be reviewed throughout the construction period and on an annual basis by the RPS and the UWA Seabird Ecologist delivering the monitoring program (described in Section 7.1.2) to:

- ensure the environmental outcome is achieved
- assess the ongoing requirements for monitoring and management measures including the need for changes to adaptive management measures as needed to avoid and minimise harm to little penguins
- ensure all record keeping, reporting and submission of monitoring data and fauna sightings are delivered as per the requirements of the monitoring plan and project conditions.

11 REFERENCES

- Agnew, P., Lalas, C., Wright, J. & Dawson, S. (2016). Annual variation in recruitment and age-specific survival of Little Penguins, *Eudyptula minor*. *Emu-Austral Ornithology*, 116: 62-70.
- Berlincourt, M., & Arnould, J.P.Y. (2015). Influence of environmental conditions on foraging behaviour and its consequences on reproductive performance in little penguins. *Marine Biology* 162, 1485–1501.
- BirdLife International (2025). Species factsheet: Little Penguin *Eudyptula minor*. Available at: <https://datazone.birdlife.org/species/factsheet/little-penguin-eudyptula-minor> on 16/07/2024.
- BirdLife International (2020). *Eudyptula minor* (errata version published in 2021). *The IUCN Red List of Threatened Species* 2020: e.T22697805A202126091. Available at: <https://dx.doi.org/10.2305/IUCN.UK.2020-3.RLTS.T22697805A202126091.en>.
- Calenge, C. (2006). The package adehabitat for the R software: a tool for the analysis of space and habitat use by animals. *Ecological Modelling* 197:516–519
- Campbell, K., Paparini, A., Gomez, A. B., Cannell, B., & Stephens, N. (2022). Fatal toxoplasmosis in little penguins (*Eudyptula minor*) from Penguin Island, Western Australia. *International Journal for Parasitology: Parasites and Wildlife*, 17, 211–217.
- Cannell, B.L. (2001). Status of Little Penguins in Western Australia: A management review. Marine Conservation Branch, Department of Conservation and Land Management. Perth, Western Australia.
- Cannell, B.L. (2004). Little Penguins on Garden Island: A final report on their annual cycle from 2001-2003 and recommendations for management and future directions. Report for the Royal Australian Navy.
- Cannell, B.L. (2012). Study of the effect of a boat ramp at Becher Point on the food resources of Little Penguins on Penguin Island. Little Penguin component, Report II. Report for the Department of Environment and Conservation. Murdoch University, Perth
- Cannell, B.L. (2017) Understanding the toll of consecutive years of warm waters on Little Penguins and refining their capacity as bioindicators of the marine coastal ecosystem. Report 1. Report for the City of Rockingham and Fremantle Ports.
- Cannell, B.L. (2018) Understanding the toll of consecutive years of warm waters on Little Penguins and refining their capacity as bioindicators of the marine coastal ecosystem. Report 2. Report for the City of Rockingham and Fremantle Ports.
- Cannell, B. (2020). Water temperatures have dropped, and penguin prey have been abundant, but are the penguins? A report for City of Rockingham. Perth, Western Australia.
- Cannell, B.L (2022). Annual report for Phase 2: Baseline monitoring of little penguins on Garden Island, Western Australia. Milestone Report -Phase 2, pp 33. University of Western Australia Perth, Report to RPS.
- Cannell, B.L. (2023a). Annual report for Phase 3: Baseline monitoring of little penguins on Garden Island, Western Australia. Milestone Report -Phase 3. University of Western Australia Perth, Report to RPS.
- Cannell, B.L. (2022b). Options to mitigate potential starvation of penguins during the Westport dredging campaign - review and recommendations. Prepared for the WAMSI Westport Marine Science Program. 12 pp. Western Australian Marine Science Institution, Perth, Western Australia.
- Cannell, B.L. (2024). Report for NCIS-4B Oxley Wharf Extension Phase 3: Monitoring of little penguins on Garden Island, Western Australia during extension of the Oxley Wharf. Milestone report- phase 3. pp 48, University of Western Australia, Report to RPS.
- Cannell, B.L. (2025a). Population assessment of the little penguin colony on Garden Island, Western Australia, from 2021-2024. Report to RPS.
- Cannell, B.L. (2025b). Navy Capability Infrastructure Sub-Program Monitoring of little penguins on Garden Island, Western Australia. Milestone Report – Phase 4. Report to RPS.
- Cannell, B. L., Campbell, K., Fitzgerald, L., Lewis, J. A., Baran, I. J., & Stephens, N. S. (2015). Anthropogenic trauma is the most prevalent cause of mortality in Little Penguins, *Eudyptula minor*, in Perth.

- Cannell, B.L., Chambers, L.E., Wooller, R.D. & Bradley, J.S. (2012). Poorer breeding by little penguins near Perth, Western Australia is correlated with above average sea surface temperatures and a stronger Leeuwin Current. *Marine & Freshwater Research* 63: 914-925.
- Cannell, B.L. & Cullen, J.M. (1998). The foraging behaviour of little penguins *Eudyptula minor* at different light levels. *Ibis*, 140(3), pp.467–471.
- Cannell, B. L., Kendall, W. L., Tyne, J. A., Bunce, M., Hetzel, Y., Murray, D., & Radford, B. (2024). Marine heatwaves affect breeding, diet and population size but not body condition of a range-edge little penguin colony. *Marine Ecology Progress Series*, 737: 193-213.
- Cannell, B.L., Murray, D.C., & Bunce, M. (2013). The diet composition of Little Penguins from Penguin Island in 2012. Report for the Department of Fisheries. Penguin Consulting, Perth.
- Carroll, G., Everett, J. D., Harcourt, R., Slip, D., & Jonsen, I. (2016). High sea surface temperatures driven by a strengthening current reduce foraging success by penguins. *Scientific reports* 6.
- Chiaradia, A. (2013). The smallest penguin faces big challenges. *Penguins: their world, their ways*. T. d. Roy, CSIRO Publishing.
- Chiaradia, A., Forero, M. G., Hobson K. A. & Cullen, J. M. (2010). Changes in diet and trophic position of a top predator ten years after a mass mortality of a key prey. *ICES Journal of Marine Science* 67: 1710-1720.
- Chiaradia, A., & Nisbet, I. C. T. (2006). Plasticity in parental provisioning and chick growth in little penguins *Eudyptula minor* in years of high and low breeding success. *Ardea*, 94, 257–270.
- Clitheroe, E. (2021). Can artificial habitat mitigate impacts of climate change? Quantifying nesting habitat microclimate and use by little penguins (*Eudyptula minor*) (Doctoral dissertation, Murdoch University).
- Collins, M., Cullen, J.M. and Dann, P. (1999). Seasonal and annual foraging movements of little penguins from Phillip Island, Victoria. *Wildlife Research*, 26(6), 705–721.
- Commonwealth of Australia (2018). Guidelines for biological survey and mapped data.
- Commonwealth of Australia (2012). Marine bioregional plan for the South-west Marine Region.
- Commonwealth of Australia (2020). Wildlife conservation plan for seabirds.
- Commonwealth of Australia (2021). Guide to providing maps and boundary data for EPBC Act projects.
- Commonwealth of Australia (2023). National Light Pollution Guidelines for Wildlife.
- Dann, P. (1994). The abundance, breeding distribution and nest sites of blue penguins in Otago, New Zealand. *Notornis* 41(3): 157–166.
- Dann, P., & Cullen, J.M. (1990). Survival, patterns of reproduction, and lifetime reproductive output in Little Blue Penguins (*Eudyptula minor*) on Phillip Island, Victoria, Australia. In 'Penguin Biology'. pp. 63–84 doi:10.1016/b978-0-08-057106-5.50010-3
- Dann, P., Cullen, M., & Weir, I. (1996). National review of the conservation status and management of Australian Little Penguin colonies. Final report prepared for The Australian Nature Conservation Agency.
- Dann, P., Norman, F. I., Cullen, J. M., Neira, F. J. & Chiaradia A. (2000). Mortality and breeding failure of little penguins *Eudyptula minor* in Victoria, 1995-6 following a widespread mortality of pilchard *Sardinops sagax*. *Marine and Freshwater Research* 51 (4): 355 - 362.
- DBCA (Department of Biodiversity, Conservation and Attractions) (2019). Standard operating procedure — Using artificial nest boxes to monitor little penguins (*Eudyptula minor*). Perth, WA: Department of Biodiversity, Conservation and Attractions.
- DEC (2006). Shoalwater Islands Marine Park Management Plan 2007-2017. Management Plan Number 58.
- Defence (Department of Defence) (2025a). Submarine Rotational Force – West Priority Works: Construction and Environmental Management Plan. Report for the Department of Defence.
- DCCEEW (Department of Climate Change, Energy, the Environment and Water) (2023). National light pollution guidelines for wildlife, including marine turtles, seabirds and migratory shorebirds. Version 2.0.
- DCCEEW (Department of Climate Change, Energy, the Environment and Water) (2024). Environmental Management Plan Guidelines, CC BY 4.0.

- DCCEEW (Department of Climate Change, Energy, the Environment and Water) (2025). Notification of approval decision. Submarine Rotational Force – West, Priority Infrastructure Works, Garden Island, Western Australia (EPBC 2024/10031).
- Dunlop, J.N., Klomp, N.I., & Wooller, R.D. (1988). Seabird Islands No. 188. Penguin Island, Shoalwater Bay, Western Australia. *Corella* 12, 93–98.
- Dunlop, J.N., & Storr, G. M. (1981). Seabird Islands: Carnac Island, Western Australia. *Corella*, 5, 71–4.
- EPA (2017). Environmental quality criteria reference document for Cockburn Sound. A supporting document to the State Environmental (Cockburn Sound) Policy 2015.
- Gadgil M., & Bossert W.H. (1970). Life historical consequences of natural selection. *American Naturalist* 104:1–24.
- GHD (2024). Submarine Rotational Force – West Priority Works: Environment and Heritage Assessment. Report for the Department of Defence.
- Government of Western Australia (2015). State Environmental (Cockburn Sound) Policy.
- Greenwell, C.N., Clitheroe, E., Cannell, B.L, Dunlop, J.N., & Fontaine, J. 2022. Adaptation strategy for the Little Penguin *Eudyptula minor*. Conservation Council of Western Australia, West Perth.
- Hinder, S. L., M. B. Gravenor, M. Edwards, C. Ostle, O. G. Bodger, P. L. M. Lee, A. W. Walne & G. C. Hays. (2013). Multi-decadal range changes vs. thermal adaptation for northeast Atlantic oceanic copepods in the face of climate change. *Global Change Biology* 20 (1): 140–146.
- IUCN (International Union for the Conservation of Nature) (2025). The IUCN Red List of Threatened Species. Version 2025-1. Available at: <https://www.iucnredlist.org>
- ISO (2015). International Standard 14001. Environmental Management Systems – Requirements with guidance for use.
- Jonsen, I. & Patterson, T. (2020). foieGras: fit latent variable movement models to animal tracking data for location quality control and behavioural inference Zenodo. Available at: <https://doi.org/10.5281/zenodo.3899972>
- Jonsen, I.D., Patterson, T.A., Costa, D.P., Doherty, P.D., Godley, B.J., Grecian, W.J., Guinet, C., Hoenner, X., Kienle, S.S., Robinson, P.W. & Votier, S.C. (2020). A continuous-time state-space model for rapid quality control of argos locations from animal-borne tags. *Movement Ecology*, 8, 1–13.
- Klomp, N.I. & Wooller, R.D. (1988) Diet of little penguins *Eudyptula minor* from Penguin Island, Western Australia. *Australian Journal of Marine & Freshwater Research*, 39, 633–640.
- Lebreton J.D. & Clobert J. (1991). Bird population dynamics, management, and conservation: the role of mathematical modelling. In: Perrins CM, Lebreton JD, Hiron GJM (eds) *Bird population studies*. Oxford University Press, Oxford, p 105–125.
- Nature Parks (2024). Philip Island Nature Parks. <https://www.penguins.org.au/attractions/penguin-parade/>. Accessed 16/07/2024.
- Nicholson, L.W. (1994). Annual variation in the pre-laying attendance, breeding phenology and behaviour of the little penguin *Eudyptula minor* in Western Australia. Honours Thesis, Biological Sciences, Murdoch University. Perth, Western Australia.
- Pearce, A. Lenanton, R., Jackson, G., Moore, J., Feng, M., & Gaughan, D. (2011). The “marine heat wave” off Western Australia during the summer of 2010/11. Fisheries Research Report No. 222, 2011. Fisheries Research Report No. 271, 2017.
- Pichegru, L., Nyengera, R., McInnes, A. M., & Pistorius, P. (2017). Avoidance of seismic survey activities by penguins. *Scientific Reports*, 7(1), 16305.
- R Core Team (2025) R: A Language and Environment for Statistical Computing. R Foundation for Statistical Computing, Vienna. Available at: <https://www.R-project.org/>
- Rodríguez, A., Chiaradia, A., Wasiak, P., Renwick, L., & Dann, P. (2016). Waddling on the dark side: Ambient light affects attendance behavior of little penguins. *Journal of Biological Rhythms*, 31(2), 194-204.
- RPS 2020. HMAS Stirling penguin impact management report: pre-construction background report.

REPORT

Sandvik, H., Erikstad, K.E. and Sæther, B.E., (2012). Climate affects seabird population dynamics both via reproduction and adult survival. *Marine Ecology Progress Series*, 454, pp.273-284.

Sidhu, L. A., Catchpole, E. A., & Dann, P. (2007). Mark-recapture-recovery modelling and age-related survival in Little Penguins (*Eudyptula minor*). *Auk*, 124(3), 815–827.

Smith, K. C. Dowling, S. Mountford, A. Hesp, A. Howard & J. Brown. (2017). Status of southern garfish (*Hyporhamphus melanochir*) in Cockburn Sound, Western Australia. Fisheries Research Report No. 271, Department of Fisheries, Western Australia. 140pp.

Sørensen, K., Neumann, C., Dähne, M., Hansen, K. A., & Wahlberg, M. (2020). Gentoo penguins (*Pygoscelis papua*) react to underwater sounds. *Royal Society Open Science*, 7(2), 191988.

Stahel, C. & Gales, R. (1987). Little penguin: fairy penguins in Australia. UNSW Press.

Stevenson, C. & E. J. Woehler. (2007). Population decreases in Little Penguins *Eudyptula minor* in southeastern Tasmania, Australia, over the past 45 years. *Marine Ornithology* 35: 61-66.

Weavers, B. W. (1991). Seasonal foraging ranges and travels at sea of Little Penguins *Eudyptula minor*, determined by radiotracking. *Emu-Austral Ornithology*, 91(5), 302-317.

Wienecke, B.C. (1993). The size and breeding patterns of Little Penguins *Eudyptula minor* in Australia: a comparative study. PhD. Thesis, Murdoch University, Western Australia.

Woehler, E. J. (2015) 'Penguins in the Void: Proposal for the Creation of Little Penguin Breeding Habitat on the Neck, Bruny Island', Report to Department of State Growth, prepared by BirdLife Tasmania, Hobart, Tasmania.

Wooller R.D., Bradley J.S., & Croxall J.P. (1992). Long-term population studies of seabirds. *Trends Ecology and Evolution*, 7:111–11.

Wykes, B.J., Pearson, D. & Maher, J. (1999). Fauna Survey of Garden Island, WA, 1996-1997.

A large, light grey L-shaped graphic that occupies the left and top portions of the page. It has rounded corners. A smaller, maroon-colored shape is nested within the corner of the grey shape, also with rounded corners.

Appendix A

Fortnightly little penguin monitoring report

REPORT

Little penguin nest monitoring program field report

Prepared by Dr Belinda Cannell, University of Western Australia

| | | | |
|-----------------|--|----------------|--|
| Monitoring Date | | Reporting Date | |
|-----------------|--|----------------|--|

Area A (Moresby Harbour, eastern and southern wharves)

| | | | |
|---|--|---------------------------------------|--|
| Total number of burrows checked ¹ | | | |
| Total active nests | | | |
| Nests with at least one adult | | | |
| Nests with at least one egg | | | |
| Nests with at least one chick | | | |
| Nests with dead chick/s | | Nests with abandoned egg/s | |
| Burrows with activity but no confirmed nesting ² | | | |
| Number of recaptures (nest boxes only) | | Number microchipped | |
| Number of moulting birds | | Number of moulting sites ³ | |
| Little penguin habitat inspection ⁴ | | | |
| Observations/additional work | | | |

Areas B and C (Moresby Wharf, Main Colony)

| | | | |
|---|--|---------------------------------------|--|
| Total number of burrows checked ¹ | | | |
| Total active nests | | | |
| Nests with at least one adult | | | |
| Nests with at least one egg | | | |
| Nests with at least one chick | | | |
| Nests with dead chick/s | | Nests with abandoned egg/s | |
| Burrows with activity but no confirmed nesting ² | | | |
| Number of recaptures (nest boxes only) | | Number microchipped | |
| Number of moulting birds | | Number of moulting sites ³ | |
| Little penguin habitat inspection ⁴ | | | |
| Observations/additional work | | | |

REPORT

Areas D to E (Diamantina Pier to Oxley Wharf)

| | | | |
|---|--|---------------------------------------|--|
| Total number of burrows checked ¹ | | | |
| Total active nests | | | |
| Nests with at least one adult | | | |
| Nests with at least one egg | | | |
| Nests with at least one chick | | | |
| Nests with dead chicks | | Nests with abandoned eggs | |
| Burrows with activity but no confirmed nesting ² | | | |
| Number of recaptures (nest boxes only) | | Number microchipped | |
| Number of moulting birds | | Number of moulting sites ³ | |
| Little penguin habitat inspection ⁴ | | | |
| Observations/additional work | | | |

Area F (Colpoys Point)

| | | | |
|---|--|---------------------------------------|--|
| Total number of burrows checked ¹ | | | |
| Total active nests | | | |
| Nests with at least one adult | | | |
| Nests with at least one egg | | | |
| Nests with at least one chick | | | |
| Nests with dead chicks | | Nests with abandoned eggs | |
| Burrows with activity but no confirmed nesting ² | | | |
| Number of moulting birds | | Number of moulting sites ³ | |
| Little penguin habitat inspection ⁴ | | | |
| Observations/additional work | | | |

¹ Burrow refers to sea wall cavities, nest boxes and/or shrubbery used by penguins for breeding and/or moulting.

² Signs of activity refers to the presence of fresh faeces, feathers and/or nesting material.

³ Moulting site refers to burrows where moulted feathers and/or moulting individuals were present.

⁴ Status of rock wall to be documented, i.e. no obvious change or notable change (per Garden Island Little Penguin Monitoring Plan)

General comments:

NOTE: It is not always possible to identify contents of a nest site from one monitoring session to the next. As such, changes in numbers between monitoring dates do not necessarily reflect the true state. Additionally, due to the asynchronous breeding of the penguins, with penguins laying eggs any time from March/April to November, it is not possible to determine the success of a breeding season until the season has completed, i.e. approx. 13 weeks after the last clutch was laid. This further means that the overall success of the breeding season cannot be compared between years until the season is completed, and the raw data has been analysed.



Appendix B

Habitat degradation report

Habitat degradation reporting procedure

Purpose:

The purpose of this form is to record any observations of little penguin habitat change, any potential impacts of habitat change to little penguins and to understand why that might be occurring.

Observations of any change to little penguin nesting habitat are the responsibility of the Seabird Ecologist and will be made during the fortnightly monitoring of the Careening Bay penguin colony. Any obvious degrading of the burrows or changes to the rock wall from the baseline state will be documented, with photos taken and changes reported to the SEO (verbally at the time of observation and in writing within 4 hours of observation) (Appendix C).

This report is only required in the instance that observable changes are recorded during the survey. Where the status of habitat remains unchanged, comments to that effect will be provided on the fortnightly little penguin monitoring report template.

Instructions:


Complete one form using the table at the end of this document, when there is a notable change in habitat. The completed form is to be emailed to the SEO within 4 hours of identification of the change. Please include all relevant and clearly labelled digital images to support the observation. Identify which area of the colony the degradation has occurred in as well as the last known status of any affected burrows, and complete an assessment of the potential cause (for example, vibration from construction, environmental factors).

Death and injury of any fauna as a result of the Action must be notified to the Site Environmental Officer (SEO) who will contact the Department of Defence (Directorate of Environmental Planning, Assessment and Compliance), who may send a Notification to the Department of Climate Change, Energy, the Environment and Water.

Little penguin habitat degradation report

Prepared by Dr Belinda Cannell, University of Western Australia

| | | | |
|---|--|----------------|--|
| Monitoring Date | | Reporting Date | |
| Location (e.g. A to F) | | | |
| GPS location of impacted nests (nest 1) | | | |
| GPS location of impacted nests (nest 2) | | | |
| GPS location of impacted nests (nest 3) | | | |
| GPS location of impacted nests (nest 4) | | | |
| Observations | | | |
| Number of confirmed or potential burrows affected | | | |
| Number of penguins (adults, chicks, eggs) impacted (if known) | | | |
| Potential cause of degradation | | | |
| Additional comments | | | |
| Action taken | | | |
| Number of photos taken and file names | | | |

A large, light grey abstract shape with rounded corners and a diagonal cutout. The cutout is filled with a maroon color. The text 'Appendix C Little penguin incident report' is positioned within the grey area.

Appendix C

Little penguin incident report

Little penguin incident reporting procedure

Purpose:

The purpose of this form is to record any observations of injured, disorientated or deceased little penguins that are observed by personnel during project construction, and to understand why that might be occurring. The intent is not to record every bird observed (that is, those nesting, moulting or feeding), but only those within construction areas or that appear to be adversely affected (have an injury of some kind, are disorientated or have an inability to move away from a construction area or are deceased).

Instructions:

The construction perimeter is to be routinely checked prior to construction activity commencing each day and at the end of each shift.

“From the **commencement of the Action** until the **completion of the Action**, the approval holder must arrange for veterinary care or assistance from an **experienced wildlife carer** for any native terrestrial or marine animal found injured within the **Action area**” (Condition 4, DCCEEW 2025).

The HSE officer “must ensure that, from the **commencement of the Action** until **completion of construction**, if any **little penguin, Perth slider** or marine mammal is found injured or killed within the **Action area**, the approval holder must immediately initiate a **stop works procedure**” (Condition 5, DCCEEW 2025).

If an injured, disorientated or dead little penguin is found within the Action area, the SEO must be immediately notified. The SEO must investigate all reported accidents/injuries and ensure corrective action is taken to prevent recurrence.

Additionally, complete one form using the table at the end of this document, when an injured, disorientated or deceased little penguin is observed.

The completed form is to be emailed to the SEO within 4 hours of the observation occurring. Please include all relevant and clearly labelled digital images to support the observation. Identify the location of the site (GPS location), time of observation, status of the bird (injured, disoriented, deceased), outcome and any other relevant information.

Death and injury of any fauna as a result of the Action must be notified to the SEO who will contact the Department of Defence (Directorate of Environmental Planning, Assessment and Compliance), who may send a notification to DCCEEW.

REPORT

Little Penguin Observation Record Form

Name of Observer:

Name of SEO:

| Details | |
|---|--|
| Observation detail | |
| Date | |
| Time | |
| GPS location | |
| Area of activity (e.g. CIF, Moresby Harbour, Diamantina Pier) | |
| Ambient light levels (e.g. daytime, nighttime, dusk, dawn) | |
| Observations | |
| Number of affected birds sighted | |
| Bird ID if possible (also please take photos) | |
| Bird behaviour (e.g. injured, disoriented, deceased etc.) | |
| Fate of bird (e.g. bird moved on, rescued and placed in quiet place in box and taken into care, deceased) | |
| If taken into care, provide details | |
| If deceased, provide details of storage | |
| Action taken in relation to the construction activity (e.g. stop work) | |
| Number of photos taken and file names | |

Appendix B

EPBC Act approval conditions



Table B.1 Conditions of approval reference table for this CEMP

| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|---|---|--|--|
| EPBC Act Approval 2024/10031 | | | |
| Clearing Limits | | | |
| 1a-c | <p><i>The approval holder must not:</i></p> <ul style="list-style-type: none"> <i>a) Clear outside of the Action area.</i> <i>b) Construct outside of the Action area.</i> <i>c) Harm protected matters within the avoidance areas.</i> | Section 3.1 identifies the location of activities managed by the CEMP and Section 3.2 includes general site layout and access figures that clearly identify the Action area and avoidance areas. | Section 3.1 (Location) Section 3.2 (Site layout and avoidance areas). |
| 2a | <p><i>The approval holder must not clear more than:</i></p> <ul style="list-style-type: none"> <i>a) 1.78 hectares (ha) of Perth slider habitat.</i> | Avoidance, mitigation and monitoring measures are provided in the 'Management controls' and 'Monitoring requirements' sections of the Flora and Fauna Management Annexure for this condition. | Table 1 and Table 4 of the Flora and Fauna Management Annexure |
| 2b | <ul style="list-style-type: none"> <i>b) 1.00 ha of seagrass within the seagrass disturbance area</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| 3a-d | <p><i>The approval holder must ensure that, from the commencement of the Action until completion of the Action:</i></p> <ul style="list-style-type: none"> <i>a) no dredging occurs outside the dredge areas,</i> <i>b) at the Diamantina Pier dredge area, the total volume of material dredged (dredge volume) does not exceed 6,500 cubic metres (m3) and the maximum depth of dredging (dredge depth) does not exceed 12.8 m below the Low Water Mark Fremantle, and</i> <i>c) at the Moresby Harbour dredge area, the total dredge volume does not exceed 2,100 m3 and the dredge depth does not exceed 3.3 m below the Lowest Astronomical Tide,</i> <i>d) at the Armament Wharf dredge area, the total dredging volume does not exceed 13,000 m3 and the dredge depth does not exceed 12.8 m below the Low Water Mark Fremantle.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| Injury avoidance and veterinary care | | | |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|--|---|---|--|
| 4 | <i>From the commencement of the Action until the completion of the Action, the approval holder must arrange for veterinary care or assistance from an experienced wildlife carer for any native terrestrial or marine animal found injured within the Action area.</i> | Rescue plan protocols outlined in the Flora and Fauna Management Annexure state the process for veterinary care to be accessed, should terrestrial fauna be found injured within the Action area. | Appendix B (Fauna Relocation and Rescue Protocols) of the Flora and Fauna Management Annexure |
| 5 | <i>The approval holder must ensure that, from the commencement of the Action until completion of construction, if any little penguin, Perth slider or marine mammal is found injured or killed within the Action area, the approval holder must immediately initiate a stop works procedure.</i> | Steps to remain compliant with this condition are outlined in the rescue and relocation protocol within the Flora and Fauna Management Annexure. This protocol outlines a requirement to stop work and call wildlife care to ensure appropriate care for the animal. | Appendix B (Fauna Relocation and Rescue Protocols) of the Flora and Fauna Management Annexure. |
| Construction Environmental Management Plan (CEMP) | | | |
| 6 | <i>To avoid and mitigate harm on protected matters, the approval holder must prepare and implement a Construction Environment Management Plan (CEMP) that complies with Conditions 7 and 8a-bb and must not be inconsistent with the conditions of this approval. The approval holder must ensure the CEMP is prepared by a suitably qualified professional before the commencement of the Action. The approval holder must commence implementation of the CEMP no later than the commencement of the Action. The approval holder must continue to implement the CEMP until the completion of construction.</i> | This CEMP has been prepared to meet this condition. Refer to Conditions 7 and 8a-bb. Section 6 assigns responsibility for engaging a suitably qualified professional for preparation of the CEMP prior to commencement of construction and implementation of the CEMP until the completion of construction. | Section 1.2 (Purpose) Section 6 (Environmental management roles and responsibilities) |
| 7a-b | <i>The approval holder must engage a suitably qualified professional who is responsible for managing and reporting on the implementation of the CEMP to comply with condition 6 from the commencement of the Action until completion of construction. The approval holder must submit a CEMP implementation report to the department every 6 months following commencement of the Action, until completion of construction. Each CEMP implementation report must:</i> <i>– a) be prepared by a suitably qualified professional, and</i> <i>– b) include an assessment, and supporting evidence, of CEMP implementation made and collected by a suitably qualified professional.</i> | Section 7.2 requires, 6 months after commencement of the Action, preparation of a CEMP implementation report that is submitted to DCCEEW. Section 6 assigns responsibility for engaging a suitably qualified professional for preparation of the CEMP prior to commencement of construction and implementation of the CEMP until the completion of construction. | Section 7 (Reporting) Section 6 (Environmental management roles and responsibilities) |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|-------------------|---|---|--|
| 8 | <p><i>All commitments in the CEMP, including environmental outcomes, management measures, non-compliances, incident procedure, stop work procedure, corrective measures, thresholds and performance indicators, must be SMART.</i></p> <p><i>The CEMP must be consistent with the Environmental Management Plan Guidelines and the approval holder must ensure the following:</i></p> | <p>Commitments in this CEMP and performance criteria (key commitments) and management controls in environmental management annexures have been set to be SMART (Specific, Measurable, Attainable, Relevant and Time-bound) (refer to Section 11).</p> <p>This CEMP has been prepared and structured to be consistent with the DCCEEW EMP Guidelines. Environmental management annexures have been prepared to align with DCCEEW EMP Guidelines requirements to support this CEMP. As a result, environmental management annexures focus on DCCEEW EMP Guidelines requirements not already addressed in this CEMP. Each environmental management annexure includes:</p> <ul style="list-style-type: none"> – objectives – performance criteria (key commitments) – management controls – triggers for adaptive management measures – incident and non-conformance procedure <p>Refer to Appendix D for demonstrated consistency with DCCEEW EMP Guidelines.</p> | <p>Section 11 (Environmental management measures) – including all environmental management annexures Referenced in this section.</p> <p>Appendix A (Environmental management annexures)</p> <p>Appendix D (DCCEEW Environmental Management Plan Guidelines Requirements)</p> |
| Governance | | | |
| 8a | <p><i>The CEMP must specify a responsible party to co-ordinate all construction associated with the Action to ensure the conditions of this approval are met.</i></p> | <p>Section 6 specifies that the Site Environment Officer (SEO) appointed by the PMCA has the oversight of day-to-day construction activities to check these comply with the CEMP and associated environmental management annexure.</p> <p>Section 6 specifies roles that have responsibility to check the CEMP and its implementation complies with the conditions of EPBC Act approval 2024/10031 and to approve, and declare accuracy of this CEMP (refer to Cover Page as required by DCCEEW EMP Guidelines)</p> | <p>Section 6 (Environmental management roles and responsibilities)</p> |
| 8b | <p><i>The CEMP must identify all construction risks, define all controls required to avoid and minimise risks to protected matters from construction, and specification of governance</i></p> | <p>Section 10 outlines all construction risks that were rated medium and above and identifies the relevant environmental management plan (or annexure) where the environmental</p> | <p>Section 10 (Potential environmental impacts and risks)</p> |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|---|---|--|--|
| | <i>and responsibilities, monitoring and reporting, and incident reporting and management requirements.</i> | management measures required to avoid or minimise risks to protected matters are identified. The environmental management measures, including monitoring requirements are provided in Section 11. Section 6 summarises environmental management roles and responsibilities. Section 7 summaries the reporting requirements including incident and non-conformance reporting requirements. | Section 11 (Environmental management measures) Section 6 (Environmental management roles and responsibilities) Section 7 (Reporting) |
| Dredging, turbidity and contaminants | | | |
| 8c | <p><i>The CEMP must include a water quality monitoring program that is sufficient to detect daily changes in water quality parameters and any exceedance of water quality threshold levels attributable to construction from the commencement of the Action until completion of construction. The water quality monitoring program must:</i></p> <ul style="list-style-type: none"> <i>– i) Include the monitoring of comparable control sites to determine the value of water quality parameters not subject to construction.</i> <i>– ii) During construction, require comparison on a daily basis, of both the Action area monitoring site water quality parameter results and the control site water quality parameter results against the water quality threshold levels.</i> <i>– iii) Specify values for the water quality threshold levels based on the normal range of values recorded at the control sites.</i> <i>– iv) Trigger a stop works procedure if water quality threshold levels are exceeded.</i> | <p>Section 8 of the Terrestrial Soil and Water Quality Management Annexure identifies the water quality monitoring required for the early works package described in Section 3 of the CEMP.</p> <p>A more detailed Terrestrial Soil and Water Quality Management Annexure will be developed as works progress and for maritime activities.</p> | Terrestrial Soil and Water Quality Management Annexure |
| 8d | <p><i>The CEMP must include measures and procedures to ensure the following:</i></p> <ul style="list-style-type: none"> <i>– i) The dredging rate does not exceed 500 m³ /hour, consistent with a medium size Cutter Suction Dredger.</i> <i>– ii) A silt curtain is installed for the duration of all dredging works carried out at Armament Wharf Action area, unless</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|--|--|---|---|
| | <p><i>otherwise advised by a suitably qualified seabird conservation ecologist.</i></p> <ul style="list-style-type: none"> <i>– iii) No dredging and spoil disposal is carried out in the Careening Bay Action area during the little penguin breeding period or little penguin moulting period or as otherwise advised by a suitably qualified seabird conservation ecologist.</i> <i>– iv) The dredge plume extent does not exceed the worst-case scenario modelling presented in the Dredge Plume Modelling Report.</i> <i>– v) The dredge spoil pipelines are placed to avoid harm to seagrass and little penguins.</i> | | |
| 8e | <i>The CEMP must include measures to ensure that any instantaneous increase in Suspended Sediment Concentration (SCC) of 2 mg/L or more does not occur for more than 14 cumulative days during maritime works, including dredging and dredge spoil disposal, associated with the Action.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| 8f | <i>The CEMP must include a risk assessment, including modelled analysis of the existing containment cap and environmental impacts of potential Tributyltin (TBT) release. This risk assessment must include a TBT monitoring program that can detect, within 24 hours, if TBT is being released into marine ecosystems.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| 8g | <i>The CEMP must include a commitment that any TBT release is remediated to ensure it causes no harm to protected matters.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| Vibration and terrestrial noise | | | |
| 8h | <i>The CEMP must include measures to undertake a pre-construction survey of the structural condition of all little penguin nesting sites prior to the commencement of construction, to determine any structural reinforcement measures that need to be implemented to prevent collapse or damage arising from construction.</i> | A (pre-construction) structural condition assessment of little penguin nesting sites has been completed. The geotechnical inspection of the revetments did not identify areas or individual rocks that could be considered as precarious and readily prone to dislodgement from vibrations generated by the anticipated construction works. | Structural Condition Assessment of Little Penguin Nesting Sites (GHD, 2025d) Section 6.3 and Section 9.2 Little Penguin Monitoring |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|------------------|---|---|--|
| | | The existing environment description of the Little Penguin Monitoring and Management Plan (RPS 2025) includes a qualitative assessment of the penguin nesting sites and the roles and responsibilities of the suitably qualified seabird ecologist include providing this ongoing advice as needed | and Management Plan (RPS 2025) |
| 8i | <p><i>The CEMP must include a noise and vibration monitoring program, prepared by a suitably qualified acoustic expert in consultation with a suitably qualified seabird conservation ecologist. The noise and vibration monitoring program must:</i></p> <ul style="list-style-type: none"> – <i>i) Specify terrestrial noise threshold levels (dB) and vibration threshold levels (mm/s) that will not be exceeded at any little penguin nesting sites during construction to avoid harm to little penguins and little penguin nesting sites, including the methodology relied on to establish these acoustic parameters. Vibration threshold levels and noise threshold levels must be specified for each of the following periods to reflect their different sensitivities (i) little penguin arrival period, (ii) little penguin departure period, (iii) little penguin day-time period and (iv) little penguin night-time period.</i> – <i>ii) Specify how noise and vibration levels generated by the Action during construction will be continuously monitored in order to detect any exceedance of the acoustic parameters that may harm little penguins.</i> – <i>iii) Be capable of detecting any exceedance of the terrestrial noise threshold level or vibration threshold level at the little penguin nesting sites.</i> – <i>iv) Trigger implementation of a stop works procedure if a noise threshold level or vibration threshold level is exceeded.</i> | <p>A Noise and Vibration Monitoring Program has been developed for the duration of construction activities. The Program has been developed in consultation with a suitably qualified seabird conservation ecologist, and includes:</p> <ul style="list-style-type: none"> i) Through a review of available scientific literature, relevant proxy criteria from other environmental standards, and in consultation with a suitably qualified seabird conservation ecologist, 2 terrestrial threshold levels have been established for both noise and vibration. This approach ensures that the adopted thresholds are evidence-informed while remaining practical for implementation within a construction monitoring context. ii) Continuous unattended noise and vibration monitoring will be undertaken at 4 locations adjacent to little penguin nesting sites. Requirements for continuous monitoring and appropriate acoustic parameters have been specified. iii) Alerts will be triggered when the noise or vibration thresholds are exceeded: <ul style="list-style-type: none"> • Noise: $\geq L_{Aeq(5min)} 85$ dBA (review); $\geq L_{Aeq(5min)} 93$ dBA (stop work) • Vibration: Peak Particle Velocity (PPV) ≥ 5 mm/s (review); PPV ≥ 15 mm/s (stop work); iv) A stop-work procedure is triggered when either the 'stop work' noise or vibration threshold is exceeded. This includes: <ul style="list-style-type: none"> • immediate alerts sent to the relevant stakeholders • ceasing construction work if the stop-work threshold is breached and construction source to be verified | Noise and Vibration Management Annexure |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|--|--|---|--|
| | | <ul style="list-style-type: none"> suitably qualified seabird conservation ecologist to assess for potential harm implementation of additional mitigations logging of all exceedances and responses before works resume. | |
| 8j | <i>The CEMP must specify that impact piling will not be used for construction within the Controlled Industrial Facility (CIF).</i> | Section 33 specifies activities managed by this CEMP. Impact piling will not be used for construction within the Controlled Industrial Facility (CIF). | Section 3.4 (Project Description – Excluded Works) |
| 8k | <i>The CEMP must specify that maritime works in the Careening Bay Action Area only occur during the period commencing 30 minutes after sunrise and ending 30 minutes before sunset, to avoid harm to the little penguins during their arrival, departure and rafting periods.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| 8l | <p><i>The CEMP must specify that terrestrial construction in the Careening Bay Action Area within the period commencing at sunset and ending at sunrise, will:</i></p> <ul style="list-style-type: none"> <i>– i) only occur under exceptional circumstances and be minimised,</i> <i>– ii) be particularly avoided or minimised during the little penguin arrival period and little penguin departure period,</i> <i>– iii) not exceed the relevant noise threshold levels and vibration threshold levels specified in condition 8i, and</i> <i>– iv) only involve the use of the quietest available equipment that is capable of doing the task.</i> | <p>Section 3 sets construction working hours that comply with this condition for the early works package defined in that Section.</p> <p>Section 11.1.1 requires work times to be specified in the Construction Contractor's CEMP and construction activities will be avoided or minimised between sunset and sunrise.</p> <p>For noise-generating works within the period commencing at sunset and ending at sunrise, an outside of hours works form is to be prepared outlining how the requirements of condition 8. i) will be met and to be approved by the SEO. (See Sections 2.1, 2.3 and 6.1 of the Noise and Vibration Management Annexure)</p> | <p>Section 3 (Project Description)</p> <p>Section 11.1.1 (Construction Contractor environmental site controls)</p> <p>Sections 2 and Section 6 Noise and Vibration Management Annexure</p> |
| Little penguin behaviour monitoring | | | |
| 8m | <i>The CEMP must include a little penguin monitoring program to detect changes in little penguin behaviour and nest stability during construction to inform adaptive management. The little penguin monitoring program must:</i> | The little penguin monitoring program is described within the Little Penguin Monitoring and Management Plan (RPS 2025). It details the methodology and frequency of monitoring efforts and clearly articulate the responsibilities of the suitably qualified seabird ecologist to coordinate and oversee these monitoring efforts. | Section 7 Little Penguin Monitoring and Management Plan (RPS 2025) |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|-------------------------|--|---|--|
| | <ul style="list-style-type: none"> – i) detail the methodology and frequency of monitoring efforts that will be carried out to obtain accurate and reliable behavioural data, and – ii) give overarching responsibility to a suitably qualified seabird conservation ecologist to coordinate and oversee monitoring efforts. | | |
| 8n | <i>The CEMP must specify the implementation of adaptive management measures in response to the detection of changes of behaviour in little penguins.</i> | The Little Penguin Monitoring and Management Plan (RPS 2025) specifies the triggers for adaptive management in response to detection of change in a range of little penguin behaviours including potential movements in and out of burrows, and changes in nesting behaviour and nesting success. | Section 7 Little Penguin Monitoring and Management Plan (RPS 2025) |
| Underwater noise | | | |
| 8o | <p><i>The CEMP must require that noise producing maritime works must not exceed:</i></p> <ul style="list-style-type: none"> – i) <i>The little penguin Temporary Temporal Shift value of 188 (re 1µPa²s) Sound Exposure Level (SEL) weighted for Other Carnivores in Water (OCW) and 226 peak dB (re 1 µPa) at a distance greater than 20 m from the source of sound.</i> – ii) <i>160 dB re 1µPa² s (SEL) and 190 dB re 1 µPa (peak) for single pile strikes, at 750 m from the source or as otherwise advised by a suitably qualified acoustic specialist, to avoid behavioural disturbance to Indian Ocean bottlenose dolphins located in Cockburn Sound.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| 8p | <i>The CEMP must specify safety zones that are calculated by a suitably qualified acoustic expert and based on the modelled and verified noise levels produced by construction, to avoid harm to protected matters. The safety zones must be based on the behavioural and physiological (Temporary Temporal Shift and Permanent Temporal Shift) underwater noise threshold levels for little penguins, Indian Ocean bottlenose dolphins and other relevant marine fauna, as per Table 4.9 of Underwater Noise Impact Assessment Report (Appendix B).</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|------------------|--|--|--|
| 8q | <i>The CEMP must include details of underwater noise monitoring to be implemented for the duration of the maritime works at the Armament Wharf Action area.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| 8r | <i>The CEMP must specify that piling, as part of the maritime works, will only commence following completion of a trial piling exercise to achieve the following outcomes:</i> <ul style="list-style-type: none"> <i>– i) Validate the modelled predictions for noise levels,</i> <i>– ii) Quantify the rate of sound attenuation with distance from the piling site to validate modelled predictions,</i> <i>– iii) Evaluate the efficacy of adopted noise mitigation measures to be implemented during the piling construction period at Armament Wharf Action area, and</i> <i>– iv) Based on the monitoring results, re-evaluate the dimensions of the safety zones that will prevent harm from noise to marine fauna.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| 8s | <i>The CEMP must specify that for the duration of maritime works within the Careening Bay Action Area, the most protective combination of mitigation measures that achieves at least a 15 dB reduction in underwater noise, will be implemented. The 15 dB reduction must be based on the Armament Wharf Action area underwater noise monitoring results specified in condition 8r.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| 8t | <i>The CEMP must specify that, after any stoppage of 30 minutes or longer duration, maritime works will only commence:</i> <ul style="list-style-type: none"> <i>– i) after the safety zones have been visually inspected for the presence of little penguins, Indian Ocean bottlenose dolphins and other marine fauna by a suitably qualified marine fauna observer, who has confirmed that no marine fauna have been observed in the safety zones, and</i> <i>– ii) if undertaking an impulsive noise generating activity, such as impact piling, a soft-start procedure will be used in which the piling impact energy or noise level is gradually increased from nil to full power over at least 10</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|-------------------------|---|--|--|
| | <i>minutes, allowing time for fauna to move away from the noise source and reduce the potential for injury.</i> | | |
| 8u | <i>The CEMP must specify that during all maritime works, a suitably qualified marine fauna observer will monitor the safety zones, and that all maritime works will shut down immediately if any marine fauna is observed within the shutdown zone or is about to enter the shutdown zone from the low power zone or observation zone.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| Leaks and spills | | | |
| 8v | <p><i>The CEMP must include:</i></p> <ul style="list-style-type: none"> <i>– i) measures to prevent leaks and spills during construction, including but not limited to hydrocarbons, and</i> <i>– ii) appropriate measures to respond to leaks and spills in a timely and effective manner to prevent and minimise impacts to protected matters.</i> | Performance criteria and management controls are detailed in Sections 6 and 7 of the Terrestrial Soil and Water Quality Management Annexure | Terrestrial Soil and Water Quality Management Annexure |
| Perth slider | | | |
| 8w | <p><i>The CEMP must specify that:</i></p> <ul style="list-style-type: none"> <i>– i) within 2 weeks prior to clearing in the CIF area, a suitably qualified field ecologist will undertake an initial Perth slider salvage survey using the methods specified in the Survey guidelines for Australia's threatened reptiles</i> <i>– ii) immediately prior to undertaking clearing in the CIF area, a suitably qualified field ecologist will undertake a secondary Perth slider salvage survey, including by raking or causing similar surface disturbance to detect and relocate any Perth slider present, and</i> <i>– iii) a suitably qualified field ecologist will oversee all clearing in the CIF area to minimise harm to the Perth slider.</i> | <p>Sections 6 and 7 of the Flora and Fauna Management Annexure includes performance criteria and management controls that address this condition.</p> <p>Suitably qualified person is defined and the requirement for ecologist oversight of clearing activities is captured in the Flora and Fauna Management Annexure (Section 5).</p> | Flora and Fauna Management Annexure |
| Heritage | | | |
| 8x | <i>The CEMP must include outcomes and detailed measures to avoid impacts to heritage values of Garden Island and</i> | Performance criteria and management controls in Sections 6 and 7 of the Heritage Management Annexure include site | Heritage Management Annexure |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|---------------------------|---|--|---|
| | <i>address the recommendations of the Heritage Impact Assessment Report.</i> | induction requirements, temporary fencing of historic heritage sites, and protocols for chance finds of historic heritage and human remains. | |
| Biosecurity | | | |
| 8y | <p><i>The CEMP must specify biosecurity measures that will be implemented during construction to ensure the Action is undertaken in a manner that prevents:</i></p> <ul style="list-style-type: none"> <i>– i) the introduction of new pathogens, environmental weeds, or exotic marine and terrestrial species to Garden Island or Cockburn Sound that could harm the environment, and</i> <i>– ii) the spread of pathogens, environmental weeds, and exotic marine and terrestrial species to areas where they were not previously present.</i> | Performance criteria and management controls are identified in Sections 6 and 7 of the Flora and Fauna Management Annexure that address these requirements. | Flora and Fauna Management Annexure |
| 8z | <p><i>The CEMP must specify biosecurity measures that will be implemented during construction for the following:</i></p> <p><i>Phytophthora species, polyphagous shot-hole borer, carpet sea squirt, Asian green mussel, white colonial sea squirt, and black rat.</i></p> | Performance criteria and management controls are identified in Sections 6 and 7 of the Flora and Fauna Management Annexure that address these requirements. | Flora and Fauna Management Annexure |
| Cumulative Impacts | | | |
| 8aa | <p><i>The CEMP must include a commitment that the schedule and timing of construction activities will be planned in consultation with a suitably qualified seabird conservation ecologist to avoid and minimise harm to little penguins, including but not limited to cumulative impacts.</i></p> | <p>Controls are detailed in the Little Penguin Monitoring and Management Plan which has been prepared in consultation with a suitably qualified seabird conservation ecologist.</p> <p>Performance criteria and management controls that address this condition are also detailed in Sections 6 and 7 of the Terrestrial Soil and Water Quality Management Annexure, the Soil and Water Quality Management Annexure and the Flora and Fauna Management Annexure.</p> | <p>Little Penguin Monitoring and Management Plan</p> <p>Terrestrial Soil and Water Quality Management Annexure</p> <p>Soil and Water Quality Management Annexure</p> <p>Flora and Fauna Management Annexure</p> |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|---|---|---|---|
| 8bb | <p><i>The CEMP must include a construction lighting management plan that:</i></p> <ul style="list-style-type: none"> <i>– i) is consistent with the Light Pollution Guidelines for Wildlife</i> <i>– ii) ensures all lighting from construction is directed away from little penguin nesting sites and little penguin arrival areas, and</i> <i>– iii) specifies mitigation measures to minimise the impacts of spill-over light from construction lighting on little penguins and little penguin nesting sites.</i> | While lighting is not anticipated for construction of the early works package defined in Section 3 of the CEMP, the roles and responsibilities of the suitably qualified seabird ecologist as defined in the Little Penguin Monitoring and Management Plan captures the provision of advice. | Section 9.2 Little Penguin Monitoring and Management Plan (RPS 2025) |
| LITTLE PENGUIN – POPULATION MONITORING | | | |
| 9 | <i>Prior to commencement of the Action, the approval holder must submit to the department for approval, a report prepared by a suitably qualified seabird conservation ecologist that establishes the baseline population of little penguins detailing how it was derived from relevant historical population data and why it is suitable for comparison to data collected after commencement of the Action.</i> | Refer to Garden Island Little Penguin Population Estimate (RPS 2025), prepared prior to the commencement of the Action and approved by DCCEEW. | Little Penguin Monitoring and Management Plan (RPS 2025) Little Penguin Population Estimate (RPS 2025) |
| 10 | <i>From the commencement of the Action, until 6 years following completion of construction, the approval holder must ensure that the little penguin population is not reduced below its baseline population size as a result of the Action.</i> | The little penguin monitoring program outlined in the Little Penguin Monitoring and Management Plan (RPS 2025) continues on from the baseline monitoring period until 6 years following the completion of construction. The methodology for population monitoring and index of population size has been developed with an appropriate experimental design, within the constraints of the project site, using a multiple lines of evidence approach to identify the potential source of impact to little penguins that may result in a reduction in population size below baseline levels. | Section 7.2 and Section 7.3 Little Penguin Monitoring and Management Plan (RPS 2025) |
| 11a-c | <p><i>The approval holder must implement from the commencement of the Action until 6 years following completion of construction, a monitoring program designed by a suitably qualified seabird conservation ecologist that:</i></p> <ul style="list-style-type: none"> <i>– a) effectively tracks the little penguin population,</i> | <p>Species monitoring is discussed in Section 7 of the Little Penguin Monitoring and Management Plan which has been prepared in consultation with a suitably qualified seabird conservation ecologist.</p> <p>The Little Penguin Monitoring and Management Plan (RPS 2025) describes the little penguin monitoring program which was prepared by suitably qualified seabird ecologists to</p> | Section 7 and Section 9 Little Penguin Monitoring and Management Plan (RPS 2025) |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|--|--|---|--|
| | <ul style="list-style-type: none"> – <i>b) identifies the location of all little penguin nesting sites in use within the Action area, and</i> – <i>c) is undertaken at regular intervals as advised by a suitably qualified seabird conservation ecologist.</i> | achieve multiple objectives including tracking the little penguin population, identify nesting sites in use throughout the Action area and is undertaken at regular intervals. | |
| 12 | <i>Annually, from commencement of the Action until 6 years following completion of construction, the approval holder must provide to the department a little penguin monitoring report prepared by a suitably qualified seabird conservation ecologist that compiles the little penguin monitoring data for the previous breeding period and compare the results to the baseline population. If the little penguin population has declined below the baseline population, the report must include an assessment of the underlying cause for the decline and provide recommended management measures to mitigate the little penguin population decline.</i> | Responsibilities for compiling data and preparing the little penguin monitoring by a suitably qualified seabird ecologist are outlined in the Little Penguin Monitoring and Management Plan (RPS). The annual report required by the Little Penguin Monitoring and Management Plan (RPS 2025) will include analysis of the population size with comparison against historical trends and assessment of potential underlying causes of any measured declines in population size. | Section 9.4 Little Penguin Monitoring and Management Plan (RPS 2025) |
| 13a-d | <p><i>Prior to the commencement of any dredging, the approval holder must provide the department with an updated Per- and polyfluoroalkyl substances (PFAS) Risk Assessment Report which has been informed by a PFAS monitoring and sampling program that includes:</i></p> <ul style="list-style-type: none"> – <i>a) assessment of the bioaccumulation pathways in Cockburn Sound,</i> – <i>b) assessment of impacts to sensitive receptors including little penguins and Indian Ocean bottlenose dolphins,</i> – <i>c) biota sampling that provides evidence to support the findings of 13a and 13b, such as sampling of little penguin prey species, non-invasive sampling of little penguins, or sampling of other higher trophic level species, and</i> – <i>d) details of any mitigation measures needed to maintain the current risk level as specified in Section 10 and 11 of the PFAS Risk Assessment Report.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| LITTLE PENGUIN – DIRECT DISTURBANCE AND OBSTRUCTION | | | |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|--|---|---|---|
| 14 | <i>The approval holder must ensure that, prior to commencement of clearing and construction, all little penguin nesting sites located within 50 m of the Action area are identified, clearly signed and demarcated and that signage is maintained until the completion of the Action.</i> | Section 7 of the Flora and Fauna Management Annexure requires the Construction Contractor to clearly sign and demarcate all little penguin nesting sites within 50m of the Action area in consultation with a suitably qualified seabird ecologist. Section 9.2 of the Little Penguin Monitoring and Management Plan (RPS 2025) outlines the responsibilities for a suitably qualified seabird ecologist to advise of new nesting sites throughout construction. | Flora and Fauna Management Annexure Little Penguin Monitoring and Management Plan (RPS 2025) |
| 15 | <i>The approval holder must not, as a result of taking the Action, directly disturb little penguin nesting sites.</i> | Figure 3 of the CEMP identifies the avoidance area for little penguins. As per condition 14 Section 7 of the Flora and Fauna Management Annexure requires the Construction Contractor to clearly sign and demarcate all little penguin nesting sites within 50m of the Action area in consultation with a suitably qualified seabird ecologist. | Figure 3 Flora and Fauna Management Annexure |
| 16a-c | <i>The approval holder must ensure that construction vessels and equipment do not moor in the following areas:</i> – a) Rafting avoidance area. – b) Little penguin arrival areas. – c) Seagrass avoidance areas. | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| LITTLE PENGUIN AND INDIAN OCEAN BOTTLENOSE DOLPHIN – LEAKS AND SPILLS | | | |
| 17 | <i>The approval holder must ensure that no little penguins are harmed as a result of leaks and spills, including but not limited to hydrocarbons, caused by the taking of the Action.</i> | Performance criteria and management controls are detailed in Sections 6 and 7 of the Terrestrial Soil and Water Quality Management Annexure. | Terrestrial Soil and Water Quality Management Annexure |
| 18a-e | <i>The approval holder must, prior to commencement of the Action, revise the existing Oil Spill Contingency Manual to:</i> – a) include the new facilities, any new or upgraded spill response equipment, and standard operating procedures required to manage the risks associated with spills, – b) include a worst-case scenario of predicted spread of oil spills that considers a 30-knot easterly wind, | The Oil Spill Contingency Manual has been revised. | Oil Spill Contingency Manual (CEMP reference document) |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|---|---|---|--|
| | <ul style="list-style-type: none"> – c) include specific incident management procedures for protecting sensitive values, including little penguin nesting sites, during pollution incidents, – d) remove plans for clean-up of the rock walls using high pressure hoses (as this may push oil into the little penguin nesting sites), and – e) include all little penguin nesting sites in the priority areas and mapping | | |
| LITTLE PENGUIN – ARTIFICIAL LIGHTING | | | |
| 19a-c | <p>To avoid and mitigate harm to Little Penguins from artificial light associated with the Action, prior to installation of any lighting, the following must be provided electronically to the department for approval by the Minister:</p> <ul style="list-style-type: none"> – a) Final lighting plans. – b) A Light Impact Assessment Report, developed in consultation with a suitably qualified seabird conservation ecologist, that assesses and details impacts, including cumulative impacts to little penguins from new light installations associated with the Action. – c) A Light Management Plan, developed in consultation with a suitably qualified seabird conservation ecologist, that details measures that will be implemented to avoid (where possible) and mitigate potential impacts identified by the Light Impact Assessment Report in regard to little penguins and consistent with the Light Pollution Guidelines for Wildlife and details residual impacts remaining after avoidance and mitigation measures are implemented. | <p>N/A – Not relevant until installation of lighting in future activities (Maritime works and CIF)</p> <p>Note: The Little Penguin Monitoring and Management Plan requires the implementation of the light management annexure.</p> | Not addressed |
| 20 | <p>The approval holder must implement the Light Management Plan prior to the installation of any new lighting and continue to implement it until completion of the Action.</p> | <p>N/A – Not relevant until installation of lighting in future activities (Maritime works and CIF)</p> <p>Note: The Little Penguin Monitoring and Management Plan requires the implementation of the light management annexure.</p> | Not addressed |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|---|---|--|--|
| LITTLE PENGUIN – PREDATION | | | |
| 21a-c | <p><i>The approval holder must, within 6 months of commencement of the Action, develop a Fox and Cat Management Plan for Garden Island. The Fox and Cat Management Plan must:</i></p> <ul style="list-style-type: none"> <i>– a) be prepared by a suitably qualified vertebrate pest control expert,</i> <i>– b) seek to implement a combination of measures, which may include but are not limited to exclusion fencing, baiting, shooting, trapping, den fumigation or den destruction and</i> <i>– c) establish a monitoring and reporting plan that monitors progress towards fox removal.</i> | <p>N/A – required within 6 months of commencement of the Action</p> <p>A Fox and Cat Management Plan will be prepared and will be a reference document to the CEMP.</p> | N/A – required within 6 months of commencement of the Action |
| 22 | <p><i>The approval holder must, within 6 months of commencement of the Action, begin implementation of the Fox and Cat Management Plan, and continue to implement it until at least 6 years after the completion of construction.</i></p> | <p>N/A – not planned for Early Works (within 6 months)</p> <p>Note: Defence has fox control measures in place that will continue until the Fox and Cat Management Plan is available.</p> <p>A Fox and Cat Management Plan will be prepared and will be a reference document to the CEMP.</p> | N/A – not Early Works (within 6 months) |
| 23a-c | <p><i>The approval holder must ensure that in implementing the Fox and Cat Management Plan, the following environmental outcomes are achieved:</i></p> <ul style="list-style-type: none"> <i>– a) there is no fox or cat presence on Garden Island by the year 2030,</i> <i>– b) following eradication of foxes, Garden Island remains free of foxes until at least 6 years after completion of construction, and</i> <i>– c) Garden Island remains free of cats until at least 6 years after the completion of construction.</i> | <p>N/A – not planned for Early Works (within 6 months)</p> <p>Note: Defence has fox control measures in place that will continue until the Fox and Cat Management Plan is available.</p> <p>A Fox and Cat Management Plan will be prepared and will be a reference document to the CEMP</p> | N/A – not Early Works (within 6 months) |
| LITTLE PENGUIN AND INDIAN OCEAN BOTTLENOSE DOLPHIN – VESSEL STRIKE | | | |
| 24a-e | <p><i>From the commencement of the Action until the completion of the Action, the approval holder must avoid and minimise</i></p> | <p>N/A – Will be addressed in an updated CEMP prior to maritime activities commencing. No vessel activities planned for early works.</p> | Not addressed |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|--------------------|--|--|--|
| | <p><i>harm to little penguins and Indian Ocean bottlenose dolphins by ensuring that:</i></p> <ul style="list-style-type: none"> – <i>a) No auxiliary vessels and no construction vessels operate within the Careening Bay Action Area outside the period commencing 60 minutes after sunrise and ending 60 minutes before sunset.</i> – <i>b) No vessels exceed a speed of 4 knots when travelling in the Careening Bay Action area or the little penguin departure area, except vessels conducting security operations or emergency operations.</i> – <i>c) All vessel strikes involving little penguins or Indian Ocean bottlenose dolphins are reported to the department as an incident.</i> – <i>d) All construction vessels with outboard motors are fitted with propellor guards.</i> – <i>e) All construction vessels are fitted with a Vessel Monitoring System.</i> | | |
| SYNGNATHIDS | | | |
| 25 | <p><i>The approval holder must, before the commencement of maritime works, develop a detailed strategy to minimise harm to Syngnathids. The strategy must be prepared by a suitably qualified Syngnathid ecologist and must use best practice to translocate Syngnathids from the disturbance area to a receiver site such as natural habitat, or other suitable habitat, prior to the commencement of maritime works.</i></p> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |
| 26a-e | <p><i>The approval holder must ensure that all maritime works involving Syngnathids or Syngnathid habitat are planned and overseen by a suitably qualified Syngnathid ecologist. These activities must include:</i></p> <ul style="list-style-type: none"> – <i>a) Preparing a risk assessment for translocation, with consideration of the National Policy Guidelines for the Translocation of Live Aquatic Animals.</i> | N/A - Will be addressed in an updated CEMP prior to maritime activities commencing | Not addressed |

| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|------------------|---|------------------------------|--|
| | <ul style="list-style-type: none"> – <i>b) Developing and overseeing baseline and monitoring surveys which include both diving and environmental DNA (eDNA) methodologies to:</i> <ul style="list-style-type: none"> • <i>i) establish the baseline species presence, abundance and distribution within the disturbance area, and</i> • <i>ii) monitor receiver sites at 1, 3, and 6 years following completion of the maritime works.</i> – <i>c) Developing and overseeing the implementation of the translocation process, including translocation surveys.</i> – <i>d) Selecting and preparing appropriate receiver site locations, such as natural habitat or other suitable habitat.</i> – <i>e) Contribute to Syngnathid knowledge in Cockburn Sound. Prior to the translocation surveys in the seagrass disturbance area, the suitably qualified Syngnathid ecologist must engage with West Australian Marine Science Institution (WAMSI) Westport Marine Science Program, and investigate opportunities to collaborate during translocation surveys by contributing reference Syngnathid specimens to the Cockburn Sound Syngnathid eDNA library.</i> | | |
| 27 | <i>The approval holder must ensure a translocation survey is undertaken on the same day and immediately prior to harming any Syngnathid habitat, to avoid Syngnathids recolonising the disturbance areas. Translocation surveys must include diving surveys of pylons, which are more effective at capturing seahorses, and seine netting for more cryptic Syngnathids in seagrass disturbance areas.</i> | N/A - Marine | N/A - Marine |
| 28 | <i>The approval holder must ensure that at a minimum, translocation activities are carried out by a suitably qualified marine field ecologist, under the guidance of the suitably qualified Syngnathid ecologist.</i> | N/A - Marine | N/A - Marine |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|---|--|---|--|
| Part B – Administrative conditions | | | |
| PLAN REVISION Note: Section 143A of the EPBC Act entitles the approval holder to apply for the Minister's approval of a revised version of a plan. | | | |
| 29a-e | <p><i>The approval holder may choose to revise a plan required to be implemented under condition 19 without submitting it for approval under Section 143A of the EPBC Act, if:</i></p> <ul style="list-style-type: none"> – <i>a) The taking of the Action in accordance with the revised plan would be consistent with the approved Action,</i> – <i>b) The taking of the Action in accordance with the revised plan would be consistent with the conditions attached to this approval,</i> – <i>c) The taking of the Action in accordance with the revised plan would not be likely to have a new or increased impact, and</i> – <i>d) The approval holder notifies the department electronically that it has prepared a revised version of the plan (the 'revised plan'). In notifying the department, the approval holder must specify each condition which references the plan and provide the department with:</i> <ul style="list-style-type: none"> • <i>i) an electronic copy of the revised plan,</i> • <i>ii) an electronic copy of the revised plan marked up with track changes to show the differences between the plan and the revised plan,</i> • <i>iii) a comprehensive explanation of all differences between the plan and the revised plan,</i> • <i>iv) a declaration that the approval holder has read and understands the Guidance on 'new or increased impact' relating to changes to approved management plans under EPBC Act environmental approvals, Commonwealth of Australia 2017,</i> • <i>v) a comprehensive analysis and detailed discussion on the likelihood that taking the Action in accordance with the revised plan will not have, or will not be likely to have, a new or increased impact,</i> | N/A – Not relevant until installation of lighting | N/A – Not relevant until installation of lighting |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|------------------|---|---|--|
| | <ul style="list-style-type: none"> • vi) written notice of the date on which the approval holder will implement the revised plan (the 'revised plan implementation date'), being at least 30 business days after the date of providing notice of the revision of the plan, or a date agreed to in writing with the department, and • vii) a copy of the compliance report for the latest Annual Compliance Report (ACR) period and a statement of any relevant history of compliance (including non-compliance) in relation to the plan. <p>– e) The approval holder must commence implementation of the revised plan from the revised plan implementation date unless otherwise notified in writing by the Minister.</p> | | |
| 30a-c | <p>If the Minister notifies the approval holder that the Minister is satisfied that the taking of the Action in accordance with a plan which has been revised without submitting it for the Minister's approval would be likely to have a new or increased impact, then:</p> <ul style="list-style-type: none"> – a) the approval holder's ability to revise a plan without submitting the plan for Minister approval does not apply, or ceases to apply, in relation to the revised plan, – b) the approval holder must implement the plan in force immediately prior to that revised plan or a version of the plan specified by the Minister in the notice, and – c) the Minister may also notify that, for a specified period, the approval holder's ability to revise a plan without submitting the plan for Minister approval does not apply for one or more specified plans. | N/A – Not relevant until installation of lighting | N/A – Not relevant until installation of lighting |
| 31 | <p>The approval holder may, at any time by giving written notice to the department, revoke its choice to implement a plan which has been revised without submitting it for the Minister's approval. If the approval holder revokes the choice to implement a revised plan, the approval holder must implement the plan in force immediately prior to that revised plan.</p> | N/A – Not relevant until installation of lighting | N/A – Not relevant until installation of lighting |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|--|--|---|---|
| SUBMISSION AND PUBLICATION OF PLANS | | | |
| 32 | <i>Wherever these conditions require a plan, all such plans must be published on the website within 15 business days prior to implementation and must be submitted to the department electronically upon request within 5 business days.</i> | Section 7 includes this requirement. | Section 7 (Reporting) |
| 33 | <i>The approval holder must keep all plans published on the website, in a format that is easily accessible and downloadable, from the first date which that plan must be published and until the expiry date of this approval. This requirement applies to all current and superseded versions of plans.</i> | Section 12.2 includes the requirements of this condition. | Section 12.2 (Control of documented information) |
| 34 | <i>The approval holder is required to exclude or redact sensitive biodiversity data from any version of a plan before that plan is published on the website or otherwise provided to a member of the public. If sensitive biodiversity data is excluded or redacted from a plan, the approval holder must notify the department in writing of what exclusions and redactions have been made in the version published on the website.</i> | Section 12.2 includes the requirements of this condition. | Section 12.2 (Control of documented information) |
| COMMENCEMENT OF THE ACTION | | | |
| 35 | <i>The approval holder must notify the department electronically of the date of commencement of the Action, within 5 business days following commencement of the Action.</i> | Section 7 includes notification of commencement of these activities as listed in the reporting requirements. Section 6 assigns responsibility for notification of commencement of these activities to DEPAC. | Section 7 (Reporting) Section 6 (Environmental management roles and responsibilities) |
| 36 | <i>The approval holder must not commence the Action later than 5 years after the date of this approval decision.</i> | The Action is intended to commence in August 2025. Refer to Section 1.1 and Section 3.5 for Project timing and indicative construction program | Section 1.1 (SRF-West Priority Infrastructure Works) Section 3.5 (Indicative construction program) |
| 37 | <i>The approval holder must notify the department electronically of the date of commencement of construction, commencement of maritime works, commencement of</i> | Section 7 includes notification of commencement of these activities as listed in the reporting requirements. | Section 7 (Reporting) Section 6 (Environmental |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|---------------------------|--|---|--|
| | <i>dredging and completion of construction within 5 business days following commencement of construction, commencement of maritime works, commencement of dredging and completion of construction, respectively.</i> | Section 6 assigns responsibility for notification of commencement of these activities to DEPAC. | management roles and responsibilities) |
| COMPLIANCE RECORDS | | | |
| 38 | <i>The approval holder must maintain accurate and complete compliance records and document the procedure for recording and storing compliance records.</i> | Section 12.2 documents the procedure for recording and storing compliance records. | Section 12.2 (Control of documented information) |
| 39 | <i>If the department makes a request in writing, the approval holder must provide electronic copies of compliance records to the department within the timeframe specified in the request.</i> <i>Note: Compliance records may be subject to audit by the department, or by an independent auditor in accordance with Section 458 of the EPBC Act, and/or be used to verify compliance with the conditions. Summaries of the results of an audit may be published on the department's website or through the general media.</i> | Section 12.2 includes the requirements of this condition. | Section 12.2 (Control of documented information) |
| 40 | <i>The approval holder must ensure that any monitoring data, surveys, maps, and other spatial and metadata required under the conditions of this approval are prepared in accordance with the Guidelines for biological survey and mapped data, Commonwealth of Australia 2018 and Guide to providing maps and boundary data for EPBC Act projects, Commonwealth of Australia 2021, or as otherwise specified by the Minister in writing.</i> <i>The approval holder must submit all monitoring data, surveys, maps, other spatial and metadata and all species occurrence record data (sightings and evidence of presence) electronically to the department within 20 business days following the end of each Annual Compliance Report Period (ACR period, except where otherwise specified in a plan.</i> | Sections 11.4 and 7 include this requirement. | Section 11.4 (Environmental monitoring) Section 7 (Reporting) |
| 41 | <i>The approval holder must upload, at least annually, to the Atlas of Living Australia or the relevant state biodiversity database, all fauna sightings recorded during the specified monitoring activities related to this Action.</i> | Section 7 lists this reporting requirement. The Flora and Fauna Management Annexure includes the requirement for compulsory upload by ecologists (in | Section 7 (Reporting) Flora and Fauna Management Annexure |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|---|--|---|--|
| | | <p>consultation with DEPAC) of fauna sightings to the Atlas of Living Australia, with a minimum annual upload</p> <p>The Flora and Fauna Management Annexure requires relocations or injuring incidents to be captured in incident reports and general sightings from monitoring programs to be summarised in monitoring reports.</p> <p>See Sections 6 and 7 of the Flora and Fauna Management Annexure.</p> | |
| ANNUAL COMPLIANCE REPORTING Note: Compliance reports may be published on the department's website. | | | |
| 42 | <i>The approval holder must prepare a compliance report for each ACR period.</i> | Section 7.3.2 requires the preparation of an ACR every year. | Section 7.3.2 (Annual Compliance Report (ACR)) |
| 43a-d | <p><i>The approval holder must ensure each compliance report includes:</i></p> <ul style="list-style-type: none"> – <i>a) Accurate and complete details of compliance and any non-compliance with:</i> <ul style="list-style-type: none"> • <i>i) each condition attached to this approval decision, and</i> • <i>ii) all commitments made in each plan,</i> – <i>b) A schedule of all plans in effect in relation to these conditions during the ACR period.</i> – <i>c) Accurate and complete details of how each plan was implemented during the ACR period.</i> – <i>d) If any incident occurred, accurate and complete details of each incident.</i> | Section 7.3.2 includes the requirements of this condition. | Section 7.3.2 (Annual Compliance Report (ACR)) |
| 44 | <i>The approval holder must provide to the department as an attachment to the compliance report, a copy of all monitoring and verification reports as required under a condition.</i> | Section 7.3.2 includes the requirements of this condition. | Section 7.3.2 (Annual Compliance Report (ACR)) |
| 45 | <i>The approval holder must ensure each compliance report is consistent with the Annual Compliance Report Guidelines, Commonwealth of Australia 2023.</i> | Section 7.3.2 includes the requirements of this condition. | Section 7.3.2 (Annual Compliance Report (ACR)) |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|------------------|---|--|--|
| 46a-b | <p><i>The approval holder must, within 20 business days following the end of each ACR period, in a format that is easily accessible and downloadable, publish on the website:</i></p> <ul style="list-style-type: none"> – <i>a) each compliance report, and</i> – <i>b) a shapefile showing all clearing of protected matters, and their habitat, undertaken within the ACR period.</i> | Section 7.3.2 includes the requirements of this condition. | Section 7.3.2 (Annual Compliance Report (ACR)) |
| 47a-c | <p><i>The approval holder must:</i></p> <ul style="list-style-type: none"> – <i>a) Exclude or redact sensitive biodiversity data from each compliance report and shapefile published on the website or otherwise provided to a member of the public.</i> – <i>b) If sensitive biodiversity data is excluded or redacted from a version of a compliance report published or otherwise provided to a member of the public, submit the full compliance report to the department within 5 business days of its publication on the website or provision to a member of the public, and notify the department in writing of what exclusions and redactions have been made in the version published on the website or otherwise provided to a member of the public.</i> – <i>c) If sensitive biodiversity data is excluded or redacted from a version of a shapefile published or otherwise provided to a member of the public, submit the full shapefile to the department within 5 business days of its publication on the website or provision to a member of the public, and notify the department in writing of what exclusions and redactions have been made in the version published on the website or otherwise provided to a member of the public.</i> | Section 7.3.2 includes the requirements of this condition. | Section 7.3.2 (Annual Compliance Report (ACR)) |
| 48 | <p><i>The approval holder must notify the department electronically, within 5 business days of each date of publication, that the compliance report has been published on the website. In this notification, the approval holder must provide the department with the web address for where the compliance report and related shapefile are published on the website.</i></p> | Section 7.3.2 includes the requirements of this condition. | Section 7.3.2 (Annual Compliance Report (ACR)) |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|---------------------------------|---|--|--|
| 49 | <i>The approval holder must keep each compliance report and related shapefile published on the website from the first date which that compliance report must be published and until the expiry date of this approval.</i> | Section 12.2 includes this requirement. | Section 12.2 (Control of documented information) |
| REPORTING NON-COMPLIANCE | | | |
| 50a-c | <i>The approval holder must notify the department electronically, within 2 business days of becoming aware of any incident. The approval holder must specify in each notification:</i> <ul style="list-style-type: none"> <i>a) any condition or commitment made in a plan which has not been, or may have not been, complied with,</i> <i>b) a short description of the incident, and</i> <i>c) the location (if applicable, including co-ordinates), date and time of the incident.</i> | Section 7.1 specifies that DCCEEW must be notified within 2 business days of an incident and provides further details of what constitutes an incident and the reporting requirements. | Section 7.1 (Environmental incident and non-conformance reporting) |
| 51a-d | <i>The approval holder must provide to the department in writing, within 12 business days of becoming aware of an incident, the details of that incident. The approval holder must specify:</i> <ul style="list-style-type: none"> <i>a) all corrective measures and investigations which the approval holder has already taken in respect of the incident,</i> <i>b) the potential impacts of the incident,</i> <i>c) the method and timing of any corrective measures that the approval holder proposes to undertake to address the incident, and</i> <i>d) any variation of these conditions or revision of a plan that will be required to prevent recurrence of the incident and/or to address its consequences.</i> | <p>Section 7.1 specifies that DCCEEW must be provided with the details of this condition within 12 business days of an incident.</p> <p>Section 7.1 provides further details of what constitutes an incident and the reporting requirements.</p> | Section 7.1 (Environmental incident and non-conformance reporting) |
| INDEPENDENT AUDIT | | | |
| 52 | <i>The approval holder must ensure that an independent audit of compliance with the conditions is conducted for every audit period.</i> | Section 12.1 requires an independent audit of compliance with the conditions of EPBC Act approval 2024/10031 every 3 years. | Section 12.1 (Audits) |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|------------------|---|--|--|
| 53 | <i>The approval holder must submit details of the proposed independent auditor and their qualifications to the department within 10 business days following the end of each audit period.</i> | Section 12.1 includes the requirements of this condition. | Section 12.1 (Audits) |
| 54 | <i>The approval holder must ensure the scope of each independent audit is sufficient to determine the compliance status for each condition of approval, and each commitment made in each plan.</i> | Section 12.1 includes the requirements of this condition. | Section 12.1 (Audits) |
| 55 | <i>The approval holder must ensure the criteria for each independent audit and the undertaking of each independent audit are consistent with the Independent Audit and Audit Report Guidelines.</i> | Section 12.1 includes the requirements of this condition. | Section 12.1 (Audits) |
| 56 | <i>The approval holder must submit an audit report to the department for written agreement from the department within 3 months following the end of each audit period, or as otherwise directed by the Minister in writing.</i> | Section 12.1 includes the requirements of this condition. | Section 12.1 (Audits) |
| 57 | <i>The approval holder must ensure each audit report is completed to the satisfaction of the Minister and is consistent with the Independent Audit and Audit Report Guidelines to the extent that the Independent Audit and Audit Report Guidelines are consistent with these conditions.</i> | Section 12.1 includes the requirements of this condition. | Section 12.1 (Audits) |
| 58 | <i>The approval holder must publish each audit report on the website, in a format that is easily accessible and downloadable, within 10 business days of the date the department agrees to that audit report in writing.</i> | Section 12.1 and Section 7 include the requirements of this condition. | Section 12.1 (Audits) Section 7 (Reporting) |
| 59 | <i>The approval holder must notify the department within 5 business days of the date the audit report is published on the website. In this notification, the approval holder must provide the department with the web address for where the audit report is published on the website.</i> | Section 12.1 and Section 7 include the requirements of this condition. | Section 12.1 (Audits) Section 7 (Reporting) |
| 60 | <i>The approval holder must keep each audit report published on the website from the first date which that audit report must be published and until the expiry date of this approval.</i> | Section 12.2 includes the requirements of this condition. | Section 12.2 (Control of documented information) |



| Condition number | Requirement | How requirement is addressed | Where requirement is addressed in CEMP or supporting documents |
|------------------|---|---|--|
| 61 | <i>Within 20 business days after the completion of the Action, or at least 20 business days prior to the expiry date of this approval, the approval holder must notify the department electronically of the date of completion of the Action and provide completion data. The approval holder must submit any spatial data that comprises completion data as a shapefile.</i> | This requirement covers the overall implementation of the Action. The proponent will be responsible for enduring notifications related to the Action. | N/A |
| 62 | <i>The approval holder must notify the department electronically at least 60, but not more than 70, business days prior to the expiry date of this approval, that the approval is due to expire.</i> | This requirement covers the overall implementation of the Action. The proponent will be responsible for enduring notifications related to the Action. | N/A |

Appendix C

Legislative framework

Commonwealth legislation

As a Commonwealth agency, Defence is bound by Commonwealth legislation and International Treaties to which Australia is a signatory. Commonwealth requirements in relation to environmental assessment and management are principally specified by the EPBC Act.

In accordance with the EPBC Act, proposed actions with the potential to significantly impact matters protected by the EPBC Act require approval from the Australian Minister for the Environment and Water.

The Action under EPBC Act approval 2024/10031 includes conditions relevant for this CEMP. Refer to Section 2 and Appendix B.

Other key Commonwealth legislation relevant to the Action are considered in Section 3.1 of the EHA. Those relevant for this CEMP are summarised in Table C.1 below.

State and local legislation and policies

The works covered under this CEMP are located on Commonwealth land (Type 2, Plan WA; Lot numbers 9 and unnumbered). Commonwealth land is not subject to State (WA), local law or planning instruments as per Section 52(2) of the Australian Constitution. Defence aims to comply with the intent of State legislation to the extent that these provisions are not inconsistent with Commonwealth requirements.

Defence has not referred the proposed action to the Western Australian Environmental Protection Authority (EPA) for assessment in accordance with the Environmental Protection Act 1986 (WA) (EP Act), the Environmental Impact Assessment (Part IV Divisions 1 and 2) Administrative Procedures 2016 and the Environmental Impact Assessment Procedures Manual (Part IV Divisions 1 and 2).

The key State legislation and local policy are considered in Section 3.2 of the EHA. Those relevant to the CEMP are summarised in Table C.2 below.

Table C.1 Commonwealth legislation requirements relevant for the CEMP

| Commonwealth legislation | Key requirements/considerations relevant for the CEMP | Relevant section in CEMP |
|--|---|---|
| <i>Aboriginal and Torres Strait Islander Heritage Protection Act 1984</i> | <p>The <i>Aboriginal and Torres Strait Islander Heritage Protection Act 1984</i> is Commonwealth legislation that can be used by Aboriginal and Torres Strait Islander people to make applications to protect places and objects from injury or desecration. The places or objects in question must be of particular significance in accordance with Indigenous tradition.</p> <p>The Action area has been assessed for Indigenous heritage values through desktop assessment and field investigations, and collaboration with Gnaala Karla Booja and Whadjuk Traditional Owners is ongoing (GHD, 2025a).</p> <p>Any potential Indigenous objects discovered during construction works will be managed in accordance with chance finds heritage protocols in the Heritage Management Annexure in this CEMP.</p> | <p>Appendix A-2 Heritage Management Annexure</p> <p>Appendix A-2 Heritage Management Annexure</p> |
| <i>National Environment Protection (Assessment of Site Contamination) Measure 1999</i> | <p>National Environment Protection Measures (NEPM) establish a nationally consistent approach to the assessment of site contamination to ensure sound environmental management practices. The <i>National Environment Protection Measures (Implementation) Act 1998</i> (the Implementation Act) gives the Australian Government the power to implement NEPM on its own land and for its own activities.</p> <p>The Assessment of Site Contamination NEPM provides the national regulatory framework within which contaminated sites are assessed without exception and is therefore relevant and applicable to the proposed Action.</p> | <p>Appendix A-3 Terrestrial Soil and Water Quality Management Annexure</p> <p>Appendix A-3 Terrestrial Soil and Water Quality Management Annexure</p> |
| <i>Biosecurity Act 2015</i> | The <i>Biosecurity Act 2015</i> is the Australian Government's legislation for managing diseases and pests (such as Weeds of National Significance) that may cause harm to human, animal or plant health or the environment. | Appendix A-1 Flora and Fauna |

| Commonwealth legislation | Key requirements/considerations relevant for the CEMP | Relevant section in CEMP |
|---|---|-----------------------------------|
| | <p>While no Weeds of National Significance were identified within the proposed Action area, there remains a potential risk of diseases and pests being introduced through the construction of the proposed Action.</p> <p>Appropriate biosecurity controls will be implemented through the CEMP to manage biosecurity risks during the construction and operation of the proposed Action.</p> | Management Annexure |
| <i>Australian Radiation Protection and Nuclear Safety Act 1998 (ARPANS Act)</i> | <p>The ARPANS Act provides for the protection of the health and safety of people and the environment from the harmful effects of radiation.</p> <p>The proposed Action involves the construction and operation of a controlled facility and possession of controlled material in accordance with Sections 30 and 31 of the Act. A licence will be required for the proposed Action.</p> <p>The design, construction and operational specifications approved by ARPANSA will be the basis for protection of the health and safety of people and the environment from potential radiological exposures.</p> | N/A for this revision of the CEMP |
| <i>Hazardous Waste Act 1989</i> | This Act regulates the import, export, transit and sale of hazardous waste. | N/A for this revision of the CEMP |
| <i>Work Health Safety Act 2011</i> | This Act provides a nationally consistent framework to protect the health, safety and welfare of all personnel at work. It also protects the health and safety of all other people who might be affected by the work. | Construction Contractor CEMP |

Table C.2 State and local legislation and policies relevant for the CEMP

| Commonwealth legislation | Key requirements/considerations relevant for the CEMP | Relevant section in CEMP |
|---|---|---|
| <i>Aboriginal Heritage Act 1972</i> (Amended AH Act) | <p>The Amended AH Act provides for the preservation of places and objects that are or have been of sacred, ritual or of ceremonial significance to persons of Indigenous descent.</p> <p>The proposed Action area has been assessed for Indigenous heritage values through desktop assessment, and collaboration with Gnaala Karla Booja and Whadjuk Traditional Owners is ongoing (GHD, 2024).</p> <p>While there are no known/reported State listed Indigenous sites within or adjacent to the proposed Action area, there is potential for unknown items to be found.</p> | <p>Appendix A-2 Heritage Management Annexure</p> <p>Appendix A-2 Heritage Management Annexure</p> |
| <i>Biodiversity Conservation Act 2016</i> (BC Act) | <p>The BC Act provides for the conservation and protection of State biodiversity components, including native species, habitats, ecological communities, genetic material, ecosystems and ecological processes.</p> <p>No BC Act listed threatened flora species were recorded within the proposed Action area.</p> | Appendix A-1 Flora and Fauna Management Annexure |
| <i>Contaminated Sites Act 2003</i> | <p>The Contaminated Sites Act 2003 provides for the identification, recording, management and remediation of contaminated sites, to consequentially amend certain other Acts for related purposes.</p> <p>Contaminated sites are known to occur within the proposed Action area and will be managed in accordance with the Act. There is the potential for previously unrecorded contamination to be uncovered during ground-disturbing works.</p> | Appendix A-3 Terrestrial Soil and Water Quality Management Annexure |
| <i>Environmental Protection Act 1986</i> (EP Act) | <p>The EP Act provides for the prevention and control of pollution and environmental harm, to conserve, preserve, protect, enhance, and manage the environment in WA. Part IV (Section 38) of the EP Act describes the referral and assessment of proposals, Part V (Section 49) describes pollution and unreasonable emissions, and Part V (Division 2) describes the assessment of clearing of native vegetation.</p> <p>The WA Environmental Protection Authority (EPA) administers a number of guidelines that are applicable to the proposed Action including but not limited to:</p> <ul style="list-style-type: none"> – Environmental Factor Guideline – Human Health – Environmental Factor Guideline – Social Surroundings – Environmental Factor Guideline – Marine Environmental Quality – Environmental Factor Guideline – Marine Fauna – Environmental Factor Guideline – Benthic Communities and Habitats. <p>The proposed Action disturbance footprint is located on Commonwealth land and is not likely to have a significant impact on EPA environmental factors; however, the proposed operations have the potential to interact with State air, lands (the seabed) and waters (the ocean).</p> | All environmental management documentation |
| <i>Rights in Water and Irrigation Act 1914</i> (RIWI Act) | <p>The RIWI Act provides for the regulation, management, use and protection of water resources in WA. The Act vests the State's groundwater and surface water resources to the Crown.</p> <p>Licences are generally required for the taking and using of water. Permits are required for activities that may damage, obstruct or interfere with water flow or the beds and banks of watercourses and wetlands in proclaimed rivers, surface water management areas and irrigation districts.</p> <p>The DWER policy 'Managing unlicensed groundwater use' (DWER, 2020) identifies licence and permit exemptions for water taken on Commonwealth land and by Commonwealth agencies such as Defence.</p> <p>The proposed Action may require dewatering during construction when drilling Continuous Flight Auger (CFA) piles for the CIF foundation (depending on the drilling method employed).</p> | Appendix A-3 Terrestrial Soil and Water Quality Management Annexure |

| Commonwealth legislation | Key requirements/considerations relevant for the CEMP | Relevant section in CEMP |
|--|--|--|
| State Environmental (Cockburn Sound) Policy 2015 | <p>The State Environmental (Cockburn Sound) Policy 2015 outlines the environmental values, environmental quality objectives and criteria, framework for monitoring and reporting guides and management to ensure the values of Cockburn Sound/<i>Derbal Nara</i> are considered in decision making of developments and ongoing uses of the Sound.</p> <p>The State Environmental (Cockburn Sound) Policy 2015 is backed by the powers in the WA EP Act and authorises the Cockburn Sound Management Council (CSMC) (established as an advisory council to the WA Minister for Environment) to report annually on the 'State of the Sound'. Supporting documentation with the policy are the Environmental Quality Criteria and Manual of Standard Operating Procedures for Environmental Monitoring.</p> <p>The Action area includes the marine environment of Careening Bay, Sulphur Bay and the wider Cockburn Sound/<i>Derbal Nara</i> which is subject to the State Environmental (Cockburn Sound) Policy 2015. The CSMC is also an important stakeholder in the management of Cockburn Sound's environmental values and consultation with them has been undertaken.</p> | Appendix A-3 Terrestrial Soil and Water Quality Management Annexure |

Appendix D

**DCCEEW Environmental Management
Plan Guidelines Requirements**



Table D.1 Table demonstrating compliance with DCCEEW EMP Guidelines requirements

| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|--|---|--|--|
| Cover page and Declaration of Accuracy | <p><i>Cover page detailing:</i></p> <ul style="list-style-type: none"> • EPBC number • project name • proponent /approval holder and ACN or ABN • the proposed/approved action • location of the action • date of preparation of the environmental management plan • person accepting responsibility for the environmental management plan – signed declaration. | Cover page | Cover pages |
| Document Version Control | <p><i>The document version control should be a simple system that ensures that details of all key changes to the document over time are properly recorded. Identified changes should include details of timings, persons responsible and reasons for changes.</i></p> | Document version control table | Inside cover page |
| Table of Contents | <p><i>Table of contents page detailing:</i></p> <ul style="list-style-type: none"> • all section headings and page numbers • all figures, tables, plans and maps (should be numbered) • all appendixes (with meaningful titles, including for sub-appendixes if any). <p><i>If the appendixes contain a collation of data, include summary of the contents.</i></p> | Table of contents | Page i |
| Introduction | <p><i>The executive summary or introduction should note the key elements of the Project, the purpose of the document, the main potential impacts and the primary strategies planned to address these impacts.</i></p> | Notes the key elements of the Project, the purpose of the document, the main potential impacts and the primary strategies planned to address these impacts | Section 1 |



| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|--|--|--|--|
| Conditions of approval reference table | <p><i>When an environmental management plan is prepared after the Project has been approved under the EPBC Act, the management plan should include a table detailing the information noted below:</i></p> <ul style="list-style-type: none"> <i>• The EPBC Act approval condition requirements the plan is intended to address. These are best presented broken down into each of the individual actions that the conditions require.</i> <i>• The section and page numbers which address the approval conditions.</i> <i>• A summary of the key commitments relating to each of the approval conditions.</i> | <p>Includes:</p> <ul style="list-style-type: none"> – the EPBC Act approval condition requirements the CEMP addresses (Section 2 and Appendix B) – key commitments relating to each of the approval conditions are in the environmental management annexures (Appendix A) | <p>Section 2 Appendix A Appendix B</p> |
| Project description | <p><i>The environmental management plan should provide a description of the Project as this provides context for the plan. The location of all project actions should be described and a map showing their location provided. Basic information on the environment at these locations should also be included, as this helps provide the environmental context to which the environmental management plan applies. The plan should include a description of the activities that will be undertaken as part of the Project including project details relevant to any approval conditions and with potential impacts on matters protected under the EPBC Act. The plan should distinguish between construction and operational activities, if relevant. A schedule of intended commencement and completion dates should be provided. Projects undertaken in stages should identify each stage in the schedule. Contingency schedules can also be included along with examples of events that could result in the use of the contingency schedules.</i></p> | <p>Notes the project description including map the project action and basic environment information. The activities are described including where relevant to the approval conditions and with potential impacts on matters protected under the EPBC Act. This plan is for construction only. Indicative construction program is provided with target activity and completion dates.</p> | <p>Section 3 Project description</p> |



| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|---|---|---|--|
| Objectives | <i>The environmental outcomes of the plan should be defined. These should be tailored to the environmental issues outlined in the plan.</i> | Objectives of the CEMP are stated in Section 4 of this document. Environmental outcomes (objectives) are defined further in each Annexure in Appendix A | Section 4 Appendix A |
| Environmental management roles and responsibilities | <i>Once an action is approved, the approval holder is responsible for complying with the conditions of approval, including the commitments made in environmental management plans. The plan should define the roles and responsibilities of personnel in charge of the environmental management of the Project. The roles and responsibilities of each relevant position should be documented, including the responsibilities of sub-contractors. The names of the responsible personnel do not need to be included; identification of the position titles, roles and responsibilities is sufficient. If the roles and responsibilities are expected to change over time, the long-term variations should also be documented.</i> | Defines and documents the roles and responsibilities of construction personnel in charge of the environmental management of the Project. | Section 6 Environmental management roles and responsibilities |
| Reporting | <i>An environmental management plan will usually require reporting arrangements for two purposes. Reporting arrangements assist with effective implementation and with external reporting. External reports may include reports on environmental incidences to the regulator, reports to stakeholders, reports to inform reviews of the plan and reports to meet the reporting requirements of the conditions of approval.</i> <i>The description of reporting requirements should include:</i> <ul style="list-style-type: none"> • a list of required reports including where appropriate monitoring, environmental incidents, non-compliance, corrective action and auditing • a description of the standard report content • the schedule or triggers for preparing a report | Notes the internal and external reports required, standard content, who is responsible for the report, the frequency of reporting/triggers and who the report is provided to. | Section 70 Section 12.2 |



| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|-----------------------------------|--|--|--|
| | <ul style="list-style-type: none"> • <i>who the report is provided to</i> • <i>document control procedures.</i> <p><i>Reporting commitments should also be consistent with any reporting to us required by the conditions of approval.</i></p> | | |
| Environmental training | <p><i>All people involved with the Project should receive relevant environmental training to ensure they understand their responsibilities when implementing the environmental management plan. People to be trained include those at the site/s of all project activities and operations, including contractors, sub-contractors and visitors. The training should be tailored to the role of the individual in the Project.</i></p> <p><i>The environmental management plan should describe the training to be implemented and could include:</i></p> <ul style="list-style-type: none"> • <i>site inductions</i> • <i>identification of key points of environmental value and any relevant matters of national environmental significance</i> • <i>understanding the requirements of the environmental management plan and the individual's role</i> • <i>environmental incident emergency response procedures Environmental management plan guidelines</i> • <i>site environmental controls</i> • <i>an outline of the potential consequences of not meeting their environmental responsibilities.</i> <p><i>Records of all training conducted should be maintained and include:</i></p> <ul style="list-style-type: none"> • <i>the person receiving the training</i> • <i>the date the training was received</i> | <p>Training and inductions are described, including site inductions, key points of environmental values and matters, understanding of the environmental management plan, roles, emergency and incident response processes, site controls and potential consequences of not meeting responsibilities</p> <p>Records of induction will be kept and are to be made available upon request by the SEO during audits.</p> | Section 8 |



| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|---|---|---|--|
| | <ul style="list-style-type: none"> • the name of the person conducting the training • a summary of the training. | | |
| Emergency contact and procedures | <i>The environmental management plan should identify the key emergency contacts responsible for managing environmental emergencies associated with the Project and their contact details. These personnel should have the power to stop and direct works so that they can manage emergencies effectively. In addition, the plan should establish procedures for managing environmental emergencies and ensure that those procedures are implemented and maintained.</i> | Key emergency contacts (with contact details) responsible for managing environmental emergencies associated with the Project are identified. Outlines the personnel that have the power to stop and direct works so that emergency contacts can manage emergencies effectively. Outline the procedures for managing environmental emergencies and outlines how those procedures are implemented and maintained. | Section 9 |
| Potential environmental impacts and risks | <p>Potential environmental impacts and risks</p> <p>Threats to matters protected under the EPBC Act</p> <p><i>The environmental management plan should summarise all the identified threats to matters protected under Part 3 of the EPBC Act in the management plan. The matters protected by the EPBC Act include:</i></p> <ul style="list-style-type: none"> • the 9 matters of national environmental significance (listed in Appendix A) • the environment in general (for actions by Commonwealth agencies or actions on Commonwealth land) or the environment on Commonwealth land (for actions outside Commonwealth land). <p><i>The plan should refer to relevant information provided in the EPBC Act assessment documentation, such as an environmental impact statement or preliminary documentation. If the Project has already been approved, the plan should detail all new information relevant to the conditions placed on the approval. The key sensitivities of the environmental values</i></p> | <p>Identifies threats to matters protected under Part 3 of the EPBC Act. Summarises potential impacts and provides a risk assessment for each.</p> <p>Environmental management annexures identify, document and manage potential impacts specific to matters protected under Part 3 of the EPBC Act.</p> | <p>Section 10 Potential environmental impacts and risks</p> <p>Appendix A Environmental management</p> |



| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|-----------------------------------|--|--|--|
| | <p><i>potentially impacted by the action should be identified.</i></p> <p>Potential impacts</p> <p><i>The potential impacts section of the plan should focus on identifying, locating and quantifying the potential impacts (direct and indirect) of the Project on the matters protected by the EPBC Act. It should discuss:</i></p> <ul style="list-style-type: none"> <i>• the relevant impacts of the Project</i> <i>• the nature and extent of the potential short-term and long-term effects</i> <i>• any uncertainties regarding the predicted impacts.</i> <p><i>This may include a summary of any relevant information previously provided in assessment documentation, such as an environmental impact statement or preliminary documentation.</i></p> <p><i>Impacts from relevant stages of the action (for example, pre-construction, construction and operation) should be delineated in this section and should reflect the relevant conditions of approval. It may be necessary to divide the potential impacts into subsections reflecting the stages of the Project.</i></p> <p><i>For example, a 40-kilometre gas pipeline project traverses the habitat of a population of a hypothetical bird species which is listed as threatened under the EPBC Act. Impacts to this population because of changes to its nesting habitat are unavoidable. Potential impacts from the pre-construction and construction phases of the pipeline project that need to be considered include:</i></p> <ul style="list-style-type: none"> <i>• direct impacts on the species through habitat disturbance (including vegetation clearing,</i> | | |



| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|-----------------------------------|--|--|--|
| | <p><i>noise, traffic, waste disposal, light if working at night, etc) within the construction footprint</i></p> <ul style="list-style-type: none"> <i>• indirect impacts on the species such as displacement into adjacent areas which are less suitable and already occupied by other animals of the same or other species, weed infestation, erosion, altered vegetation age and fire regime</i> <i>• short-term impacts on food supply and nesting habitat during pre-construction clearing and for six months following clearing and construction</i> <i>• long-term impacts due to loss of nesting sites which will impact on population dynamics over multiple generations</i> <i>• uncertainty as to where individuals of this species have not been recorded but where high value habitat for this species is known to occur.</i> <p>Risk assessment</p> <p><i>Once the potential impacts of the proposal are clearly identified a risk assessment should be undertaken for each potential impact. This means that the likelihood and consequences of each potential impact need to be estimated. An example of a methodology for risk assessment is at Evaluating risk.</i></p> <p><i>The function of the risk assessment is not to repeat or supersede the original assessment of a project or its conditions of approval. Rather, it is to ensure that these risks are effectively translated into actual mitigation and management actions. Impacts with higher risk ratings usually require more management actions and controls. This minimises the likelihood of the risk occurring and reduces the consequences to acceptable levels.</i></p> | | |



| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|---|---|---|--|
| Environmental management measures | <p><i>The environmental management plan should clearly state how the potential impacts of the proposal will be managed and this information usually forms the bulk of the content of the plan. For each potential impact, the plan should address:</i></p> <ul style="list-style-type: none"> • <i>environmental management activities, controls and performance targets</i> • <i>environmental management maps and diagrams</i> • <i>monitoring programs with trigger values for corrective actions</i> • <i>corrective actions and non-compliance reporting</i> • <i>environmental schedules.</i> <p><i>These topics are described in more detail below. It is helpful if management plans present the information on these topics for one potential impact at a time. This ensures that all the management measures for each potential impact are in the same section of the document and easy to locate.</i></p> | <p>Environmental management annexures have been developed for each of the following aspects:</p> <ul style="list-style-type: none"> – Fuel and oil spills – Dust and contamination – Noise and vibration – Water quality – Biosecurity – Flora and fauna, including relocation and rescue – Little penguin – Tammar wallaby – Heritage – Traditional Owner engagement <p>The Construction Contractor's CEMP will also include management of waste, and traffic and access.</p> | <p>Section 11 Environmental management measures</p> <p>Appendix A Environmental management</p> |
| Environmental management activities, controls and performance targets | <p><i>The environmental management plan should describe all the environmental management activities and control measures that will be implemented to avoid or minimise environmental impacts. The description of each measure should also specify the timeframes for implementation and the performance targets or outcomes to be achieved. The timing of measures is often best presented in a timetable. Performance targets and outcomes should be quantitative and auditable.</i></p> | <p>Each environmental management annexure includes the following sections:</p> <ul style="list-style-type: none"> – Objectives (the key objectives for the environmental management annexure) – Performance criteria (describes the performance criteria for the environmental management annexure, which have been developed to be SMART) – Management controls (which includes all the environmental management controls to meet the performance criteria; where relevant, these include the timing of the measures, for example pre-construction, during construction or post construction) | <p>Appendix A Environmental management</p> |



| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|--|---|--|--|
| Environmental management maps and diagrams | <p><i>Environmental management maps and diagrams are useful visual tools that aid in environmental management activities. Maps can provide useful spatial information about areas that require environmental management. Diagrams can illustrate the design of environmental control measures and the flow of environmental management procedures. For example, a map could be used to show:</i></p> <ul style="list-style-type: none"> • environmentally sensitive areas on or near a project site • vegetation that requires protection • buffer zones or 'no-go zones' • monitoring locations. | <p>The environmental management map and diagrams that are required to be developed by the Construction Contractor are listed and include:</p> <ul style="list-style-type: none"> – boundaries for avoidance areas and no-go zones – entry and exit points and vehicle/machinery routes – location of bunded areas for chemical storage/refuelling and emergency spill kits – location of waste disposal areas, including lidded general waste and recycling bins and skips – laydown and stockpile areas – temporary structures (i.e. fencing and signage) and lighting. <p>Where relevant for the specific aspects, the environmental management annexures include maps and diagrams for specific management controls including monitoring locations.</p> | <p>Section 11.1.1 Section 11.2 Appendix A</p> |
| Environmental monitoring | <p><i>The environmental management plan should specify how the effectiveness of environmental management measures will be monitored. It should include the methodology, frequency and duration of monitoring activities. It should also include trigger values or conditions under which corrective actions are taken. The plan should also specify if, and when, follow up action is required and how monitoring records will be maintained.</i></p> | <p>Each environmental management annexures includes the following sections:</p> <ul style="list-style-type: none"> – Monitoring requirements (which includes the locations, frequencies and methodology of the environmental monitoring requirements) – Adaptive management measures (which include SMART triggers and corresponding adaptive management measures¹) <p>In addition, an overview of the environmental monitoring requirements and adaptive management approach is provided in the CEMP.</p> | <p>Appendix A Section 11.4</p> |
| Corrective actions | <p><i>The environmental management plan should include procedures for addressing:</i></p> <ul style="list-style-type: none"> • monitoring results which exceed the trigger values for corrective action • potential corrective actions | <p>Each environmental management annexure includes the following sections:</p> <ul style="list-style-type: none"> – Adaptive management measures (which include SMART triggers and corresponding adaptive management measures) | <p>Appendix A Section 6 Section 70 Section 9</p> |

¹ The CEMP and environmental management annexures refer to adaptive management measures which include corrective actions for specific triggers identified in the environmental management annexures. Adaptative management measures are required by conditions of the EPBC Act approval 2024/10031.



| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|-----------------------------------|--|--|--|
| | <ul style="list-style-type: none"> • reporting non-compliance with approval conditions to the relevant authority • environmental incidents and emergencies. <p>The plan should also identify who is responsible for implementing the above procedures. Auditable systems should be developed for recording the implementation of these procedures and their outcomes.</p> | <ul style="list-style-type: none"> – Reporting and documentation (which includes any aspect-specific reporting requirements) – Responsibilities (which includes specific responsibilities for the environmental management annexure), including responsibilities for specific activities or measures are identified in the management controls and monitoring requirement sections <p>In addition, an overview of reporting, responsibilities and emergency and incident response is provided in the CEMP.</p> | |
| Audit and review | <p>Environmental auditing</p> <p>The environmental management plan should include the schedule or triggers for auditing the implementation and effectiveness of the plan. It should address both internal and external audit requirements including who is responsible for undertaking the audits and reporting the results.</p> <p>Environmental management plan review</p> <p>The environmental management plan should specify the schedule or triggers for reviews of the plan. A review should assess whether the plan is achieving its objectives and the requirements of any relevant approval conditions. A review should take into account environmental monitoring records, corrective actions and the results of any audits. The plan should also identify who will be responsible for undertaking the review. During the review process, any reasons for varying the environmental management plan should be documented.</p> <p>Review of an environmental management plan would typically be undertaken:</p> <ul style="list-style-type: none"> • following significant environmental incidents • when there is a need to improve performance in an area of environmental impact | Documents CEMP audit and review process including review content, frequency, triggers and reporting including documentation and communication requirements. | Section 12 |



| DCCEEW EMP Guidelines Requirement | DCCEEW Environmental Management Plan Guidelines requirements | DCCEEW EMP Guidelines requirement addressed in this CEMP | Section of this CEMP/Annexure where the DCCEEW EMP Guidelines requirement is addressed |
|-----------------------------------|---|--|--|
| | <p>• <i>periodically for actions undertaken over long timeframes such as one, two or five years.</i></p> <p><i>However, if the person taking the action wishes to carry out any activity other than in accordance with the approved management plan specified in the approval conditions, the person taking the action is usually required to submit to us for the Minister's written approval a revised management plan. In these cases, the varied activity should not commence until the Minister has approved the varied management plan in writing. As a guiding principle, the Minister will not approve a varied management plan unless the revised management plan would result in an equivalent or improved environmental outcome over time.</i></p> | | |
| Glossary | <p><i>This should include any acronyms, all terms which are open to different interpretations or terms which are not in common use. Terms which are defined in the approval conditions should retain the same meaning as that used in the conditions.</i></p> | Glossary and abbreviations | Section 13 Glossary Section 14 |

Appendix E

Record of accepting CEMP roles and responsibilities

ACKNOWLEDGEMENT AND ACCEPTANCE OF ROLES AND RESPONSIBILITIES – SRF-West CEMP

I [print name], in my role as defined

| in the CEMP or an environmental management annexure | | by the EPBC Act approval 2024/10031 available at: Project Decision · EPBC Act Public Portal . | |
|--|--------------------------|---|--------------------------|
| Site Environment Officer | <input type="checkbox"/> | Experienced wildlife carer | <input type="checkbox"/> |
| Construction Contractor (including Construction Contractor's Site Manager or delegate) | <input type="checkbox"/> | Independent auditor | <input type="checkbox"/> |
| Project Management Contract Administrator (PMCA) member | <input type="checkbox"/> | Suitably qualified acoustic expert | <input type="checkbox"/> |
| Pest management technician | <input type="checkbox"/> | Suitably qualified water expert | <input type="checkbox"/> |
| Construction personnel | <input type="checkbox"/> | Suitably qualified professional | <input type="checkbox"/> |
| [add any other CEMP or annexure specific role] | <input type="checkbox"/> | Suitably qualified seabird conservation ecologist | <input type="checkbox"/> |
| | | Suitably qualified marine field ecologist | <input type="checkbox"/> |
| | | Suitably qualified Syngnathid ecologist | <input type="checkbox"/> |
| | | Suitably qualified vertebrate pest control expert | <input type="checkbox"/> |

I acknowledge that I have read the CEMP document and the following annexures:

| | | |
|-----|--|--------------------------|
| | CEMP document | <input type="checkbox"/> |
| A-1 | Flora and Fauna Management Annexure | <input type="checkbox"/> |
| A-2 | Heritage Management Annexure | <input type="checkbox"/> |
| A-3 | Terrestrial Soil and Water Quality Management Annexure | <input type="checkbox"/> |
| A-4 | Noise and Vibration Management Annexure | <input type="checkbox"/> |
| A-5 | Little Penguin Monitoring and Management Plan | <input type="checkbox"/> |

I have completed the required induction and training for my role. I understand and accept the responsibilities assigned to my role in the CEMP and annexures and commit to fulfilling those responsibilities.

| | |
|-------------------------|--|
| PRINT NAME | |
| PRINT ROLE | |
| SIGNATURE OF ACCEPTANCE | |
| DATE | |

End acknowledgment and acceptance of CEMP roles and responsibilities document.

Appendix F

**Environment incident reporting
template**

SRF-West Environment Incident Report

OBSERVER IDENTIFICATION DETAILS

| | | |
|--------------------|---------------------|---------------------|
| Contract Number: | | |
| Company(s) | | |
| Contact person | Name | Click to enter text |
| | Email | Click to enter text |
| | Phone | Click to enter text |
| Tenement number(s) | Click to enter text | |

Enter text as required and click the + at right to add another row

INCIDENT REPORT DETAILS

| | | |
|--|--|------------|
| Date and time of incident | Click to enter text | |
| Date and time incident reported to SEO | Click to enter text | |
| Date and time stop work enacted (if applicable) | Click to enter text | |
| Select other authorities notified and date of notification (if applicable) | <input type="checkbox"/> ESM | 11/08/2025 |
| | <input type="checkbox"/> DEPAC | 11/08/2025 |
| | <input type="checkbox"/> Other | 11/08/2025 |
| State the date a comprehensive report is to be provided to DCCEEW (where applicable) | 11/08/2025 | |
| Incident location | Provide details of the location of the incident and approximate area impacted (e.g. m ² , Ha, etc.). Include a map, plan and photos as required in the supporting information section overleaf. | |
| Incident description | Describe circumstances constituting the incident. Attach separate sheet, if necessary. | |
| Current status | Click to enter text | |
| Probable cause | Click to enter text | |
| | Click to enter text | |
| Emergency or remedial actions (taken or planned) | | |

RELEVANT ENVIRONMENTAL OUTCOMES/OBJECTIVES, PROJECT CONDITIONS AND MEASUREMENT CRITERIA

| | |
|--|---------------------|
| State the environmental outcome(s)/objectives or project condition(s) relevant to the incident | Click to enter text |
| State all relevant measurement criteria breached (or potentially breached) | Click to enter text |
| Provide any data relevant to the measurement criteria | Click to enter text |

SUPPORTING INFORMATION

| | |
|------------------------|---------------------|
| Additional information | Click to enter text |
|------------------------|---------------------|

Provide a supporting map, plan or photos of the incident.



Enter text as required and click the + at right to add another row

INCIDENT OUTCOMES

Actions following the incident
(date, method, personnel)

Click to enter text

Recommendations for future
actions (date, method,
personnel)

Click to enter text

Relevant personnel informed
(names and signatures)

Click to enter text

